




**TN- IAMWARM PROJECT
GIRUDHUMAL SUB BASIN
WRD**






PROJECT PROPOSALS



WATER RESOURCES DEPARTMENT



1.1 INTRODUCTION

INTRODUCTION

1.1.1 GENERAL

Agriculture is the dominant sector in the Indian economy. Tamil Nadu, depends largely on the surface water irrigation as well as ground water irrigation. The state has used the surface and ground water potentials to the maximum limit and hence the future development and expansion depends only on the efficient and economical use of water potential and resources.

To achieve higher water use efficiency, it is necessary to improve and upgrade the existing conveyance system and also to introduce modern irrigation methods.

With the above objective, a comprehensive programme has been proposed with a Multi Disciplinary Approach.

1.1.2 Description of the GUNDAR Basin

The Gundar river takes rise from the eastern slope of Varusanadu Hills at an altitude of 1273 m near Kottaimalai of Saptur reserve forest on the eastern slopes of Western Ghats in Madurai District and runs southeast for a distance of 150 km and finally empties into Gulf of Mannar at about 6 km of south east of Sayalkudi of Ramanathapuram District. The Gundar river basin is located between latitude $9^{\circ} 05' N$ to $10^{\circ} 03' N$ and longitude $77^{\circ} 35' E$ to $78^{\circ} 35' E$ having an area of 569023 Sq.Km and is surrounded by Vaigai Basin on the South, Vaigai Basin on the West and North and Gulf of Mannar / Bay of Bengal on the east.

.This basin has been divided into nine sub-basins namely as follows;

1 Upper Gundar

2 Therkkar

3 Kanal Odai

4 Gridhumal Nadhi

5 Paralaiaru

6 Uthirakosamangaiaru

7 Palar

8 Lower gundar

9 Vembar

1.1.3 Description of the Gridhumal Sub-Basin

The Gundar Basin has been divided into 9 sub basins and Girudhumal is one of the sub basins. A river Gridhumal originates from the field water drainage of Thuvariman and Madakulam Tanks near Madurai city in Thiruppurankunram Block and of Madurai district. This river receives this drainage from the city through Avaniapuram and Chinthamani Supply channel running in the middle of the city. The surplus of Konthagai tanks also reaches Gridhumal. Konthagai tank is not getting filled up to its full capacity.

The Girudhumal Sub basin is located between latitude 9⁰25'00" N to 9⁰50'00" N and longitude 78⁰05'00" E to 78⁰25'00" E and is surrounded by Vaigai river on the North and Kanal Odai Sub basin on South. Girudhumal Sub basin area is 566.851 Sq.Km with a plain area. The taluks covered in the sub basin are Madurai South, Manamadurai, Kariapatti, Thiruchuli, Paramakudi, Kamuthi taluks of Madurai and Sivagangai Virudhunagar, Ramanathapuram District respectively. It receives an annual average rainfall of 739mm, with its major share during North-East Monsoon.

Observation Well

There are Nine observation wells existing in this sub basin. The winter water level varies from 6.75-7.00m and the summer water level varies from 7.00 – 7.50m .In Manianji, Varichiyur, and Verracholam village, the quality of groundwater is good with TDS value permissible limit. In The concentration of all ions lies below desirable limit.


Moderate quality of groundwater is available in Melamathur, Kilakuilkudi, Thiruparankundram and Markulam villages. The TDS values observed are within the permissible limit. The geochemical type is calcium chloride for all wells in this sub basin.

In Narikudi village, the quality is very poor with high TDS value of 13056 mg/l. The chloride content is also very high exceeding the maximum acceptable limit. This may be due to local pollution.

While considering the ground water quality data for 1983, 1993 and 2003 pre-monsoon period, the quality is good in Marikulam village showing the suitability for both drinking and irrigation proposes. Similarly, in the observation will at Thiruparankundram village the quality of ground water is moderate for the past twenty years.

There are **116**tanks situated within the Gridhumal sub basin catchment area.

Apart from the resources from its own water spread the Gridhumal sub basin get supply from Vaigai sources. The length of Tributary in Gridhumal is 86Km.



1.2. HYDROLOGY

1.2.1. GENERAL

Gridhumal is a separate river in the plain area.

1.2.2.LOCATION

The Gundar Basin has been divided into 9 sub basins and Girudhumal is one of the sub basins. A river Gridhumal originates from the field water drainage of Thuvariman and Madakulam Tanks near Madurai city in Thiruppurankunram Block and of Madurai district. This river receives this drainage from the city through Avaniapuram and Chinthamani Supply channel running in the middle of the city. The surplus of Konthagai tanks also reaches Gridhumal. Konthagai tank is not getting filled up to its full capacity.

The Girudhumal Sub basin is located between latitude 9⁰25'00" N to 9⁰50'00" N and longitude 78⁰05'00" E to 78⁰25'00" E and is surrounded by Vaigai river on the North and Kanal Odai Sub basin on South. Girudhumal Sub basin area is 566.851 Sq.Km with a plain area. The taluks covered in the sub basin are Madurai South, Manamadurai, Kariapatti, Thiruchuli, Paramakudi, Kamuthi taluks of Madurai and Sivagangai Virudhunagar, Ramanathapuram District respectively. It receives an annual average rainfall of 739mm, with its major share during North-East Monsoon.

1.2.3 CATCHMENT AREA OF GRIDHUMAL SUB-BASIN

The Gridhumal sub Basin has a typical climate, owing to the extensive major catchments area in plains. Gridhumal sub-basin enjoys the benefits of mostly North East monsoon and slightly in summer season.

1.2.4 HYDRO METEOROLOGY

The Hydro Meteorology parameters include rainfall, temperature, humidity, wind velocity, evaporation and duration of sun shine which determine the climate of the basin.

1.2.4 RAIN FALL

Average annual rainfall of gauging stations influencing this sub basin is as follows

| Sl No | Name of Rain gauge Station | North East Monsoon | Summer | South west monsoon | Winter | Annual |
|-------|----------------------------|--------------------|--------|--------------------|--------|--------|
| 1. | Solavandhan | 391 | 1127 | 391 | 35 | 817 |
| 2. | Madurai Airport | 379 | 136 | 304 | 24 | 843 |
| 3. | Thiruppuvanam | 353 | 121 | 293 | 30 | 797 |
| 4. | Manamadurai | 494 | 147 | 306 | 42 | 990 |
| 5. | Thiruchuli | 361 | 107 | 201 | 32 | 701 |
| | AVERAGE | 396 | 131 | 299 | 33 | 830 |

1) **Vaigai – Gridhumal link:**

This flood carrier tankes off from Virahanur regulator linking Vaigai to Gridhumal river with a carrying capacity of 28.23 Cumecc (1000 Cusec) and feeds 3 tanks with an ayacut of 5436.19 ha in Gridhumal sub basin.

C). Diversion of Vaigai water through supply channels

The supply channel namely, Avaniyapuram supply channel, Chinthamani Periya kanmoi supply channel, Anuppanadi supply channel, Panaiyur supply channel, Sottatthti supply channel, Thiruppuvanam supply channel, Pairmanur supply channel Palayanur supply hannel, Nilayur supply channel are divertinf Vaigai water.

a. CLIMATE

The Gridhumal Sub basin lies in a low rainfall belt having an annual average rainfall of 830mm. Southwest monsoon contribute 299 mm , while NE monsoon contributes 396mm. This basin receives a major share of its rainfall during NE monsoon. This monsoon helps to build up storage in the tanks Non system. This basin lies on the leeward side of Western Ghats on Western sides. Southwest monsoon rainfall, though lesser that the NE monsoon rainfall, still contribute some runoff helping to buildup storage in tanks. For the measurement of Hydro meteorological parameters in the basin area, there is one weather station at **Kavalur** near **Virudhunagar**, its data is taken for the study.

b. SOIL CLASSIFICATION

In this sub basin, due to different stages, Weathering & parent material, the soil types are met with in combination of Inceptisol, Alfisol and Vertisol. More prominent type is Inceptisol.

(Change as suited to this sub-basin)

| | | |
|------------|---|--|
| Inceptisol | Red or brown or grey soil with surface horizon more developed than sub surface. They are developing soils, moderately deep, coarse loamy to loam moderately drained to well drained | Suited for commonly grown crops with exceptions |
| Alfisol | The red or brown soils having accumulation of alleviated clay in sub surface horizon it well drained, poor water and nutrient holding capacity. | Annual crops with shallow roots systems cum up wells |
| Vertisols | Black soil | Suitable for cotton, Pulses etc |

C. LAND HOLDINGS

The details of farm holdings and size classes prevalent in Gridhumal Sub basin are given below:

| Category | Size of holdings | Numbers | Percentage |
|--------------|------------------|--------------|------------|
| Marginal | Below 1.00 Ha | 181275 | 99 |
| Small | 1.00 – 2.00 Ha | 115 | 0.8 |
| Medium | 2.00 – 5.00 Ha | 25 | 0.2 |
| Big | 5.0 ha & above | -- | -- |
| Total | | 18585 | 100 |

Above table revealed that the marginal farmers alone accounted for 28 percent in the sub basin followed by small farmers. Developmental initiatives will be establishment in marginal and small farmers.

1.2.6 DEMOGRAPHY

| Name of Sub Basin | Total No. of Blocks | Total No. of Villages | Population in Million | | |
|--------------------|---------------------|-----------------------|-----------------------|-------|--------|
| | | | 2005 | 2010 | 2020 |
| Gridhmal sub basin | | | 22.602 | 28.82 | 34.694 |

1.2.11 LIVE STOCK - POPULATION

| Name of Sub basin | Cattle | Buffalo | Sheep | Goats | Pigs | Dogs | Others |
|--------------------|--------|---------|-------|-------|-------|-------|--------|
| Gridhumal | 13234 | 3709 | 18575 | 18220 | 1308 | 1985 | 38 |
| Requirement | 0.531 | 0.203 | 0.136 | 0.133 | 0.019 | 0.011 | 0.00 |

| | | | | | | | | | | |
|----------|---------------------------|----------------|----------------|----------------|-----------------|-----------------|-------------|----------------|-----------------|---------------|
| 5 | Pulses (Rice Fallow) | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Total | 156.14 | 63.50 | 0.00 | 219.64 | 1050.00 | 0.00 | 0.00 | 1050.00 | 830.36 |
| V | Great Grand Total | 8743.52 | 3057.77 | 5476.16 | 17277.45 | 14594.45 | 0.00 | 3513.36 | 18107.81 | 830.36 |
| | Cropping intensity | | | | 69.18% | | | | 85.56% | |

1.2.13 CROP WATER REQUIREMENT WITHOUT PROJECT

| NAME OF CROP | | AREA IN Ha | CROP WATER REQUIREMENT | TOTAL CROP WATER REQUIREMENT IN Mcum. | IRRIGATION WATER REQUIREMENT @ SOURCE n= 0.53 | TOTAL IRRIGATION REQUIREMENT |
|--------------|--------------------|-----------------|------------------------|---------------------------------------|---|------------------------------|
| Perennial | Coconut | 492.84 | 1001 | 4.93 | 9.31 | 9.31 |
| | Fodder Grass | 90.00 | 138 | 0.12 | 0.23 | 0.23 |
| | Total | 582.84 | | 5.06 | 9.54 | 9.54 |
| Annual | Banana | 153.75 | 873 | 1.34 | 2.53 | 2.53 |
| | Sugarcane | 680.9 | 845 | 5.75 | 10.86 | 10.86 |
| | Total | 834.65 | | 7.10 | 13.39 | 13.39 |
| Ist. Crop | Paddy | 9544.76 | 601 | 57.36 | 108.23 | 108.23 |
| | Groundnut | 11.32 | 434 | 0.05 | 0.09 | 0.09 |
| | Chillies | 398.57 | 656 | 2.61 | 4.93 | 4.93 |
| | Bhendi | 35.91 | 434 | 0.16 | 0.29 | 0.29 |
| | Brinjal | 124.6 | 434 | 0.54 | 1.02 | 1.02 |
| | Total | 10115.16 | 2559.00 | 60.72 | 114.57 | 114.57 |
| II nd Crop | Paddy | 219.64 | 601 | 1.32 | 2.49 | 2.49 |
| | Total | 219.64 | 602 | 1.32 | 2.49 | 2.49 |
| | Grand Total | | | 74.20 | 140.00 | 140.00 |

Water Potential

| | |
|-------------------------------------|---------------|
| Surface water Potential in Mcum ... | 46.76 |
| Ground water potential in Mcum ... | 87.25 |
| | 134.01 |

Water demand without project

| | |
|---------------|--------|
| Domestic Mcum | 22.602 |
|---------------|--------|

| | | |
|----------------------|------|----------------|
| Live stock | Mcum | 4.891 |
| Industrial | Mcum | 12.86 |
| Irrigation | | |
| WRO | Mcum | 140.00 |
| PU TANKS | Mcum | 31.75 |
| | | 212.103 |
| Water Balance | | -78.093 |

1.2.13 CROP WATER REQUIREMENT WITH PROJECT

| NAME OF CROP | | AREA IN Ha | CROP WATER REQUIREMENT | WATER REQUIREMENT IN Mcum. | IRRIGATION WATER REQUIREMENT @ SOURCE $\eta = 0.60$ | TOTAL IRRIGATION REQUIREMENT |
|--------------|--------------|------------|------------------------|----------------------------|---|------------------------------|
| Perennial | Coconut | 492.84 | 1001 | 4.93 | 8.22 | 8.22 |
| | Fodder Grass | 106.00 | 138 | 0.15 | 0.24 | 0.24 |
| | Total | | | 5.08 | 8.47 | 8.47 |
| Annual | Banana | 165.75 | 873 | 1.45 | 2.41 | 2.41 |
| | Sugarcane | 680.90 | 845 | 5.75 | 9.59 | 9.59 |
| | Total | | | 7.20 | 12.00 | 12.00 |
| Ist. Crop | Paddy | 581.50 | 601 | 3.49 | 5.82 | 5.82 |
| | Paddy SRI | 8674.94 | 601 | 52.14 | 86.89 | 86.89 |
| | Maize | 50.00 | 290 | 0.15 | 0.24 | 0.24 |
| | Pulses | 150.00 | 290 | 0.44 | 0.73 | 0.73 |
| | Groundnut | 61.32 | 434 | 0.27 | 0.44 | 0.44 |
| | Chillies | 1262.60 | 656 | 8.28 | 13.80 | 13.80 |
| | Bhendi | 451.00 | 434 | 1.96 | 3.26 | 3.26 |
| | Brinjal | 225.00 | 434 | 0.98 | 1.63 | 1.63 |
| | Cotton | 174.60 | 434 | 0.76 | 1.26 | 1.26 |

| | | | | | | |
|------------|------------------------|--------|-----|--------------|---------------|---------------|
| | Cocoa | 10.00 | 290 | 0.03 | 0.05 | 0.05 |
| | Tomato | 10.00 | 434 | 0.04 | 0.07 | 0.07 |
| | Fodder cholam | 58.00 | 290 | 0.17 | 0.28 | 0.28 |
| | senna | 390.00 | 290 | 1.13 | 1.89 | 1.89 |
| | Total | | | 69.82 | 116.37 | 116.37 |
| II nd Crop | Paddy | | | | | |
| | Paddy SRI | 500.00 | 601 | 3.01 | 5.01 | 5.01 |
| | Maize | 100.00 | 290 | 0.29 | 0.48 | 0.48 |
| | Pulses | 450.00 | 290 | 1.31 | 2.18 | 2.18 |
| | Pulses (Rice Fallow) | 50.00 | 290 | 0.15 | 0.24 | 0.24 |
| | Total | | | 4.75 | 7.91 | 7.91 |
| | Grand Total | | | 86.85 | 144.75 | 144.75 |

Water Potential

| | |
|-------------------------------------|---------------|
| Surface water Potential in Mcum ... | 46.76 |
| Ground water potential in Mcum ... | 87.25 |
| | 134.01 |

Water demand without project

| | |
|-----------------|----------------|
| Domestic Mcum | 22.602 |
| Live stock Mcum | 4.891 |
| Industrial Mcum | 12.86 |
| Irrigation | |
| WRO Mcum | 144.75 |
| PU TANKS Mcum | 31.75 |
| | 216.853 |
| Water Balance | -82.843 |

1.2.7 WATER POTENTIAL

| | | |
|-------------------------|-----|---------------------|
| Surface water potential | ... | 46.26 Mcum. |
| Ground water yield | ... | 87.25 Mcum. |
| Total | ... | <u>134.01 Mcum.</u> |

| 1.2.8 .WATER DEMAND: - | WITHOUT PROJECT | WITH PROJECT |
|-----------------------------------|------------------------|---------------------|
| 1) Domestic | 22.602 | 22.602 |
| 2) Live stock | 4.891 | 4.891 |
| 3) Industrial | 12.86 | 12.86 |
| 4) Irrigation | | |
| PWD tanks | 140.06 | 144.31 |
| PU tanks | 31.75 | 31.75 |
| TOTAL | 212.163 | 216.413 |
| 1.2.9 WATER BALANCE: - | - 78.153 | - 82.403 |



1.3. HYDRAULICS OF THE COMPONENTS

1.3.1. HYDRAULICS PARTICULARS OF ANICUTS

GIRUDHUMAL SUB BASIN

| S.No | NAME OF ANICUT | VILLAGE | AYACUT | LENGTH OF ANICUT | CREST LEVEL OF ANICUT | FRONT | CATCHMENT IN SQ.KM | | MFD IN CUSECS | H.S. LOCATION | VENT | SILL LEVEL OF SLUICE | DISCHARGE IN CUMECS | SUPPLY CHANNEL | | | | | REMARKS |
|------|----------------|---------------|---------|------------------|-----------------------|--------|--------------------|----------|---------------|---------------|-----------------|----------------------|---------------------|----------------|---------------|---------|--------------|--------|---------|
| | | | | | | | FREE | COMBINED | | | | | | LENGTH (M) | BED WIDTH (M) | FSD (M) | BED SLOPE | SLUICE | |
| 1 | Melavellore | Melavellore | 214.98 | | 112.44 | | 1.59 | 1.59 | 1715 | Lt.side | 2x1.50 x0.75 | 112.14 | 130 | 1600 | 6.00 | 0.75 | 1 IN 2000 | | |
| 2 | Ambalathadi | Ambalathadi | 1436.92 | 66.00 | 100.00 | | 15.48 | 71.60 | 6516 | Rt.side | 2x1.95 x0.70 | 98.46 | 178 | Rt.30490 | 7.00 | 0.90 | 1 IN 2500 | | |
| | | | | | | | | | | Lt.side | 2x1.50 x0.75 | 98.46 | 125 | Lt.3020 | 4.00 | 1.00 | 1 IN 2000 | | |
| 3 | Odathur | Odathur | 881.77 | 57.50 | 95.88 | 101.30 | 27.88 | 99.48 | | Rt.side | 1x1.95 x1.25 | 95.79 | 110 | 17070 | 9.00 | 0.50 | 1 IN 1400 | | |
| 4 | Kattanur | Kattanur | 1336.21 | 81.00 | 100.00 | 101.40 | 40.09 | 139.57 | 9875 | Lt.side | 1x2.50 x0.60 | 99.40 | 102 | 5500 | 6.40 | 1.20 | 1 IN 1549 | | |
| 5 | Athikulam | Athikulam | 1345.78 | 82.50 | 77.50 | 101.50 | 32.50 | 145.25 | 8526 | Rt.side | 2x1.75 x1.00 | 76.10 | 132 | Rt.7280 | 6.00 | 1.00 | 1 IN 3000 | | |
| | | | | | | | | | | Lt.side | 2x1.50 x0.90 | 75.06 | 155 | Lt. 8745 | 10.00 | 1.10 | 1 IN 3000 | | |
| 6 | Nallukkurichi | Nallukkurichi | 384.28 | 85.50 | 100.00 | 101.30 | 44.95 | 214.98 | 12694 | Rt.side | 1x1.75 x0.90 | 98.65 | 85 | 6736 | 6.50 | 1.20 | 1 IN 2800 | | |
| 7 | Abiramam | Abiramam | 484.82 | 80.00 | 100.00 | 101.80 | 28.19 | 243.17 | 14188 | Lt.side | 2x3x0. 45 | 100.10 | 173 | 6300 | 4.00 | 1.00 | 1 IN 1000 | | |

1.3.2 HYDRAULICS OF SYSTEM TANKS

| Sl. NO | Name of Tank | Village | Ayacut Ha | Capacity | No.of Fillings | Annual Storage |
|----------------------------|-----------------------|-----------------------|-----------|----------|----------------|----------------|
| MADURAI DISTRICT | | | | | | |
| 1 | Pudukulam | Pudukulam | 27.14 | 1.00 | 9.5 | 0.95 |
| 2 | Thenkal | Thenkal | 383.81 | 106.79 | 1.5 | 16.02 |
| 3 | Kurukattan | Kurukattan | 56.14 | 6.14 | 3.0 | 1.84 |
| 4 | Ariyankulam | Ariyankulam | 58.25 | 3.00 | 4.7 | 1.41 |
| 5 | Seventhikulam | Seventhikulam | 34.83 | 2.64 | 4.9 | 1.29 |
| 6 | Melanedungulam | Melanedungulam | 37.72 | 2.90 | 4.8 | 1.38 |
| 7 | Perungudi | Perungudi | 103.42 | 32.90 | 1.5 | 4.94 |
| 8 | Madakulam | Madakulam | 279.29 | | | 0.00 |
| 9 | Muthapatti Veerangudi | Muthapatti Veerangudi | 0.00 | | | |
| SIVAGANGAI DISTRICT | | | | | | |
| 10 | Sottathatty | Sottathatty | 165.95 | 23.11 | 2 | 4.62 |
| 11 | Kondagai tank | Kondagai | 736.98 | 153.35 | 3 | 46.01 |
| 12 | Manalur tank | Manalur tank | 266.81 | 47.88 | 2.3 | 11.01 |
| 13 | Kalukarkadai tank | Kalukarkadai tank | 239.16 | 58.65 | 1.7 | 9.97 |
| 14 | Thiruppuvanam tank | Thiruppuvanam tank | 1112.00 | 160.00 | 2.2 | 35.20 |
| 15 | Vaviyarendal | Vaviyarendal | 42.36 | 9.00 | 3 | 2.70 |
| 16 | Piramanur tank | Piramanur | 743.81 | 89.45 | 2 | 17.89 |
| 17 | Thavalaikulam | Thavalaikulam | 64.75 | 7.00 | 3 | 2.10 |
| 18 | Parayankulam | Parayankulam | 58.73 | 9.08 | 1.8 | 1.63 |
| 19 | Alangulam | Alangulam | 93.70 | 15.86 | 3 | 4.76 |
| 20 | Muthuvanthidal | Muthuvanthidal | 48.83 | 13.00 | 2 | 2.60 |
| 21 | Kothankulam tank | Kothankulam | 125.92 | 7.66 | 1.6 | 1.23 |
| 22 | Keelasorikulam tank | Keelasorikulam | 106.98 | 23.44 | 1.2 | 2.81 |
| 23 | Melasorikulam tank | Melasorikulam | 68.17 | 14.90 | 3 | 4.47 |
| 24 | Achankulam | Achankulam | 61.31 | 27.00 | 3 | 8.10 |
| 25 | Anaikualm tank | Anaikualm | 98.14 | 19.97 | 2 | 3.99 |
| 26 | Thalikulam | Thalikulam | 44.00 | 9.50 | 3 | 2.85 |

| | | | | | | |
|----|--------------------------|--------------------------|---------|--------|------|-------|
| 27 | Palayanur | Palayanur | 447.81 | 90.63 | 2 | 18.13 |
| 28 | T.Velankulam | T.Velankulam | 51.58 | 17.3 | 1.25 | 2.16 |
| 29 | Pitchaipillaiyendal tank | Pitchaipillaiyendal tank | 89.75 | 7.83 | 4.71 | 3.69 |
| 30 | Maranadu tank | Maranadu tank | 1457.89 | 180.61 | 3.32 | 59.96 |
| 31 | Saluppanodai | Saluppanodai | 37.36 | | | |

1.3.3 HYDRAULICS OF NON SYSTEM TANKS

| Sl. NO | Name of Tank | Village | Ayacut Ha | Capacity | No.of Fillings | Annual Storage |
|----------------------------|------------------------|-------------------|-----------|----------|----------------|----------------|
| MADURAI DISTRICT | | | | | | |
| 1 | Nedungulam | Nedungulam | 41.54 | 4.86 | 3.0 | 1.46 |
| 2 | Viradhanur | Virudhanur | 297.57 | 19.14 | 3.0 | 5.74 |
| 3 | Ayavettan | Ayavettan | 91.95 | 24.99 | 1.4 | 3.50 |
| 4 | Ayanpappakudi | Ayanpappakudi | 186.09 | 14.61 | 2.0 | 2.92 |
| 5 | Samanatham | Samanatham | 249.36 | 10.60 | 3.9 | 4.16 |
| 6 | Pudukkulam | Avaniapuram | 60.93 | 2.79 | 4.0 | 1.12 |
| 7 | Thuliapatti | Chinthamani | 54.98 | 1.76 | 6.0 | 1.06 |
| 8 | Rettaikulam | Rettaikulam | 0.00 | 4.94 | | 0.00 |
| SIVAGANGAI DISTRICT | | | | | | |
| 9 | Melakarisalkulam tank | Melakarisalkulam | 83.25 | 31.15 | 2 | 6.23 |
| 10 | Keelakarisalkulam tank | Keelakarisalkulam | 158.83 | 30.70 | 2 | 6.14 |
| 11 | Pottapalayam tank | Pottapalayam | 61.13 | 13.50 | 2 | 2.70 |
| 12 | Puliyur | Puliyur | 66.63 | 15.20 | 2 | 3.04 |
| 13 | Kaluvankulam tank | Kaluvankulam | 64.72 | 11.61 | 2 | 2.32 |
| 14 | Meenakshipuram tank | Meenakshipuram | 128.52 | 18.49 | 2 | 3.70 |
| 15 | Melavellur tank | Melavellur | 299.97 | 72.60 | 2 | 14.52 |
| 16 | Keelavellur tank | Keelavellur | 106.93 | 14.28 | 2 | 2.86 |
| 17 | Karunkalai tank | Karunkalai | 79.09 | 11.15 | 3 | 3.35 |

| | | | | | | |
|----|-----------------------|------------------|--------|--------|------|-------|
| 18 | Thavatharendal tank | Thuavatharendal | 50.38 | 9.50 | 2 | 1.90 |
| 19 | Ambalathadi tank | Ambalathadi | 110.43 | 23.00 | 2 | 4.60 |
| 20 | Mangudi tank | Mangudi | 421.37 | 57.35 | 3 | 17.21 |
| 21 | Rangiyam tank | Rangiyam | 609.48 | 152.80 | 1 | 15.28 |
| 22 | Chokkanathiruppu tank | Chokkanathiruppu | 154.68 | 4.84 | 2 | 0.97 |
| 23 | Sambakulam | Sambaikulam | 44.13 | 9.00 | 2 | 1.80 |
| 24 | Visvampettai | Visvampettai | 42.04 | 8.98 | 2 | 1.80 |
| 25 | Puliyankulam tank | Puliyankulam | 74.94 | 21.72 | 2 | 4.34 |
| 26 | Sankankulam tank | Sankankulam | 100.66 | 22.31 | 2 | 4.46 |
| 27 | Vallarendal tank | Vallarendal | 43.26 | 9.02 | 2 | 1.80 |
| 28 | Veeranendal tank | Veeranendal | 68.88 | 9.40 | 1 | 0.94 |
| 29 | Odhathur Tank | Odhathur | 88.91 | 19.09 | 4 | 7.64 |
| 30 | S.Vagaikulam tank | S.Vagaikulam | 68.41 | 19.99 | 3.9 | 7.80 |
| 31 | Pulavacheri | Pulavacheri | 70.37 | 12.31 | 2.5 | 3.08 |
| 32 | Nadukkanendal | Nadukkanendal | 65.23 | 12.20 | 2.20 | 2.68 |

VIRUDHUNAGAR DISTRICT

| | | | | | | |
|----|-------------------|-------------------|-------|-------|-----|------|
| 33 | Karuvakkudi | Karuvakkudi | 51.17 | 10.65 | 1.0 | 1.07 |
| 34 | S. Nangoor | S. Nangoor | 61.61 | 11.57 | 1.0 | 1.16 |
| 35 | Poombidagai | Poombidagai | 79.72 | 18.06 | 1.0 | 1.81 |
| 36 | Thamarai kulam | Thamarai kulam | 82.44 | 23.20 | 1.0 | 2.32 |
| 37 | Thatchanendal | Thatchanendal | 56.08 | 6.40 | 1.0 | 0.64 |
| 38 | Alathur | Alathur | 67.01 | 9.07 | 1.0 | 0.91 |
| 39 | Thiruvudai Nallur | Thiruvudai Nallur | 46.50 | 5.83 | 1.0 | 0.58 |
| 40 | Rettai kulam | Rettai kulam | 71.42 | 6.65 | 1.0 | 0.67 |
| 41 | Senthanadhi | Senthanadhi | 44.51 | 5.23 | 1.0 | 0.52 |
| 42 | Eluvani | Eluvani | 93.04 | 19.71 | 1.0 | 1.97 |

| | | | | | | |
|----|---------------------|-----------------|---------|--------|-----|-------|
| 43 | Mugavoor | Mugavoor | 106.51 | 11.03 | 1.6 | 1.81 |
| 44 | P. Vagaikulam | P. Vagaikulam | 61.39 | 12.63 | 1.8 | 2.25 |
| 45 | Vilakkanendal | Vilakkanendal | 42.05 | -- | 5.3 | |
| 46 | Kudukulam | Kudukulam | 56.64 | 7.74 | 1.8 | 1.36 |
| 47 | Alagapuri | M. Pudukulam | 89.24 | 14.93 | 0.9 | 1.40 |
| 48 | Siruvanur | Siruvanur | 65.08 | 10.16 | 1.4 | 1.45 |
| 49 | Kattanoor | Kattanoor | 1335.67 | 177.80 | | 0.00 |
| 50 | Seeniyendal | Seeniyendal | 51.22 | 5.04 | 0.9 | 0.45 |
| 51 | Naloor | Naloor | 267.61 | 65.61 | 1.9 | 12.20 |
| 52 | Irunchirai | Irunchirai | 509.05 | 138.00 | | 0.00 |
| 53 | Karumanendal | Karumanendal | 52.59 | 12.39 | 1.0 | 1.24 |
| 54 | Kadukkoi kulam | Naloor | 42.38 | 14.43 | 1.0 | 1.44 |
| 55 | Andukondan | Andukondan | 46.80 | 7.25 | 1.0 | 0.73 |
| 56 | Pannaikudi | Pannaikudi | 99.49 | 18.16 | 1.0 | 1.82 |
| 57 | Esali | Esali | 132.77 | 30.69 | 1.0 | 3.07 |
| 58 | Sottamuri | Sottamuri | 40.51 | 8.61 | 1.0 | 0.86 |
| 59 | Theeyanur | Theeyanur | 46.80 | 8.86 | 1.0 | 0.89 |
| 60 | Ulakudi Big & Small | Olakudi | 213.10 | 45.30 | 1.5 | 6.80 |
| 61 | Manoor | Manoor | 93.63 | 15.78 | 1.0 | 1.58 |
| 62 | Athithanendal | Athithanendal | 90.21 | 16.58 | 0.5 | 0.88 |
| 63 | Narikudi | Narikudi | 62.66 | 27.89 | 1.0 | 2.79 |
| 64 | N. Mukkulam | N. Mukkulam | 42.49 | 30.83 | 1.0 | 3.08 |
| 65 | Virakudi | Virakudi | 50.54 | 8.62 | 1.0 | 0.86 |
| 66 | Maraiyur | Maraiyur | 134.78 | 50.89 | 1.0 | 5.09 |
| 67 | Mayaleri | Mayaleri | 42.97 | 30.29 | 1.0 | 3.03 |
| 68 | Sethurayanendal | Sethurayanendal | 161.04 | 10.92 | 1.0 | 1.09 |

| | | | | | | |
|--------------------------------|------------------------|------------------------|--------|-------|-----|-------|
| 69 | Varisaiyur | Varisaiyur | 164.00 | 35.01 | 0.5 | 1.58 |
| 70 | Vilakkuseri | Vilakkuseri | 47.76 | 8.72 | 1.0 | 0.87 |
| 71 | Sammanendal | Sammanendal | 42.21 | 4.09 | 1.0 | 0.41 |
| 72 | Melaparithiyur | Melaparithiyur | 131.26 | 25.69 | 1.0 | 2.57 |
| 73 | Veeracholan | Veeracholan | 66.19 | 45.03 | 1.0 | 4.50 |
| RAMANATHAPURAM DISTRICT | | | | | | |
| 74 | Keelaparuthiyur | Keelaparuthiyur | 122.10 | 34.84 | 1.5 | 5.23 |
| 75 | Pulavar velangudi | Pulavar velangudi | 55.40 | 3.19 | 2.0 | 0.64 |
| 76 | Kurunjakulam | Kurunjakulam | 62.89 | 7.83 | 3.0 | 2.35 |
| 77 | Sirukulam sembilankudi | Sirukulam sembilankudi | 56.78 | 13.92 | 1.8 | 2.51 |
| 78 | Thadathankudi | Thadathankudi | 129.52 | 30.30 | 1.8 | 5.30 |
| 79 | T.Punavasal | T.Punavasal | 43.68 | 11.69 | 2.0 | 2.34 |
| 80 | Abiramam | Abiramam | 171.85 | 84.26 | 2.0 | 16.85 |
| 81 | Achangulam | Achangulam | 44.3 | 9.38 | 2.0 | 1.88 |
| 82 | T. Kallikulam | T. Kallikulam | 56.27 | 9.03 | 2.0 | 1.81 |
| 83 | A.Tharaikudi | A.Tharaikudi | 142.34 | 22.34 | 2.0 | 4.47 |
| 84 | Nagaratharkurichi | Nagaratharkurichi | 72.24 | 15.91 | 2.0 | 3.18 |
| 85 | Pappanam | Pappanam | 43.09 | 7.70 | | |

HYRAULIC PARTICULARS OF NON SYSTEM TANKS IN GIRUDHUMAL SUB BASIN

| Sl.No. | Name of District | Name of Taluk | Name of Tank | Ayacutin HA | Capacity in Mcft. | Number of filling | Free Catchmentin Sqkm | Combined Catchmentin Sqkm | water spread area | FTL in M | MWL in M | No.of Suice | No of Weir | Lengthof weir | Discharge in cusecs | Length of supply channel | Lengthof bund | Upper Tank | Lower Tank | Nameof Village |
|--------|------------------|---------------|------------------------|----------------|-------------------|-------------------|-----------------------|---------------------------|-------------------|----------|----------|-------------|------------|-------------------------|---------------------|--------------------------|---------------|------------------|-------------------|-------------------|
| 1 | SIVAGANGAI | MANAMADURAI | Melakarisalkulam tank | 83.25 | 31.15 | 2 | 3 | 4.75 | 9.4 | 15.2 | 16 | 4 | 2 | 16.7 15.00 | 919 | | 3450 | Pudhukulam | Keelakarisalkulam | Melakarisalkulam |
| 2 | | | Keelakarisalkulam tank | 158.83 | 31.70 | 2 | 0.6 | 11.7 | 4.5 | 14.2 | 15 | 4 | 1 | 28.4 | 1149 | | 2797 | Melakarisalkulam | Pottappalayam | Keelakarisalkulam |
| 3 | | | Pottappalayam tank | 61.13 | 13.50 | 2 | 0.4 | 0.96 | 5.8 | 31.1 | 32 | 2 | 1 | 22 | 476.6 | | 2840 | Keelakarisal | Girudhamal | Pottappalayam |
| 4 | | | Puliyur | 66.63 | 15.20 | 2 | 0.3 | 0.75 | 4.8 | 31.1 | 31 | 3 | 1 | 19.5 | 392 | | 2590 | | Girdhumal | |
| 5 | | | Kaluvankulam tank | 64.72 | 11.61 | 2 | 1.5 | 4.1 | 4.3 | 15.2 | 16 | 4 | 1 | 36.5 | 890 | | 2042 | Thinnaneri | Virathanur | Kaluvankulam |
| 6 | | | Meenakshipuram tank | 128.52 | 18.49 | 2 | 7.4 | 8.96 | 8.5 | 15.1 | 16 | 5 | 1 | 32.03 | 1010 | | 2377 | Konthagai | Melalavellore | Meenakshipuram |
| 7 | | | Melavellur tank | 299.97 | 72.60 | 2 | 1.6 | 2.3 | 13 | 15.2 | 16 | 4 | 1 | 15.54 | 811 | | 2834 | Konthagai | Keelavellore | |
| 8 | | | Keelavellur tank | 106.93 | 14.28 | 2 | 2.1 | 22.78 | 6.9 | 13.7 | 14 | 3 | 1 | 41.75 | 900 | | 2600 | Melavellur | Mangudi | Keelavellur |
| 9 | | | Karunkalaikudi tank | 79.09 | 11.15 | 3 | 1 | 3.66 | 4.5 | 15 | 16 | 5 | 2 | 17.37 14.71 | 1130 | | 2195 | Nedungulam | valayapatti | Karunkalai |
| 10 | | | Thavatharendal tank | 50.38 | 9.50 | 2 | 0.5 | 0.5 | 3.1 | 15 | 16 | 8 | 1 | 6.1 | 99.55 | | 2987 | Girdhumal | Karunkalaikudi | Thuavatharendal |
| 11 | | | Ambalathadi tank | 110.43 | 23.00 | 2 | 0.5 | 1.25 | 12 | 12.8 | 13 | 3 | 1 | 30.4 | 902.3 | | 3960 | Girdhumal | Girdhumal | Ambalathadi |
| 12 | | | Mangudi tank | 421.37 | 57.35 | 3 | 4.7 | 5.09 | 14 | 12.2 | 13 | 3 | 1 | 24.48 | 727.3 | | 2995 | Keelavellur | Rangiyam | Mangudi |
| 13 | | | Rangiyam tank | 609.48 | 162.80 | 1 | 4.1 | 18.02 | 35 | 15 | 16 | 6 | 3 | 22.85 30.48 18.28 | 3459 | 2500 | 6705 | Mangudi | Girdhumal | Rangiyam |
| 14 | | | Chokkanathiruppu tank | 154.68 | 14.84 | 2 | 4.8 | 18.42 | 7.7 | 15.2 | 16 | 3 | 1 | 36.3 | 1379 | | 2680 | | Piramanur | Chokkanathiruppu |
| 15 | | | Sambakulam | 44.13 | 9 | 2 | 13 | 13.05 | 2.3 | 15.4 | 16 | 3 | 1 | 15.6 | 486 | | 1500 | | Gidhumal | Sambakulam |
| 16 | | | Visvampettai | 42.04 | 8.98 | 2 | 2.6 | 2.59 | 2.9 | 15.1 | 16 | 2 | 1 | 3.4 | 604.2 | | 1260 | | Gidhumal | Visvampettai |
| 17 | | | Puliyankulam tank | 131.53 | 21.70 | 2 | 1.6 | 1.63 | 3.1 | 14.6 | 15 | 5 | 1 | 10.73 | 310.5 | | 3120 | Vagaikulam | Girdhumal | Puliyankulam |
| 18 | | | Sankankulam tank | 100.66 | 22.31 | 2 | 2.5 | 2.49 | 4.9 | 15.1 | 16 | 5 | 1 | 28.75 | 338.3 | 1000 | 4230 | Puliyankulam | Girdhumal | Sankankulam |
| 19 | | | Vallarendal tank | 70.66 | 9.02 | 2 | 3.1 | 2.25 | 2 | 30 | 31 | 3 | 1 | 21.6 | 671.7 | | 1375 | Sankankulam | Girdhumal | Vallarendal |
| 20 | | | Veeranendal tank | 68.88 | 9.40 | 1 | 1 | 1.04 | 4 | 15.2 | 16 | 4 | 1 | 45.25 46.41 | 150.9 | | 1325 | | Kattanur | Veeranendal |
| 21 | | | Nadukanendal | 65.23 | 12.20 | 2 | 0.3 | 0.3 | 0.5 | 48 | 49 | 3 | 1 | 8.84 | 389 | | 2896 | Pulavacheri | Girdhumal | |
| 22 | | | Pulavachari tank | 70.37 | 12.31 | 2 | 2.3 | 2.29 | 5.1 | 19.8 | 20 | 4 | 1 | 19.25 | 234 | | 2824 | Maranadu | Nadukkanendhal | Pulavachari |
| 23 | | | Odhathur | 88.91 | 9.09 | 4 | 1.2 | 1.32 | 61 | 18.5 | 19 | 3 | 2 | 16.46 15.50 | 937 | | 2440 | Girdhumal | S.Vagaikulam | |
| 24 | | | S Vagaikulam | 68.41 | 9.99 | 4 | 2 | 3.63 | 9.1 | 29.88 | 30 | 3 | 1 | 10 | 275 | | 2408 | Odhatjur | Udhanery | |
| | | | | 3146.23 | | | | | | | | | | | | 47150 | | | | |

| Sl.No. | Name of District | Name of Taluk | Name of Tank | Ayacut in HA | Capacity | Catchment area | water spread area | FTL | MWL | No.of Suice | No of Weir | Length of weir | Length of bund | Nameof Village |
|--------|-------------------------|---------------|-------------------|--------------|----------|----------------|-------------------|--------|--------|-------------|------------|----------------|----------------|-------------------|
| | Madurai District | | | | | | | | | | | | | |
| 25 | | | Nedungulam | 41.54 | 15.84 | 2.15 | 1.25 | 115.25 | 115.85 | 3 | 1 | 8.20 | 540 | Nedunkulam |
| 26 | | | Viradhanur | 297.57 | 19.14 | 2.35 | 1.19 | 115.83 | 116.28 | 3 | 1 | 60.94 | 4816 | Virudhanur |
| 27 | | | Ayavettan | 91.95 | 24.99 | 2.43 | 0.83 | 128.44 | 129.05 | 2 | 2 | 8.20 | 2250 | Ayavettan |
| 28 | | | Ayanpappakudi | 186.09 | 14.61 | 0.90 | 0.45 | 129.54 | 130.14 | 2 | 1 | 14.25 | 1525 | Ayanpappakudi |
| 29 | | | Samanatham | 249.36 | 10.60 | -- | 0.89 | 100.00 | 100.60 | 4 | 2 | 38.70 | 4050 | Samanatham |
| 30 | | | Pudukkulam | 60.93 | 2.79 | 0.85 | 0.16 | 128.86 | 129.16 | 3 | 1 | 9.75 | 972 | Avaniapuram |
| 31 | | | Thuliapatti | 54.98 | 1.76 | 0.32 | 0.11 | 126.80 | 127.10 | 2 | 1 | 12.80 | 1450 | Chinthamani |
| 32 | | | Rettaikulam | 1.67 | | | | | | | | | | |
| | | | | 984.09 | | | | | | | | | | |
| 33 | Virudhunagar | Thiruchuli | Karuvakkudi | 51.17 | 10.65 | 15.78 | 3.70 | 30.00 | 30.60 | 2 | 1 | 27.60 | 2340 | Karuvakkudi |
| 34 | | | S. Nangoor | 61.61 | 11.57 | 8.29 | 5.22 | 14.93 | 15.53 | 3 | 2 | 51.24 | 1830 | S. Nangoor |
| 35 | | | Poombidagai | 79.72 | 18.06 | 1.69 | 9.03 | 12.50 | 13.10 | 3 | 1 | 14.33 | 2836 | Poombidagai |
| 36 | | | Thamarai kulam | 82.44 | 23.20 | 1.00 | 5.77 | 15.24 | 15.84 | 6 | 1 | 13.73 | 2165 | Thamarai kulam |
| 37 | | | Thatchanendal | 56.08 | 6.40 | 0.75 | 2.18 | 14.48 | 15.08 | 3 | 1 | 11.29 | 1586 | Thatchanendal |
| 38 | | | Alathur | 67.01 | 9.07 | 0.30 | 3.20 | 26.20 | 26.80 | 2 | 1 | 4.50 | 2196 | Alathur |
| 39 | | | Thiruvudai Nallur | 46.50 | 5.83 | 0.18 | 2.69 | 24.65 | 25.25 | 3 | 1 | 12.20 | 2150 | Thiruvudai Nallur |
| 40 | | | Rettai kulam | 71.42 | 6.65 | 0.93 | 3.50 | 24.52 | 25.12 | 5 | 1 | 11.90 | 2227 | Rettai kulam |
| 41 | | | Senthanadhi | 44.51 | 5.23 | 1.80 | 2.10 | 21.50 | 22.10 | 4 | 1 | 2.44 | 1983 | Senthanadhi |
| 42 | | | Eluvani | 93.04 | 19.71 | 13.20 | 6.57 | 15.24 | 15.84 | 4 | 2 | 43.31 | 1922 | Eluvani |
| 43 | | | Mugavoor | 106.51 | 11.03 | | 3.82 | | | 5 | 1 | 28.98 | 3416 | Mugavoor |
| 44 | | | P. Vagaikulam | 61.39 | 12.63 | 6.70 | 4.60 | 15.25 | 15.85 | 4 | 2 | 42.70 | 2074 | P. Vagaikulam |
| 45 | | | Vilakkanendal | 42.05 | -- | | -- | 15.24 | | -- | -- | -- | -- | Vilakkanendal |
| 46 | | | Kudukulam | 56.64 | 7.74 | 0.43 | 3.18 | 13.87 | 14.47 | 3 | 1 | 8.85 | 2379 | Kudukulam |

| | | | | | | | | | | | | | | |
|----|--------|---------|-------------------|---------------|-------|------|-------|-------|-------|---|---|-------|------|-------------------|
| 79 | Ramnad | Kamuthi | T.Punavasal | 43.68 | 11.69 | 1.34 | 5.29 | 29.57 | 30.17 | 4 | 1 | 18.00 | 1800 | T.Punavasal |
| 80 | | | Abiramam | 171.85 | 84.26 | 5.69 | 40.00 | 30.80 | 31.70 | 5 | 1 | 35.35 | 5547 | Abiramam |
| 81 | | | Achangulam | 44.30 | 9.38 | 2.40 | 4.92 | 14.85 | 15.45 | 5 | 1 | 25.80 | 2100 | Achangulam |
| 82 | | | T. Kallikulam | 56.27 | 9.03 | 1.03 | 5.29 | 29.57 | 30.17 | 4 | 1 | 18.00 | 1800 | T. Kallikulam |
| 83 | | | A.Tharaikudi | 142.34 | 22.34 | 1.90 | 11.34 | 15.00 | 15.60 | 5 | 2 | 34.26 | 3600 | A.Tharaikudi |
| 84 | | | Nagaratharkurichi | 72.24 | 15.91 | 3.47 | 9.36 | 29.40 | 30.00 | 2 | 1 | 51.80 | 2320 | Nagaratharkurichi |
| 85 | | | Pappanam | 43.09 | 7.70 | 1.00 | 4.22 | 29.64 | 30.24 | 2 | 2 | 58.30 | 1765 | Pappanam |
| | | | | 573.77 | | | | | | | | | | |

1.3.4.HYDRAULICS PARTICULARS OF SUPPLY CHANNELS.

NAME OF THE SUB BASIN:
GRIDHUMAL

| Sl. NO | Name of supply channel | Start Point | | End Point | | Length in metres | Bed width | Bed slope | Side slope | MFD in cusecs. | Depth of flow | Remarks |
|---------------------|------------------------|---|------------|----------------------|------------|------------------|-----------|-----------|------------|----------------|---------------|---------|
| | | Location | Sill level | Location | Sill level | | | | | | | |
| SYSTEM TANKS | | | | | | | | | | | | |
| 1 | Konthgai | RMC - 1120 | 118.820 | Kondakai tank | 117.930 | 3300 | 8.00 | 1/3700 | 1:1 | 429 | 1.65 | |
| 2 | Thirupuvanam | RMC - 6380 | 110.275 | Thirupuvanam tank | 106.675 | 4500 | 7.00 | 1/1250 | 1:1 | 379 | 1.20 | |
| 3 | Vaviyarendal | At LS 2100M of Piramanur tank supply channel. | 98.235 | Vaviyarendal tank | 97.465 | 1000 | 3.00 | 1/1300 | 1:1 | 165 | 0.60 | |
| 4 | Melasorikulam | At LS 4800M of Palayanur tank supply channel. | 92.890 | Melasorikulam tank | 91.070 | 2000 | 4.00 | 1/1100 | 1:1 | 190 | 0.75 | |
| 5 | Keelasorikkulam | At LS 4200M of Palayanur tank supply channel. | 91.930 | Keelasorikkulam tank | 90.260 | 2500 | 4.00 | 1/1500 | 1:1 | 110 | 0.60 | |
| 6 | Anaikulam | At LS 6500M of Palayanur tank supply channel. | 82.200 | Anaikulam tank | 81.200 | 2000 | 3.00 | 1/2000 | 1:1 | 165 | 0.75 | |
| 7 | Achankulam | At LS 8150M of Palayanur tank supply channel. | 79.560 | Achankulam tank | 78.140 | 2200 | 3.00 | 1/1550 | 1:1 | 98 | 0.45 | |
| 8 | Maranadu | RMC 19020 | 97.550 | Maranadu tank | 92.338 | 8600 | 10.00 | 1/1390 | 1:1 | 165 | 1.15 | |
| 9 | Piramanur | RMC 14730 | 99.790 | Piramanur tank | 96.457 | 4500 | 6.20 | 1/1350 | 1:1 | 218 | 0.95 | |
| 10 | Palayanur | RMC - 15180 | 99.625 | Palayanur tank | 83.119 | 10300 | 12.00 | 1/624 | 1:1 | 415 | 0.75 | |
| 11 | Alankulam | At LS 3550M of Palayanur tank supply channel. | 93.935 | Alankulam tank | 93.095 | 1000 | 3.00 | 1/1200 | 1:1 | 190 | 0.80 | |

| | | | | | | | | | | | |
|----|-------------------------|---|---------|------------------------|---------|--------------|------|--------|-----|-----|------|
| 12 | Muthuvanthidal | At LS 3900M of Palayanur tank supply channel. | 93.375 | Muthuvanthidal tank | 92.485 | 1200 | 3.00 | 1/1350 | 1:1 | 220 | 0.90 |
| 13 | Pudukulam | At LS 19403 M of Nilaiyur channel | 143.015 | Pudukulam tank | 142.340 | 1230 | 2.00 | 1/1633 | 1:1 | 90 | 1.10 |
| 14 | Thenkal | At LS 22215 M of Nilaiyur channel | 140.765 | Thenkal tank | 140.400 | 900 | 2.00 | 1/2489 | 1:1 | 65 | 0.90 |
| 15 | Kurukattan | At LS 3350 M of Perunkudi channel | 136.975 | Kurukattan tank | 133.680 | 350 | 2.00 | 1/796 | 1:1 | 120 | 0.90 |
| 16 | Sevanthikulam | At LS 2820 M of Perunkudi channel | 140.720 | Sevanthikulam tank | 137.740 | 2500 | 2.00 | 1/189 | 1:1 | 198 | 0.95 |
| 17 | Ariyankulam | At LS 3600 M of Perunkudi channel | 138.750 | Ariyankulam tank | 137.525 | 180 | 2.00 | 1/240 | 1:1 | 165 | 0.95 |
| 18 | Melanedungulam | At LS 5130 M of Perunkudi channel | 136.975 | Melanedungulam tank | 134.110 | 220 | 2.00 | 1/796 | 1:1 | 110 | 0.90 |
| 19 | Perungudi | At LS 5130 M of Nilaiyur channel | 136.975 | Perungudi tank | 134.345 | 5130 | 4.00 | 1/796 | 1:1 | 257 | 0.90 |
| | | | | | | 53610 | | | | | |
| | NON SYSTEM TANKS | | | | | | | | | | |
| 20 | Viradhanur | | | | | 6000 | | | 1:1 | | |
| 21 | Ayanpappakudi | | | | | 3500 | | | 1:1 | | |
| 22 | Samanatham | | | | | 3500 | | | 1:1 | | |
| 23 | Rangiyam tank | LB of LMC from Ambalathadi anicut. | 15.970 | Rangiyam tank | 14.970 | 2500 | 3.00 | 1/2500 | 1:1 | 135 | 0.90 |
| 24 | Sankankulam | LB of LMC Girudhumal | 15.600 | Sankankulam tank | 15.100 | 1000 | 3.00 | 1/1965 | 1:1 | 118 | 0.75 |
| 25 | Melaparithiyur | LB of LMC of Athikulam anicut. | 93.335 | Melaparithiyur | 90.560 | 3110 | 5.00 | 1/1120 | 1:1 | 125 | 1.30 |
| 26 | Veersolan | RB of RMC of Athikulam anicut. | 51.150 | Veersolan | 50.000 | 1500 | 7.50 | 1/1300 | 1:1 | 160 | 1.30 |
| 27 | Thamarai kulam | RB of RMC of Odathur anicut. | 17.605 | Thamaraikkulam tank | 15.240 | 2500 | 2.40 | 1/1056 | 1:1 | 112 | 0.60 |
| 28 | Alathur | RB of RMC of Odathur anicut. | 26.745 | Alathur tank | 26.200 | 1900 | 4.50 | 1/3520 | 1:1 | 86 | 0.60 |
| 29 | Thiruvudai Nallur | RB of RMC of Odathur anicut. | 24.815 | Thiruvudai Nallur tank | 24.650 | 400 | 2.40 | 1/2400 | 1:1 | 32 | 0.75 |
| 30 | Rettai kulam | RB of RMC of Odathur anicut. | 24.980 | Rettai kulam tank | 24.520 | 1900 | 1.80 | 1/3017 | 1:1 | 25 | 0.60 |
| 31 | Senthanadhi | RB of RMC of Odathur anicut. | 23.900 | Senthanadhi | 21.500 | 1950 | 3.00 | 1/812 | 1:1 | 52 | 0.75 |
| 32 | Eluvani | RB of RMC of Odathur anicut. | 17.075 | Eluvani | 15.250 | 1300 | 3.30 | 1/712 | 1:1 | 15 | 0.30 |
| 33 | Varisaiyur | LB of LMC of Athikulam anicut. | 64.400 | Varisaiyur | 60.730 | 3120 | 5.00 | 1/850 | 1:1 | 176 | 1.30 |
| 34 | Manoor | RB of RMC of Athikulam anicut. | 52.450 | Manoor | 50.200 | 4500 | 5.00 | 1/2000 | 1:1 | 152 | 1.50 |
| 35 | Maraiyur | LB of LMC of Athikulam anicut. | 71.370 | Maraiyur | 67.690 | 8100 | 7.50 | 1/2200 | 1:1 | 165 | 1.50 |
| 36 | Naloor | RB of RMC of Ambalathadi anicut. | 15.250 | Naloor | 15.250 | 9850 | 6.50 | 1/1850 | 1:1 | 189 | 1.20 |
| 37 | T.Punavasal | RB of Girudhumal | 31.610 | T.Punavasal | 29.570 | 2000 | 5.00 | 1/980 | 1:1 | 132 | 0.90 |

| | | | | | | | | | | | | |
|----|---------------------------|---|---------|---------------------|--------|---------------|-------|--------|-----|-----|------|--|
| 38 | A.Tharaikkudi | RB of Girudhumal | 19.500 | A.Tharaikkudi | 15.000 | 4500 | 6.00 | 1/1000 | 1:1 | 145 | 0.60 | |
| 39 | Keelaparithiyur | RB of RMC of Nallukurichi anicut | 17.390 | Keelaparithiyur | 15.650 | 2610 | 5.00 | 1/1500 | 1:1 | 110 | 0.75 | |
| 40 | Odathur | At the Right side of Abiramam anicut | 33.000 | Odathur | 28.650 | 6100 | 9.00 | 1/1400 | 1:1 | 160 | 0.50 | |
| 41 | Abiramam | At the Left side of Abiramam anicut | 100.000 | Abiramam tank | 93.735 | 6300 | 4.00 | 1/1006 | 1:1 | 180 | 1.00 | |
| 42 | Nallukurichi | At the Left side of Nallukurichi anicut | 70.700 | Nallukurichi tank | 64.580 | 6736 | 8.00 | 1/1100 | 1:1 | 195 | | |
| 43 | Kattanur | At the Left side of Abiramam anicut | 17.750 | Kattanur tank | 14.200 | 5500 | 6.40 | 1/1549 | 1:1 | 294 | 1.20 | |
| 44 | Athikulam Left. | At the Left side of Athikulam anicut | 75.060 | Melaparithiyur tank | 65.590 | 8745 | 10.00 | 1/923 | 1:1 | 232 | 0.90 | |
| 45 | Athikulam Right | At the right side of Athikulam anicut | 76.100 | Narikkudi tank | 68.675 | 7280 | 6.00 | 1/980 | 1:1 | 210 | 0.90 | |
| 46 | LMC of Ambalathadi anicut | At the Left side of Ambalathadi anicut | 98.455 | Pottapalayam tank | 96.950 | 3020 | 4.00 | 1/2000 | 1:1 | 128 | 1.00 | |
| 47 | RMC of Ambalathadi anicut | At the Right side of Ambalathadi anicut | 99.505 | Naloor tank | 87.105 | 30490 | 7.00 | 1/2500 | 1:1 | 178 | 0.9 | |
| | | | | | | 139911 | | | | | | |

1.4 Participatory Irrigation Management (PIM)



Salient Features of Implementation of PIM in Girudhumal Sub-basin

1) The Sub-basin: This is one of the nine sub-basins of the Gundar River Basin. Totally 116 irrigation tanks are under the control of Water Resources Department (WRD) of Public Works Department (PWD) in this sub-basin. List of Tanks covered with more details are furnished in the **Annexure – 1**. These 116 tanks are located within the sub-basin's hydraulic boundary spread over 116 villages of Madurai south taluk, Kariapatti, Thiruchuli, Manamadurai, Paramakudi and Kamuthi taluk of Madurai, Virudhunagar and Sivagangai, Ramnad District. **The total Command area under these 116 tanks works out to 17057.81 ha. (Annexure**

2) Command area:

| | |
|---------------------------------------|--------------------|
| i. Under System tanks (31 Tanks) | 6886.56Ha |
| ii. Under Non-system tanks (85 tanks) | 10171.25 Ha |
| Total (116) Tanks | 17057.81Ha |

3) An assessment of number of WUAs.

- i) Associations **already formed** under 19 **WUA Nos (6278.71 ha)**
WRCP 9 WUA in Periyar vaigai basin and 8 WUA in Sivagangai,
- ii) Associations **proposed to be formed** under IAMWARM Project covering 37 WUA 47Nos (**10779.10ha**)

4) An account of "Awareness creation".

Activities undertaken and "Walkthrough Surveys" carried out:

- i) There are 116 tanks in the sub-basin spread over 116 villages.
- ii) As detailed out in Annexure – 01. All these villages were visited by the WRD official and awareness about various activities, contemplated under IAMWARM project has been created.

- iii) Details of villages covered, walkthrough surveys conducted, farmers attended, list of works suggested by the farmers, list of works analysed and finalized by WRD officials, are all furnished in the Annexure – 02.

- 5) Schedule for completion of delineation and preparation for WUA documents, comprising of:
 - i) Form – I : Details to be notified by District Collectors (End of March – 09)
 - ii) Form – II: WUA document to be notified by District Collectors (End of April – 09)
 - iii) Completion of preparatory works for the conduct of Elections for WUAs (End of May – 09)
- 6) Schedule for Conduct of Elections in the sub-basin for farming Management committees will be completed by end of Jan 2010.
- 7) Initiating and completing the process of publishing EOI to hire Support Organisation at sub-basin level (End of June 2009)
- 8) Providing Request for Proposals (RFPs) to all the short listed agencies, and obtaining Technical and Cost Proposals (Middle of August, 2009)
- 9) Selection and deployment of Support Organisation to the sub-basin (End of May, 2009)
- 10) Appointment and the Role of Competent Authorities:
 - i) Section 26 of the Tamil Nadu Farmers' Management of Irrigation Systems (TNFMIS) Act provides for the appoint of "Competent Authorities" to assist the respective farmers organizations (WUA, Distributory Committee and Project Committee), in the implementation and execution of all decisions taken by such farmers organization. Similarly, every farmer's organization shall

extend such co-option or assistance, as may be required by the Competent Authority, for carrying out all the tasks related to implementation of TNFMIS Act.

ii) It is proposed to form 37 WUAs only under IAMWARM Project to cover a command area of 12292.73ha..

iii) Appointment of Competent Authorities for the WUAs proposed to be formed under IAMWARM project is based on the "WRO Section officer wise" distribution as indicated below.

Name of the WRO Sub Division
Officers working in the

Gridhumal Sub-basin:

Assistant Executive Engineer, W.RO, P.W.D,
Gundar Basin Sub Division , Thirumangalam -----WUA's----- 1 - 9

Assistant Executive Engineer, W.RO, P.W.D,
Saruganiyar Basin Sub Division, Manamadurai. ---- WUA's ---- 10
– 17 & 26 - 38

Assistant Executive Engineer, W.RO, P.W.D,
Spl. Project Sub Division III, Kariapatti WUA's----- 18,
19 and 51 - 54

Assistant Executive Engineer, W.RO, P.W.D,
Spl. Project Sub Division I, Madurai WUA's----- 20 - 25

Assistant Executive Engineer, W.RO, P.W.D,
Spl. Project Sub Division II, Thirupuvanam WUA's----- 39 -
50

Assistant Executive Engineer, W.RO, P.W.D,
Lower Vaigai Basin Sub Division, Manamadurai. ---- WUA's ----
55 - 59

Assistant Executive Engineer, W.RO, P.W.D,
Spl. Project Sub Division I V, Kumuthi WUA's----- 60 - 66

11) Involvement of farmers in the preparation "Scheme Modernisation Plans".

- i) Based on the outcome of the "Awareness Creation Programme" and Walkthrough survey carried out with the involvement of farmers, a list of tasks proposed to be taken up for "Modernization" under IAMWARM project was discussed with No. of farmers from 116 villages and the tasks were also prepared and exhibited in the Notice Board of the Village Administrative Officers Office and Panchayat Office.
- ii) During the meeting, the farmers present were also informed that soon after finalization of contract for carrying out "Modernization of Irrigation Systems" a "Notice Board" with the details about the nature of works, its cost, period of contract and Name of the contractor will all be fixed at the site of the work, as well as in the Panchayath Office, for information of the farmers. They have also been informed that they are free to supervise the work by the contractor and any lapse in the quality of work may be reported to the field officers of WRD, as well as the Executive Engineer of WRD, who has been designated as the Nodal Officer for the sub-basin concerned.
- iii) The field officers of WRD have all been informed about the problems in handing over the operation and maintenance

responsibilities to the farmers concerned, if the tasks as desired by them are not included in the modernization of the system and also in case some of the tasks already planned are not implanted due to some reasons or other.

- iv) The WRD officers were also informed that they are personally responsible for handing over the irrigation systems after completing the tasks related to modernization of Irrigation systems.

12) Current status of Recovery of water charges:

- i) An enquiry conducted with the "Village Administrative Officers" (VAO's) of randomly selected villages (15 numbers out of 89 villages), the normal water charges recovery as informed by the VAO, works out to 50-60% only, about the expected percentage of 80-90%.
- ii) With the proposal to form new WUA's under IAMWARM in Kanal Odai Sub-basin", the Managing Committee **will be trained** to take up the responsibility of improving the **Water charges recovery percentage**. These will be followed up, after completing the modernization tasks and handing over of the O & M responsibilities to WUAs.

13) "Capacity Building" of the WUA farmers:

- i) The "Support Organisation Group" will prepare "Training Modules" required for **building the capacity** of the WUA farmers, based on a "Training Needs" Analysis. They will also organize various "Capacity building" programmes at **suitable locations** within the sub-basin command area, to benefit the farmers of the WUA's in the sub-basin.
- ii) The "Support Organisation" will also arrange for organizing the **"Study Tours" both within and outside the state** to enhance their knowledge and experiences which will help them **to improve the crop productivity** and thereby the farmer's income.
- iii) The Support Organisation will also conduct necessary "awareness Programme" and impart training to educate the farmers of the WUA's in all aspects of the TNFMIS Act, TNFMS

Rules and Election procedures for constituting the “Managing Committees” of the WUA’s.

- 14) The “Competent Authorities” appointed for the **sub-basin** will also be trained to effectively to interact with WUA farmers and maintain good rapport and relationship with the farming community in the sub-basin.

Annexure I

An Assesment of Commamd Area and WUAs under the Control of WRO OF PWD in GIRUDHUMAL SUB BASIN

| WUA No | Name of Irrigation System and Tanks | Command Area Ha | Location of the Command Area | | | Coverage of Command area under different Projects (Ha.) | | Status of formation WUAs in sub basin | |
|---------------------|-------------------------------------|-----------------|------------------------------|---------------|----------|--|---------|---------------------------------------|-----------------------------------|
| | | | Village | Taluk | District | WRCP and Others | IAMWARM | Formed under WRCP (code) | To be formed under IAMWARM (code) |
| | | | | | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | | |
| Existing WUA | | | | | | | | | |
| GRL 1 | Pudukulam | 27.14 | Pudukulam | Madurai south | Madurai | 27.14 | | WRCP | |
| GRL 2 | Thenkal | 383.81 | Thenkal | | | 383.81 | | | |
| GRL 3 | Kurukattan | 56.14 | Kurukattan | | | 56.14 | | | |
| GRL 4 | Ariyankulam | 58.25 | Ariyankulam | | | 58.25 | | | |
| GRL 5 | Seventhikulam | 34.83 | Seventhikulam | | | 34.83 | | | |
| GRL 6 | Melanedungulam | 37.72 | Melanedungulam | | | 37.72 | | | |

| | | | | | | | | | |
|------------------|--|---------|--|---------------|------------|---------|--|--|--|
| GRL 7 | Perungudi | 103.42 | Perungudi | | | 103.42 | | | |
| GRL 8 | Madakulam | 279.29 | Madakulam | | | 279.29 | | | |
| GRL 9 | Muthapatti Veerangudi | 1.67 | Muthapatti Veerangudi | | | 1.67 | | | |
| SVG 11 | Manalur | 266.81 | Manalur | Manamadurai | Sivagangai | 266.81 | | | |
| SVG 12 | Sottathatti | 165.95 | Sottathatti | | | 165.95 | | | |
| SVG 13 | Melavellur | 299.97 | Melavellur | | | 299.97 | | | |
| SVG 14 | Palayanur | 447.81 | Palayanur | | | 447.81 | | | |
| SVG 15 | Vaviyarendhal, and Piramanur Tank WUA | 786.17 | Vaviyarendhal, Piramanur | | | 786.17 | | | |
| SVG 16 | Keelasarikulam, | 273.29 | Keelasarikulam, | | | 273.29 | | | |
| | Melasarikulam, and | | Melasarikulam, | | | | | | |
| | Anaikulam Tank WUA | | Anaikulam | | | | | | |
| SVG 17 | Ladanendal, Pappankulam, Alangulam, Parayankulam and Kothikulam Tank WUA | 152.43 | Parayankulam, Achankulam | | | 152.43 | | | |
| SVG 25 | Maranadu, Pichaipillaiyendal, Salluppanodai, Velankulam. | 1636.58 | Maranadu, Pichaipillaiyendal, Salluppanodai, Velankulam. | | | 1636.58 | | | |
| VNR - ATHI - RMC | Ulakudi, Narikudi, Athithanendal and Manoor. | 459.6 | | | | 459.6 | | | |
| VNR - ATHI - LMC | Irunchirai, Maraiyur, Varisaiyur | 807.83 | | Madurai south | Madurai | 807.83 | | | |

| | | | | | | | | | |
|---------------------|------------------------------|----------------|------------------|-------------|---------------|--|----------------|--|-----|
| | | 6278.71 | | | | | | | |
| Proposed WUA | | | | | | | | | |
| GR MDU 1 | Samanatham | 249.47 | Samanatham | | | | 249.47 | | YES |
| GR MDU 2 | Ayanpappakudi and Pudukkulam | 195.43 | Ayanpappakudi | | | | 195.43 | | |
| | | | Avaniapuram | | | | | | |
| GR MDU 3 | Thuliapatti | 57.2 | Chinthamani | | | | 57.2 | | |
| GR MDU 4 | Viradhanur | 225.82 | Virudhanur | | | | 225.82 | | |
| GR MDU 5 | Ayavettan | 101.12 | Ayavettan | | | | 101.12 | | |
| GR MDU 6 | Nedunkulam | 41.54 | Nedunkulam | | | | 41.54 | | |
| | | | | | | | | | |
| GR-SVG1 | Puliyur | 66.63 | Puliyur | Manamadurai | Sivagangai | | 66.63 | | YES |
| | Kondagai | 736.98 | Kondagai | | | | 736.98 | | |
| | Meenakshipuram | 128.52 | Meenakshipuram | | | | 128.52 | | |
| | | 932.13 | | | | | 932.13 | | |
| GR-SVG2 | Kalukarkadai | 239.16 | Kalukarkadai | | | | 239.16 | | |
| | Thirupuvanam | 1112 | Thirupuvanam | | | | 1112 | | |
| | | 1351.16 | | | | | 1351.16 | | |
| GR-SVG3 | Melakarisalkulam | 83.25 | Melakarisalkulam | | | | 83.25 | | |
| | Keelasisalkulam | 158.83 | Keelasisalkulam | | | | 158.83 | | |
| | Pottapalayam | 61.13 | Pottapalayam | | | | 61.13 | | |
| | Kaluvankulam | 64.72 | Kaluvankulam | | 64.72 | | | | |
| | | 367.93 | | | 367.93 | | | | |

| | | | | | | |
|----------|------------------|---------------|------------------|--|---------------|--|
| GR-SVG4 | Keelavellur | 106.93 | Keelavellur | | 106.93 | |
| | Mangudi | 421.37 | Mangudi | | 421.37 | |
| | | 528.3 | | | 528.3 | |
| GR-SVG5 | Ambalathadi | 110.43 | Ambalathadi | | 110.43 | |
| | Thavatharendal | 50.38 | Thavatharendal | | 50.38 | |
| | Karunkalaikudi | 79.09 | Karunkalaikudi | | 79.09 | |
| | | 239.9 | | | 239.9 | |
| GR-SVG6 | Rangiyam | 609.48 | Rangiyam | | 609.48 | |
| GR-SVG7 | Thavalaikulam, | 64.75 | Thavalaikulam, | | 64.75 | |
| | Chokkanathiruppu | 154.68 | Chokkanathiruppu | | 154.68 | |
| | | 219.43 | | | 219.43 | |
| GR-SVG8 | Sambaikkulam | 44.13 | Sambaikkulam | | 44.13 | |
| | Vishvampettai | 42.04 | Vishvampettai | | 42.04 | |
| | Puliyankulam | 74.94 | Puliyankulam | | 74.94 | |
| | | 161.11 | | | 161.11 | |
| GR-SVG9 | Sankankulam | 100.66 | Sankankulam | | 100.66 | |
| | Vallarendal | 43.26 | Vallarendal | | 43.26 | |
| | Veeranendal | 68.88 | Veeranendal | | 68.88 | |
| | Odathur | 88.91 | Odathur | | 88.91 | |
| | S.Vagaikulam | 68.41 | S.Vagaikulam | | 68.41 | |
| | | 370.12 | | | 370.12 | |
| GR-SVG10 | Achankulam | 61.31 | Achankulam | | 61.31 | |

| | | | | | | | | |
|----------|-----------------|---------|-----------------|------------|--------------|--------|-----|--|
| | Thalikulam | 44 | Thalikulam | | | 44 | | |
| GR-SVG11 | Kothankulam | 125.92 | Kothankulam | | | 125.92 | | |
| GR-SVG12 | Muthuvanthidal | 48.83 | Muthuvanthidal | | | 48.83 | | |
| GR-SVG13 | Nadukkanendal | 65.23 | Nadukkanendal | | | 65.23 | | |
| | Pulavacheri | 70.37 | Pulavacheri | | | 70.37 | | |
| | | 135.6 | | | | 135.6 | | |
| | | | | | | | | |
| GR-VNR 1 | Karuvakkudi | 112.78 | Karuvakkudi | Thiruchuli | Virudhunagar | 112.78 | YES | |
| | S. Nangoor | | 0 | | | | | |
| GR-VNR 2 | Poombidagai | 79.72 | Poombidagai | | | 79.72 | | |
| GR VNR 3 | Thamarai kulam | 205.53 | Thamarai kulam | | | 205.53 | | |
| | Thatchanendal | | | | | | | |
| | Alathur | | | | | | | |
| GR VNR 4 | Thiruvidainalur | 162.43 | Thiruvidainalur | | | 162.43 | | |
| | Rettai kulam | | | | | | | |
| | Senthanadhi | | | | | | | |
| GR-VNR 5 | Eluvani | 93.04 | Eluvani | | | 93.04 | | |
| GR-VNR 6 | Mugavoor | 209.95 | Mugavoor | 209.95 | | | | |
| | P. Vagaikulam | | | | | | | |
| | Vilakkanendal | | | | | | | |
| GR-VNR 7 | Kattanoor | 1335.67 | Kattanoor | 1335.67 | | | | |
| GR VNR 8 | Kundukulam | 121.72 | Kundukulam | 121.72 | | | | |

| | | | | | | | |
|-----------|------------------------|--------|-------------------|------------|---------------------|--------|--|
| | Siruvanur | | Siruvanur | | | | |
| GR VNR 9 | Alagapuri | 89.24 | Alagapuri | | | 89.24 | |
| GR VNR 10 | Naloor | 267.61 | Naloor | | | 267.61 | |
| GR VNR 11 | Seeniyendal | 51.22 | Seeniyendal | | | 51.22 | |
| GR VNR12 | Karumanendal | 52.59 | Karumanendal | | | 52.59 | |
| GR-VNR 13 | Pannaikudi | 146.29 | Pannaikudi | | | 146.29 | |
| | Andukondan | | Andukondan | | | | |
| GR VNR 14 | Esali | 262.46 | Esali | | | 262.46 | |
| | Sottamuri | | Sottamuri | | | | |
| | Theeyanur | | Theeyanur | | | | |
| | Kadukkoi kulam | | Kadukkoi kulam | | | | |
| GR VNR 15 | N. Mukkulam | 297.04 | N. Mukkulam | | | 297.04 | |
| | Veerakudi | | Veerakudi | | | | |
| | Sethurayanendal | | Sethurayanendal | | | | |
| | Mayaleri | | Mayaleri | | | | |
| GR VNR 16 | Vilakkuseri | 287.42 | Vilakkuseri | | | 287.42 | |
| | Sammanendal | | Sammanendal | | | | |
| | Melaparithiyur | | Melaparithiyur | | | | |
| | Veeracholan | | Veeracholan | | | | |
| GR- RMD 1 | Keelaparuthiyur Tank | 122.1 | Keelaparuthiyur | Paramakudi | Ramana- thapuram | 122.1 | |
| GR- RMD 2 | Pulavar velankudi Tank | 55.4 | Pulavar velankudi | | | 55.4 | |
| GR- RMD 3 | Kurunjakulam Tank | 62.89 | Kurunjakulam | | | 62.89 | |

| | | | | | | | |
|-----------|------------------------|---------------|------------------------|---------|--|--------|--|
| GR- RMD 4 | sirukulam Sembilankudi | 56.78 | sirukulam Sembilankudi | Kamuthi | | 56.78 | |
| GR- RMD 5 | Thaduthalankottai Tank | 129.52 | Thaduthalankottai | | | 129.52 | |
| GR-RNM 6 | T. Punavasal | 44 | T. Punavasal | | | 44 | |
| GR-RNM 7 | Abiramam | 301.69 | Abiramam | | | 301.69 | |
| GR-RNM 8 | Achangulam | 44.37 | Achangulam | | | 44.37 | |
| GR-RNM 9 | T. Kallikulam | 52.53 | T. Kallikulam | | | 52.53 | |
| GR-RNM 10 | A.Tharaikudi | 118.52 | A.Tharaikudi | | | 118.52 | |
| GR-RNM 11 | Nagaratharkurichi | 65.17 | Nagaratharkurichi | | | 65.17 | |
| GR-RNM 12 | Pappanam | 54.78 | Pappanam | | | 54.78 | |

ABSTRACT:

- 1.Command Area already covered under WRCP and other projects/schemes **6278.71 Ha**
- 2.command area proposed to be covered under IAMWARM project **10779.10Ha**
- 3.Total command area controlled by WRO of PWD in the sub basin **17057.81 Ha**
- 4.Total No. of WUA's already formed under WRCP **19 Nos**
5. Total No of WUA's proposed to be formed under IAMWARM **47 Nos**
6. Total No of WUA's that will cover the entire Sub Basin **66 Nos**

Annexure: 2**Details of "Awareness Creation Activities and Walk - Through Surveys"**

| Sl. No | Date of Visit | Names if the Villages Visited | Awareness Programme (No.of farmers attended) (Prepare the list of farmers with acknowledgement seperately and attach) | Walk - Through Survey (No.of farmers Participated) (Prepare the list of farmers with acknowledgement seperately and attach) | Remarks |
|----------------------------|---------------|-------------------------------|--|---|---------|
| MADURAI DISTRICT | | | | | |
| 1 | 13.01.09 | Pudukkulam | 15 | 5 | |
| | | Thenkal | 10 | 8 | |
| | | Seventhikulam | 22 | 12 | |
| | | Kurukkattankulam | 12 | 8 | |
| | | Ariyankulam | 10 | 6 | |
| | | Melanedunkulam | 8 | 7 | |
| | | Perunkudi | 11 | 10 | |
| 2 | 18.01.09 | Ayanpakkudi | 15 | 6 | |
| | | Pudukkulam | 17 | 7 | |
| | | Ayavattan | 12 | 5 | |
| | | Samanatham | 8 | 8 | |
| SIVAGANGAI DISTRICT | | | | | |
| 3 | 09.01.09 | Sottathatty | 12 | 10 | |

| | | | | | |
|---|----------|--------------------|----|----|--|
| | | Konthagai | 15 | 10 | |
| | | Manalur | 10 | 20 | |
| | | Kazhukarkadai | 8 | 11 | |
| | | Keelakarisalkulam | 5 | 9 | |
| | | Kazhuvankulam | 8 | 30 | |
| | | Melakarisalkulam | 8 | 12 | |
| | | Pottappalayam | 5 | 15 | |
| | | Meenakshipuram and | 10 | 18 | |
| | | Puliyur | 10 | 10 | |
| 4 | 12.01.09 | Thiruppuvanam | 20 | 8 | |
| | | Thavalaikulam | 11 | 5 | |
| | | Vaviyarendhal | 9 | 8 | |
| | | Piramanur | 30 | 13 | |
| | | Alankulam | 12 | 5 | |
| | | Muthuvanthidhal | 15 | 10 | |
| | | Melazorikulam | 18 | 10 | |
| | | Keelazorikulam | 15 | 12 | |
| | | Palayanur | 25 | 15 | |
| | | Parayankulam | 10 | 18 | |
| | | Kothankulam | 9 | 15 | |
| | | Chokkanathiruppu | 15 | 25 | |
| | | Puliyankulam and | 10 | 10 | |

| | | | | | |
|---|----------|---------------------|----|----|--|
| | | Rangiam | 20 | 9 | |
| 5 | 13.01.09 | T.Velankulam | 10 | 15 | |
| | | Pitchapillaiyendhal | 8 | 20 | |
| | | Maranadu | 30 | 10 | |
| | | Pulavacheri | 5 | 8 | |
| | | Saluppanodai | 5 | 30 | |
| | | Mankudi | 16 | 5 | |
| | | Thavatharendhal | 12 | 5 | |
| | | Vallarendhal | 8 | 16 | |
| | | Nadukkanendhal | 9 | 15 | |
| | | Anaikulam | 12 | 10 | |
| | | Achankulam | 15 | 13 | |
| | | Odhathur | 8 | 15 | |
| | | S.Vagaikulam | 11 | 8 | |
| 6 | 16.01.09 | Visvampettai | 15 | 9 | |
| | | Sambaikulam | 10 | 6 | |
| | | Thalikkulam | 13 | 15 | |
| | | Sangankulam | 15 | 15 | |
| | | Veeranendhal | 8 | 10 | |
| | | Karunkalaikudi | 9 | 13 | |
| | | Keelavellur | 6 | 15 | |
| | | Ambalathadi | 15 | 8 | |

| | | | | | |
|------------------------------|----------|---------------|----|----|--|
| | | Melavellur | 11 | 9 | |
| VIRUDHUNAGAR DISTRICT | | | | | |
| 7 | 26.11.08 | Esali | 15 | 15 | |
| | | Pannaikudi | 10 | 18 | |
| | | Theeyanur | 13 | 10 | |
| 8 | 18.12.08 | Athithanendal | 15 | 8 | |
| | | Sottamuri | 8 | 5 | |
| | | Siruvanur | 9 | 8 | |
| | | Nallur | 6 | 13 | |
| | | Kattanur | 12 | 5 | |
| 9 | 19.12.08 | Irunjirai | 25 | 10 | |
| 10 | 23.12.08 | S.Nangoor | 18 | 10 | |
| | | Poombidagai | 15 | 12 | |
| | | Karuvaikkudi | 25 | 10 | |
| | | Mugavur | 10 | 13 | |
| 11 | 24.12.08 | Veerakudi | 9 | 15 | |
| | | Maraiyur | 15 | 8 | |
| | | Mayaleri | 10 | 9 | |
| | | Varisaiyur | 20 | 6 | |
| | | Villakkuseri | 10 | 15 | |
| 12 | 18.02.09 | Kottakarai | 8 | 15 | |
| 13 | 03.03.09 | Narikkudi | 13 | 10 | |

| | | | | | |
|--------------------------------|-----------|-------------------|----|----|--|
| | | N.Mukkulam | 15 | 10 | |
| | | Manur | 8 | 8 | |
| | | Sethurayanendal | 9 | 11 | |
| | | Melaparithiyur | 6 | 5 | |
| | | Kadukkoikulam | 12 | 5 | |
| | | Andukondan | 15 | 16 | |
| 14 | .05.03.09 | Thamaraikulam | 18 | 15 | |
| | | Thachanendal | 15 | 10 | |
| | | Thiruvudainallur | 25 | 13 | |
| | | Rettaikulam | 11 | 15 | |
| | | Alathur | 15 | 8 | |
| 15 | .06.03.09 | Eluvani | 10 | 9 | |
| | | Senthanathi | 13 | 6 | |
| | | P.Vagaikulam | 15 | 15 | |
| | | Villakkanendal | 15 | 15 | |
| RAMANATHAPURAM DISTRICT | | | | | |
| 16 | 12.11.08 | T.Punavasal | 12 | 10 | |
| | | Abiramam | 20 | 10 | |
| | | Achankualm | 9 | 16 | |
| | | T.Kallikulam | 12 | 11 | |
| | | A.Thamaraikkudi | 15 | 9 | |
| | | Nagaratharkurichi | 8 | 5 | |

| | | | | | |
|----|----------|---------------------------|----|----|--|
| | | pappanam | 11 | 12 | |
| 16 | 03.03.09 | Keelaparithiyur | 22 | 26 | |
| | | Pulavar velankudi | | | |
| | | Kurunjakulam | | | |
| | | Sirukulam sembilankudi | | | |
| | | Thathankudi | | | |

Details of Modernisation works as suggested by the Farmers and as finalized by the officials of WRO

| Sl.No | Date of Visit | Names of the villages visited | Outcome of walk through survey and discussions with farmers | |
|-------|---------------|--|--|---|
| | | | Works Suggested by Farmers | Works finalized by WRO Officials |
| | | | | |
| | 13.01.09 | Pudukkulam Thenkal Seventhikulam Kurukkattankulam Ariyankulam Melanedunkulam Perunkudi | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by farmers are to be fulfilled in General and included in the Estimate. |
| | 18.01.09 | Ayanpakkudi | Farmers requested to strengthen the tank bund and desilt supply channel, to | All the request mentioned by |

| | | | | |
|---|----------|---------------------------|--|---|
| | | Pudukkulam | reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | formers are to be fulfilled in General and included in the Estimate. |
| | | Ayavattan | | |
| | | Samanatham | | |
| 1 | 09.01.09 | Sottathaty | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Konthagai | | |
| | | Manalur | | |
| | | Kalukarkadai | | |
| | | Keelakarisalkulam | | |
| | | Kazhuvankulam | | |
| | | Melakarisalkulam | | |
| | | Pottappalayam | | |
| | | Meenakshipuram and Puliur | | |
| 2 | 12.01.09 | Thiruppuvanam | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Thavalaikulam | | |
| | | Vaviyarendhal | | |
| | | Piramanur | | |
| | | Alankulam | | |
| | | Muthuvanthidhal | | |
| | | Melasorikulam | | |
| | | Keelasorikulam | | |
| | | Palayanur | | |
| | | Parayankulam | | |
| | | Kothankulam | | |
| | | Chokkanathiruppu | | |
| | | Puliyankulam and Rangiam | | |

| | | | | |
|--------------|----------|---------------------|--|---|
| 3 | 13.01.09 | T.Velankulam | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Pitchaipillaiyendal | | |
| | | Mankudi | | |
| | | Thavatharendhal | | |
| | | Vallarendhal | | |
| | | Nadukkanendal | | |
| | | Anaikulam | | |
| | | Achankulam | | |
| | | Odhathur | | |
| S.Vagaikulam | | | | |
| 4 | 16.01.09 | Visvampettai | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Sambaikulam | | |
| | | Thalikkulam | | |
| | | Veeranendhal | | |
| | | Sangankulam | | |
| | | Villiarendal | | |
| | | Karunkalaikudi | | |
| | | Keelavellur | | |
| | | Ambalathadi | | |
| Melavellur | | | | |
| | 26.11.08 | Esali | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Pannaikudi | | |
| | | Theeyanur | | |
| | 18.12.08 | Athithanendal | Farmers requested to strengthen the tank | All the request |

| | | | | |
|--|----------|--------------|--|---|
| | | Sottamuri | bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Siruvanur | | |
| | | Nallur | | |
| | | Kattanur | | |
| | 19.12.08 | Irunjirai | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | 23.12.08 | S.Nangoor | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Poombidagai | | |
| | | Karuvaikkudi | | |
| | | Mugavur | | |
| | 24.12.08 | Veerakudi | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Maraiyur | | |
| | | Mayaleri | | |
| | | Varisaiyur | | |
| | | Villakkuseri | | |

| | | | | |
|--|-----------|------------------|--|---|
| | 18.02.09 | Kottakarai | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | 03.03.09 | Narikkudi | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | N.Mukkulam | | |
| | | Manur | | |
| | | Sethurayanendal | | |
| | | Melaparithiyur | | |
| | | Kadukkoikulam | | |
| | | Andukondan | | |
| | .05.03.09 | Thamaraikulam | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Thachanendal | | |
| | | Thiruvidainallur | | |
| | | Rettaikulam | | |
| | | Alathur | | |
| | .06.03.09 | Eluvani | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | | Senthanathi | | |
| | | P.Vagaikulam | | |
| | | Villakkanendal | | |

| | | | |
|----------|------------------------|--|---|
| 12.11.08 | T.Punavasal | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | Abiramam | | |
| | Achankualm | | |
| | T.Kallikulam | | |
| | A.Thamaraikkudi | | |
| | Nagaratharkurichi | | |
| | pappanam | | |
| 03.03.09 | Keelaparithiyur | Farmers requested to strengthen the tank bund and desilt supply channel, to reconstruct and repair the damaged sluices, to construct Retaining Walls in weaker sections, to repair and reconstruct the damaged Weir and for Providing S.G Shutters.. | All the request mentioned by formers are to be fulfilled in General and included in the Estimate. |
| | Pulavar velankudi | | |
| | Kurunjakulam | | |
| | Sirukulam sembilankudi | | |
| | Thathankudi | | |

ATER RESOURCES DEPARTMENT

Gundar Basin Division, Madurai

Vaippar Basin Circle, Virudhunagar

STATEMENT SHOWING DETAILS OF WALK THROUGH SURVEY CONDUCTED IN GRIDHUMAL SUB BASIN

| S.No | Date of walk through survey | Location | Taluk | Farmers request | Technical solution | Proposal in the plan |
|-------------------------|-----------------------------|----------------------|---------------|---|--|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| MADURAI DISTRICT | | | | | | |
| 1 | 13.01.2009 | Thenkal tank | Madurai south | Farmers requested to repair two sluices and desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Repairs to two sluices and desilt the tank and supply channel may be carried out. | It is proposed to do repairs to two sluices and desilt the tank and supply channel entirely. |
| 2 | 13.01.2009 | Seventhikulam tank | Madurai south | Farmers requested to repair one sluice and desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Repairs to one sluice and desilt the tank and supply channel may be carried out. | It is proposed to do repairs to one sluice and desilt the tank and supply channel entirely. |
| 3 | 13.01.2009 | Kurukatan kulam tank | Madurai south | Farmers requested to repair two sluices and desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Repairs to two sluices and desilt the tank and supply channel may be carried out. | It is proposed to do repairs to two sluices and desilt the tank and supply channel entirely. |

| | | | | | | |
|---|------------|------------------|---------------|--|--|--|
| 4 | 13.01.2009 | Ariyankulam tank | Madurai south | Farmers requested to reconstruct one sluice, repair one sluice and desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.Repairs to one sluice, reconstruction of one sluice and desilt the tank and supply channel may be carried out. | It is proposed to do repairs to one sluice, reconstruct one sluice and desilt the tank and supply channel entirely. |
| 5 | 18.01.2009 | Ayanppakudi | Madurai south | This village around this tank have lot of cattle like cow and sheeps and hence they request cattle ramp and desilting the tank bund & supply channel repairs to sluices. | Problems mentioned by the farmers may be included in the proposal. | It is proposed to construct cattle ramp and retaining wall in vulnarised points and also desilt the tank & supply channels, repair to sluices. |
| 6 | 18.01.2009 | Pudukulam | Madurai south | The farmers request to construct retaining wall at vulnarised points, desilt the tank bund repairs to weir.and desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Problems mentioned by the farmers may be included in the proposal. | It is proposed to repair the weir, construct the retaining wall near weir, desilt the tank. |
| 7 | 18.01.2009 | Ayavettan | Madurai south | Farmers requested to desilting tank, leading channel for 2no. sluices. So that can use water at the end of crop peiod without any deficit. | Problems mentioned by the farmers may be included in the proposal. | It is proposed to repair the weir, construct the retaining wall near weir, desilt the tank. |
| 8 | 18.01.2009 | Samanatham | Madurai south | Farmers requested to desilting the tank, reconstruction of sluice No.2. So that can use water at the end of crop peiod without any deficit. | Problems mentioned by the farmers may be included in the proposal. | It is proposed to repair the weir, construct the retaining wall near weir, desilt the tank. |

| Kariapatti Sub division | | | | | | |
|-------------------------|----------|------------|------------|--|---|--|
| 9 | 26.11.08 | Panaikudi | Thiruchuli | Farmers requested to desilt the tank, from L.S. 0m to 400m, construction of Retaining walls is weaker portion of tank bund, ramp for cattles, construction of field Channels. So that can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are correct. Desilt the tank from L.S. 0m to 400m construction of retaining walls, ramp for cattle may be carried out. | It is proposed to Desilt the tank from L.S. 0m to 450m construction of retaining walls, and ramp for cattle. |
| 10 | 26.11.08 | Isali | Thiruchuli | Farmers requested to desilt the tank, reconstruction of Sluices, repairs to weir, so that can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are correct. Desilt the tank, Reconstruction of three Sluices, Repairs to weir may be carried out. | It is proposed to Desilt the tank, Reconstruction of three Sluices, Repairs to weir. |
| 11 | 26.11.08 | Theyanur | Thiruchuli | Farmers requested to desilt the tank, reconstruction of Sluices, and construction of fixed channels, so that can use water at the end of crop period. | Yes. Problem mentioned by the farmers are correct. Desilt the tank, Reconstruction of five Sluices, may be carried out. | It is proposed to Desilt the tank, Reconstruction of five Sluices.. |
| 12 | 11.12.08 | Alagapuri | Thiruchuli | Farmers requested tank bund improvements, rectification of revetment, repairs to 4,5 sluices. So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Tank bund improvements, rectification of revetment, repairs to 4,5 sluices may be carried out. | It is proposed to tank bund improvements, rectification of revetment, repairs to 4,5 sluices |
| 13 | 11.12.08 | Kundukulam | Thiruchuli | Farmers requested to reconstruction of sluice 3 Nos. supply channel improvements. So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Reconstruction of sluice 3 Nos. supply channel improvements may be carried out. | It is proposed to reconstruction of sluice 3 Nos. supply channel improvements. |

| | | | | | | |
|----|----------|---------------|------------|--|--|---|
| 14 | 18.12.08 | Siruvanur | Thiruchuli | Farmers requested to tank bund improvements, reconstruction of sluices 4 Nos. Construction of dividing dam, repairs to weir. So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Tank bund improvements, reconstruction of sluices 4 Nos. Construction of dividing dam, repairs to weir. may be carried out. | It is proposed to tank bund improvements, reconstruction of sluices 4 Nos. Construction of dividing dam, repairs to weir. |
| 15 | 18.12.08 | Nalur | Thiruchuli | Farmers requested to reconstruction of sluice 4 Nos, desilting supply channel improvements. So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Reconstruction of sluice 4 Nos, desilting supply channel improvements. may be carried out. | It is proposed to reconstruction of sluice 4 Nos, desilting supply channel improvements |
| 16 | 18.12.08 | Athithanendal | Thiruchuli | Farmers requested to Desilt the tank, Reconstruction of Sluice number three, six, seven and construction of leading channel. So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Desilt the tank, Reconstruction of Sluice number three, six, seven and construction of leading channel may be carried out. | It is proposed to Desilt the tank, Reconstruction of Sluice number three, six, seven and construction of leading channel. |
| 17 | 18.12.08 | Sottamuri | Thiruchuli | Farmers requested to Desilt the tank, Reconstruction of Sluice number one, two, three and four repairs to weir. So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Desilt the tank, Reconstruction of Sluice number one, two, three and four repairs to weir may be carried out. | It is proposed to Desilt the tank, Reconstruction of Sluice number one, two, three and four repairs to weir. |
| 18 | 19.12.08 | Kattanur | Thiruchuli | Farmers requested to reconstruction of sluice 3 Nos, improvements to supply channel So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. reconstruction of sluice 3 Nos, improvements to supply channel may be carried out. | It is proposed to reconstruction of sluice 3 Nos, improvements to supply channel |

| | | | | | | |
|----|----------|-------------|------------|--|---|--|
| 19 | 19.12.08 | Irunjirai | Thiruchuli | Farmers requested to reconstruction of sluice 3 Nos, improvements to supply channel So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.reconstruction of sluice 3 Nos, improvements to supply channel may be carried out. | It is proposed to reconstruction of sluice 3 Nos, improvements to supply channel |
| 20 | 23.12.08 | Kattanur | Thiruchuli | Farmers requested to reconstruction of sluice 3 Nos, reconstruction of surplus weir, tank bund improvements. So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are correct. Reconstruction of sluice 3 Nos, reconstruction of surplus weir, tank bund improvements may be carried out. | It is proposed to reconstruction of sluice 3 Nos, reconstruction of surplus weir, tank bund improvements |
| 21 | 23.12.08 | S. Nangoor | Thiruchuli | Farmers requested to improvements of tank bund,reconstruction of 3 Nos. of Sluices,Repairs to surplus weir, desilting of supply channel , retaining wall to near all sluice. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Improvements of tank bund,reconstruction of 3 Nos.of Sluices, Repairs to surplus weir, desilting of supply channel , retaining wall to near all sluice may be carried out. | It is proposed to improvements of tank bund,reconstruction of 3 Nos.of Sluices, Repairs to surplus weir, desilting of supply channel , retaining wall to near all sluice |
| 22 | 23.12.08 | Vilakkuseri | Thiruchuli | Farmers requested to desilting the tank, reconstruction of 3 sluices, retaining walls between 1 & 2 sluices. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.desilting the tank, reconstruction of 3 sluices, retaining walls between 1 & 2 sluices may be carried out. | It is proposed to desilting the tank and supply channel, reconstruction of 1 sluice and repair to 2 sluices, strengthening of tank bunds. |

| | | | | | | |
|----|----------|-------------|------------|--|--|--|
| 23 | 23.12.08 | Karuvakudi | Thiruchuli | Farmers requested to improvements to tank bund, reconstruction of 2 sluices, repairs to weir and desilting the supply channel. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.improvements to tank bund, reconstruction of 2 sluices, repairs to weir and desilting the supply channel. may be carried out. | It is proposed to improvements to tank bund, reconstruction of 2 sluices, repairs to weir and desilting the supply channel.. |
| 24 | 23.12.08 | Poombidagai | Thiruchuli | Farmers requested to improvements to tank bund, reconstruction of 3 sluices, . So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund, reconstruction of 3 sluices,may be carried out. | It is proposed to improvements to tank bund, reconstruction of 3 sluices, |
| 25 | 23.12.08 | Mugavur | Thiruchuli | Farmers requested to improvements to tank bund, reconstruction of 3 sluices, repairs to sluice 2 Nos. desilting the supply channel, and construction of pipe culvert across mugavur to Palayanur cart track. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund, reconstruction of 3 sluices, repairs to sluice 2 Nos. desilting the supply channel, and construction of pipe culvert across mugavur to Palayanur cart track may be carried out. | It is proposed to improvements to tank bund, reconstruction of 3 sluices, repairs to sluice 2 Nos. desilting the supply channel, and construction of pipe culvert across mugavur to Palayanur cart track |
| 26 | 24.12.08 | Veerakudi | Thiruchuli | Farmers requested to desilting tank, reonstruction of sluices 1,2 &3, retaining walls at eroded portion near 4th sluice. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting tank, reconstruction of sluices 1,2 &3, retaining walls at eroded portion near 4th sluice.may be carried out. | It is proposed to desilting tank, reonstruction of sluices 1,2 &3, retaining walls at eroded portion near 4th sluice. |

| | | | | | | |
|----|----------|--------------|------------|---|--|---|
| 27 | 24.12.08 | Maraiyur | Thiruchuli | Farmers requested to desilting tank, leading channel for 2no. sluices. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting tank, leading channel for 2no. sluices.may be carried out. | It is proposed to desilting tank, leading channel for 2no. sluices |
| 28 | 24.12.08 | Mayaleri | Thiruchuli | Farmers requested to desilting the tank, reconstruction of sluice No.2. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, reconstruction of sluice No.2 may be carried out. | It is proposed to desilting the tank, reconstruction of sluice No.2 |
| 29 | 24.12.08 | Varisaiyur | Thiruchuli | Farmers requested to desilting the tank, reconstruction of all sluices, repairs to weir. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Ddesilting the tank, reconstruction of all sluices, repairs to weir may be carried out. | It is proposed to desilting the tank, reconstruction of all sluices, repairs to weir |
| 30 | 24.12.08 | Sammanendal | Thiruchuli | Farmers requested to desilting the tank, reconstruction of 4 sluices, repairs to weir, retaining walls between 1 & 2 sluices. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, reconstruction of 4 sluices, repairs to weir, retaining walls between 1 & 2 sluices may be carried out. | It is proposed to desilting the tank, reconstruction of 4 sluices, repairs to weir, retaining walls between 1 & 2 sluices |
| 31 | 24.12.08 | Villakkuseri | Thiruchuli | Farmers requested to desilting the tank, reconstruction of 3 sluices, retaining walls between 1 & 2 sluices. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, reconstruction of 3 sluices, retaining walls between 1 & 2 sluices. may be carried out. | It is proposed to desilting the tank, reconstruction of 3 sluices, retaining walls between 1 & 2 sluices. |

| | | | | | | |
|----|---------|-------------|------------|--|--|---|
| 32 | 27.1.09 | Veeracholan | Thiruchuli | Farmers requested to desilting the tank, reconstruction of 3 sluices, repairs to weir, desilting the supply channel for entire length and also construction of protection walls in rear side tank bund for a length of 500m to avoid the sliding of earth from the tank bund So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.desilting the tank, reconstruction of 3 sluices, repairs to weir, desilting the supply channel for entire length and also construction of protection walls in rear side tank bund for a length of 500m to avoid the sliding of earth from the tank bund may be carried out. | It is proposed to desilting the tank, reconstruction of 3 sluices, repairs to weir, desilting the supply channel for entire length and also construction of protection walls in rear side tank bund for a length of 500m to avoid the sliding of earth from the tank bund |
| 33 | 3.3.09 | Narikudi | Thiruchuli | Farmers requested to desilting the tank, repairs to sluice No.1, Front head wall and rear cistern.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, repairs to sluice No.1, Front head wall and rear cistern may be carried out. | It is proposed to desilting the tank, repairs to sluice No.1, Front head wall and rear cistern |
| 34 | 3.3.09 | N. Mukkulam | Thiruchuli | Farmers requested to desilting the tank, Reconstruction of 3 sluices.and repairs to weir. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, Reconstruction of 3 sluices.and repairs to weir. may be carried out. | It is proposed to desilting the tank, Reconstruction of 3 sluices.and repairs to weir. |
| 35 | 3.3.09 | Manur | Thiruchuli | Farmers requested to desilting the tank, Reconstruction of 3 sluices.repair to 2 sluices and repairs to weir. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, Reconstruction of 3 sluices.repair to 2 sluices and repairs to weir.may be carried out. | It is proposed to desilting the tank, Reconstruction of 3 sluices.repair to 2 sluices and repairs to weir. |

| | | | | | | |
|----|--------|-----------------|------------|--|---|---|
| 36 | 3.3.09 | Sethurayanendal | Thiruchuli | Farmers requested to desilting the tank, Reconstruction of 2 sluices. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, Reconstruction of 2 sluices may be carried out. | It is proposed to desilting the tank, Reconstruction of 2 sluices. |
| 37 | 3.3.09 | Melaparuthiyur | Thiruchuli | Farmers requested to desilting the tank, Reconstruction of 7 sluices and repairs to weir. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, Reconstruction of 7 sluices and repairs to weir. may be carried out. | It is proposed to desilting the tank, Reconstruction of 7 sluices and repairs to weir. |
| 38 | 3.3.09 | Kadukkaikulam | Thiruchuli | Farmers requested to desilting the tank, Reconstruction of 2 sluices and repairs to weir. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, Reconstruction of 2 sluices and repairs to weir. may be carried out. | It is proposed to desilting the tank, Reconstruction of 2 sluices and repairs to weir. |
| 39 | 3.3.09 | Andukondan | Thiruchuli | Farmers requested to desilting the tank, Reconstruction of 3 sluices So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank, Reconstruction of 3 sluicesmay be carried out. | It is proposed to desilting the tank, Reconstruction of 3 sluices |
| 40 | 5.3.09 | Thamaraikulam | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, construction of retaining wall inside the tank bund. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Improvements to tank bund and deepening the tank, reconstruction of 3 sluices, construction of retaining wall inside the tank bund.may be carried out. | It is proposed to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, construction of retaining wall inside the tank bund. |

| | | | | | | |
|----|--------|-----------------|------------|--|---|---|
| 41 | 5.3.09 | Thatchanendal | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, and construction of retaining wall inside the tank bund. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, and construction of retaining wall inside the tank bund.may be carried out. | It is proposed to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, and construction of retaining wall inside the tank bund. |
| 42 | 5.3.09 | Alathur | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, reconstruction of 2 sluices, desilting the supply channel, and repairs to weir So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund and deepening the tank, reconstruction of 2 sluices, desilting the supply channel, and repairs to weir may be carried out. | It is proposed to improvements to tank bund and deepening the tank, reconstruction of 2 sluices, desilting the supply channel, and repairs to weir |
| 43 | 5.3.09 | Thiruidainallur | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, reconstruction of 2 sluices, desilting the supply channel, So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund and deepening the tank, reconstruction of 2 sluices, desilting the supply channel, may be carried out. | It is proposed to improvements to tank bund and deepening the tank, reconstruction of 2 sluices, desilting the supply channel, |
| 44 | 5.3.09 | Rettaikualm | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, reconstruction of 2 sluices, repair to 3 sluices .desilting the supply channel, So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund and deepening the tank, reconstruction of 2 sluices, repair to 3 sluices .desilting the supply channel, may be carried out. | It is proposed to improvements to tank bund and deepening the tank, reconstruction of 2 sluices, repair to 3 sluices .desilting the supply channel, |
| 45 | 6.3.09 | Senthanadhi | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, may be carried out. | It is proposed to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, |

| | | | | | | |
|----|--------|----------------|------------|---|--|--|
| 46 | 6.3.09 | Eluvani | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, repairs to weir So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. Improvements to tank bund and deepening the tank, repairs to weir may be carried out. | It is proposed to improvements to tank bund and deepening the tank, repairs to weir |
| 47 | 6.3.09 | P.Vagaikulam | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, repairs to sluice 3 Nos, desilting the supply channel, So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund and deepening the tank, repairs to sluice 3 Nos, desilting the supply channel, may be carried out. | It is proposed to improvements to tank bund and deepening the tank, repairs to sluice 3 Nos, desilting the supply channel, |
| 48 | 6.3.09 | Villakkanendal | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, may be carried out. | It is proposed to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, |
| 49 | 6.3.09 | Seeniyeandal | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, may be carried out. | It is proposed to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, |
| 50 | 6.3.09 | Karumenendal | Thiruchuli | Farmers requested to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, may be carried out. | It is proposed to improvements to tank bund and deepening the tank, reconstruction of 3 sluices, desilting the supply channel, |

| Manamadurai sub division | | | | | | |
|--------------------------|--------|--------------|-------------|--|---|---|
| 51 | 9.1.09 | Sottathati | Manamadurai | Farmers requested to desilt the tank and supply channel and to reconstruction of sluice 3 Nos. Construction of retaining wall and lining works. So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.desilt the tank and supply channel and to reconstruction of sluice 3 Nos. Construction of retaining wall and lining works.may be carried out. | It is proposed to desilt the tank and supply channel and to reconstruction of sluice 3 Nos. Construction of retaining wall and lining works. |
| 52 | 9.1.09 | Konthagai | Manamadurai | Farmers requested to desilting the tank and supply channels, reconstruction of 3 sluice, repairs to weir 1. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. desilting the tank and supply channels, reconstruction of 3 sluice, repairs to weir 1, may be carried out. | It is proposed to desilting the tank and supply channels, reconstruction of 3 sluice, repairs to weir 1, |
| 53 | 9.1.09 | Manalur | Manamadurai | Farmers requested to desilting the tank,reconstruction of 4 sluice, reconstruction of weir, Providing retaining wall, reconstruction of head sluice, repairs to supply channel.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. desilting the tank,reconstruction of 4 sluice, reconstruction of weir, Providing retaining wall, reconstruction of head sluice, repairs to supply channel may be carried out. | It is proposed to desilting the tank,reconstruction of 4 sluice, reconstruction of weir, Providing retaining wall, reconstruction of head sluice, repairs to supply channel |
| 54 | 9.1.09 | Kalukarkadai | Manamadurai | Farmers requested to desilting the tank,reconstruction of 3 sluice, desilting surplus course and supply channel. Reconstruction of head sluice and retaining wall.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. Desilting the tank,reconstruction of 3 sluice, desilting surplus course and supply channel. Reconstruction of head sluice and retaining wallmay be carried out. | It is proposed to desilting the tank,reconstruction of 3 sluice, desilting surplus course and supply channel. Reconstruction of head sluice and retaining wall |

| | | | | | | |
|----|--------|-------------------|-------------|--|---|--|
| 55 | 9.1.09 | Keelakarisalkulam | Manamadurai | Farmers requested to strengthening the tank,reconstruction of 1 sluice, repair weir 1.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. strengthening the tank,reconstruction of 1 sluice, repair weir 1.may be carried out. | It is proposed to strengthening the tank,reconstruction of 1 sluice, repair weir 1. |
| 56 | 9.1.09 | Kaluvankulam | Manamadurai | Farmers requested to strengthening the tank,reconstruction of 2 sluices,repair 2 sluices,repair weir 1. Desilting the supply channel.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. strengthening the tank,reconstruction of 2 sluices,repair 2 sluices,repair weir 1. Desilting the supply channel.may be carried out. | It is proposed to strengthening the tank,reconstruction of 2 sluices,repair 2 sluices,repair weir 1. Desilting the supply channel. |
| 57 | 9.1.09 | Melakarisalkulam | Manamadurai | Farmers requested to strengthening the tank,reconstruction of 1 weir,repair 4 sluices,repair weir 1. Desilting the supply channel.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. strengthening the tank,reconstruction of 1 weir,repair 4 sluices,repair weir 1. Desilting the supply channel may be carried out. | It is proposed to strengthening the tank,reconstruction of 1 weir,repair 4 sluices,repair weir 1. Desilting the supply channel. |
| 58 | 9.1.09 | Pottapalayam | Manamadurai | Farmers requested to strengthening the tank,reconstruction of 2 sluices repair weir 1. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. strengthening the tank,reconstruction of 2 sluices repair weir 1.may be carried out. | It is proposed to strengthening the tank,reconstruction of 2 sluices repair weir 1. |

| | | | | | | |
|----|---------|-----------------|-------------|---|---|--|
| 59 | 9.1.09 | Meenakshnipuram | Manamadurai | Farmers requested to strengthening the tank, So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. strengthening the tank,may be carried out. | It is proposed to strengthening the tank |
| 60 | 9.1.09 | Puliyur | Manamadurai | Farmers requested to strengthening the tank, Retaining wall.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. strengthening the tank, Retaining wall.may be carried out. | It is proposed to strengthening the tank, Retaining wall. |
| 61 | 12.1.09 | Thirupuvanam | Manamadurai | Farmers requested to desilting the tank and supply channels, reconstruction of 1sluice, repair to 2 sluices, strengthening the tank bunds, repairs to the weir. | Yes.Problem mentioned by the farmers are correct.desilting the tank and supply channels, reconstruction of 1 sluice and repair to 2 sluices, strengthening of tank bunds may be carried out. | It is proposed to desilting the tank and supply channels, reconstruction of 1 sluice and repair to 2 sluices, strengthening of tank bunds |
| 62 | 12.1.09 | Thavalaikulam | Manamadurai | Farmers requested to desilting the tank, reconstruction of 2 sluices, repairs to weir, Construction of retaining wall.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.desilting the tank, reconstruction of 2 sluices, repairs to weir, Construction of retaining wall may be carried out. | It is proposed to desilting the tank, reconstruction of 2 sluices, repairs to weir, Construction of retaining wall |
| 63 | 12.1.09 | Vaviyrendal | Manamadurai | Farmers requested to desilting the tank and supply channel, reconstruction of 2 sluices,repairs to weir, Providing shutter arrangements for head sluices. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.desilting the tank and supply channel, reconstruction of 2 sluices,repairs to weir, Providing shutter arrangements for head sluices. may be carried out. | It is proposed to desilting the tank and supply channel, reconstruction of 2 sluices,repairs to weir, Providing shutter arrangements for head sluices. |

| | | | | | | |
|----|---------|----------------|-------------|---|---|--|
| 64 | 12.1.09 | Piramanur | Manamadurai | Farmers requested to desilting the tank and supply channel, reconstruction of 7 sluices, reconstruction of weir, Lining for sluices. So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.desilting the tank and supply channel, reconstruction of 7 sluices, reconstruction of weir, Lining for sluices may be carried out. | It is proposed to desilting the tank and supply channel, reconstruction of 7 sluices, reconstruction of weir, Lining for sluices |
| 65 | 12.1.09 | Alangulalm | Manamadurai | Farmers requested to desilting the tank ,supply channel and surplus course, reconstruction of 7 sluices, reconstruction of weir, Providing shutter arrangements for head sluices. So that can use water at the end of crop peiod without any deficit. | Yes the problems represented by the farmers are true.desilting the tank ,supply channel and surplus course, reconstruction of 7 sluices, reconstruction of weir, Providing shutter arrangements for head sluices may be carried out | It is proposed to desilting the tank ,supply channel and surplus course, reconstruction of 7 sluices, reconstruction of weir, Providing shutter arrangements for head sluices. |
| 66 | 12.1.09 | Muthuvanthidal | Manamadurai | Farmers requested to desilting the tank and supply channel, reconstruction of 2 sluices, construction of retaining walls.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.desilting the tank and supply channel, reconstruction of 2 sluices, construction of retaining walls may be carried out. | It is proposed to desilting the tank and supply channel, reconstruction of 2 sluices, construction of retaining walls |
| 67 | 12.1.09 | Melazorikulam | Manamadurai | Farmers requested to desilting the tank and supply channel, reconstruction of 1 sluice, reconstruction of weir,Construction of retaining wall.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.Desilting the tank and supply channel, reconstruction of 1 sluice, reconstruction of weir,Construction of retaining wall. may be carried out. | It is proposed to desilting the tank and supply channel, reconstruction of 1 sluice, reconstruction of weir,Construction of retaining wall. |

| | | | | | | |
|----|---------|----------------|-------------|--|--|---|
| 68 | 12.1.09 | Keelasorikulam | Manamadurai | Farmers requested to desilting the tank and supply channel, reconstruction of 1 sluice, reconstruction of weir,So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.desilting the tank and supply channel, reconstruction of 1 sluice, reconstruction of weir,may be carried out. | It is proposed to desilting the tank and supply channel, reconstruction of 1 sluice, reconstruction of weir, |
| 69 | 12.1.09 | Palayanur | Manamadurai | Farmers requested to desilting the tank and supply channel, reconstruction of 4 sluices, Repairs to sluice 5,repair of weir.Construction of retaining wall and revetment.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct.desilting the tank and supply channel, reconstruction of 4 sluices, Repairs to sluice 5,repair of weir.Construction of retaining wall and revetment may be carried out. | It is proposed to desilting the tank and supply channel, reconstruction of 4 sluices, Repairs to sluice 5,repair of weir.Construction of retaining wall and revetment |
| 70 | 12.1.09 | Parayankulam | Manamadurai | Farmers requested to desilting the tank and supply channel, reconstruction of 2 sluices, reconstruction of weir, .Construction of culvert.So that can use water at the end of crop peiod without any deficit. | Yes.Problem mentioned by the farmers are correct. desilting the tank and supply channel, reconstruction of 2 sluices, reconstruction of weir, .Construction of culvert may be carried out. | It is proposed to desilting the tank and supply channel, reconstruction of 2 sluices, reconstruction of weir, .Construction of culvert |
| 71 | 12.1.09 | Kothankulam | Manamadurai | Farmers requested to desilting the tank and surplus course, reconstruction of 3 sluices, reconstruction of weir.Construction of retaining wall.So that can use water at the end of crop peiod without any deficit. | Yes the problems mentioned by the farmers are true.desilting the tank and surplus course, reconstruction of 3 sluices, reconstruction of weir.Construction of retaining wall may be carried out. | It is proposd to desilting the tank and surplus course, reconstruction of 3 sluices, reconstruction of weir.Construction of retaining wall |

| | | | | | | |
|----|---------|-----------------------|-------------|---|--|--|
| 72 | 12.1.09 | Chokkanathiruppu tank | Manamadurai | Farmers requested to Strengthening the tank bund,Reconstruction of sluice two and three,Desilting the supply channel,Reconstruction of weir.So that can use water at the end of crop peiod without any deficit. | Yes the problems mentioned by the farmers are true.Strengthening the tank bund,Reconstruction of sluice two and three,Desilting the supply channel,Reconstruction of weir.may be carried out. | It is proposd to Strengthening the tank bund,Reconstruction of sluice two and three,Desilting the supply channel,Reconstruction of weir. |
| 73 | 12.1.09 | Puliyankulam | Manamadurai | Farmers requested to Strengthening the tank bund,Reconstruction of Weir,Reconstruction of sluice 2numbers. Repair 2 sluices. Desilting the supply channel.So that can use water at the end of crop peiod without any deficit. | Yes the problems mentioned by the farmers are true.Strengthening the tank bund,Reconstruction of Weir,Reconstruction of sluice 2numbers. Repair 2 sluices. Desilting the supply channel may be carried out. | It is proposd to Strengthening the tank bund,Reconstruction of Weir,Reconstruction of sluice 2numbers. Repair 2 sluices. Desilting the supply channel. |
| 74 | 12.1.09 | Rangiyam | Manamadurai | Farmers requested to Strengthening the tank bund and the supply channel, to reconstruct a sluice 2,3&6, Sluice number three inside of Retaining Wall,Weir point of Providing S.G Shutter.So that can use water at the end of crop period without any deficit. | Yes the problems mentioned by the farmers are true.Strengthening the tank bund and the supply channel, to reconstruct a sluice 2,3&6, Sluice number three inside of Retaining Wall,Weir point of Providing S.G Shutter may be carried out. | It is proposd to Strengthening the tank bund and the supply channel, to reconstruct a sluice 2,3&6, Sluice number three inside of Retaining Wall,Weir point of Providing S.G Shutter |
| 75 | 13.1.09 | T. Velankulam | Manamadurai | Farmers requested to desilt the tank and the supply channel, to reconstruct a sluice 1, construct retaining wall, to repair the regulator and shutter.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Desilting of the tank and the supply channel, reconstruction of a sluice, construction of retaining wall, repair to the regulator and shutter may be carried out. | It is proposed to desilt the tank and the supply channel, to reconstruct a sluice, construct retaining wall, to repair the regulator and shutter. |

| | | | | | | |
|----|---------|----------------------|-------------|---|--|---|
| 76 | 13.1.09 | Pitchaipillai-yendal | Manamadurai | Farmers requested to desilt the tank reconstruct sluice 2, construct retaining wall, So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.desilt the tank, reconstruct sluice 2, construct retaining wall, may be carried out. | It is proposed to desilt the tank, reconstruct sluice 2, construct retaining wall, |
| 77 | 13.1.09 | Maranadu | Manamadurai | Farmers requested to desilt the tank and supply channel, reconstruct sluice 1,construction of retaining wall at the entry off take structure, reconstruction of weir, Constructin of retaining wall and providing shutters. So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.desilt the tank and supply channel, reconstruct sluice 1, reconstruction of weir, Constructin of retaining wall and providing shutters. may be carried out. | It is proposed to desilt the tank and supply channel, reconstruct sluice 1, reconstruction of weir, Constructin of retaining wall and providing shutters. |
| 78 | 13.1.09 | Pulavachari tank | Manamadurai | Farmers requested to desilt the tank and supply channel and to repair the sluices.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Desilting the tank and supply channel and repairs to the sluices may be carried out. | It is proposed to desilt the tank and supply channel and to repair the sluices. |
| 79 | 13.1.09 | Saluppanodai | Manamadurai | Farmers requested to Strengthening the tank bund,Desilting the supply channel and retaining wall.Reconstruction of sluices 2Nos. So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,Desilting the supply channel and retaining wall.Reconstruction of sluices 2Nos. may be carried out. | It is proposed to Strengthening the tank bund,supply channel and retaining wall. Reconstruction of sluices 2Nos. |
| 80 | 13.1.09 | Mangudi | Manamadurai | Farmers requested to Strengthening the tank bund, retaining wall.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund, retaining wall may be carried out. | It is proposed to Strengthening the tank bund, retaining wall |

| | | | | | | |
|----|---------|----------------|-------------|---|---|---|
| 81 | 13.1.09 | Thavatharendal | Manamadurai | Farmers requested to Strengthening the tank bund, Retaining wall.Reconstruction of sluices 3Nos.Weir repair1. So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund, Retaining wall.Reconstruction of sluices 3Nos.Weir repair1. may be carried out. | It is proposed to Strengthening the tank bund, Retaining wall.Reconstruction of sluices 3Nos.Weir repair1. |
| 82 | 13.1.09 | Vallarendal | Manamadurai | Farmers requested to Strengthening the tank bund,Reconstruction of sluices 2No.Reconstruction weir 1, repair sluice 1.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,Reconstruction of sluices 2No.Reconstruction weir 1, repair sluice 1.may be carried out. | It is proposed to Strengthening the tank bund,Reconstruction of sluices 2No.Reconstruction weir 1, repair sluice 1. |
| 83 | 13.1.09 | Nadurkenendal | Manamadurai | Farmers requested to Strengthening the tank bund,Reconstruction of sluices 3No.Repair weir 1,Desilting the supply channel.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,Reconstruction of sluices 3No.Repair weir 1,Desilting the supply channel.may be carried out. | It is proposed to Strengthening the tank bund,Reconstruction of sluices 3No.Repair weir 1,Desilting the supply channel. |
| 84 | 13.1.09 | Anaikulam | Manamadurai | Farmers requested to Strengthening the tank bund,Reconstruction of sluices 2 No.Retaining wall.Desilting the supply channel.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,Reconstruction of sluices 2 No.Retaining wall.Desilting the supply channel.may be carried out. | It is proposed to Strengthening the tank bund,Reconstruction of sluices 2 No.Retaining wall.Desilting the supply channel. |
| 85 | 13.1.09 | Achankulam | Manamadurai | Farmers requested to Strengthening the tank bund,Reconstruction of sluices 4No.Reconstruction weir 1,Retaining wall.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,Reconstruction of sluices 4No.Reconstruction weir 1,Retaining wall may be carried out. | It is proposed to Strengthening the tank bund,Reconstruction of sluices 4No.Reconstruction weir 1,Retaining wall |

| | | | | | | |
|----|----------|---------------|-------------|--|--|--|
| 86 | 13.01.09 | Odhathur | Manamadurai | Farmers requested to Strengthening the tank bund,Reconstruction of sluice 1No,Retaining wall. So that can use water at the end of crop peiod without any deficit. | It is proposed to Strengthening the tank bund,Reconstruction of sluice 1No.Retaining wall. | It is proposed to Strengthening the tank bund,Reconstruction of sluices,,Retaining wall |
| 87 | 13.01.09 | Vagaikulam | Manamadurai | Farmers requested to Strengthening the tank bund,Reconstruction of sluices 2Nos.Retaining wall. So that can use water at the end of crop peiod without any deficit. | It is proposed to Strengthening the tank bund,Reconstruction of sluices 2Nos.Retaining wall. | It is proposed to Strengthening the tank bund,Reconstruction of sluices,,Retaining wall |
| 88 | 16.1.09 | Vishwampettai | Manamadurai | Farmers requested to Strengthening the tank bund,weir nearest retaining wall. Reconstruction of sluices 2Nos. Desilting supply chanel. Reconstruction of weir with shutter providing.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,weir nearest retaining wall. Reconstruction of sluices 2Nos. Desilting supply chanel. Reconstruction of weir with shutter providing may be carried out. | It is proposed to Strengthening the tank bund,weir nearest retaining wall. Reconstruction of sluices 2Nos. Desilting supply chanel. Reconstruction of weir with shutter providing. |
| 89 | 16.1.09 | Sambaikulam | Manamadurai | Farmers requested to Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 3Nos. Retaining wall .Field channel.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 3Nos. Retaining wall .Field channel may be carried out. | It is proposed to Strengthening the tank bund,weir nearest retaining wall. Reconstruction of sluices 2Nos. Desilting supply chanel. Reconstruction of weir with shutter providing. |

| | | | | | | |
|----|---------|-----------------|-------------|---|---|--|
| 90 | 16.1.09 | Thalikulam | Manamadurai | Farmers requested to Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 1No. Desilting the supply channel.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.SStrengthening the tank bund,weir reconstruction. Reconstruction of sluices 1No. Desilting the supply channel may be carried out. | It is proposed to Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 1No. Desilting the supply channel |
| 91 | 16.1.09 | Sangankulam | Manamadurai | Farmers requested to Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 3Nos. Retaining wall .Desilting the supply channel.Retaining wall with shutter providing. So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 3Nos. Retaining wall .Desilting the supply channel.Retaining wall with shutter providing. may be carried out. | It is proposed to Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 3Nos. Retaining wall .Desilting the supply channel.Retaining wall with shutter providing. |
| 92 | 16.1.09 | Veeranendal | Manamadurai | Farmers requested to Strengthening the tank supply channel Reconstruction of sluices 2 Nos. Retaining wall.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank supply channel Reconstruction of sluices 2 Nos. Retaining wall. may be carried out. | It is proposed to Strengthening the tank supply channel Reconstruction of sluices 2 Nos. Retaining wall. |
| 93 | 16.1.09 | Chellappanendal | Manamadurai | Farmers requested to Strengthening the tank supply channel Field channel.Reconstruction of sluices 2 Nos. Retaining wall.Desilting the supply channel.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank supply channel Field channel.Reconstruction of sluices 2 Nos. Retaining wall.Desilting the supply channel may be carried out. | It is proposed to Strengthening the tank supply channel Field channel.Reconstruction of sluices 2 Nos. Retaining wall.Desilting the supply channel. |

| | | | | | | |
|----|---------|---------------|-------------|---|---|--|
| 94 | 16.1.09 | Villiyarendal | Manamadurai | Farmers requested to Strengthening the tank supply channel Reconstruction of sluices 2 Nos. Repair weir.Desilting the supply channel.Retaining wall.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank supply channel Reconstruction of sluices 2 Nos. Repair weir.Desilting the supply channel.Retaining wall may be carried out. | It is proposed to Strengthening the tank supply channel Reconstruction of sluices 2 Nos. Repair weir.Desilting the supply channel.Retaining wall |
| 95 | 16.1.09 | Karunkalikudi | Manamadurai | Farmers requested to Strengthening the tank bund,Reconstruction of sluices 2Nos.Weir repair. So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,Reconstruction of sluices 2Nos.Weir repair may be carried out. | It is proposed to Strengthening the tank bund,Reconstruction of sluices 2Nos.Weir repair. |
| 96 | 16.1.09 | Keelavellore | Manamadurai | Farmers requested to Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 1No. Repair sluice.So that can use water at the end of crop peiod without any deficit. | The problems mentioned by the farmers are true.Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 1No. Repair sluicemay be carried out. | It is proposed to Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 1No. Repair sluice |
| 97 | 16.1.09 | Ambalathadi | Manamadurai | Farmers requested to Strengthening the tank bund,weir reconstruction. Reconstruction of sluices 1No. Desilting supply channel, Head sluice.So that can use water at the end of crop peiod without any deficit. | It is proposed toStrengthening the tank bund,weir reconstruction. Reconstruction of sluices 1No. Desilting supply channel, Head sluice. | It is proposed to Strengthening the tank bund desilting supply channel,weir reconstruction. Reconstruction of sluices ,Repair sluice |
| 98 | 16.1.09 | Melavellore | Manamadurai | Farmers requested to Strengthening the tank bund.So that can use water at the end of crop peiod without any deficit. | It is proposed to Strengthening the tank bund, | It is proposed to strengthen the tank bund. |

| | | | | | | |
|-----|------------|------------------------|------------|--|---|--|
| 99 | 39875 | Keelaparuthiyur Tank | Paramakudi | Farmers requested to Strengthening the tank bund.So that can use water at the end of crop peiod without any deficit. | It is proposed to Strengthening the tank bund, | It is proposed to strengthen the tank bund. |
| 100 | 39875 | Pulavar velankudi Tank | Paramakudi | Farmers requested to Strengthening the tank bund.So that can use water at the end of crop peiod without any deficit. | It is proposed to Strengthening the tank bund, | It is proposed to strengthen the tank bund. |
| 101 | 39875 | Kurunjakulam Tank | Paramakudi | Farmers requested to Strengthening the tank bund.So that can use water at the end of crop peiod without any deficit. | It is proposed to Strengthening the tank bund, | It is proposed to strengthen the tank bund. |
| 102 | 39875 | Thaduthalankottai Tank | Paramakudi | Farmers requested to Strengthening the tank bund.So that can use water at the end of crop peiod without any deficit. | It is proposed to Strengthening the tank bund, | It is proposed to strengthen the tank bund. |
| 103 | 39875 | sirukulam Sembilankudi | Paramakudi | Farmers requested to Strengthening the tank bund.So that can use water at the end of crop peiod without any deficit. | It is proposed to Strengthening the tank bund, | It is proposed to strengthen the tank bund. |
| | | | | | | |
| | Kamuthi | | | | | |
| 104 | 12.11.2008 | T. Punavasal | Kamuthi | Farmers requested to desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel |

| | | | | | | |
|-----|------------|-------------------|---------|--|---|--|
| 105 | 12.11.2008 | Abiramam | Kamuthi | Farmers requested to desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel |
| 106 | 12.11.2008 | Achangulam | Kamuthi | Farmers requested to desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel |
| 107 | 12.11.2008 | T. Kallikulam | Kamuthi | Farmers requested to desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel |
| 108 | 12.11.2008 | A.Tharaikudi | Kamuthi | Farmers requested to desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel |
| 109 | 12.11.2008 | Nagaratharkurichi | Kamuthi | Farmers requested to desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel |

| | | | | | | |
|-----|------------|----------------|---------------|---|---|---|
| 110 | 12.11.2008 | Pappanam | Kamuthi | Farmers requested to desilt the tank and supply channel, So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel |
| 111 | | Thulipatti | Madurai south | Farmers requested to desilt the tank bund reconstruct & repairs to sluices.So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank bundand to reconstruct & repair the sluices. |
| 112 | | Pudukulam | Madurai south | Farmers requested to desilt the tank and supply channel, reconstruct & repairs to sluices.So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel and to reconstruct & repair the sluices. |
| 113 | | Melanedunkulam | Madurai south | Farmers requested to desilt the tank and supply channel, reconstruct & repairs to sluices.So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel and to reconstruct & repair the sluices. |
| 114 | | Perunkudi | Madurai south | Farmers requested to desilt the tank and supply channel, reconstruct & repairs to sluices.So that they can use water at the end of crop period without any deficit. | Yes.Problem mentioned by the farmers are found be correct.desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel and to reconstruct & repair the sluices. |

| | | | | | | |
|-----|--|------------|---------------|---|--|---|
| 115 | | Viradhanur | Madurai south | Farmers requested to desilt the tank and supply channel, repairs to weir. So that they can use water at the end of crop period without any deficit. | Yes. Problem mentioned by the farmers are found to be correct. Desilt the tank and supply channel, may be carried out. | It is proposed to desilt the tank and supply channel and to repair the weir |
|-----|--|------------|---------------|---|--|---|



1.5 IRRIGATION INFRASTRUCTURE

1.5.1.List of Anicuts

NAME OF THE SUB BASIN: GRIDHUMAL

| Sl. No | Anicuts | Village | Block | Taluk | District | Direct Ayacut Area in Ha | Capacity |
|--------|----------------------|--------------|---------------------|---------------|--------------|--------------------------|----------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 1 | Melavellur Regulator | Melavellur | Thiruppuvanam | Manamadurai | Sivagangai | | |
| 2 | Ambalathai | Ambalathai | Thirupparan-kundram | Madurai south | Madurai | | |
| 3 | Odathur | Odathur | Narikudi | Thiruchuli | Virudhunagar | | |
| 4 | Kattanur | Kattanur | Narikudi | Thiruchuli | Virudhunagar | | |
| 5 | Athikulam | Athikulam | Narikudi | Thiruchuli | Virudhunagar | | |
| 6 | Nallukurichi | Nallukurichi | Narikudi | Thiruchuli | Virudhunagar | | |
| 7 | Abiramam | Abiramam | Kamuthi | Kamuthi | Ramnad | | |
| | | | | | | | |

1.5.2.List of Supply channels

**NAME OF THE SUB BASIN:
GRIDHUMAL**

| Sl. No | NAME OF SUPPLY CHANNEL | OFFTAKE POINT | LENGTH IN KM | VILLAGE | BLOCK | TALUK | DISTRICT | TANK AYACUT |
|--------|------------------------|---|--------------|-----------------|--------------|-------------|------------|-------------|
| 1 | 2 | 3 | | | 4 | 5 | 6 | 7 |
| 1 | Konthgai | RMC - 1120 | 3300 | Konthgai | Thirupuvanam | Manamadurai | Sivagangai | 736.98 |
| 2 | Thirupuvanam | RMC - 6380 | 4500 | Thirupuvanam | | | | 854.3 |
| 3 | Vaviyarendal | At LS 2100M of Piramanur tank supply channel. | 1000 | Vaviyarendal | | | | 42.36 |
| 4 | Melasorikulam | At LS 4800M of Palayanur tank supply channel. | 2000 | Melasorikulam | | | | 68.17 |
| 5 | Keelasorikkulam | At LS 4200M of Palayanur tank supply channel. | 2500 | Keelasorikkulam | | | | 106.98 |
| 6 | Anaikulam | At LS 6500M of Palayanur tank supply channel. | 2000 | Anaikulam | | | | 98.14 |
| 7 | Achankulam | At LS 8150M of Palayanur tank supply channel. | 2200 | Achankulam | | | | 61.31 |

| | | | | | | | | |
|----|-------------------------|---|--------------|----------------|--------------------|---------------|---------|---------|
| 8 | Maranadu | RMC 19020 | 8600 | Maranadu | | | | 51.58 |
| 9 | Piramanur | RMC 14730 | 4500 | Piramanur | | | | 89.75 |
| 10 | Palayanur | RMC - 15180 | 10300 | Palayanur | | | | 1457.89 |
| 11 | Alankulam | At LS 3550M of Palayanur tank supply channel. | 1000 | Alankulam | | | | 743.81 |
| 12 | Muthuvanthidal | At LS 3900M of Palayanur tank supply channel. | 1200 | Muthuvanthidal | | | | 447.81 |
| 13 | Pudukulam | At LS 19403 M of Nilaiyur channel | 1230 | Pudukulam | THIRUPPARANKUNDRAM | MADURAI SOUTH | MADURAI | 93.7 |
| 14 | Thenkal | At LS 22215 M of Nilaiyur channel | 900 | Thenkal | | | | 48.83 |
| 15 | Kurukattan | At LS 3350 M of Perunkudi channel | 350 | Kurukattan | | | | 27.14 |
| 16 | Sevanthikulam | At LS 2820 M of Perunkudi channel | 2500 | Sevanthikulam | | | | 383.81 |
| 17 | Ariyankulam | At LS 3600 M of Perunkudi channel | 180 | Ariyankulam | | | | 56.14 |
| 18 | Melanedungulam | At LS 5130 M of Perunkudi channel | 220 | Melanedungulam | | | | 34.83 |
| 19 | Perungudi | At LS 5130 M of Nilaiyur channel | 5130 | Perungudi | | | | 58.25 |
| | | | 54.16 | | | | | 37.72 |
| | NON SYSTEM TANKS | | | | | | | 103.42 |

| | | | | | | | | |
|----|-------------------|------------------------------------|------|-------------------|--------------------|---------------|--------------|--------|
| 20 | Viradhanur | | 6000 | Viradhanur | THIRUPPARANKUNDRAM | MADURAI SOUTH | MADURAI | |
| 21 | Ayanpappakudi | | 3500 | Ayanpappakudi | | | | |
| 22 | Samanatham | | 3500 | Samanatham | | | | 297.57 |
| 23 | Rangiyam tank | LB of LMC from Ambalathadi anicut. | 2500 | Rangiyam tank | THIRUPUVANAM | MANAMADURAI | SIVAGANGAI | 186.09 |
| 24 | Sankankulam | LB of LMC Girudhumal | 1000 | Sankankulam | | | | 249.36 |
| 25 | Melaparithiyur | LB of LMC of Athikulam anicut. | 3110 | Melaparithiyur | NARIKKUDI | THIRUCHULI | VIRUDHUNAGAR | 609.48 |
| 26 | Veersolan | RB of RMC of Athikulam anicut. | 1500 | Veersolan | | | | 100.66 |
| 27 | Thamarai kulam | RB of RMC of Odathur anicut. | 2500 | Thamarai kulam | | | | 51.17 |
| 28 | Alathur | RB of RMC of Odathur anicut. | 1900 | Alathur | | | | 61.61 |
| 29 | Thiruvudai Nallur | RB of RMC of Odathur anicut. | 400 | Thiruvudai Nallur | | | | 82.44 |
| 33 | Varisaiyur | LB of LMC of Athikulam anicut. | 3120 | Varisaiyur | | | | 71.42 |
| 34 | Manoor | RB of RMC of Athikulam anicut. | 4500 | Manoor | | | | 44.51 |
| 35 | Maraiyur | LB of LMC of Athikulam anicut. | 8100 | Maraiyur | | | | 93.04 |
| 36 | Naloor | RB of RMC of Ambalathadi anicut. | 9850 | Naloor | | | | 106.51 |

| | | | | | | | | |
|----|---------------------------|---|---------------|---------------------------|-------------|-------------|----------------|---------|
| 38 | Abiramam | At the Left side of Abiramam anicut | 7350 | Abiramam | | | | 51.22 |
| 39 | Nallukurichi | At the Left side of Nallukurichi anicut | 6736 | Nallukurichi | | | | 122.1 |
| 40 | Kattanur | At the Left side of Abiramam anicut | 5500 | Kattanur | | | | 43.68 |
| 43 | LMC of Ambalathadi anicut | At the Left side of Ambalathadi anicut | 3020 | LMC of Ambalathadi anicut | | | | 1335.67 |
| 44 | RMC of Ambalathadi anicut | At the Right side of Ambalathadi anicut | 30490 | RMC of Ambalathadi anicut | | | | |
| 45 | Keelaparithiyur | RB of RMC of Nallukurichi anicut | 2610 | Keelaparithiyur | PARAMAKKUDY | PARAMAKKUDY | RAMANATHAPURAM | 89.24 |
| 46 | T.Punavasal | RB of Girudhumal | 2000 | T.Punavasal | KAMUTHI | KAMUTHI | RAMANATHAPURAM | 61.39 |
| 47 | A.Tharaikkudi | RB of Girudhumal | 4500 | A.Tharaikkudi | | | | 56.64 |
| | | | 113686 | | | | | |

1.5.2.LIST OF System Tanks IN GRIDHUMAL SUB BASIN

| Sl. NO | Name of Tank | Village | Block | Taluk | District | Ayacut Ha | Capacity |
|--------|-----------------------|-----------------------|-------------------|---------------|------------|-----------|----------|
| 1 | Pudukulam | Pudukulam | Thirupparankudram | Madurai south | Madurai | 27.14 | 1.000 |
| 2 | Thenkal | Thirupparankudram | | | | 383.81 | 106.790 |
| 3 | Kurukattan | Melanedungulam | | | | 56.14 | 6.140 |
| 4 | Ariyankulam | Thirupparankudram | | | | 58.25 | 3.000 |
| 5 | Seventhikulam | Thirupparankudram | | | | 34.83 | 2.640 |
| 6 | Melanedungulam | Melanedungulam | | | | 37.72 | 2.900 |
| 7 | Perungudi | Perungudi | | | | 103.42 | 32.900 |
| 8 | Madakulam | Madakulam | | | | 279.29 | |
| 9 | Muthapatti Veerangudi | Muthapatti Veerangudi | | | | 0.00 | |
| 10 | Sottathatty | Sottathatty | Thiruppuvanam | Manamadurai | Sivagangai | 165.95 | 23.11 |
| 11 | Kondagai tank | Kondagai | | | | 736.98 | 153.35 |
| 12 | Vaviyarendal | Vaviyarendal | | | | 42.36 | 9.00 |
| 13 | Piramanur tank | Piramanur | | | | 743.81 | 89.45 |
| 14 | Thavalaikulam | Thavalaikulam | | | | 64.75 | 7.00 |
| 15 | Parayankulam | Parayankulam | | | | 58.73 | 9.08 |
| 16 | Alangulam | Alangulam | | | | 93.70 | 15.86 |
| 17 | Muthuvanthidal | Muthuvanthidal | | | | 48.83 | 13.00 |

| | | | | | | | |
|----|--------------------------|---------------------|--|--|--|---------|--------|
| 18 | Kothankulam tank | Kothankulam | | | | 125.92 | 7.66 |
| 19 | Keelasorikulam tank | Keelasorikulam | | | | 106.98 | 23.44 |
| 20 | Melasorikulam tank | Melasorikulam | | | | 68.17 | 14.90 |
| 21 | Achankulam | Achankulam | | | | 61.31 | 27.00 |
| 22 | Anaikualm tank | Anaikualm | | | | 98.14 | 19.97 |
| 23 | Thalikulam | Thalikulam | | | | 44.00 | 9.50 |
| 24 | Palayanur | Palayanur | | | | 447.81 | 90.63 |
| 25 | Manalur tank | Manalur | | | | 266.81 | 47.88 |
| 26 | Kalukarkadai tank | Kalukarkadai | | | | 239.16 | 58.65 |
| 27 | Thiruppuvanam tank | Thiruppuvanam | | | | 1112.00 | 160.00 |
| 28 | T.Velankulam tank | T.Velankulam | | | | 51.58 | 17.30 |
| 29 | Maranadu tank | Maranadu tank | | | | 1457.89 | 180.61 |
| 30 | Pitchaipillaiyendal tank | Pitchaipillaiyendal | | | | 89.75 | 7.83 |
| 31 | Saluppanodai | Saluppanodai | | | | 37.36 | |
| | | | | | | 6884.89 | |

1.5.3.LIST OF Non system Tanks IN GRIDHUMAL SUB BASIN

| Sl. NO | Name of Tank | Village | Block | Taluk | District | Ayacut Ha | Capacity |
|--------|--------------|------------|---------------|---------------|----------|-----------|----------|
| 1 | Nedungulam | Nedungulam | Thiruppuvanam | Thiruppuvanam | Madurai | 41.54 | |

| | | | | | | | |
|----|------------------------|-------------------|--------|--------|--|--------|--------|
| 2 | Viradhanur | Virudhanur | | | | 297.57 | 19.140 |
| 3 | Ayavettan | Ayavettan | | | | 91.95 | 24.990 |
| 4 | Ayanpappakudi | Ayanpappakudi | | | | 186.09 | 14.610 |
| 5 | Samanatham | Samanatham | | | | 249.36 | 10.600 |
| 6 | Pudukkulam | Avaniapuram | | | | 60.93 | 2.790 |
| 7 | Thuliapatti | Chinthamani | | | | 54.98 | 1.760 |
| 8 | Rettaikulam | Rettaikulam | | | | 0.00 | |
| 9 | Melakarisalkulam tank | Melakarisalkulam | | | | 83.25 | 31.15 |
| 10 | Keelakarisalkulam tank | Keelakarisalkulam | 158.83 | 30.70 | | | |
| 11 | Pottapalayam tank | Pottapalayam | 61.13 | 13.50 | | | |
| 12 | Puliyur | Puliyur | 66.63 | 15.20 | | | |
| 13 | Kaluvankulam tank | Kaluvankulam | 64.72 | 11.61 | | | |
| 14 | Meenakshipuram tank | Meenakshipuram | 128.52 | 18.49 | | | |
| 15 | Melavellur tank | Melavellur | 299.97 | 72.60 | | | |
| 16 | Keelavellur tank | Keelavellur | 106.93 | 14.28 | | | |
| 17 | Karunkalai tank | Karunkalai | 79.09 | 11.15 | | | |
| 18 | Thavatharendal tank | Thuavatharendal | 50.38 | 9.50 | | | |
| 19 | Ambalathadi tank | Ambalathadi | 110.43 | 23.00 | | | |
| 20 | Mangudi tank | Mangudi | 421.37 | 57.35 | | | |
| 21 | Rangiyam tank | Rangiyam | 609.48 | 152.80 | | | |

| | | | | | | | |
|----|-----------------------|------------------|--|--|--|--------|-------|
| 22 | Chokkanathiruppu tank | Chokkanathiruppu | | | | 154.68 | 4.84 |
| 23 | Sambakulam | Sambaikulam | | | | 44.13 | 9.00 |
| 24 | Visvampettai | Visvampettai | | | | 42.04 | 8.98 |
| 25 | Puliyankulam tank | Puliyankulam | | | | 131.53 | 21.72 |
| 26 | Sankankulam tank | Sankankulam | | | | 100.66 | 22.31 |
| 27 | Vallarendal tank | Vallarendal | | | | 70.66 | 9.02 |
| 28 | Veeranendal tank | Veeranendal | | | | 68.88 | 9.40 |
| 29 | Odhathur Tank | Odhathur | | | | 88.91 | 19.09 |
| 30 | S.Vagaikulam tank | S.Vagaikulam | | | | 68.41 | 19.99 |
| 31 | Nadukanendal | Nadukanendal | | | | 65.23 | 12.20 |
| 32 | Pulavachari tank | Pulavachari tank | | | | 70.37 | 12.31 |

4128.65

| SI.NO | Name of Tank | Village | Block | Taluk | District | Ayacut Ha | Capacity |
|-------|-------------------|-------------------|-----------|------------|--------------|-----------|----------|
| 33 | Karuvakkudi | Karuvakkudi | Narikkudy | Thiruchuli | Virudhunagar | 51.17 | 10.65 |
| 34 | S. Nangoor | S. Nangoor | | | | 61.61 | 11.57 |
| 35 | Poombidagai | Poombidagai | | | | 79.72 | 18.06 |
| 36 | Thamarai kulam | Thamarai kulam | | | | 82.44 | 23.20 |
| 37 | Thatchanendal | Thatchanendal | | | | 56.08 | 6.40 |
| 38 | Alathur | Alathur | | | | 67.01 | 9.07 |
| 39 | Thiruvidai Nallur | Thiruvidai Nallur | | | | 46.50 | 5.83 |
| 40 | Rettai kulam | Rettai kulam | | | | 71.42 | 6.65 |

| | | | | |
|----|---------------------|---------------|---------|--------|
| 41 | Senthanadhi | Senthanadhi | 44.51 | 5.23 |
| 42 | Eluvani | Eluvani | 93.04 | 19.71 |
| 43 | Mugavoor | Mugavoor | 106.51 | 11.03 |
| 44 | P. Vagaikulam | P. Vagaikulam | 61.39 | 12.63 |
| 45 | Vilakkanendal | Vilakkanendal | 42.05 | -- |
| 46 | Kudukulam | Kudukulam | 56.64 | 7.74 |
| 47 | Alagapuri | M. Pudukulam | 89.24 | 14.93 |
| 48 | Siruvanur | Siruvanur | 65.08 | 10.16 |
| 49 | Kattanoor | Kattanoor | 1335.67 | 177.80 |
| 50 | Seeniyendal | Seeniyendal | 51.22 | 5.04 |
| 51 | Naloor | Naloor | 267.61 | 65.61 |
| 52 | Irunchirai | Irunchirai | 509.05 | 138.00 |
| 53 | Karumanendal | Karumanendal | 52.59 | 12.39 |
| 54 | Kadukkoi kulam | Naloor | 42.38 | 14.43 |
| 55 | Andukondan | Andukondan | 46.80 | 7.25 |
| 56 | Pannaikudi | Pannaikudi | 99.49 | 18.16 |
| 57 | Esali | Esali | 132.77 | 30.69 |
| 58 | Sottamuri | Sottamuri | 40.51 | 8.61 |
| 59 | Theeyanur | Theeyanur | 46.80 | 8.86 |
| 60 | Ulakudi Big & Small | Olakudi | 213.10 | 45.30 |
| 61 | Manoor | Manoor | 93.63 | 15.78 |
| 62 | Athithanendal | Athithanendal | 90.21 | 16.58 |
| 63 | Narikudi | Narikudi | 62.66 | 27.89 |

| 64 | N. Mukkulam | N. Mukkulam | | | | 42.49 | 30.83 |
|-------|------------------------|------------------------|-------------|-------------|----------------|-----------|----------|
| 65 | Virakudi | Virakudi | | | | 50.54 | 8.62 |
| 66 | Maraiyur | Maraiyur | | | | 134.78 | 50.89 |
| 67 | Mayaleri | Mayaleri | | | | 42.97 | 30.29 |
| 68 | Sethurayanendal | Sethurayanendal | | | | 161.04 | 10.92 |
| 69 | Varisaiyur | Varisaiyur | | | | 164.00 | 35.01 |
| 70 | Vilakkuseri | Vilakkuseri | | | | 47.76 | 8.72 |
| 71 | Sammanendal | Sammanendal | | | | 42.21 | 4.09 |
| 72 | Melaparithiyur | Melaparithiyur | | | | 131.26 | 25.69 |
| 73 | Veeracholan | Veeracholan | | | | 66.19 | 45.03 |
| SI.NO | Name of Tank | Village | Block | Taluk | District | Ayacut Ha | Capacity |
| 74 | Keelaparuthiyur | Keelaparuthiyur | Paramakkudy | Paramakkudy | Ramanathapuram | 122.10 | 34.84 |
| 75 | Pulavar velangudi | Pulavar velangudi | | | | 55.40 | 3.19 |
| 76 | Kurunjakulam | Kurunjakulam | | | | 62.89 | 7.83 |
| 77 | Sirukulam sembilankudi | Sirukulam sembilankudi | | | | 56.78 | 13.92 |
| 78 | Thadathankudi | Thadathankudi | | | | 129.52 | 30.3 |
| 79 | T.Punavasal | T.Punavasal | Kamuthy | Kamuthy | | 11.69 | 1.34 |
| 80 | Abiramam | Abiramam | | | | 84.26 | 5.69 |
| 81 | Achangulam | Achangulam | | | | 9.38 | 2.40 |
| 82 | T. Kallikulam | T. Kallikulam | | | 9.03 | 1.03 | |

| | | | | | | | |
|----|-------------------|-------------------|--|--|--|-------|------|
| 83 | A.Tharaikudi | A.Tharaikudi | | | | 22.34 | 1.90 |
| 84 | Nagaratharkurichi | Nagaratharkurichi | | | | 15.91 | 3.47 |
| 85 | Pappanam | Pappanam | | | | 7.70 | 1.00 |

1.5.4.List of tanks/Anicuts executed under various schemes (Viz, Part II Scheme, NABARD, WRCP I etc.,) since 2000.

| NAME OF THE SUB BASIN: GRIDHUMAL | | | | | | |
|---|-----------------------|--------|--------------------------|----------------|---|---------|
| Sl. No. | Name of Anicut / Tank | Ayacut | Scheme in which executed | Amount (lakhs) | Details of components executed | Remarks |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| 1 | Samanatham | 249.36 | NABARD | 32.01 | Earthwork for tank bund,Two sluices reconstruction. | |
| 2 | Viradhanur | 297.57 | NABARD | 59.29 | Earthwork for tank bund,three sluices reconstruction, weir repair and construction of retaining wall. | |
| 3 | Nallur | 267.61 | NABARD | 66.84 | Improvements to tank bund, reconstruction of 2 sluices, Repairs to sluice 1, repairs to weir and Construction of field channel. | |
| 4 | Irunchirai | 509.05 | NABARD | 87.24 | Improvements to tank bund, reconstruction of 2 sluices, Repairs to sluices 2, repairs to weir 2 and reconstruction of weir1 and construction of field channel | |
| 5 | Ulakkudi | 213.1 | NABARD | 44.67 | Improvements to tank bund, , Repairs to sluice and desilting the supply channel. | |
| 6 | Athithanendal | 90.21 | NABARD | | Improvements to tank bund 400m - 1600m, Repairs to sluices , and Construction of retaining wall, fixing boundry stone. | |

| | | | | | | |
|----|-----------------|----------------|--------------------------------|-------|--|--|
| 7 | Panaikudi | 99.49 | NABARD-State plan scheme | 10.00 | Improvements to tank bund, reconstruction of 2 sluices, Repairs to sluice 1, repairs to weir and Construction of field channel. | |
| 8 | Puliyur | 66.63 | NABARD | 21.58 | Earth work for tank bundconstruction of sluice No3, Repairs to sluice No 2, Desilting supply channel, field channel lining | |
| 9 | Mangudy | 421.37 | NABARD | 63.16 | --- Do ----' | |
| 10 | Keelavellur | 106.93 | NABARD | 23.07 | --- Do ----' | |
| 11 | Chokanathiruppu | 154.68 | NABARD | 20.18 | Earth work for tank bund , sluice Repair in two numbers , Desilting supply channel, field channel lining and wier reconstruction. | |
| 12 | Melavellur | 299.97 | NABARD | 40.00 | Earth work for tank bund , sluice Repair in four numbers , Desilting supply channel, field channel lining and wier reconstruction. | |
| 13 | Pulavacheri | 70.37 | NABARD | 15.56 | Earth work for tank bund , sluice Repair in two numbers , field channel lining and wier reconstruction. | |
| 14 | Meenakshipuram | 128.52 | NABARD | 19.22 | Earth work for tank bund , sluice Repair in five numbers , Desilting supply channel, field channel lining and wier reconstruction. | |
| | | 2974.86 | | | | |
| | | | | | | |

1.5.4.List of tanks/Anicuts executed under various schemes (Viz, Part II Scheme, NABARD, WRCP I etc.,) since 2000.

| NAME OF THE SUB BASIN: GRIDHUMAL | | | | | | |
|---|-----------------------|--------|----------------------------|----------------|---|---|
| SI.No. | Name of Anicut / Tank | Ayacut | Sche me in which execut ed | Amount (lakhs) | Details of components executed | Details of components now proposed. |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| 1 | Samanatham | 249.36 | NABAR D | 32.01 | Earthwork for tank bund,Two sluices reconstruction. | Desiting supply channel,repairs to weir and construction of retaining wall. |
| 2 | Viradhanur | 297.57 | NABAR D | 59.29 | Earthwork for tank bund,three sluices reconstruction, weir repair and construction of retaining wall. | Desiting supply channel and construction of retaining wall. |
| 3 | Nallur | 267.61 | NABAR D | 66.84 | Improvements to tank bund, reconstruction of 2 sluices, Repairs to sluice 1, repairs to weir and Construction of field channel. | Sluice reconstruction 3 Nos. |
| 4 | Irunchirai | 509.05 | NABAR D | 87.24 | Improvements to tank bund, reconstruction of 2 sluices, Repairs to sluices 2, repairs to weir 2 and reconstruction of weir1 and construction of field channel | Sluice reconstruction 2 Nos. |
| 5 | Ulakkudi | 213.1 | NABAR D | 44.67 | Improvements to tank bund, , Repairs to sluice and desilting the supply channel. | Nil |
| 6 | Athithanendal | 90.21 | NABAR D | 15.00 | Improvements to tank bund 400m - 1600m, Repairs to sluices , and Construction of retaining wall, fixing boundry stone. | Reconstruction of sluices 3 Nos. |
| 7 | Panaikudi | 99.49 | NABAR D-State plan scheme | 10.00 | Improvements to tank bund, reconstruction of 2 sluices, Repairs to sluice 1, repairs to weir and Construction of field channel. | construction of retainng wall. |

| | | | | | | |
|----|-----------------|--------|------------|-------|--|---|
| 8 | Puliyur | 66.63 | NABAR D | 21.58 | Tand bund standardisation.Reconstruction of sluice No.3,Repairs to sluice No.2,Field channel lining. | Tand bund standardisation to make up the free board from 0.76m to 1.50m.Retaining wall in supply channel. |
| 9 | Mangudy | 421.37 | NABAR D | 63.16 | Tand bund standardisation.Reconstruction of sluice No.3 & 2,Repairs to sluice No.1,Field channel lining, repairs to weir. | Tand bund standardisation to make up the free board from 0.90m to 1.50m.Retaining wall in supply channel. |
| 10 | Keelavellur | 106.93 | NABAR D | 23.07 | Tand bund standardisation.Reconstruction of sluice No.3 & 2,Repairs to sluice No.1,Field channel lining, repairs to weir. | Tand bund standardisation to make up the free board from 0.90m to 1.50m.Retaining wall in supply channel. |
| 11 | Chokanathiruppu | 154.68 | NABAR D | 20.18 | Earth work for tank bund , sluice Repair in two numbers , Desilting supply channel, field channel lining and wier reconstruction. | Tand bund standardisation to make up the free board from 1.00m to 1.50m.Retaining wall in supply channel. |
| 12 | Melavellur | 299.97 | NABAR D | 40.00 | Earth work for tank bund , sluice Repair in four numbers , Desilting supply channel, field channel lining and wier reconstruction. | Tand bund standardisation to make up the free board from 0.90m to 1.50m.Retaining wall in supply channel. |
| 13 | Pulavacheri | 70.37 | NABAR D | 15.56 | Earth work for tank bund , sluice Repair in two numbers , field channel lining and wier reconstruction. | Tand bund standardisation to make up the free board from 1.00m to 1.50m.Retaining wall in supply channel. |

| | | | | | | |
|----|----------------|----------------|------------|-------|--|--|
| 14 | Meenakshipuram | 128.52 | NABAR D | 19.22 | Earth work for tank bund , sluice Repair in five numbers , Desilting supply channel, field channel lining and wier reconstruction. | Tand bund standardisation to make up the free board from 0.90m to 1.50m.Retaining wall in supply channel. |
| | | 2974.86 | | | | |

| NAME OF THE SUB BASIN: GIRDHUMAL | | | | | | | | | | | | | |
|---|--|--------|----------------------|---------------|-------------|----------------------|------------------|-----|----------------------|----------|--------------------------|---------------|--|
| Sl. No | DETAILS | ANICUT | | | SYSTEM TANK | | NON- SYSTEM TANK | | | | ANY OTHER SUPPLY CHANNEL | | REMARKS |
| | | NOS | SUPPLY CHANNEL IN KM | DIRECT AYACUT | NOS | SUPPLY CHANNEL IN KM | AYACUT | NOS | SUPPLY CHANNEL IN KM | AYACUT | LENGTH | DIRECT AYACUT | |
| 1 | Available Infrastructure in sub basin | 7 | 71.205 | -- | 31 | 54.16 | 6886.56 | 85 | 113.686 | 10171.25 | -- | -- | |
| 2 | Infrastructure excluded in iamwarm project since works carried out under various schemes from 2000 | -- | -- | -- | -- | -- | -- | 14 | -- | 2974.86 | -- | -- | |
| 3 | Infrastructures that does not require any rehabilitation works | 1 | 1.60 | -- | 2 | 9.45 | 280.96 | 2 | 64.526 | 213.10 | -- | -- | |
| 4 | Works taken up in iamwarm project i)Works taken up under WRCP but also in IAMWARM | -- | -- | -- | -- | -- | -- | 13 | -- | 2930.19 | -- | -- | Though the 13 Nos.of tanks taken up in other scheme,they are included in this scheme also balance components works are only proposed in this scheme. |
| | ii)Work proposed in IAMWARM | (6+1) | 69.605 | -- | 29 | 44.71 | 6605.60 | 69 | 49.16 | 7027.96 | -- | -- | |
| 1. Certified that the Panchayat Union Tanks are not considered in this project. | | | | | | | | | | | | | |
| 2. Certified that the tanks executed under various schemes (Viz, WRCP I, NABARD, PART II schemes etc.,) . | | | | | | | | | | | | | |
| Since 2000 were not proposed in this project. | | | | | | | | | | | | | |



**1.6 REHABILITATION OF IRRIGATION
INFRASTRUCTURE**

1.6. Rehabilitation of IRRIGATION

Infrastructure of

THE GIRDHUMAL SUB-BASIN

1.6.1 STRUCTURAL STATUS & DEFICIENCIES IN THE SYSTEM

The following are the present structural condition of the Girudhumal sub basin system.

1. This system is a old system existing for more than 100 Years, as such requires Rehabilitation of tanks and its supply channels.
2. The tanks and its supply channels are heavily silted up which require Strengthening of tank bund and Improvements to Supply Channels.
3. The damaged (or) dilapidated condition of the Sluices, Weirs of tanks and Head Sluices of Supply Channels need Repairs.

In order to improve the conveyance and Operational Efficiency in Irrigation, it is now proposed to improve and modernize the Irrigation Infrastructures in Girudhumal Sub basin.

1. Strengthening of tank bund by earthwork excavation using machineries.
2. Desilting the supply channels by earthwork excavation using machineries
3. Providing Bed bars to maintain the bed level and inner slopes of the supply channels
4. Repairing, Restoring the traditional water bodies (i.e. tanks)
 - a. Restoring the capacity of the tanks, supply channels by desilting
 - b. Strengthening the tank bund with Free board of 1.50m with consolidation by power roller for effective storing the water and conveying it to the entire command area and also for conveying agriculture inputs to the field.
 - c. Reconstruction of Collapsed weirs
 - d. Repairs to the damaged weirs
 - e. Reconstruction of Collapsed Sluices
 - f. Repairs to the damaged Sluices

- g. Providing Model Sections and Retaining walls in selective area of the tanks
- h. Providing S.G. Shutter / Plug arrangements to Sluices, Head sluices, Scour vents etc.,
- i. Fixing Boundary Stones in the tanks to prevent encroachment
- j. Removing, Repairing and refixing in position of the existing S.G. shuttering arrangements and providing locking arrangements etc.,
- k. Provisions for Turfing the rear side slopes of the tank bund near Sluices and Weir

Desilting the Supply channel:

There are 116 tanks situated within Girudhumal Sub Basin catchment area. The Supply origin from its own water spread area of the tanks. These supply channels are heavily silted up, which results adequate quantum of water is not carried out through these channels to these tanks; and finds its way though adjacent cultivated fields. Lesser quantum of water flows to the tanks and balance water is over flanked and flows into agricultural lands.

By restoring these supply channel to the original section to carry adequate discharge to the tanks without over flanking, the desilting of supply channel is proposed in this project, with necessary Bed bars.

1.6.2 Outcome of the Project

1. Increase in conveyance efficiency from 53% to 60%
2. The present Gap area of 5476.11ha. is to be reduced as 3513.36ha and 13544.45 ha converted as fully irrigated area.
3. The following irrigation infrastructure development works are proposed in the sub basin
 Rehabilitation works for 112 tanks (14 Nos of Tanks were taken up during the year 2002-2007 in Nabard and Part II scheme, for which balance components of work only proposed, which were not done in those Schemes.)

Rehabilitation of supply channel for 93.870 KM.

Rehabilitation of Anicuts for 6 Nos and construction of Anicut 1 No.

| | | | | | | | | | | | | | | | | | |
|----|---------------|-------|--------|----|--------|----|------|-----|------|--------|---|------|-------|-------|-----|-------|--------|
| 15 | Rettai kulam | 2227 | 15.15 | 2 | 5.84 | 3 | 1.77 | 5 | 0.48 | 8.09 | | | | | | | 23.24 |
| 16 | Senthanadhi | 1983 | 17.1 | 3 | 8.14 | 1 | 0.85 | 4 | 0.38 | 9.37 | | | | | | | 26.47 |
| 17 | Eluvani | 1922 | 15.47 | | | 4 | 2.32 | 4 | 0.38 | 2.70 | | | | | | | 18.17 |
| 18 | Mugavoor | 3416 | 26.72 | 3 | 8.14 | 2 | 0.6 | 5 | 0.48 | 9.22 | 1 | 0.38 | | | 20 | 2.73 | 39.05 |
| 19 | P. Vagaikulam | 2074 | 16.54 | | | 4 | 2.11 | 4 | 0.38 | 2.49 | | | | | | | 19.03 |
| 20 | Vilakkanendal | 1400 | 11.7 | 1 | 3.04 | 2 | 0.51 | 3 | 0.29 | 3.84 | | | | | | | 15.54 |
| 21 | Kundukulam | | | 1 | 2.84 | 2 | 0.6 | 3 | 0.29 | 3.73 | | | | | | | 3.73 |
| 22 | Alagapuri | 3060 | 16.99 | 1 | 2.68 | 4 | 1.54 | 5 | 0.48 | 4.70 | | | | | | | 21.69 |
| 23 | Siruvanur | 1983 | 17.21 | 3 | 8.9 | 1 | 0.4 | 4 | 0.38 | 9.68 | | | | | 40 | 5.08 | 31.97 |
| 24 | Kattanoor | | | | | 9 | 2.7 | 9 | 0.86 | 3.56 | | | | | | | 3.56 |
| 25 | Seeniyendal | 1373 | 12.62 | 4 | 10.64 | 1 | 0.3 | 5 | 0.48 | 11.42 | | | | | | | 24.04 |
| 26 | Naloor | | | 2 | 7.21 | 4 | 1.7 | 6 | 0.57 | 9.48 | | | | | 40 | 5.02 | 14.50 |
| 27 | Irunchirai | | | 3 | 12.64 | 1 | 0.9 | 6 | 0.57 | 14.11 | | | | | | | 14.11 |
| 28 | Karumanendal | 1830 | 16.08 | 2 | 8.5 | | | 2 | 0.19 | 8.69 | | | | | | | 24.77 |
| | | 52634 | 352.43 | 41 | 126.43 | 55 | 29.3 | 102 | 9.69 | 165.42 | 7 | 5.58 | 13000 | 38.94 | 382 | 47.86 | 610.23 |

| | | | | | | | | | | | | | | | | | | |
|---|---|----------|--------------|--------------|--------------|------------|-------------|----------|--------------|------------|-------------|----------|--------------|----------|-------------|----------|-------------|---------------|
| 4 | Formation Of Supply Channel to Kattanur Tank from Nattandi Odai | | | 2600 | 3.08 | | | | | | | 1 | 10.84 | 1 | 2.12 | 1 | 0.85 | |
| | | | | 2600 | 3.08 | | | | | | | 1 | 10.84 | 1 | 2.12 | 1 | 0.85 | 16.89 |
| | Grand Total | 3 | 62.64 | 56180 | 44.76 | 100 | 3.91 | 3 | 18.94 | 236 | 7.25 | 1 | 10.84 | 1 | 2.12 | 1 | 0.85 | 151.31 |

ESTIMATE ABSTRACT

(Amount in Lakhs)

| | | |
|-----------|---|---------------|
| A) | TOTAL VALUE OF CIVIL WORKS FOR TANKS | 610.23 |
| B) | TOTAL VALUE OF CIVIL WORKS FOR ANICUTS & SUPPLY CHANNELS | 151.31 |
| | SUB TOTAL | 761.54 |

Name of work: Rehabilitation of system tanks under Girudhumal Sub Basin in Manamadurai Taluk of Sivagangai District.

Package -III

COMPONENT WISE ABSTRACT

(Amt in Lakhs)

| SI No | Name of Tank | Supply Channel | | | | | | Tank | | | | | | | | | | | Total Amt in Lakhs | | |
|-------|-------------------|-------------------|-------------|----------|-------------|------------|--------------|-------------------------|---------------|--------------------|--------------|--------------------|-------------|------------------|-------------|---------------|--------------|-------------|--------------------|---------------|---------------|
| | | Desilting Channel | | Culvert | | Prot.Wall | | Strengthening tank bund | | Reconstn of Sluice | | Repairs to Sluices | | Measuring Device | | Weir reconstn | | Weir Repair | | | |
| | | Length | Amt | Nos | Amt | Length | Amt | Length | Amt | Nos | Amt | Nos | Amt | Nos | Amt | | Nos | Amt | | Length | |
| 1 | Konthagai | 3300 | 9.21 | | | 240 | 29.34 | 5640 | 52.09 | 2 | 8.19 | 2 | 4.76 | 4 | 0.6 | | | 1 | 5.7 | 109.89 | |
| 2 | Manalur | | | | | 380 | 24.35 | 2377 | 19.02 | 3 | 10.09 | | | 3 | 0.45 | | | 1 | 2.16 | 56.07 | |
| 3 | Kalukarkadai | | | | | 300 | 33.89 | 1980 | 15.95 | 3 | 6.96 | | | 3 | 0.45 | | | 1 | 1.9 | 59.15 | |
| 4 | Sottathatti | | | | | | | 2438 | 18.72 | 2 | 4.72 | | | 2 | 0.3 | | | 1 | 2.17 | 25.91 | |
| 5 | Melavellur | | | 3 | 7.44 | 60 | 3.89 | 2834 | 16.81 | | | | | | | | | | | 28.14 | |
| 6 | Keelakarisalkulam | | | | | | | 2797 | 21.66 | 4 | 9.22 | | | 4 | 0.6 | 1 | 10.42 | | | 41.9 | |
| 7 | Kaluvankulam | | | | | | | 2043 | 16.75 | 4 | 9.85 | | | 4 | 0.6 | | | 1 | 2.28 | 29.48 | |
| 8 | Meenakshipuram | | | | | | | 2377 | 14.48 | | | | | | | 1 | 9.22 | | | 23.7 | |
| 9 | Pottapalayam | | | | | | | 2840 | 18.63 | 2 | 4.87 | | | 2 | 0.3 | 1 | 8.09 | | | 31.89 | |
| 10 | Puliyur | | | | | | | 2591 | 14.91 | | | | | | | 1 | 6.7 | | | 21.61 | |
| 11 | Melakarisalkulam | | | | | | | 3450 | 26.34 | 3 | 9.52 | | | 3 | 0.45 | 1 | 5.7 | | | 42.01 | |
| | Total | 3300 | 9.21 | 3 | 7.44 | 980 | 91.47 | 31367 | 235.36 | 23 | 63.42 | 2 | 4.76 | 25 | 3.75 | 5 | 40.13 | 5 | 14.21 | 469.75 | |
| | | | | | | | | | | | | | | | | | | | | Total | 469.75 |

Name of work: Rehabilitation of system tanks under Girudhumal Sub Basin in Manamadurai Taluk of Sivagangai District.-Part II

Package -IV
COMPONENT WISE ABSTRACT

(Amt in Lakhs)

| SI No | Name of Tank | Tank Bund | | Model Section | | Supply Channel | | Weir reconstrn | | Weir Repair | | Reconstrn of Sluice | | Repairs to Sluices | | S.G.Shutter | | Measuring Devices | | Head Sluice | | Anicut | | Prot.wall | | Culvert | | Total Amt in Lakhs |
|-------|------------------|--------------|---------------|---------------|--------------|----------------|--------------|----------------|--------------|-------------|-------------|---------------------|-------------|--------------------|-------------|-------------|-----------|-------------------|-------------|-------------|-------------|----------|-------------|------------|--------------|--------------|---------------|--------------------|
| | | Length | Amt | Nos | Amt | Length | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | length | Amt | Nos | Amt | |
| 1 | Tirupuvanam | 4175 | 25.44 | 10 | 3.78 | 4500 | 9.36 | | | | | 2 | 8.27 | | | 4 | 1.2 | 4 | 0.57 | 2 | 49.8 | | | 170 | 18.68 | 1 | 1.79 | 118.85 |
| 2 | Thavalaikulam | 1500 | 8.99 | 4 | 0.93 | | | | | | | 4 | 8.26 | | | 4 | 1.2 | 4 | 0.58 | | | | | | | | | 19.96 |
| 3 | Vavirendal | 2040 | 12.07 | 5 | 0.97 | 1000 | 1.08 | | | 1 | 1.53 | 4 | 6.06 | | | 4 | 1.2 | 4 | 0.57 | | | | | | | | | 23.48 |
| 4 | Ambalathadi | 3960 | 22.84 | 9 | 2.41 | 1000 | 1.08 | 1 | 7.5 | | | 3 | 6.08 | | | 3 | 0.9 | 3 | 0.43 | | | 1 | 50.7 | | | | | 91.95 |
| 5 | Chokkanathiruppu | 2680 | 9.59 | 6 | 1.57 | | | 1 | 10.3 | | | | | 3 | 6.03 | 3 | 0.9 | 3 | 0.44 | | | | | | | | | 28.83 |
| 6 | Keelavellur | 2600 | 8.22 | 6 | 1.49 | | | | | 1 | 4.56 | 1 | 2.45 | | | 2 | 0.6 | 3 | 0.43 | | | | | 68 | 14.2 | | | 31.95 |
| 7 | Mangudi | 2995 | 15.28 | 7 | 1.62 | | | | | | | | | | | | | 3 | 0.43 | | | | | 64 | 17.98 | | | 35.31 |
| 8 | Thavatherendal | 2987 | 10.37 | 7 | 1.4 | | | 1 | 2.73 | | | 5 | 11.04 | | | 8 | 2.4 | 8 | 1.15 | | | | | | | | | 29.09 |
| 9 | Karunkalagudi | 2195 | 13.28 | 5 | 1.04 | | | | | | | 3 | 7.43 | | | 5 | 1.5 | 5 | 0.72 | | | | | | | | | 23.97 |
| 10 | Puliyankulam | 3120 | 15.69 | 7 | 1.82 | | | 1 | 4.12 | | | 4 | 10.31 | | | 5 | 1.5 | 5 | 0.73 | | | | | | | | | 34.17 |
| 11 | Sambakulam | 1500 | 6.21 | 4 | 0.96 | | | 1 | 4.87 | | | 3 | 6.91 | | | 3 | 0.9 | 3 | 0.44 | | | | | | | | | 20.29 |
| 12 | Visvampettai | 1260 | 5.25 | 4 | 0.89 | | | 1 | 4.75 | | | 2 | 4.16 | | | 3 | 0.9 | 2 | 0.29 | | | | | | | | | 16.24 |
| 13 | Rangiyam | 6705 | 40.21 | 6 | 1.87 | 2500 | 2.51 | 1 | 7.02 | | | 4 | 13.13 | | | 6 | 1.8 | 6 | 0.86 | | | | | 50 | 16.2 | | | 83.6 |
| | Total | 37717 | 193.44 | 80 | 20.75 | 9000 | 14.03 | 7 | 41.29 | 2 | 6.09 | 35 | 84.1 | 3 | 6.03 | 50 | 15 | 53 | 7.64 | 2 | 49.8 | 1 | 50.7 | 352 | 67.06 | 1 | 1.79 | 557.69 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | Total | 557.69 | |

Name of work: Rehabilitation of System and Non-System tanks and its supply channel under Gridhumal sub basin in Manamadurai taluk in Sivagangai Dist.-Part-IV

Package -VI

COMPONENT WISE ABSTRACT

(Amt in Lakhs)

| SI No | Name of Tank | Tank bund | | Sluice | | | | weir | | | | Sluice | | | | Supply Channel | | Measuring Devices | | H.S./C.Regulator | | Groyne wall | | Ret.Wall | | Total Amt in Lakhs | | | |
|-------|--------------------|--------------|---------------|-----------|--------------|-----------|--------------|----------|--------------|----------|-------------|-------------|------------|-------------|-----------|----------------|----------|-------------------|--------------|------------------|-------------|-------------|--------------|------------|--------------|--------------------|--------------|---------------|---------------|
| | | | | Reconstn | | Repair | | Reconstn | | Repair | | Tank Sluice | | Head Sluice | | Weir Sluice | | length | Amt | Nos | Amt | Nos | Amt | length | Amt | | length | Amt | |
| | | Length | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | | | | | | | | | | | | Nos |
| 1 | Maranadu | 5856 | 55.45 | 1 | 2.76 | 1 | 3.72 | 1 | 12.59 | | | 2 | 0.7 | 5 | 10 | 4 | 6 | 8600 | 20.25 | 4 | 0.38 | 1 | 6.49 | 150 | 99.29 | 50 | 4.49 | 222.12 | |
| 2 | Pichaipillaiyendal | 1440 | 12.62 | | | 1 | 0.94 | | | | | 1 | 0.35 | | | | | | | 3 | 0.29 | | | | | | | 14.195 | |
| 3 | Saluppanodai | 960 | 7.99 | | | 3 | 2.82 | | | | | 3 | 1.05 | | | | | | | 3 | 0.29 | | | | | | | 12.145 | |
| 4 | Velankulam | 1340 | 11.74 | | | 1 | 0.92 | | | | | 1 | 0.35 | | | | | | | 4 | 0.38 | | | | | | | 13.39 | |
| 5 | Nadukkanendal | 2896 | 24.22 | 2 | 4.47 | | | | | | | 2 | 0.7 | | | | | | | 3 | 0.29 | | | | | | | 29.675 | |
| 6 | Pulavacheri | 2824 | 16.45 | 1 | 2.28 | | | | | | | 1 | 0.35 | | | | | | | 4 | 0.38 | | | | | | | 19.46 | |
| 7 | Thalikulam | 2043 | 14.83 | 2 | 3.76 | | | 1 | 13.5 | | | 2 | 0.7 | | | | | | | 3 | 0.29 | | | | | | | 33.075 | |
| 8 | Alankulam | 1410 | 12.00 | 1 | 2.03 | 1 | 0.77 | 1 | 12.62 | | | 2 | 0.7 | 5 | 5 | | | | | 4 | 0.38 | 1 | 17.85 | | | | | 51.35 | |
| 9 | Muthuvanthidal | 1410 | 11.38 | 2 | 4.54 | | | | | | | 2 | 0.7 | 5 | 5 | | | | | 2 | 0.19 | 1 | 17.40 | | | | | 39.21 | |
| 10 | Melasarikulam | 1785 | 15.23 | 2 | 4.4 | | | 1 | 2.6 | | | 2 | 0.7 | 6 | 6 | | | | | 3 | 0.29 | 1 | 19.88 | | | 85 | 5.6 | 54.695 | |
| 11 | Keelasarikulam | 2820 | 24.81 | 1 | 2.46 | 2 | 1.88 | 1 | 4.88 | | | 3 | 1.05 | | | | | | | 3 | 0.29 | | | | | | | 35.365 | |
| 12 | kothankulam | 2042 | 16.91 | 2 | 4.23 | 1 | 0.74 | | | 2 | 11.1 | 3 | 1.05 | | | | | | | 4 | 0.38 | | | | | | | 34.41 | |
| | Total | 26826 | 223.63 | 14 | 30.93 | 10 | 11.79 | 5 | 46.19 | 2 | 11.1 | 24 | 8.4 | 21 | 26 | 4 | 6 | 8600 | 20.25 | 40 | 3.80 | 4 | 61.62 | 150 | 99.29 | 135 | 10.09 | 559.09 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | Total | 559.09 |

Name of work: Rehabilitation of system tanks under Girudhumal Sub Basin in Madurai South taluk in Madurai district andd Thiruchuly Taluk in Virudhunagar District.

Package -VII

COMPONENT WISE ABSTRACT

(Amt in Lakhs)

| SI No | Name of Tank | Tank bund | | Sluice | | | | Weir | | Supply Channel | | Measuring Devices | | Model section | | Total Amt in Lakhs |
|-------|---------------------|-----------|-------|----------|-------|--------|------|--------|------|----------------|------|-------------------|------|---------------|------|--------------------|
| | | | | Reconstn | | Repair | | Repair | | length | Amt | Nos | Amt | Nos | Amt | |
| | | Length | Amt | Nos | Amt | Nos | Amt | Nos | Amt | | | | | | | |
| 1 | Kadukkoi kulam | 1525 | 10.72 | 2 | 6.07 | | | 1 | 0.18 | | | 3 | 0.28 | 3 | 0.89 | 18.14 |
| 2 | Andukondan | 1427 | 10.39 | 2 | 6.07 | | | | | | | 3 | 0.28 | 2 | 0.76 | 17.50 |
| 3 | Pannaikudi | | | | 3.85 | | | | | | | 2 | 0.18 | | | 4.03 |
| 4 | Esali | 1290 | 9.6 | 1 | 3.85 | 2 | 0.9 | 1 | 1.20 | | | 3 | 0.28 | 2 | 0.85 | 16.68 |
| 5 | Sottamuri | 1558 | 9.75 | 3 | 9.38 | | | 1 | 0.06 | | | 4 | 0.37 | 2 | 0.76 | 20.32 |
| 6 | Theeyanur | 2743 | 20.03 | 4 | 12.16 | | | | | | | 5 | 0.46 | 4 | 1.49 | 34.14 |
| 7 | Ulakudi Big & Small | | 0.74 | | | | | | | | | 6 | 0.55 | | | 1.29 |
| 8 | Manoor | 2379 | 15.59 | 3 | 9.55 | | | 1 | 0.22 | 4500 | 6.56 | 6 | 0.55 | 4 | 1.85 | 34.32 |
| 9 | Athithanendal | | 0.74 | 4 | 11.34 | | | | | | | 8 | 0.74 | | | 12.82 |
| 10 | Narikudi | 3200 | 19.05 | | | 2 | 1.28 | | | | | 3 | 0.28 | 4 | 1.49 | 22.10 |
| 11 | N. Mukkulam | 2560 | 16.9 | 1 | 3.37 | 1 | 0.64 | 1 | 0.61 | | | 4 | 0.37 | 5 | 1.83 | 23.72 |
| 12 | Virakudi | 1829 | 12.28 | 3 | 8.58 | | | | | | | 6 | 0.55 | 3 | 1.84 | 23.25 |
| 13 | Maraiyur | 2820 | 17.32 | | | 1 | 0.64 | | | 8100 | 13.5 | 2 | 0.18 | 5 | 2.1 | 33.74 |

Name of work: Rehabilitation of system tanks under Girudhumal Sub Basin in Madurai South taluk in Madurai district andd Thiruchuly Taluk in Virudhunagar District.

Package -VIII

COMPONENT WISE ABSTRACT

(Amt in Lakhs)

| SI No | Name of Tank | Tank bund | | Sluice | | | | Supply Channel | | Measuring Devices | | Total Amt in Lakhs |
|-------|-----------------------|--------------|--------------|-----------|--------------|----------|----------|----------------|-------------|-------------------|--------------|--------------------|
| | | | | Reconstn | | Repair | | length | Amt | Nos | Amt | |
| | | Length | Amt | Nos | Amt | Nos | Amt | | | | | |
| 1 | kurunchakulam | 2408 | 15.88 | 5 | 12.23 | | | | | 5 | 0.75 | 28.86 |
| 2 | Keelarithiyur | 3360 | 21.51 | 5 | 12.34 | | | 2610 | 4.57 | 5 | 0.75 | 39.17 |
| 3 | Pulavarvelankudi | 1600 | 0.32 | 2 | 4.89 | | | | | 5 | 0.75 | 5.96 |
| 4 | Srikulam sembilankudi | 2621 | 17.36 | | | | | | | 2 | 0.3 | 17.66 |
| 5 | Thaduthalankottai | 3900 | 22.68 | 1 | 2.56 | | | | | 4 | 0.6 | 25.84 |
| | Total | 13889 | 77.75 | 13 | 32.02 | 0 | 0 | 2610 | 4.57 | 21 | 3.15 | 117.49 |
| | L.s.Provisions | | | | | | | | | | | |
| | | | | | | | | | | | Total | 117.49 |

Name of work: Rehabilitation of system tanks under Girudhumal Sub Basin in Madurai South taluk in Madurai district andd Thiruchuly Taluk in Virudhunagar District.

Package -IX

COMPONENT WISE ABSTRACT

(Amt in Lakhs)

| SI No | Name of Tank | Tank bund | | Sluice | | | | Weir | | | | Shutter | | | | Supply Channel | | Measuring Devices | | Total Amt in Lakhs | |
|-------|-------------------|--------------|---------------|----------|-------------|-----------|-------------|----------|----------|----------|----------|-------------|------------|---------------|----------|----------------|--------------|-------------------|-------------|--------------------|---------------|
| | | Length | Amt | Reconstn | | Repair | | Reconstn | | Repair | | Tank Sluice | | Anicut Sluice | | Length | Amt | Nos | Amt | | |
| | | | | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | Nos | Amt | | | | | | |
| 1 | T.Punavachal | 1800 | 12.28 | 1 | 3.7 | | | | | | | 4 | 1.20 | | | 1900 | 5.14 | 4 | 0.38 | 22.70 | |
| 2 | Abiramam | 5547 | 43.88 | | | 5 | 3.52 | | | | | 5 | 1.50 | | | 7330 | 5.12 | 5 | 0.48 | 54.50 | |
| 3 | Achankulam | 2100 | 18.92 | | | 4 | 1.85 | | | | | 4 | 1.20 | | | | | 4 | 0.38 | 22.35 | |
| 4 | T.kallikulam | 2170 | 8.38 | 1 | 2.18 | | | | | | | 1 | 0.30 | | | | | 1 | 0.10 | 10.96 | |
| 5 | A.Tharaikudi | 3600 | 31.18 | | | 5 | 0.88 | | | | | 5 | 1.50 | | | | | 5 | 0.48 | 34.04 | |
| 6 | Nagaratharkurichi | 2320 | 19.96 | 1 | 2.25 | | | | | | | 2 | 0.60 | | | | | 2 | 0.19 | 23.00 | |
| 7 | Papparam | 1765 | 11.6 | | | | | | | | | 2 | 0.60 | | | | | 2 | 0.19 | 12.39 | |
| | Abiram Anicut | | 148.47 | | | | | | | | | | | 6 | 5 | | | | | 153.46 | |
| | Total | 19302 | 294.67 | 3 | 8.13 | 14 | 6.25 | 0 | 0 | 0 | 0 | 23 | 6.9 | 6 | 5 | 9230 | 10.26 | 23 | 2.20 | 333.40 | |
| | L.s.Provisions | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | Total | 333.40 |

| TANK DETAILS WITH FREE BOARD PROVIDED | | | | | |
|---|-------------------------|-------------------------------|----------------------------|---------------------|--------------------------|
| | | | | | |
| NAME OF THE SUB BASIN: GRIDHUMAL SUB BASIN | | | | | |
| Sl. No | Name of the Tank | Maximum Height of Bund | Free Board | | Length of Bund(M) |
| | | | Provided previously | Provided now | |
| 1 | 2 | 3 | 4 | 5 | 6 |
| MADURAI DISTRICT | | | | | |
| 1 | Pudukulam | 4.10 | 0.30 | 1.50 | 960 |
| 2 | Thenkal | 7.22 | 0.60 | 1.50 | 1300 |
| 3 | Kurukattan | 4.16 | 0.60 | 1.50 | 1054 |
| 4 | Ariyankulam | 2.87 | 0.45 | 1.50 | 1017 |
| 5 | Seventhikulam | 3.80 | 0.45 | 1.50 | 957 |
| 6 | Melanedungulam | 3.30 | 0.60 | 1.50 | 830 |
| 7 | Perungudi | 5.05 | 0.60 | 1.50 | 1981 |
| 12 | Ayavettan | 4.960 | 1.350 | 1.500 | 2250 |
| 13 | Ayanpappakudi | 5.165 | 1.000 | 1.500 | 1525 |
| 15 | Pudukkulam | 3.320 | 1.000 | 1.500 | 972 |
| 16 | Thuliapatti | 3.275 | 0.910 | 1.500 | 1450 |
| SIVGANGAI DISTRICT | | | | | |
| 18 | Sottathatty | 4.05 | 0.91 | 1.50 | 2438 |
| 19 | Kondagai tank | 6.10 | 0.92 | 1.50 | 5640 |
| 20 | Manalur tank | 5.79 | 1.37 | 1.50 | 2377 |
| 21 | Kalukarkadai tank | 4.11 | 0.86 | 1.50 | 1980 |
| 22 | Thiruppuvanam tank | 7.16 | 0.92 | 1.50 | 4175 |
| 23 | Vaviyarendal | 2.18 | 1.00 | 1.25 | 2040 |
| 24 | Piramanur tank | 4.78 | 1.00 | 1.50 | 5400 |
| 25 | Thavalaikulam | 3.32 | 1.00 | 1.50 | 1500 |
| 26 | Parayankulam | 3.37 | 1.00 | 1.50 | 1006 |
| 27 | Alangulam | 4.04 | 1.00 | 1.50 | 1410 |
| 28 | Muthuvanthidal | 4.05 | 1.00 | 1.50 | 1768 |
| 29 | Kothankulam tank | 3.94 | 1.00 | 1.50 | 2042 |
| 30 | T.Velankulam | 3.13 | 1.00 | 1.50 | 1341 |
| 31 | Thalikulam | 2.94 | 1.00 | 1.25 | 2043 |

| | | | | | |
|----|--------------------------|------|------|------|------|
| 32 | Melazorikulam tank | 3.89 | 1.00 | 1.50 | 1783 |
| 33 | Achankulam | 3.71 | 1.00 | 1.50 | 3720 |
| 34 | Anaikualm tank | 4.35 | 1.00 | 1.50 | 2195 |
| 35 | Keelasorikulam tank | 4.89 | 1.00 | 1.50 | 2820 |
| 36 | Pitchaipillaiyendal tank | 4.10 | 1.00 | 1.50 | 1440 |
| 37 | Maranadu tank | 7.64 | 1.37 | 1.50 | 5756 |
| 38 | Palayanur | 4.51 | 1.00 | 1.50 | 5730 |
| 39 | Saluppanodai | 4.30 | 1.00 | 1.50 | 960 |
| 40 | Melakarisalkulam tank | 4.52 | 0.92 | 1.50 | 3450 |
| 41 | Keelakarisalkulam tank | 3.03 | 0.90 | 1.50 | 2797 |
| 42 | Pottapalayam tank | 3.58 | 1.00 | 1.50 | 2840 |
| 43 | Puliyur | 4.14 | 0.76 | 1.50 | 2591 |
| 44 | Kaluvankulam tank | 4.05 | 1.00 | 1.50 | 2042 |
| 45 | Meenakshipuram tank | 4.31 | 0.91 | 1.50 | 2377 |
| 46 | Melavellur tank | 4.57 | 0.90 | 1.50 | 2834 |
| 47 | Keelavellur tank | 3.93 | 0.90 | 1.50 | 2600 |
| 48 | Karunkalakudi tank | 3.20 | 0.92 | 1.50 | 2195 |
| 49 | Thavatharendal tank | 2.13 | 0.90 | 1.50 | 2987 |
| 50 | Ambalathadi tank | 4.50 | 1.00 | 1.50 | 3960 |
| 51 | Mangudi tank | 3.58 | 0.90 | 1.50 | 2995 |
| 52 | Rangiyam tank | 5.34 | 1.19 | 1.50 | 6705 |
| 53 | Chokkanathiruppu tank | 3.65 | 1.00 | 1.50 | 2680 |
| 54 | Sambakulam | 3.32 | 1.00 | 1.50 | 1500 |
| 55 | Visvampettai | 3.20 | 0.90 | 1.50 | 1260 |
| 56 | Puliyankulam tank | 3.74 | 1.00 | 1.50 | 3120 |
| 57 | Sankankulam tank | 6.90 | 1.00 | 1.50 | 4230 |
| 58 | Vallarendal tank | 1.71 | 1.00 | 1.50 | 1375 |
| 59 | Veeranendal tank | 3.74 | 1 | 1.5 | 1325 |
| 60 | Nadukkanendhal | 2.72 | 0.60 | 1.50 | 2896 |
| 61 | Pulavacheri | 3.60 | 1.00 | 1.50 | 2824 |
| 62 | Odathur Tank | 4.59 | 1.52 | 1.5 | 2440 |
| 63 | S.Vagaikulam Tank | 2.5 | 1.01 | 1.25 | 2408 |

| | VIRUDHUNAGAR DISTRICT | | | | |
|----|------------------------------|-------|------|------|------|
| 64 | Karuvakkudi | 2.410 | 1.00 | 1.25 | 2340 |
| 65 | S. Nangoor | 3.630 | 1.00 | 1.50 | 1830 |
| 66 | Poombidagai | 3.440 | 1.00 | 1.50 | 2836 |
| 67 | Thamarai kulam | 4.350 | 1.00 | 1.50 | 2165 |
| 68 | Thatchanendal | 3.580 | 1.00 | 1.50 | 1586 |
| 69 | Alathur | 4.200 | 1.00 | 1.50 | 2196 |
| 70 | Thiruvudai Nallur | 3.590 | 1.00 | 1.50 | 2150 |
| 71 | Rettai kulam | 2.700 | 1.00 | 1.50 | 2227 |
| 72 | Senthanadhi | 3.440 | 1.00 | 1.50 | 1983 |
| 73 | Eluvani | 4.580 | 1.00 | 1.50 | 1922 |
| 74 | Mugavoor | 5.355 | 1.00 | 1.50 | 3416 |
| 75 | P. Vagaikulam | 4.320 | 1.00 | 1.50 | 2074 |
| 76 | Vilakkanendal | 3.385 | 1.00 | 1.50 | 1400 |
| 77 | Kudukulam | 3.480 | 1.00 | 1.50 | 2374 |
| 78 | Alagapuri | 3.430 | 1.00 | 1.50 | 3060 |
| 79 | Siruvanur | 3.900 | 1.00 | 1.50 | 1983 |
| 80 | Kattanoor | 5.700 | 1.00 | 1.50 | 6220 |
| 81 | Seeniyendal | 3.475 | 1.00 | 1.50 | 1373 |
| 82 | Naloor | 4.010 | 1.00 | 1.50 | 2867 |
| 83 | Irunchirai | 4.000 | 1.00 | 1.50 | 5121 |
| 84 | Karumanendal | 3.430 | 1.00 | 1.50 | 1830 |
| 85 | Kadukkoi kulam | 3.650 | 1.00 | 1.50 | 1525 |
| 86 | Andukondan | 3.470 | 1.00 | 1.50 | 1427 |
| 87 | Pannaikudi | 3.700 | 1.00 | 1.50 | 400 |
| 88 | Esali | 4.545 | 1.00 | 1.50 | 1290 |
| 89 | Sottamuri | 3.600 | 1.00 | 1.50 | 1558 |
| 90 | Theeyanur | 3.720 | 1.00 | 1.50 | 2743 |
| 92 | Manoor | 3.635 | 1.00 | 1.50 | 2379 |
| 93 | Athithanendal | 3.395 | 1.00 | 1.50 | 2440 |
| 94 | Narikudi | 3.78 | 1.00 | 1.50 | 3200 |
| 95 | N. Mukkulam | 3.60 | 1.00 | 1.50 | 2560 |

| | | | | | |
|-----|---|------|------|------|------|
| 96 | Virakudi | 3.60 | 1.00 | 1.50 | 1829 |
| 97 | Maraiyur | 4.58 | 1.00 | 1.50 | 2820 |
| 98 | Mayaleri | 4.49 | 1.00 | 1.50 | 2400 |
| 99 | Sethurayanendal | 3.75 | 1.00 | 1.50 | 1372 |
| 100 | Varisaiyur | 3.95 | 1.00 | 1.50 | 3210 |
| 101 | Vilakkuseri | 3.10 | 1.00 | 1.50 | 1411 |
| 102 | Sammanendal | 3.40 | 1.00 | 1.50 | 2286 |
| 103 | Melaparithiyur | 3.30 | 1.00 | 1.50 | 3100 |
| 104 | Veeracholan | 4.18 | 1.00 | 1.50 | 4250 |
| | RAMANATHAPURAM DISTRICT | | | | |
| 105 | Keelaparuthiyur Kanmoi | 3.20 | 1.00 | 1.50 | 3360 |
| 107 | Kurunjakulam Kanmoi | 3.50 | 1.00 | 1.50 | 2408 |
| 108 | Sirukulam sembilankudi tank | 3.30 | 1.00 | 1.50 | 2621 |
| 109 | Thadathankudi Kanmoi | 3.50 | 1.00 | 1.50 | 3900 |
| 110 | T.Punavasal | 3.73 | 0.60 | 1.50 | 1800 |
| 111 | Abiramam | 4.41 | 1.00 | 1.50 | 5547 |
| 112 | Achangulam | 3.33 | 0.60 | 1.50 | 2100 |
| 113 | T. Kallikulam | 2.80 | 0.60 | 1.25 | 1800 |
| 114 | A.Tharaikudi | 3.50 | 0.60 | 1.50 | 3600 |
| 115 | Nagaratharkurichi | 3.13 | 0.60 | 1.50 | 2320 |
| 116 | Pappanam | 2.72 | 0.60 | 1.25 | 1765 |
| | | | | | |
| | | | | | |
| | NOTE: | | | | |
| | 1. For height of bund up to 3.00m - Free board is 1.25m | | | | |
| | 2. For height of bund More than 3.00m - Free board is 1.50m | | | | |

| 1.6.6. WRO cost table | | | | |
|---|--|-----------------|------------------------|----------------|
| NAME OF THE SUB BASIN: - GIRUDHUMAL. | | | | |
| S. No | DESCRIPTION OF WORK | QUANTITY | AMOUNT IN LAKHS | REMARKS |
| I TANK COMPONENT | | | | |
| 1 | Improvements to tank bund | 259.01 KM | 1838.23 | |
| 2 | Improvements to supply channel | 93.89 Km | 363.87 | |
| 3 | Improvements to sluice - Repair - 125Nos. – 120.09 | 317 | 823.57 | |
| | Reconstruction - 192 Nos. – 703.48 | | | |
| 4 | Improvements to weir - Repair - 26 Nos. – 48.37 | 47 | 212.52 | |
| | Reconstruction - 21Nos. – 164.15 | | | |
| 5 | Improvements to Head Sluice | 7 | 172.37 | |
| 6 | Improvements to anicut | 7 | 338.55 | |
| | Improvements to Groyne wall | 1 | 99.29 | |
| 7 | Improvements to CD works | 1 | 1.79 | |
| | Sub Total | | 3850.19 | |
| L S PROVISIONS :- | | | | |
| TOTAL | | | 3850.19 | |
| | Environment cell | | 34.30 | |
| | Ground water | | Nil | |
| | Total | | 3884.49 | |

1.6.4. PHYSICAL AND FINANCIAL PROGRAM

NAME OF THE SUB BASIN: GRIDHUMAL

(Amount in lakhs)

| Sl. No | Description | I Year(2009-2010) | | II Year(2010-2011) | | Total | |
|--------|--------------------------------|-------------------|-----------------|--------------------|-----------------|---------------------------|-----------------|
| | | Quantity | Amount in Lakhs | Quantity | Amount in Lakhs | Quantity (Component Wise) | Amount in Lakhs |
| 1 | Improvements to Bund | 100 Km | 694.00 | 159.01Km | 1139.55 | 259.01 | 1833.55 |
| 2 | Improvements to Supply Channel | 20 Km | 77.50 | 73.87Km | 286.35 | 93.87 Km | 363.85 |
| 3 | Improvements to Sluice | 50 | 128.00 | 267 | 695.57 | 317 | 823.57 |
| 4 | Improvements to Weir | 30 | 150.00 | 17 | 62.52 | 47 | 212.52 |
| 5 | Dividing Dam and Head Sluice | 0 | 0.00 | 7 | 172.37 | 7 | 172.37 |
| 6 | Improvements to anicut | 4 | 200.50 | 3 | 138.07 | 7 | 338.57 |
| | Improvements to Groyne wall | 0 | 0.00 | 150 m | 99.29 | 150 m | 99.29 |
| 7 | Improvements to CD works | 0 | 0.00 | 1 | 1.79 | 1 | 6.47 |
| | Total | | 1250.00 | | 2600.19 | | 3850.19 |

1.6. ABSTRACT FOR ALL PACKAGES

**NAME OF THE SUB BASIN :-
GIRUDHUMAL.**

| S. No | NAME OF TANK / ANICUT | Package - I | Package - II | Package - III | Package - IV | Package - V | Package - VI | Package - VII | Package - VIII | Package - IX | Total |
|-------|--|-------------|--------------|---------------|--------------|-------------|--------------|---------------|----------------|--------------|---------|
| 1 | Rehabilitation of System and Non system tanks and its supply channels covered under Girudhumal Sub Basin | 88.66 | 761.54 | 469.75 | 557.69 | 459.41 | 559.09 | 503.16 | 117.49 | 333.40 | 3850.19 |

GIRUDHUMAL SUB BASIN

Name of work: Rehabilitation of Anicuts, Non-System tanks and its supply channel under Gridhumal sub basin in Madurai south taluk in Madurai Dist

Package No:

01/IAMWARM/WRD/GML/Works/III/2009-2010

GENERAL ABSTRACT

| Sl No | Name of Tank | Amount in Lakhs | Measuring Devices | | Estimate Amount in Lakhs |
|-------|------------------|-----------------|-------------------|-----------------|--------------------------|
| | | | Nos | Amount in Lakhs | |
| 1 | Pudukulam | 14.46 | 3 | 0.43 | 14.89 |
| 2 | Thenkal | 9.01 | 2 | 0.28 | 9.29 |
| 3 | Seventhikulam | 10.84 | 2 | 0.28 | 11.12 |
| 4 | Aryan kulam | 10.42 | 3 | 0.44 | 10.86 |
| 5 | Kurukattan | 8.81 | 4 | 0.59 | 9.40 |
| 6 | Melanedunkulam | 8.08 | 2 | 0.29 | 8.37 |
| 7 | Perungudi | 24.44 | 2 | 0.29 | 24.73 |
| | Sub Total | 86.06 | 18 | 2.6 | 88.66 |

Total

88.66

GIRUDHUMAL SUB BASIN

Name of work: Modernisation of System and Non-System tanks and its supply channel under Gridhumal sub basin in Manaadurai taluk in Sivagangai Dist-Part-I

Package No: 02/IAMWARM/WRD/GML/Works/III/2009-2010

GENERAL ABSTRACT

| Sl No | Name of Tank | Amount in Lakhs | Measuring Devices | | Estimate Amount in Lakhs |
|-------|-------------------|-----------------|-------------------|-----------------|--------------------------|
| | | | Nos | Amount in Lakhs | |
| 1 | Viradhanur | 24.77 | 3 | 0.29 | 25.06 |
| 2 | Ayavettan | 19.98 | 1 | 0.10 | 20.08 |
| 3 | Ayanpappakudi | 28.91 | 2 | 0.19 | 29.10 |
| 4 | Samanatham | 21.40 | 4 | 0.38 | 21.78 |
| 5 | Pudukkulam | 10.40 | 1 | 0.10 | 10.50 |
| 6 | Thuliapatti | 16.68 | 2 | 0.19 | 16.87 |
| 7 | Nedunkulam | 15.02 | 2 | 0.19 | 15.21 |
| 8 | Karuvakkudi | 25.62 | 2 | 0.19 | 25.81 |
| 9 | S. Nangoor | 29.71 | 3 | 0.29 | 30.00 |
| 10 | Poombidagai | 30.25 | 3 | 0.29 | 30.54 |
| 11 | Thamarai kulam | 31.85 | 6 | 0.57 | 32.42 |
| 12 | Thatchanendal | 28.47 | 3 | 0.29 | 28.76 |
| 13 | Alathur | 25.93 | 2 | 0.19 | 26.12 |
| 14 | Thiruvudai Nallur | 17.89 | 3 | 0.29 | 18.18 |
| 15 | Rettai kulam | 22.76 | 5 | 0.48 | 23.24 |
| 16 | Senthanadhi | 26.09 | 4 | 0.38 | 26.47 |
| 17 | Eluvani | 17.79 | 4 | 0.38 | 18.17 |

| | | | | | |
|-----------|--------------------|---------------|---|-------------|---------------|
| 18 | Mugavoor | 38.57 | 5 | 0.48 | 39.05 |
| 19 | P. Vagaiikulam | 18.65 | 4 | 0.38 | 19.03 |
| 20 | Vilakkanendal | 15.25 | 3 | 0.29 | 15.54 |
| 21 | Kundukulam | 3.44 | 3 | 0.29 | 3.73 |
| 22 | Alagapuri | 21.21 | 5 | 0.48 | 21.69 |
| 23 | Siruvanur | 31.59 | 4 | 0.38 | 31.97 |
| 24 | Kattanoor | 2.70 | 9 | 0.86 | 3.56 |
| 25 | Seeniyendal | 23.56 | 5 | 0.48 | 24.04 |
| 26 | Naloor | 13.93 | 6 | 0.57 | 14.50 |
| 27 | Irunchirai | 13.54 | 6 | 0.57 | 14.11 |
| 28 | Karumanendal | 24.58 | 2 | 0.19 | 24.77 |
| | Odathur Anicut | | | | 41.92 |
| | Ambalathadi Anicut | | | | 82.06 |
| | Katttanur Anicut | | | | 10.45 |
| | Nattandi Odai | | | | 16.88 |
| | Sub Total | 600.54 | | 9.69 | 761.54 |
| | Total | | | | 761.54 |

GIRUDHUMAL SUB BASIN

Name of work: Modernisation of System and Non-System tanks and its supply channel under Gridhumal sub basin in Manaadurai taluk in Sivagangai Dist-Part-I

Package No:

03/IAMWARM/WRD/GML/Works/III/2009-2010

GENERAL ABSTRACT

| Sl No | Name of Tank | Amount in Lakhs | Measuring Devices | | Estimate Amount in Lakhs |
|-------|------------------|-----------------|-------------------|-----------------|--------------------------|
| | | | Nos | Amount in Lakhs | |
| 1 | Konthagai | 109.29 | 4 | 0.6 | 109.89 |
| 2 | Manalur | 55.62 | 3 | 0.45 | 56.07 |
| 3 | Kalukarkadai | 58.70 | 3 | 0.45 | 59.15 |
| 4 | Sottathatti | 25.61 | 2 | 0.3 | 25.91 |
| 5 | Melavellur | 28.14 | | | 28.14 |
| 6 | Keelakariskulam | 41.30 | 4 | 0.6 | 41.90 |
| 7 | Kaluvankulam | 28.88 | 4 | 0.6 | 29.48 |
| 8 | Meenakshipuram | 23.70 | | | 23.70 |
| 9 | Pottapalayam | 31.59 | 2 | 0.3 | 31.89 |
| 10 | Puliyur | 21.61 | | | 21.61 |
| 11 | Melakariskulam | 41.56 | 3 | 0.45 | 42.01 |
| | Sub Total | 466.00 | | 3.75 | 469.75 |
| | Total | | | | 469.75 |

GIRUDHUMAL SUB BASIN

Name of work: Modernisation of System and Non-System tanks and its supply channel under Gridhumal sub basin in Manaadurai taluk in Sivagangai Dist-Part-II

Package No:

04/IAMWARM/WRD/GML/Works/III/2009-2010

GENERAL ABSTRACT

| Sl No | Name of Tank | Amount in Lakhs | Measuring Devices | | Estimate Amount in Lakhs |
|-------|------------------|-----------------|-------------------|-----------------|--------------------------|
| | | | Nos | Amount in Lakhs | |
| 1 | Tirupuvanam | 118.28 | 4 | 0.57 | 118.85 |
| 2 | Thavalaikulam | 19.38 | 4 | 0.58 | 19.96 |
| 3 | Vavirendal | 22.91 | 4 | 0.57 | 23.48 |
| 4 | Ambalathadi | 91.52 | 3 | 0.43 | 91.95 |
| 5 | Chokkanathiruppu | 28.39 | 3 | 0.44 | 28.83 |
| 6 | Keelavellur | 31.52 | 3 | 0.43 | 31.95 |
| 7 | Mangudi | 34.88 | 3 | 0.43 | 35.31 |
| 8 | Thavatherendal | 27.94 | 8 | 1.15 | 29.09 |
| 9 | Karunkalagudi | 23.25 | 5 | 0.72 | 23.97 |
| 10 | Puliyankulam | 33.44 | 5 | 0.73 | 34.17 |
| 11 | Sambakulam | 19.85 | 3 | 0.44 | 20.29 |
| 12 | Visvampettai | 15.95 | 2 | 0.29 | 16.24 |
| 13 | Rangiyam | 82.74 | 6 | 0.86 | 83.60 |
| | Sub Total | 550.05 | | 7.64 | 557.69 |
| | Total | | | | 557.69 |

GIRUDHUMAL SUB BASIN

Name of work: Rehabilitation of System and Non-System tanks and its supply channel under Gridhumal sub basin in Manamadurai taluk in Sivagangai Dist

Package No:

05/IAMWARM/WRD/GML/Works/III/2009-2010

GENERAL ABSTRACT

| Sl No | Name of Tank | Amount in Lakhs | Measuring Devices | | Estimate Amount in Lakhs |
|-------|---------------|-----------------|-------------------|-----------------|--------------------------|
| | | | Nos | Amount in Lakhs | |
| 1 | Piramanur | 101.90 | 6 | 0.89 | 102.79 |
| 2 | Sankan Kulam | 44.00 | 4 | 0.60 | 44.60 |
| 3 | Parayan Kulam | 13.15 | 3 | 0.45 | 13.60 |
| 4 | Anai Kulam | 25.49 | 1 | 0.15 | 25.64 |
| 5 | Achan Kulam | 71.92 | 4 | 0.60 | 72.52 |
| 6 | Palayanur | 94.81 | 7 | 1.05 | 95.86 |
| 7 | S.Vagai Kulam | 34.09 | 5 | 0.75 | 34.84 |
| 8 | Vallarendal | 23.37 | 3 | 0.45 | 23.82 |
| 9 | Veeranendal | 20.50 | 4 | 0.60 | 21.10 |
| 10 | Odathur | 24.34 | 2 | 0.30 | 24.64 |
| | Sub Total | 453.57 | | 5.84 | 459.41 |

Total

459.41

GIRUDHUMAL SUB BASIN

Name of work: Modernisation of System and Non-System tanks and its supply channel under Gridhumal sub basin in Manaadurai taluk in Sivagangai Dist-Part-IV

Package No:

06/IAMWARM/WRD/GML/Works/III/2009-2010

GENERAL ABSTRACT

| SI No | Name of Tank | Amount in Lakhs | Measuring Devices | | Estimate Amount in Lakhs |
|-------|--------------------|-----------------|-------------------|-----------------|--------------------------|
| | | | Nos | Amount in Lakhs | |
| 1 | Maranadu | 221.71 | 4 | 0.38 | 222.09 |
| 2 | Pichaipillaiyendal | 13.92 | 3 | 0.285 | 14.20 |
| 3 | Saluppanodai | 11.87 | 3 | 0.285 | 12.15 |
| 4 | Velankulam | 13.01 | 4 | 0.38 | 13.39 |
| 5 | Nadukkanendal | 29.40 | 3 | 0.285 | 29.68 |
| 6 | Pulavacheri | 19.08 | 4 | 0.38 | 19.46 |
| 7 | Thalikulam | 32.80 | 3 | 0.285 | 33.08 |
| 8 | Alankulam | 50.97 | 4 | 0.38 | 51.35 |
| 9 | Muthuvanthidal | 39.02 | 2 | 0.19 | 39.21 |
| 10 | Melasorikulam | 54.42 | 3 | 0.285 | 54.70 |
| 11 | Keelasorikulam | 35.09 | 3 | 0.285 | 35.37 |
| 12 | kothankulam | 34.03 | 4 | 0.38 | 34.41 |
| | Sub Total | 555.29 | | 3.80 | 559.09 |

Total

559.09

GIRUDHUMAL SUB BASIN

Name of work: Modernisation of System and Non-System tanks and its supply channel under Gridhumal sub basin in Manaadurai taluk in Sivagangai Dist-Part-IV

Package No:

07/IAMWARM/WRD/GML/Works/III/2009-2010

GENERAL ABSTRACT

| SI No | Name of Tank | Amount in Lakhs | Measuring Devices | | Estimate Amount in Lakhs |
|-------|---------------------|-----------------|-------------------|-----------------|--------------------------|
| | | | Nos | Amount in Lakhs | |
| 1 | Kadukkoi kulam | 17.864 | 3 | 0.28 | 18.14 |
| 2 | Andukondan | 17.224 | 3 | 0.28 | 17.50 |
| 3 | Pannaikudi | 3.846 | 2 | 0.18 | 4.03 |
| 4 | Esali | 16.394 | 3 | 0.28 | 16.67 |
| 5 | Sottamuri | 19.942 | 4 | 0.37 | 20.31 |
| 6 | Theeyanur | 33.69 | 5 | 0.46 | 34.15 |
| 7 | Ulakudi Big & Small | 0.748 | 6 | 0.55 | 1.30 |
| 8 | Manoor | 33.80 | 6 | 0.55 | 34.35 |
| 9 | Athithanendal | 12.084 | 8 | 0.74 | 12.82 |
| 10 | Narikudi | 21.824 | 3 | 0.28 | 22.10 |
| 11 | N. Mukkulam | 23.342 | 4 | 0.37 | 23.71 |
| 12 | Virakudi | 22.698 | 6 | 0.55 | 23.25 |
| 13 | Maraiyur | 33.556 | 2 | 0.18 | 33.74 |
| 14 | Mayaleri | 20.816 | 2 | 0.18 | 21.00 |
| 15 | Sethurayanendal | 16.804 | 3 | 0.28 | 17.08 |
| 16 | Varisaiyur | 47.526 | 7 | 0.64 | 48.17 |

| | | | | | |
|-----------|------------------------------------|---------------|-----------|-------------|---------------|
| 17 | Vilakkuseri | 17.914 | 3 | 0.28 | 18.19 |
| 18 | Sammanendal | 28.612 | 4 | 0.37 | 28.98 |
| 19 | Melaparithiyur | 41.706 | 7 | 0.64 | 42.35 |
| 20 | Veeracholan | 33.124 | 3 | 0.28 | 33.40 |
| 21 | Athikulam anicut & Supply Channnel | | | | 13.97 |
| 22 | Nallukurichi Anicut | | | | 17.95 |
| | Total | 286.10 | 84 | 7.73 | 503.16 |

GIRUDHUMAL SUB BASIN

Name of work: Modernisation of Non-System tanks and its supply channel under
Gridhumal sub basin in Paramakudi taluk in Ramnad Dist

Package No: 08/IAMWARM/WRD/GML/Works/III/2009-
2010

GENERAL ABSTRACT

| Sl No | Name of Tank | Amount in Lakhs | Measuring Devices | | Estimate Amount in Lakhs |
|-------|-----------------------|-----------------|-------------------|-----------------|--------------------------|
| | | | Nos | Amount in Lakhs | |
| 1 | kurunchakulam | 28.11 | 5 | 0.75 | 28.86 |
| 2 | Keelaparithiyur | 38.42 | 5 | 0.75 | 39.17 |
| 3 | Pulavarvelankudi | 5.21 | 5 | 0.75 | 5.96 |
| 4 | Srikulam sembilankudi | 17.36 | 2 | 0.3 | 17.66 |
| 5 | Thaduthalankottai | 25.24 | 4 | 0.6 | 25.84 |
| | Sub Total | 114.34 | 21 | 3.15 | 117.49 |
| | Total | | | | 117.49 |

GIRUDHUMAL SUB BASIN

Name of work: Modernisation of Non-System tanks and its supply channel under
Gridhumal sub basin in Paramakudi taluk in Ramnad Dist

Package No: 08/IAMWARM/WRD/GML/Works/III/2009-
2010

GENERAL ABSTRACT

| Sl No | Name of Tank | Amount in Lakhs | Measuring Devices | | Estimate Amount in Lakhs |
|-------|-------------------|-----------------|-------------------|-----------------|--------------------------|
| | | | Nos | Amount in Lakhs | |
| 1 | T.Punavachal | 22.31 | 4 | 0.38 | 22.69 |
| 2 | Abiramam | 54.02 | 5 | 0.48 | 54.5 |
| 3 | Achankulam | 21.97 | 4 | 0.38 | 22.35 |
| 4 | T.kallikulam | 10.86 | 1 | 0.1 | 10.96 |
| 5 | A.Tharaikudi | 33.56 | 5 | 0.48 | 34.04 |
| 6 | Nagaratharkurichi | 22.82 | 2 | 0.19 | 23.01 |
| 7 | Papparam | 12.19 | 2 | 0.19 | 12.38 |
| 8 | Abiram Anicut | 153.47 | | | 153.47 |
| | Sub Total | 331.20 | 23 | 2.20 | 333.40 |
| | Total | | | | 333.40 |

1.6.7.PACKAGE I Calculation of machineries Requirement

NAME OF THE SUB BASIN: GRIDHUMAL

| | | | |
|--|--|-------------------|-----------------------------|
| Hydraulic excavator & 4 Tippers/Lorries | 6 Hours / Day | | |
| (4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip) | | | 192 m ³ /Day |
| For 1 month (20 Working days) | 20 x 192 m ³ | | 3840 m ³ / month |
| Total quantity of earth work | 128600 m ³ | | |
| Working period for earth work | 6months + 3 Months rainy season | | |
| Machineries required for earth work: | | | |
| 1. Hydraulic excavator | - 6 nos | | |
| 2. Tippers / Lorries | - 24 nos | | |
| 3. Power roller | - 3 nos | | |
| 4. Vibrated compactor | - 1 nos | | |
| 5. Water lorries | - 3 nos | | |
| Mixer machine | 2 m ³ / hour | For 6 hours / day | 12 m ³ / day |
| Total quantity of concrete | 1126 m ³ | | |
| Mixer machine required | 4 No. for 12 days / month -- 4 months | | |
| Material conveyance | Tippers / Lorries | | |
| Cement | 10 mt / Trip | 1 trip / day | 10 mt / day |
| Sand | 5.66 m ³ / Trip | 2 trips / day | 11.32m ³ /day |
| Metal / stone | 5.60 m ³ / Trip | 3 trips / day | 16.80 m ³ /day |
| Total quantity of cement | 240 MT | | |
| Lorry required for conveyance | 240/10 | | 24 Lorries |
| Total quantity of sand | 502 m ³ | | |
| Lorry required for conveyance | 502/11.32 | | 45 Lorries |
| Total quantity of metal | 1086m ³ | | |
| Lorry required for conveyance | 1086/16.8 | | 65 Lorries |
| Total quantity of stone | | | |
| Lorry required for conveyance | | | 134 |
| Tipper / Lorries for conveyance of materials | 4 Nos for 10 days for 4 months | | |

1.6.7.PACKAGE II
Calculation of machineries Requirement

NAME OF THE SUB BASIN: GRIDHUMAL

| | | | |
|--|--|-------------------|-----------------------------|
| Hydraulic excavator & 4 Tippers/Lorries | 6 Hours / Day | | |
| (4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip) | | | 192 m ³ /Day |
| For 1 month (20 Working days) | 20 x 192 m ³ | | 3840 m ³ / month |
| Total quantity of earth work | 1067900 m ³ | | |
| Working period for earth work | 18 months + 6 Months rainy season | | |
| Machineries required for earth work: | | | |
| 1. Hydraulic excavator | - | 17 nos | |
| 2. Tippers / Lorries | - | 68 nos | |
| 3. Power roller | - | 17 nos | |
| 4. Vibrated compactor | - | 17 nos | |
| 5. Water lorries | - | 17 nos | |
| Mixer machine | 2 m ³ / hour | For 6 hours / day | 12 m ³ / day |
| Total quantity of concrete | 10320 m ³ | | |
| Mixer machine required | 5 Nos. for 12 days / month -- 18 months | | |
| Material conveyence | Tippers / Lorries | | |
| Cement | 10 mt / Trip | 1 trip / day | 10 mt / day |
| Sand | 5.66 m ³ / Trip | 2 trips / day | 11.32m ³ /day |
| Metal / stone | 5.60 m ³ / Trip | 3 trips / day | 16.80 m ³ /day |
| Total quantity of cement | 2560 MT | | |
| Lorry required for conveyence | 2560/10 | | 256 Lorries |
| Total quantity of sand | 5410 m ³ | | |
| Lorry required for conveyence | 5410/11.32 | | 478 Lorries |
| Total quantity of metal | 9290 m ³ | | |
| Lorry required for conveyence | 9290/16.8 | | 553 Lorries |
| Total quantity of stone | 2475 m ³ | | |
| Lorry required for conveyence | 2475/16.80 | | 148 Lorries |
| Total Nos of Lorries required | | | 1435 Lorries |
| Tipper / Lorries for conveyence of materials | 9Nos for 10 days for 18months | | |

1.6.7.PACKAGE III

Calculation of machineries Requirement

NAME OF THE SUB BASIN: GIRUDHUMAL

| | | | |
|--|---|-----------------------------|---------------------------|
| Hydraulic excavator & 4 Tippers/Lorries | 6 Hours / Day | | |
| (4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip) | | 192 m ³ /Day | |
| For 1 month (20 Working days) | 20 x 192 m ³ | 3840 m ³ / month | |
| Total quantity of earth work | 550121 m ³ | | |
| Working period for earth work | 12months + 6 Months rainy season | | |
| Machineries required for earth work: | | | |
| 1. Hydraulic excavator - 12 Nos | | | |
| 2. Tippers / Lorries - 48 Nos | | | |
| 3. Power roller - 5 Nos | | | |
| 4. Vibrated compactor - 2 Nos | | | |
| 5. Water lorries - 5 Nos | | | |
| Mixer machine | 2 m ³ / hour | For 6 hours / day | 12 m ³ / day |
| Total quantity of concrete | 6708 m ³ | | |
| Mixer machine required | 5 Nos for 12 days / month -- 10 months | | |
| Material conveyance | | Tippers / Lorries | |
| Cement | 10 mt / Trip | 1 trip / day | 10 mt / day |
| Sand | 5.66 m ³ / Trip | 2 trips / day | 11.32m ³ /day |
| Metal / stone | 5.60 m ³ / Trip | 3 trips / day | 16.80 m ³ /day |
| Total quantity of cement | 1449 MT | | |
| Lorry required for conveyance | 1449/10 | 145 Lorries | |
| Total quantity of sand | 3019 m ³ | | |
| Lorry required for conveyance | 3019/11.32 | 267 Lorries | |
| Total quantity of metal | 6037 m ³ | | |
| Lorry required for conveyance | 6037/16.8 | 360 Lorries | |
| Total quantity of stone | 269 | | |
| Lorry required for conveyance | 269/16.80 | 16 Lorries | |
| Total Nos of Lorries required | | | 788 Lorries |
| Tipper / Lorries for conveyance of materials | 9 Nos for 10 days for 9 months | | |

1.6.7.PACKAGE IV

Calculation of machineries Requirement

NAME OF THE SUB BASIN: GIRUDHUMAL

| | | | | |
|--|----------------------------|---|--|-----------------------------|
| Hydraulic excavator & 4 Tippers/Lorries | | 6 Hours / Day | | |
| (4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip) | | | | 192 m ³ /Day |
| For 1 month (20 Working days) | | 20 x 192 m ³ | | 3840 m ³ / month |
| Total quantity of earth work | | 485239 m ³ | | |
| Working period for earth work | | 12 months + 6 Months rainy season | | |
| Machineries required for earth work: | | | | |
| 1. Hydraulic excavator - 11 Nos | | | | |
| 2. Tippers / Lorries - 44 Nos | | | | |
| 3. Power roller - 5 Nos | | | | |
| 4. Vibrated compactor - 2 Nos | | | | |
| 5. Water lorries - 5 Nos | | | | |
| Mixer machine | 2 m ³ / hour | For 6 hours / day | | 12 m ³ / day |
| Total quantity of concrete | | 7846m ³ | | |
| Mixer machine required | | 6 Nos for 12 days / month -- 10 months | | |
| Material conveyence | | Tippers / Lorries | | |
| Cement | 10 mt / Trip | 1 trip / day | | 10 mt / day |
| Sand | 5.66 m ³ / Trip | 2 trips / day | | 11.32m ³ /day |
| Metal / stone | 5.60 m ³ / Trip | 3 trips / day | | 16.80 m ³ /day |
| Total quantity of cement | | 1708MT | | |
| Lorry required for conveyence | | 1708/10 | | 171Lorries |
| Total quantity of sand | | 3530 m ³ | | |
| Lorry required for conveyence | | 3530/11.32 | | 312Lorries |
| Total quantity of metal | | 7060 m ³ | | |
| Lorry required for conveyence | | 7060/16.8 | | 420 Lorries |
| Total quantity of stone | | | | |
| Lorry required for conveyence | | | | 903 |
| Tipper / Lorries for conveyance of materials | | 11 Nos for 10 days for 9months | | |

1.6.7.PACKAGE V

Calculation of machineries Requirement

NAME OF THE SUB BASIN: GIRUDHUMAL

| | | | |
|--|--|-------------------|-----------------------------|
| Hydraulic excavator & 4 Tippers/Lorries | 6 Hours / Day | | |
| (4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip) | | | 192 m ³ /Day |
| For 1 month (20 Working days) | 20 x 192 m ³ | | 3840 m ³ / month |
| Total quantity of earth work | 601550 m ³ | | |
| Working period for earth work | 12 months + 6Months rainy season | | |
| Machineries required for earth work: | | | |
| 1. Hydraulic excavator | - 13 Nos | | |
| 2. Tippers / Lorries | - 52 Nos | | |
| 3. Power roller | - 2 Nos | | |
| 4. Vibrated compactor | - 1Nos | | |
| 5. Water lorries | - 2 Nos | | |
| Mixer machine | 2 m ³ / hour | For 6 hours / day | 12 m ³ / day |
| Total quantity of concrete | 4778 m ³ | | |
| Mixer machine required | 4Nos for 12 days / month -- 10 months | | |
| Material conveyance | Tippers / Lorries | | |
| Cement | 10 mt / Trip | 1 trip / day | 10 mt / day |
| Sand | 5.66 m ³ / Trip | 2 trips / day | 11.32m ³ /day |
| Metal / stone | 5.60 m ³ / Trip | 3 trips / day | 16.80 m ³ /day |
| Total quantity of cement | 1084 MT | | |
| Lorry required for conveyence | 1084/10 | | 108 Lorries |
| Total quantity of sand | 2150 m ³ | | |
| Lorry required for conveyence | 2150/11.32 | | 190Lorries |
| Total quantity of metal | 7336 m ³ | | |
| Lorry required for conveyence | 7336 / 16.8 | | 265 Lorries |
| Total quantity of stone | 900 m ³ | | |
| Lorry required for conveyence | 900/16.80 | | 54 Lorries |
| Total Lorry required for conveyence | | | 608 Lorries |
| Tipper / Lorries for conveyance of materials | 7Nos for 10 days for10 months | | |

1.6.7.PACKAGE VI

Calculation of machineries Requirement

NAME OF THE SUB BASIN: GIRUDHUMAL

| | | | | |
|--|----------------------------|---|--|-----------------------------|
| Hydraulic excavator & 4 Tippers/Lorries | | 6 Hours / Day | | |
| (4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip) | | | | 192 m ³ /Day |
| For 1 month (20 Working days) | | 20 x 192 m ³ | | 3840 m ³ / month |
| Total quantity of earth work | | 565031 m ³ | | |
| Working period for earth work | | 12 months + 6 Months rainy season | | |
| Machineries required for earth work: | | | | |
| 1. Hydraulic excavator - 13 Nos | | | | |
| 2. Tippers / Lorries - 52 Nos | | | | |
| 3. Power roller - 5Nos | | | | |
| 4. Vibrated compactor - 2 Nos | | | | |
| 5. Water lorries - 5 Nos | | | | |
| Mixer machine | 2 m ³ / hour | For 6 hours / day | | 12 m ³ / day |
| Total quantity of concrete | | 7317 m ³ | | |
| Mixer machine required | | 5 Nos for 12 days / month --10months | | |
| Material conveyance | | Tippers / Lorries | | |
| Cement | 10 mt / Trip | 1 trip / day | | 10 mt / day |
| Sand | 5.66 m ³ / Trip | 2 trips / day | | 11.32m ³ /day |
| Metal / stone | 5.60 m ³ / Trip | 3 trips / day | | 16.80 m ³ /day |
| Total quantity of cement | | 1780MT | | |
| Lorry required for conveyance | | 1780/10 | | 178 Lorries |
| Total quantity of sand | | 3293 m ³ | | |
| Lorry required for conveyance | | 3293/11.32 | | 291 Lorries |
| Total quantity of metal | | 6586 m ³ | | |
| Lorry required for conveyance | | 6586/16.8 | | 392Lorries |
| Total quantity of stone | | 8000 m ³ | | |
| Lorry required for conveyance | | 8000/16.80 | | 477 |
| TotalLorry required for conveyance | | | | 1338 Lorries |
| Tipper / Lorries for conveyance of materials | | 12 Nos for 10 days for 12months | | |

1.6.7.PACKAGE VII
Calculation of machineries Requirement

NAME OF THE SUB BASIN: GRIDHUMAL

| | | | | |
|--|----------------------------|---|--|-----------------------------|
| Hydraulic excavator & 4 Tippers/Lorries | | 6 Hours / Day | | |
| (4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip) | | | | 192 m ³ /Day |
| For 1 month (20 Working days) | | 20 x 192 m ³ | | 3840 m ³ / month |
| Total quantity of earth work | | 810750 m ³ | | |
| Working period for earth work | | 12 months + 6Months rainy season | | |
| Machineries required for earth work: | | | | |
| 1. Hydraulic excavator - 18 nos | | | | |
| 2. Tippers / Lorries - 72 nos | | | | |
| 3. Power roller - 18 nos | | | | |
| 4. Vibrated compactor - 18 nos | | | | |
| 5. Water lorries - 18 nos | | | | |
| Mixer machine | 2 m ³ / hour | For 6 hours / day | | 12 m ³ / day |
| Total quantity of concrete | | 5060 m ³ | | |
| Mixer machine required | | 6 Nos for 12 days / month -- 12 months | | |
| Material conveyence | | Tippers / Lorries | | |
| Cement | 10 mt / Trip | 1 trip / day | | 10 mt / day |
| Sand | 5.66 m ³ / Trip | 2 trips / day | | 11.32m ³ /day |
| Metal / stone | 5.60 m ³ / Trip | 3 trips / day | | 16.80 m ³ /day |
| Total quantity of cement | | 1120MT | | |
| Lorry required for conveyence | | 1120/10 | | 112Lorries |
| Total quantity of sand | | 2080 m ³ | | |
| Lorry required for conveyence | | 2080/11.32 | | 202 Lorries |
| Total quantity of metal | | 4970 m ³ | | |
| Lorry required for conveyence | | 4970/16.8 | | 296 Lorries |
| Total quantity of stone | | 955 m ³ | | |
| Lorry required for conveyence | | 955/16.80 | | 57 Lorries |
| Total Lorry required for conveyence | | | | 667 Lorries |
| Tipper / Lorries for conveyance of materials | | 6 Nos for 10 days for 12 months | | |

1.6.7.PACKAGE VIII

Calculation of machineries Requirement

NAME OF THE SUB BASIN: GRIDHUMAL

| | | | |
|--|---------------------------------|--|---------------------------|
| Hydraulic excavator & 4 Tippers/Lorries | 6 Hours / Day | | |
| (4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip) | | 192 m ³ /Day | |
| For 1 month (20 Working days) | 20 x 192 m ³ | 3840 m ³ / month | |
| Total quantity of earth work | 195810 m ³ | | |
| Working period for earth work | 9months + 3 Months rainy season | | |
| Machineries required for earth work: | | | |
| 1. Hydraulic excavator - 6 nos | | | |
| 2. Tippers / Lorries - 24 nos | | | |
| 3. Power roller - 3 nos | | | |
| 4. Vibrated compactor - 1 nos | | | |
| 5. Water lorries - 3 nos | | | |
| Mixer machine | 2 m ³ / hour | For 6 hours / day | 12 m ³ / day |
| Total quantity of concrete | | 1129m ³ | |
| Mixer machine required | | 2 Nos for 12 days / month -- 6 months | |
| Material conveyence | | Tippers / Lorries | |
| Cement | 10 mt / Trip | 1 trip / day | 10 mt / day |
| Sand | 5.66 m ³ / Trip | 2 trips / day | 11.32m ³ /day |
| Metal / stone | 5.60 m ³ / Trip | 3 trips / day | 16.80 m ³ /day |
| Total quantity of cement | | 225 MT | |
| Lorry required for conveyence | | 225/10 | 23Lorries |
| Total quantity of sand | | 505 m ³ | |
| Lorry required for conveyence | | 505/11.32 | 45 Lorries |
| Total quantity of metal | | 1013 m ³ | |
| Lorry required for conveyence | | 1013/16.8 | 61Lorries |
| Total quantity of stone | | | |
| Total Lorry required for conveyence | | | 129 Lorries |
| Tipper / Lorries for conveyance of materials | | 3 Nos for 10 days for 6 months | |

1.6.7.PACKAGE IX
Calculation of machineries Requirement

NAME OF THE SUB BASIN: GRIDHUMAL

| | | | |
|--|--|-------------------|-----------------------------|
| Hydraulic excavator & 4 Tippers/Lorries | 6 Hours / Day | | |
| (4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip) | | | 192 m ³ /Day |
| For 1 month (20 Working days) | 20 x 192 m ³ | | 3840 m ³ / month |
| Total quantity of earth work | 379700 m ³ | | |
| Working period for earth work | 12months + 6 Months rainy season | | |
| Machineries required for earth work: | | | |
| 1. Hydraulic excavator | - 9nos | | |
| 2. Tippers / Lorries | - 36nos | | |
| 3. Power roller | - 9 nos | | |
| 4. Vibrated compactor | - 9 nos | | |
| 5. Water lorries | - 9 nos | | |
| Mixer machine | 2 m ³ / hour | For 6 hours / day | 12 m ³ / day |
| Total quantity of concrete | 3420 m ³ | | |
| Mixer machine required | 3 Nos for 12 days / month – 10 months | | |
| Material conveyance | Tippers / Lorries | | |
| Cement | 10 mt / Trip | 1 trip / day | 10 mt / day |
| Sand | 5.66 m ³ / Trip | 2 trips / day | 11.32m ³ /day |
| Metal / stone | 5.60 m ³ / Trip | 3 trips / day | 16.80 m ³ /day |
| Total quantity of cement | 820 MT | | |
| Lorry required for conveyance | 820 /10 | | 82 Lorries |
| Total quantity of sand | 1540 m ³ | | |
| Lorry required for conveyance | 1540/11.32 | | 136 Lorries |
| Total quantity of metal | 3080 m ³ | | |
| Lorry required for conveyance | 3080 /16.8 | | 183 Lorries |
| Total quantity of stone | | | |
| Total Lorry required for conveyance | | | 401 Lorries |
| Tipper / Lorries for conveyance of materials | 4Nos for 10 days for 10 months | | |

NAME OF THE SUB BASIN: Gridhumal

PACKAGE I

| SI No | Description of Item | Working Months | | | | | | | | | | 1/11 | 2/11 | 3/11 | Total |
|-------|------------------------------|----------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|------|-------|-------|
| | | 4/10 | 5/10 | 6/10 | 7/10 | 8/10 | 9/10 | 10/10 | 11/10 | 12/10 | | | | | |
| | Earth work excavation | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | |
| 1 | Bund | 11000 | 11000 | 11000 | 11000 | 11000 | 11000 | | | | 11000 | 11000 | 8100 | 96100 | |
| 2 | Channel | 3600 | 3600 | 3600 | 3600 | 3600 | 3600 | | | | 3700 | 3600 | 3600 | 32500 | |
| 3 | Foundation | | 150 | 150 | 150 | 150 | 250 | | | | 150 | 126 | | 1126 | |
| | Concrete | | | | | | | | | | | | | | |
| 4 | M 7.5 grade | | 30 | 30 | 30 | 50 | 53 | | | | 20 | 30 | | 243 | |
| 5 | M 10 grade | | | 100 | 100 | 100 | 100 | | | | 100 | 100 | 132 | 732 | |
| 6 | M 15 grade | | | | 15 | 15 | 25 | | | | 25 | 25 | 33 | 138 | |
| 7 | M 20 grade | | | | | 3 | 3 | | | | 2 | 2 | 2.5 | | |
| 8 | Random rubble masonry | | | | 40.50 | 50 | 50 | | | | | | | | |

PACKAGE II
1.6.9.Construction Methodology

NAME OF THE SUB BASIN: Gridhumal

Name of Work:Rehabilitation of system tanks under Gridhumal sub basin in Madurai South Taluk in Madurai District and Thiruchulytaluk in Virudhunagar district.

| SI No | Description of Item | | | | | | | | | | | | | | | | | | | | | | | | | Total | | | | | | | | |
|-------|------------------------------|-------|-------|-------|-------|-------|---------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|--|--|--|--|--|--|--|--|
| | | 5/10 | 6/10 | 7/10 | 8/10 | 9/10 | 10/10 | 11/10 | 12/10 | 1/11 | 2/11 | 3/11 | 4/11 | 5/11 | 6/11 | 7/11 | 8/11 | 9/11 | 10/11 | 11/11 | 12/11 | 1/12 | 2/12 | 3/12 | 4/12 | | | | | | | | | |
| | Earth work excavation | | | | | | Rainy season | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | Bund | 30000 | 40000 | 40000 | 40000 | 40000 | | | | 40000 | 40000 | 40000 | 40000 | 40000 | 40000 | 40000 | 40000 | 40000 | | | | 40000 | 40300 | 25000 | 25000 | 680300 | | | | | | | | |
| 2 | Channel | 13000 | 25500 | 25500 | 25500 | 25500 | | | | 25500 | 25500 | 25500 | 25500 | 25500 | 25500 | 25500 | 25500 | 12500 | | | | 12500 | 12400 | 13000 | 13000 | 382400 | | | | | | | | |
| 3 | Foundation | 290 | 290 | 290 | 290 | 290 | | | | 290 | 290 | 290 | 290 | 290 | 290 | 290 | 290 | 290 | | | | 290 | 270 | 290 | 290 | 5200 | | | | | | | | |
| | Concrete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | M 7.5 grade | 150 | 175 | 175 | 175 | 175 | | | | 175 | 175 | 150 | 150 | 150 | 150 | 150 | 150 | 150 | | | | 150 | 110 | 50 | 100 | 2660 | | | | | | | | |
| 5 | M 10 grade | 200 | 250 | 250 | 250 | 250 | | | | 250 | 250 | 250 | 250 | 250 | 250 | 250 | 250 | 250 | | | | 250 | 170 | 50 | 100 | 4020 | | | | | | | | |
| 6 | M 15 grade | 50 | 100 | 100 | 100 | 100 | | | | 75 | 75 | 75 | 75 | 75 | 75 | 75 | 75 | 75 | | | | 75 | 65 | 25 | 25 | 1315 | | | | | | | | |
| 7 | M 20 grade | | | | 25 | 25 | | | | 25 | 25 | 20 | 20 | 20 | 20 | 20 | 20 | 20 | | | | 20 | 20 | 20 | 25 | 325 | | | | | | | | |
| 8 | RR masonry | | | | 150 | 150 | | | | 150 | 150 | 150 | 150 | 150 | 150 | 150 | 150 | 150 | | | | 150 | 150 | 150 | 150 | 2250 | | | | | | | | |

PACKAGE VI
1.6.9.Construction Methodology

NAME OF THE SUB BASIN: Gridhumal

| SI No | Description of Item | Working Months | | | | | | | | | | | | | | | | | Total | |
|-------|------------------------------|----------------|-------|-------|-------|-------|-------|-------|----------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|
| | | 3/10 | 4/10 | 5/10 | 6/10 | 7/10 | 8/10 | 9/10 | 10/10 | 11/10 | 12/10 | 1/11 | 2/11 | 3/11 | 4/11 | 5/11 | 6/11 | 7/11 | | 8/11 |
| | Earth work excavation | | | | | | | | Raising season | | | | | | | | | | | |
| 1 | Bund | 35000 | 35000 | 35000 | 55000 | 35000 | 35000 | 20000 | | | | 40000 | 40000 | 20000 | 25000 | 15000 | 30000 | 34431 | 35000 | 489431 |
| 2 | Channel | 5400 | 5400 | 5400 | 5400 | 5400 | 5400 | 5400 | | | | 5400 | 5400 | 5400 | 3000 | 3000 | 4800 | 5400 | 5400 | 75600 |
| 3 | Foundation | 2500 | 2500 | 2500 | 2500 | 2500 | 2500 | 2500 | | | | 2500 | 2500 | 2144 | 1500 | 1000 | 1000 | | | 28144 |
| | Concrete | | | | | | | | | | | | | | | | | | | 0 |
| 4 | M 7.5 grade | 25 | 85 | 85 | 85 | 85 | 40 | 40 | | | | 85 | 85 | 85 | 85 | 67 | 50 | | | 902 |
| 5 | M 10 grade | | 250 | 250 | 250 | 250 | | 250 | | | | 250 | 250 | 250 | 250 | 100 | 150 | 250 | 250 | 3000 |
| 6 | M 15 grade | | 250 | 250 | 250 | 250 | 250 | 250 | | | | 250 | 250 | 250 | 250 | 150 | 100 | 200 | 250 | 3200 |
| 7 | M 20 grade | | | | | | | | | | | | 30 | 30 | 30 | 15 | 15 | 30 | 30 | 180 |
| 8 | RR Masonry | | | 1000 | 1000 | | | | | | | 1000 | 1000 | 1000 | 1000 | 500 | 500 | 500 | 500 | 8000 |

PACKAGE VI
1.6.9.Construction Methodology

NAME OF THE SUB BASIN: Gridhumal

| SI No | Description of Item | Working Months | | | | | | | | | | | | | | | | | Total | |
|-------|------------------------------|----------------|-------|-------|-------|-------|-------|-------|----------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|
| | | 3/10 | 4/10 | 5/10 | 6/10 | 7/10 | 8/10 | 9/10 | 10/10 | 11/10 | 12/10 | 1/11 | 2/11 | 3/11 | 4/11 | 5/11 | 6/11 | 7/11 | | 8/11 |
| | Earth work excavation | | | | | | | | Raising season | | | | | | | | | | | |
| 1 | Bund | 35000 | 35000 | 35000 | 55000 | 35000 | 35000 | 20000 | | | | 40000 | 40000 | 20000 | 25000 | 15000 | 30000 | 34431 | 35000 | 489431 |
| 2 | Channel | 5400 | 5400 | 5400 | 5400 | 5400 | 5400 | 5400 | | | | 5400 | 5400 | 5400 | 3000 | 3000 | 4800 | 5400 | 5400 | 75600 |
| 3 | Foundation | 2500 | 2500 | 2500 | 2500 | 2500 | 2500 | 2500 | | | | 2500 | 2500 | 2144 | 1500 | 1000 | 1000 | | | 28144 |
| | Concrete | | | | | | | | | | | | | | | | | | | 0 |
| 4 | M 7.5 grade | 25 | 85 | 85 | 85 | 85 | 40 | 40 | | | | 85 | 85 | 85 | 85 | 67 | 50 | | | 902 |
| 5 | M 10 grade | | 250 | 250 | 250 | 250 | | 250 | | | | 250 | 250 | 250 | 250 | 100 | 150 | 250 | 250 | 3000 |
| 6 | M 15 grade | | 250 | 250 | 250 | 250 | 250 | 250 | | | | 250 | 250 | 250 | 250 | 150 | 100 | 200 | 250 | 3200 |
| 7 | M 20 grade | | | | | | | | | | | | 30 | 30 | 30 | 15 | 15 | 30 | 30 | 180 |
| 8 | RR Masonry | | | 1000 | 1000 | | | | | | | 1000 | 1000 | 1000 | 1000 | 500 | 500 | 500 | 500 | 8000 |

PACKAGE VII
1.6.9.Construction Methodology

NAME OF THE SUB BASIN: Gridhumal

| SI No | Description of Item | | | | | | | | | | | | | | | | | | | Total | | |
|-------|------------------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------------|--|
| | | 5/10 | 6/10 | 7/10 | 8/10 | 9/10 | 10/10 | 11/10 | 12/10 | 1/11 | 2/11 | 3/11 | 04/11 | 05/11 | 06/11 | 07/11 | 08/11 | 09/11 | 10/11 | | | |
| | Earth work excavation | | | | | | | | | | | | | | | | | | | | Rainy season | |
| 1 | Bund | 9200 | 29200 | 39200 | 49200 | 49200 | | | | 39200 | 49200 | 39200 | 39200 | 49200 | 39200 | 49200 | 49200 | 58400 | | | 588000 | |
| 2 | Channel | 52667 | 10267 | 10267 | 10267 | 10267 | | | | 10267 | 15267 | 10267 | 10267 | 15267 | 13267 | 13267 | 14534 | 10267 | | | 154000 | |
| 3 | Reconstruction works | 467 | 467 | 2467 | 1467 | 1467 | | | | 2467 | 1467 | 1467 | 1467 | 1467 | 1467 | 1467 | 2667 | 1734 | | | 22000 | |
| | Concrete | | | | | | | | | | | | | | | | | | | | | |
| 4 | M 7.5 grade | | 100 | 150 | 100 | 150 | | | | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 200 | 100 | | | 1500 | |
| 5 | M 10 grade | | 103 | 209 | 103 | 103 | | | | 103 | 103 | 103 | 103 | 103 | 103 | 103 | 103 | 206 | | | 1550 | |
| 6 | M 15 grade | 70 | 70 | 70 | 70 | 70 | | | | 70 | 70 | 70 | 70 | 70 | 70 | 70 | 105 | 105 | | | 1050 | |
| 7 | M 20 grade | 27 | 27 | 27 | 27 | 27 | | | | 27 | 27 | 27 | 27 | 27 | 27 | 36 | 36 | 36 | | | 400 | |
| 8 | Random rubble masonry | 83 | 83 | 83 | 83 | 83 | | | | 83 | 83 | 83 | 83 | 83 | 83 | 113 | 113 | 106 | | | 1250 | |
| 9 | Plastering | 100 | 100 | 100 | 100 | 100 | | | | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 150 | 150 | | | 1500 | |

1.6.9. Construction Methodology

NAME OF THE SUB BASIN: Gridhumal

| SI No | Description of Item | Working Months | | | | | | | | | | | | Total |
|-------|------------------------------|----------------|-------|-------|-------|-------|--------------|-------|-------|-------|-------|------|-------|--------|
| | | 5/10 | 6/10 | 7/10 | 8/10 | 9/10 | 10/10 | 11/10 | 12/10 | 1/11 | 2/11 | 3/11 | 4/11 | |
| | Earth work excavation | | | | | | Rainy season | | | | | | | |
| 1 | Bund | 19581 | 19581 | 19581 | 19581 | 19581 | | | | 19581 | 19581 | | 39161 | 195809 |
| 2 | Channel | 980 | 980 | 980 | 980 | 980 | | | | 980 | | 980 | 1960 | 9800 |
| 3 | Foundation | 43 | 43 | 43 | | 43 | | | | 43 | | 43 | 86 | 430 |
| | Concrete | | | | | | | | | | | | | |
| 4 | M 7.5 grade | 33 | 33 | 33 | | 33 | | | | 33 | 49 | | 98 | 326 |
| 5 | M 10 grade | | | 3531 | | | | | | 1412 | | 1412 | 706 | 7061 |
| 6 | M 15 grade | | | | | | | | | 4 | 4 | | 4 | 16 |
| 7 | M 20 grade | 6 | 8 | 8 | | 2 | | | | 15 | 16 | 33 | 8 | 79 |
| 8 | Random rubble masonry | | | | | | | | | 33 | | | 33 | 132 |

PACKAGE IX
1.6.9. Construction Methodology

NAME OF THE SUB BASIN: Gridhumal

| SI No | Description of Item | | | | | | | | | | | | | | | | | | | Total |
|-------|-----------------------|--------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|
| | | 4/10 | 5/10 | 6/10 | 7/10 | 8/10 | 9/10 | 10/10 | 11/10 | 12/10 | 1/11 | 2/11 | 3/11 | 04/11 | 05/11 | 06/11 | 07/11 | 8/11 | 9/11 | |
| | Earth work excavation | | | | | | | | | | | | | | | | | | | |
| | | Rainy season | | | | | | | | | | | | | | | | | | |
| 1 | Bund | 16320 | 16320 | 32640 | 32640 | 32640 | 32640 | | | | 22640 | 22640 | 32640 | 22640 | 22640 | 10000 | 10000 | 10000 | 10000 | 326400 |
| 2 | Channel | | | 7600 | 7600 | 7600 | 7600 | | | | 7600 | 7600 | | | | | | | | 45600 |
| 3 | Reconstruction works | | 500 | 500 | 500 | 800 | 1000 | | | | 500 | 500 | 500 | 500 | 400 | 300 | 600 | 600 | | 7200 |
| | Concrete | | | | | | | | | | | | | | | | | | | |
| 4 | M 7.5 grade | | 20 | 20 | 40 | 20 | | | | | | | | | | | | | | 100 |
| 5 | M 10 grade | | | 30 | 45 | 50 | 50 | | | | | | | | | | | | | 175 |
| 6 | M 15 grade | | | 200 | 250 | 350 | 400 | | | | 400 | 200 | 300 | 400 | 200 | 125 | 250 | 150 | | 3225 |
| 7 | M 20 grade | | | | | | | | | | 100 | 100 | | | 100 | 55 | 125 | 75 | | 555 |
| 8 | Random rubble masonry | | | | | | | | | | 115 | 300 | 300 | 150 | 300 | 75 | 150 | 150 | 125 | 1665 |



1.7. ENVIRONMENTAL COMPONENT

Name of Work: Environmental Monitoring on water and soil quality and creating awareness & updating of “Environmental and Social Assessment report” for GIRUDHUMAL SUB BASIN.

| SI N o | DETAILS | SHEET NO |
|-----------------------|--|-----------------|
| 1 | Environmental Details Proforma | |
| 2 | List Of Water User Association | |
| 3 | Tanks Severely Affected by Weeds | (Annexure-I) |
| 4 | Sewage discharged into water bodies(Domestic sewage) | (Annexure-II) |
| 5 | Solid Waste into Water bodies | (Annexure- III) |
| 6 | List of Industries in the Sub basin | (Annexure –IV) |
| 7 | List of Ground water sampling point | (Annexure –V) |
| 8 | Result of Ground water quality | (Annexure - VI) |
| 9 | Estimate Report | |
| 10 | Detailed Estimate | |
| 11 | Abstract Estimate | |
| 12 | Baseline Data Proforma | |
| 13 | Sub Basin Map | |

IAMWARM PROJECT

(ENVIRONMENT COMPONENT IN SUB BASINS)

| | |
|--|---|
| Name of River Basin: | Gundar river basin |
| Name of Sub Basin: | Girudhumal |
| Name of WUA: | Enclosed |
| Name of Division: | Gundar Basin Division, Madurai. Periyar Vaigai basin division, Madurai. Lower vaigai division, Paramakudi Saruguniar basin division, Sivagangai |
| Name of Sub Division: | Gundar basin sub Division, Thirumangalam. Periyar Vaigai basin sub division, Madurai. Gundar basin sub Division, Kariyapatti. Saruguniar basin sub division, Manamadurai. Gundar basin sub Division, Kamuthi. Lower vaigai sub division, Paramakudi. |
| District: | Virudhunagar ,Madurai, Sivagangai ,Ramanathapuram. |
| Taluk: | Madurai south, Manamadurai, Thiruchulli, Paramakudi, Kamuthi. |
| Block: | Thiruparankundram, Thiruppuvanam, Manamadurai, Narikudi, Paramakudi, Kamuthi . |
| I. Name of the Tank Severly affected by Aquatic weeds | Annexure- I |
| II. Domestic Sewage: | Annexure -II |
| III.Municipal Solid Waste: | Annexure -III |
| III. Industreies: | Annexure -IV |
| IV. Water Quality Status: | |
| i. Surface water: | So for No water sampling points |
| II. Ground water: | Annexure -VI |

ANNEXURE-1

GIRUDHUMAL SUB BASIN

WEEDS DETAILS

| SI. No | Name of the village | Name of the tank | Block | Ayacut | Water weeds | | |
|--------|-----------------------|------------------------------|----------|--------|--------------------------|---------------|----------------|
| | | | | In Ha. | ProsopisJ uliflora(P .J) | Ipomea carnea | Water Hyacinth |
| 1 | Nedungulam | Nedungulam kanmoi | diNariku | 41.54 | PJ | | |
| 2 | Viradhanur | Viradhanur kanmoi | | 297.57 | PJ | | |
| 3 | Ayavettan | Ayavettan kanmoi | | 91.95 | PJ | | |
| 4 | Rettaikulam | Rettaikulam kanmoi | | 0 | PJ | | |
| 5 | Ayanpappakudi | Ayanpappakudi kanmoi | | 186.09 | PJ | | |
| 6 | Samanatham | Samanatham kanmoi | | 249.36 | PJ | | |
| 7 | Avaniyapuram | Pudukulam kanmoi | | 60.93 | PJ | | |
| 8 | Melanedengulam | Melanedengulam | | 37.72 | PJ | | |
| 9 | Thirupparankundarm | Seventhikulam | | 34.83 | PJ | | |
| 10 | Chinthamani | Thuliapatti kanmoi | | 54.98 | PJ | | |
| 11 | Perungudi | Perungudi kanmoi | | 103.42 | PJ | | |
| 12 | Thirupparankundarm | Ariyankulam kanmoi | | 58.25 | PJ | | |
| 13 | Muthupatti veerangudi | Muthupatti veerangudi kanmoi | | 1.67 | PJ | | |
| 14 | Madakulam | Madakulam kanmoi | | 279.29 | PJ | | |
| 15 | Thirupparankundarm | Thenkal kanmoi | | 383.81 | PJ | | |
| 16 | Pudukulam | Pudukulam kanmoi | | 27.14 | PJ | | |
| 17 | Melanedengulam | Kuru kattan | | 56.14 | PJ | | |
| 18 | Veerakudi | Veerakudi kanmoi | 50.54 | PJ | | | |
| 19 | Maraiyur | Maraiyur kanmoi | 134.78 | PJ | | | |
| 20 | Karumanedal | Karumanedal | 52.59 | PJ | | | |
| 21 | Melaparuthiyur | Melaparuthiyur kanmoi | 131.26 | PJ | | | |
| 22 | Samenendal | Samenendal kanmoi | 42.21 | PJ | | | |
| 23 | Vilakkuseri | Vilakkuseri kanmoi | 47.76 | PJ | | | |
| 24 | Varisaiyur | Varisaiyur kanmoi | 164.00 | PJ | | | |
| 25 | Sethurayenendal | Sethurayenendal kanmoi | 161.04 | PJ | | | |
| 26 | Mayaleri | Mayaleri kanmoi | 42.97 | PJ | | | |
| 27 | Eluvani | Eluvanikanmoi | 93.04 | PJ | | | |
| 28 | M.Pudukulam | Alagapuri | 89.24 | PJ | | | |

| | | | | | | | | |
|----|--------------------|----------------------------|-------|--------------|--------|----|--|--|
| 29 | Siruvanur | Siruvanur | | 65.08 | PJ | | | |
| 30 | Nalloor | Nalloor | | 267.61 | PJ | | | |
| 31 | S.Nagoor | S.Nagoor kanmoi | | 61.61 | PJ | | | |
| 32 | Rettaikulam | Rettaikulam kanmoi | | 71.42 | PJ | | | |
| 33 | Senthanathi | Senthanathi kanmoi | | 44.51 | PJ | | | |
| 34 | Tamaraikulam | Tamaraikulam kanmoi | | 82.44 | PJ | | | |
| 35 | Thatchenendal | Thatchenendal kanmoi | | 56.08 | PJ | | | |
| 36 | Poombidagai | Poombidagai kanmoi | | 79.72 | PJ | | | |
| 37 | Alathur | Alathur kanmoi | | 67.01 | PJ | | | |
| 38 | Thiruvidadainallur | Thiruvidadainallur kanmoi | | 46.5 | PJ | | | |
| 39 | Kattanur | Kattanur kanmoi | | 1335.67 | PJ | | | |
| 40 | Vilakkanendal | Vilakkanendal kanmoi | | 42.05 | PJ | | | |
| 41 | Mugavur | Mugavur kanmoi | | 106.51 | PJ | | | |
| 42 | P.Vagaikulam | P.Vagaikulam kanmoi | | 61.39 | PJ | | | |
| 43 | Nalloor | Kadukkaikulam | | 42.38 | PJ | | | |
| 44 | Andukondan | Andukondan kanmoi | | 46.80 | PJ | | | |
| 45 | Esali | Esali kanmoi | | 132.77 | PJ | | | |
| 46 | Sottamuri | Sottamuri kanmoi | | 40.51 | PJ | | | |
| 47 | Pannikudi | Pannikudi kanmoi | | 99.49 | PJ | | | |
| 48 | Thyeeyanur | Theeyanur kanmoi | | 46.8 | PJ | | | |
| 49 | Olakudi | Olakudi big & small kanmoi | | 213.1 | PJ | | | |
| 50 | Irunchirai | Irunchirai kanmoi | | 509.05 | PJ | | | |
| 51 | Seeniyendal | Seeniyendal kanmoi | | 51.22 | PJ | | | |
| 52 | Kundukulam | Kundukulam kanmoi | | 56.64 | PJ | | | |
| 53 | Karuvakudi | Karuvakudi kanmoi | | 51.17 | PJ | | | |
| 54 | Manoor | Manoor kanmoi | | 93.63 | PJ | | | |
| 55 | Narikudi | Narikudi kanmoi | | 62.66 | PJ | | | |
| 56 | N.Mukkulam | N.Mukkulam kanmoi | | 42.49 | PJ | | | |
| 57 | Veeracholan | Veeracholan kanmoi | | 66.19 | PJ | | | |
| 58 | Athithanendal | Athithanendal kanmoi | | 90.21 | PJ | | | |
| 59 | Kondagai | Kondagai tank | | Thirupuvanum | 736.98 | PJ | | |
| 60 | Manalur | Manalur tank | | | 266.81 | PJ | | |
| 61 | Kalukarkadai | Kalukarkadai tank | | | 239.16 | PJ | | |
| 62 | Thirupuvanam | Thirupuvanam tank | | | 854.30 | PJ | | |
| 63 | Thavalaikulam | Thavalaikulam tank | 64.75 | | PJ | | | |
| 64 | Vaviyarendal | Vaviyarendal tank | 42.36 | | PJ | | | |

| | | | | | | |
|-----|---------------------|--------------------------|---------|----|--|--|
| 65 | Piramanur | Piramanur tank | 743.81 | PJ | | |
| 66 | Alangulam | Alangulam | 93.70 | PJ | | |
| 67 | Kothankulam | Kothankulam tank | 125.92 | PJ | | |
| 68 | Muthuvanthidal | Muthuvanthidal | 48.83 | PJ | | |
| 69 | Melasorikulam | Melasorikulam tank | 68.17 | PJ | | |
| 70 | Keelasorikulam | Keelasorikulam tank | 106.98 | PJ | | |
| 71 | Thalikulam | Thalikulam | 44.00 | PJ | | |
| 72 | Anaikulam | Anaikulam tank | 98.14 | PJ | | |
| 73 | Achankulam | Achankulam | 61.31 | PJ | | |
| 74 | Palayanur | Palayanur | 447.81 | PJ | | |
| 75 | Parayankulam | Parayankulam | 58.73 | PJ | | |
| 76 | Puliyur | Puliyur | 66.63 | PJ | | |
| 77 | Saluppanodai | Saluppanodai | 37.36 | PJ | | |
| 78 | Pitchaipillaiyendal | Pitchaipillaiyendal Tank | 89.75 | PJ | | |
| 79 | Maranadu | Maranadu tank | 1457.89 | PJ | | |
| 80 | Melavellur | Melavellur tank | 299.97 | PJ | | |
| 81 | Keelavellur | Keelavellur tank | 106.93 | PJ | | |
| 82 | Sottathatty | Sottathatty | 165.95 | PJ | | |
| 83 | Karrunkalai | Karrunkalai tank | 79.09 | PJ | | |
| 84 | Thavatharendal | Thavatharendal tank | 50.38 | PJ | | |
| 85 | Sambakulam | Sambakulam | 44.13 | PJ | | |
| 86 | Chokkanathiruppu | Chokkanathiruppu tank | 154.68 | PJ | | |
| 87 | Visvampatty | Visvampatty | 42.04 | PJ | | |
| 88 | Puliyankulam | Puliyankulam tank | 131.53 | PJ | | |
| 89 | Veeranendal | Veeranendal tank | 68.88 | PJ | | |
| 90 | Nadukanendal | Nadukanendal | 65.23 | PJ | | |
| 91 | Plavacheri | Plavacheri tank | 70.37 | PJ | | |
| 92 | Keelakarisakulam | Keelakarisakulam tank | 158.83 | PJ | | |
| 93 | Kaluvankulam | Kaluvankulam tank | 64.72 | PJ | | |
| 94 | Mangudi | Mangudi tank | 421.37 | PJ | | |
| 95 | Meenakshipuram | Meenakshipuram tank | 128.52 | PJ | | |
| 96 | Melakarisakulam | Melakarisakulam tank | 83.25 | PJ | | |
| 97 | Pottapalayam | Pottapalayam tank | 61.13 | PJ | | |
| 98 | Sankankulam | Sankankulam tank | 100.66 | PJ | | |
| 99 | Vallarendal | Vallarendal tank | 70.66 | PJ | | |
| 100 | Velankulam | Velankulam tank | 51.58 | PJ | | |
| 101 | Ambalathadi | Ambalathadi tank | 110.43 | PJ | | |

| | | | | | | | |
|-----|------------------------|-----------------------------|-------------------|----------|----|--|--|
| 102 | Odatur | Odatur tank | | 88.91 | PJ | | |
| 103 | S. Vagaikulam | S. Vagaikulam tank | | 68.41 | PJ | | |
| 104 | Rangiyam | Rangiyam tank | | 609.48 | PJ | | |
| 105 | T.Punavasal | T.Punavasal kanmoi | Kamuthi | 43.68 | PJ | | |
| 106 | Abiramam | Abiramam kanmoi | | 418.05 | PJ | | |
| 107 | Achankulam | Achankulam kanmoi | | 44.3 | PJ | | |
| 108 | T. Kallikulam | T. Kallikulam tank | | 56.27 | PJ | | |
| 109 | A. Tharaikudi | A. Tharaikudi tank | | 142.34 | PJ | | |
| 110 | Nagaratharkuruchi | Nagaratharkuruchi tank | | 72.24 | PJ | | |
| 111 | Pappanam | Pappanam tank | | 43.09 | PJ | | |
| 112 | Keelaparithiyur | Keelaparithiyur kanmoi | Paramakudi | 122.1 | PJ | | |
| 113 | Pulavar velankudi | Pulavar velankudi kanmoi | | 55.40 | PJ | | |
| 114 | Kurunjakulam | Kurunjakulam Kanmoi | | 62.91 | PJ | | |
| 115 | Serikulam sembilankudi | Serikulam sembilankudi tank | | 56.32 | PJ | | |
| 116 | Thadathankudi | Thadathankudi Kanmoi | | 121.32 | PJ | | |
| | | | | 18021.43 | | | |

ANNEXURE-II
Girudhumal sub basin
DOMESTIC SEWAGE

| Sl.no | Name of the town | Water body into which Sewage is discharged |
|--------------|-------------------------|---|
| 1 | Thiruparankundram | Thenkal tank, Pudukulam tank |
| 2 | Manamadurai | vaigai river, |
| 3 | Paramakudi | Grass form maintained by municipality Right bank river and vaigai river |
| 4 | Kamuthi | Urani near bus stand |
| 5 | Narikudi | Open land |
| 6 | Thirupuvannam | Vaigai river, Piramanu channel, Piramanur tank |

ANNEXURE-III
Girudhumal sub basin
Solid Waste

| Sl.no | Location of solid waste disposal | Disposal of solid waste in Land | Qty.in.M.T | Disposal of solid waste into water body | | |
|-------|----------------------------------|---|------------|---|--------------|---|
| | | | | River | Tank | Odai |
| 1 | Madurai corporation | | 228 | Girudhumal river | | Chinthamanni channel Avaniapuram channel Annupanadi channel Panaiyur channel |
| 2 | Thiruparankundram | Empty space of Thiruparankundram Nilayur road | 12 | | Thenkal tank | |
| 3 | Manamadurai | Compost yard | | | | |
| 4 | Paramakudi | Compost yard | 14.4 | | | |
| 5 | Kamuthi | Open space and, Urani near bus stand | 2 | | | |
| 6 | Narikudi | Open land | | | | |
| 7 | Thirupuvannam | Right bank side near karumathi pottal | 7 | | | |

ANNEXURE-IV

List of industries in Girudhumal sub basin

| Sl.no | Name of industry and address | District | Category | Type |
|-------|---|----------|--------------------------|------|
| 1. | Four yes industries | Madurai | Poly bags manufacturing | Gs |
| 2. | Ram plastic works | Madurai | Poly bags manufacturing | Gs |
| 3. | Madurai district sarvodya sangam | Madurai | Silk twisting | OI |
| 4. | Anand mills(south) | Madurai | Spinning | OI |
| 5. | Bharat textilemills 'C'unit | Madurai | Spinning | OI |
| 6. | Bharat textilemills 'D'unit | Madurai | Spinning | OI |
| 7. | Bharat textilemills 'B'unit | Madurai | Spinning | OI |
| 8. | Bharat textilemills 'A'unit | Madurai | Spinning | OI |
| 9. | Bright spinner | Madurai | Spinning | OI |
| 10. | Deivanai cotton mill | Madurai | Spinning | OI |
| 11. | Ishwarya textiles | Madurai | Spinning | OI |
| 12. | K.G.N.textiles | Madurai | Spinning | OI |
| 13. | Mahalakshimi textiles mills ltd. | Madurai | Spinning | OI |
| 14. | New mercury yarns | Madurai | Spinning | OI |
| 15. | Sitalakshmi mills ltd. | Madurai | Spinning | OI |
| 16. | Sree meenakshisundaram mills | Madurai | Spinning | OI |
| 17. | Sri kanthimathi mills | Madurai | Spinning | OI |
| 18. | Sri managayarkarasi mills (p) ltd. | Madurai | Spinning | OI |
| 19. | Sri sathu spinning mills | Madurai | Spinning | OI |
| 20. | Sri thirumalai spinning mills | Madurai | Spinning | OI |
| 21. | The miseroor co-operative spinning | Madurai | Spinning | OI |
| 22. | Seeta lakshmi mills ltd. | Madurai | Checking of fabrics | Om |
| 23. | Ancient Pharma | Madurai | Drug manufacturing | Om |
| 24. | Ariya vaidhya nilayam ltd. | Madurai | Drug manufacturing | Om |
| 25. | Jersey pharma | Madurai | Drug manufacturing | Om |
| 26. | Paris dakners | Madurai | Drug manufacturing | Om |
| 27. | Tamilnadu state transport corporation (madurai division) ltd. | Madurai | Maintenance of buses | Om |
| 28. | Sri thirumalai industries | Madurai | RCC pipes | Om |
| 29. | Jasmine towels (p) ltd. | Madurai | Sizing | Om |
| 30. | Samba stationers | Madurai | stationers | Om |
| 31. | T.Ravichandran & co | Madurai | Aerated Water | Os |
| 32. | Tamilnadu state corporation ltd. | Madurai | Automobile body building | Os |
| 33. | Vinayaka body building industries | Madurai | Automobile body building | Os |
| 34. | Thangam motors(p) ltd | Madurai | Automobile servicing | Os |
| 35. | ABT industries | Madurai | Automobile servicing | Os |
| 36. | Nagappa motors | Madurai | Automobile servicing | Os |
| 37. | Solaimalai motors | Madurai | Automobile servicing | Os |
| 38. | Vimeeka autos | Madurai | Automobile servicing | Os |
| 39. | A.G.S auto enterprices | Madurai | Automobile repairing | Os |
| 40. | Kalyani auto sales and service | Madurai | Automobile repairing | Os |
| 41. | Kodai automobiles | Madurai | Automobile repairing | Os |
| 42. | Krishnaveni automobiles | Madurai | Automobile repairing | Os |
| 43. | Madurai motors | Madurai | Automobile repairing | Os |

| | | | | |
|-----|---|---------|-----------------------------|----|
| 44. | Susee auto | Madurai | Automobile repairing | Os |
| 45. | A.B.T parcel service | Madurai | Automobile repairing | Os |
| 46. | Akbar auto works | Madurai | Automobile repairing | Os |
| 47. | Jai auto works | Madurai | Automobile repairing | Os |
| 48. | Melwyn motors | Madurai | Automobile repairing | Os |
| 49. | Sunrays textile process ltd. | Madurai | Bleaching and dyeing | Os |
| 50. | Neutral fibrics | Madurai | Cotton dubbing | Os |
| 51. | Uma textiles | Madurai | Cotton dubbing | Os |
| 52. | Chunking estate 'p' ltd. | Madurai | Crushing of tamarind seeds | Os |
| 53. | Jeyam corporation | Madurai | Dhall mills | Os |
| 54. | Woodlands furniture | Madurai | Furniture | Os |
| 55. | Amuthum rice mill | Madurai | Huling | Os |
| 56. | maris modern rice mill | Madurai | Huling | Os |
| 57. | N.S. rice mill | Madurai | Huling | Os |
| 58. | S.T.arasakumar rice mill | Madurai | Huling | Os |
| 59. | Thiru pathi madern rice mill | Madurai | Huling | Os |
| 60. | Vathiyar modern rice mill | Madurai | Huling | Os |
| 61. | Lakshmi agencies | Madurai | Manu of sambirani | Os |
| 62. | Bhanu boards | Madurai | Manu of boards | Os |
| 63. | Royal madras pappad | Madurai | Manu of pappads | Os |
| 64. | J.S products | Madurai | Manu of sambirani | Os |
| 65. | T.T.products | Madurai | Manu of sweets | Os |
| 66. | Madurai terry tex | Madurai | Manu of terry towels | Os |
| 67. | The pandiyan thread manufactures | Madurai | Manu of thread | Os |
| 68. | Kamali confectionery | Madurai | Manu of towels | Os |
| 69. | Sri mapillai vinayagar mosaic marbles | Madurai | Marble sales | Os |
| 70. | Chittu note books | Madurai | Note book | Os |
| 71. | Ramsons enterprices | Madurai | Note book | Os |
| 72. | Sanjana industries | Madurai | Twisling & Winding of yarns | Os |
| 73. | Annamalai retreading company | Madurai | Tyre retrading | Os |
| 74. | Sri standard retreading company | Madurai | Tyre retrading | Os |
| 75. | Stanes tyre and rubber products ltd. | Madurai | Tyre retrading | Os |
| 76. | Buveneswari traders | Madurai | Waste cotton cleaning | Os |
| 77. | Ever green industries | Madurai | Waste cotton cleaning | Os |
| 78. | Ganapathy traders | Madurai | Waste cotton cleaning | Os |
| 79. | Jothimani industries | Madurai | Waste cotton cleaning | Os |
| 80. | K.G.industries | Madurai | Waste cotton cleaning | Os |
| 81. | Sivabalan textiles | Madurai | Waste cotton cleaning | Os |
| 82. | T.N krisnamoorthy&co.sons | Madurai | Waste cotton cleaning | Os |
| 83. | Tex waste thanankulam village | Madurai | Waste cotton cleaning | Os |
| 84. | Thiru murugan industries | Madurai | Waste cotton cleaning | Os |
| 85. | Thruthful industries | Madurai | Waste cotton cleaning | Os |
| 86. | Uma traders | Madurai | Waste cotton cleaning | Os |
| 87. | Vijayalakshmi industries | Madurai | Waste cotton cleaning | Os |
| 88. | Thirumalai steel industries | Madurai | Wire drawing | Os |
| 89. | Southern textiles industries | Madurai | Yarn spinning | Os |
| 90. | Sri santhia industries | Madurai | Yarn twisting | Os |
| 91. | M.G.S.packs(p) ltd. | Madurai | Manufacture of | Os |

| | | | | |
|------|---------------------------------------|-------------|-----------------------------------|----|
| | | | corrugated box | |
| 92. | Tayub mahammed hajemoosa &co | Madurai | Manufacture of corrugated box | RI |
| 93. | Metro products | Madurai | Manufacture of PVC chappals | RI |
| 94. | Sri devi industries | Madurai | Manufacture of rice mill machine | RI |
| 95. | Fenner India industries | Madurai | Manufacture of V-belt | RI |
| 96. | Krishnaveni metal works | Madurai | Manufacture of vessels | RI |
| 97. | Raja lakshmi metal works | Madurai | Manufacture of vessels | RI |
| 98. | Mega shield productive coats | Madurai | Paints manufacturing | RI |
| 99. | Thangavel industries | Madurai | Manufacture of vessels | Rs |
| 100. | Elmo engineering works | Madurai | Manufacture of jet pumps | Rs |
| 101. | Dhinesh greases | Madurai | Manufacture of lubricating grease | Rs |
| 102. | S.R soap factory | Madurai | Manufacture of soap | Rs |
| 103. | Shenbagam paints &chemicals | Madurai | Manufacture of coloroxides | Rs |
| 104. | United rubber industries | Madurai | Manufacture of rubber rollers | Rs |
| 105. | E.I.D.parry(India) ltd. | Madurai | Mixing of fertilizers | Rs |
| 106. | Aravind polymers | Madurai | Petrol product selling | Rs |
| 107. | Balaji Tex | Madurai | Powerloom | Rs |
| 108. | Madan Textiles | Madurai | Powerloom | Rs |
| 109. | S.R.Textiles | Madurai | Powerloom | Rs |
| 110. | Sri Krishna textiles | Madurai | Powerloom | Rs |
| 111. | Lenox press | Madurai | Printing and binding | Rs |
| 112. | C.M.S.Ravi agencies unit II | Madurai | Processing of fried grams | Rs |
| 113. | C.M.S.Ravi agencies | Madurai | Processing of fried grams | Rs |
| 114. | Periyandavar & co | Madurai | Processing of fried grams | Rs |
| 115. | Sri Kumaran Tex | Madurai | Reeling | Rs |
| 116. | TN Chlorate Limited | Manamadurai | Chemical | Os |
| 117. | Kalaimagal natraj Paper Mills Private | Manamadurai | Bricks | Os |
| 118. | Prakash paper mills | Manamadurai | Bricks | Os |
| 119. | Vivek paper boards | Manamadurai | Bricks | Os |
| 120. | M/S Yen tiyes Match industries | Manamadurai | Bricks | Os |
| 121. | Abthaheer bricks | Manamadurai | Bricks | Os |
| 122. | Abthakir bricks | Manamadurai | Bricks | Os |
| 123. | Amman brick works | Manamadurai | Bricks | Os |
| 124. | Ananadan chamber bricks | Manamadurai | Bricks | Os |
| 125. | Anandam Chamber bricks | Manamadurai | Bricks | Os |
| 126. | Anipa bricks | Manamadurai | Bricks | Os |
| 127. | Ascard spinners | Manamadurai | Bricks | Os |
| 128. | Guna prints | Manamadurai | Bricks | Os |
| 129. | Jhothi bricks | Manamadurai | Bricks | Os |
| 130. | Kannimar brick works | Manamadurai | Bricks | Os |

| | | | | |
|------|------------------------------------|-------------|-----------------|----|
| 131. | M/S Abthakir bricks | Manamadurai | Bricks | Os |
| 132. | M/S Anandam chamber bricks | Manamadurai | Bricks | Os |
| 133. | M/S Krishnasamy bricks | Manamadurai | Bricks | Os |
| 134. | M/S NPS wire bricks | Manamadurai | Bricks | Os |
| 135. | M/S Sri periyandavar chamber works | Manamadurai | Bricks | Os |
| 136. | M/S Thayar bricks | Manamadurai | Bricks | Os |
| 137. | Murugan bricks | Manamadurai | Bricks | Os |
| 138. | NPS wire bricks | Manamadurai | Bricks | Os |
| 139. | R.N.Jayaram bricks | Manamadurai | Bricks | Os |
| 140. | S.P.J.bricks | Manamadurai | Bricks | Os |
| 141. | Sakthi bricks | Manamadurai | Bricks | Os |
| 142. | Siva bricks | Manamadurai | Bricks | Os |
| 143. | Sri kamatchi chamber works | Manamadurai | Bricks | Os |
| 144. | Sri karpaga vinayaga chamber works | Manamadurai | Bricks | Os |
| 145. | Sri mahalakshmi bricks | Manamadurai | Bricks | Os |
| 146. | Sri periyandavar chamber works | Manamadurai | Bricks | Os |
| 147. | Sri sudarshan bricks | Manamadurai | Bricks | Os |
| 148. | Standard bricks | Manamadurai | Bricks | Os |
| 149. | Star bricks industries | Manamadurai | Bricks | Os |
| 150. | Thangam bricks works | Manamadurai | Bricks | Os |
| 151. | Thayar bricks | Manamadurai | Bricks | Os |
| 152. | Santhya charcoal company | Manamadurai | Charcoal | Os |
| 153. | M/S Rukmini electronics | Manamadurai | Conveyor belt | Os |
| 154. | M/S Maduri agar agar industries | Manamadurai | Food | Os |
| 155. | M/S rao & rao bottlers pvt ltd | Manamadurai | Food | Os |
| 156. | Tnstrc Ltd | Manamadurai | Food | Os |
| 157. | Prakash paper mills | Manamadurai | Hand made | Os |
| 158. | The Indian poultry farm | Manamadurai | Hatchery | Os |
| 159. | M/S the Indian hume pipe co | Manamadurai | Hume pipe | Os |
| 160. | The Indian hume pipe company | Manamadurai | Hume pipe | Os |
| 161. | Instalities potapalayam village | Manamadurai | Lighters | Os |
| 162. | Yen tiyes match industries | Manamadurai | Misc splink | Os |
| 163. | Geetha Papers | Manamadurai | Packing | Os |
| 164. | Ksas paper industries | Manamadurai | Papers | Os |
| 165. | Golden bricks | Manamadurai | Pulp & paper | Os |
| 166. | Geetha paper industries | Manamadurai | Pulp & paper | Os |
| 167. | Kalaimagal natraja paper mills | Manamadurai | Pulp & paper | Os |
| 168. | Ksas paper industries | Manamadurai | Pulp & paper | Os |
| 169. | Kwality paper mills | Manamadurai | Pulp & paper | Os |
| 170. | M/S Tnstrc Ltd | Manamadurai | Service station | Os |
| 171. | Aswin polymers | Manamadurai | Spinning | Os |
| 172. | Rukmani mills | Manamadurai | Spinning | Os |
| 173. | The visalakshi mills | Manamadurai | Spinning | Os |
| 174. | Varadalakshmi mills | Manamadurai | Spinning | Os |
| 175. | M/S Sri jothi steel rolling mill | Manamadurai | Steel rolling | Os |
| 176. | Indiana rocks | Manamadurai | Stone polishing | Os |
| 177. | M/S Indian rocks | Manamadurai | Stone polishing | Os |
| 178. | M/S Sri Kasi Viswanath products | Manamadurai | Textile | Os |
| 179. | Royal fabrics | Manamadurai | Textile | Os |
| 180. | Dhanush packing | Manamadurai | Tile works | Os |

| | | | | |
|------|--|-------------|---------------|----|
| 181. | The gowri tile works | Manamadurai | Tiles | Os |
| 182. | Jasmine towels private limited | Manamadurai | Towels | Os |
| 183. | Indra metal components | Manamadurai | Vessels | Os |
| 184. | Sirius zip manufacturing | Manamadurai | Zip | Os |
| 185. | Patel brothers | Manamadurai | | Os |
| 186. | Southern polymers | Manamadurai | | Os |
| 187. | Sri balajee associates | Manamadurai | | Os |
| 188. | Sri Devi corporation | Manamadurai | | Os |
| 189. | Sri Raja sundarai industries | Manamadurai | | Os |
| 190. | Super polytex private limited | Manamadurai | | Os |
| 191. | The TN state pampkar & fibre marketing co-op | Manamadurai | | Os |
| 192. | The TNST corporation limited | Manamadurai | Automobiles | Rs |
| 193. | Rukmimi electronics limited | Manamadurai | Conveyor belt | Rs |
| 194. | Chitra tile works | Manamadurai | Polymers | Rs |
| 195. | Suni rubber industries | Manamadurai | Rubber | Rs |
| 196. | Indiayana rocks | Manamadurai | | Rs |
| 197. | Kasirajan industries | Manamadurai | | Rs |
| 198. | Kutuva silicates | Manamadurai | | Rs |
| 199. | Mahesh elestomers private limited | Manamadurai | | Rs |
| 200. | Polygraphs | Manamadurai | | Rs |
| 201. | Rukmini electronics limited | Manamadurai | | Rs |
| 202. | Anisha bricks | Paramakudi | Bricks | Os |
| 203. | Pioneers spinners | Paramakudi | Spinning | Ol |
| 204. | Annai chamber bricks | Paramakudi | Bricks | Os |
| 205. | Balakrishna chamber bricks | Paramakudi | Bricks | Os |
| 206. | Deen chamber bricks | Paramakudi | Bricks | Os |
| 207. | Golden rexin India pvt ltd | Paramakudi | Bricks | Os |
| 208. | Habeer chamber works | Paramakudi | Bricks | Os |
| 209. | Krishna bricks | Paramakudi | Bricks | Os |
| 210. | M.S.bricks | Paramakudi | Bricks | Os |
| 211. | Manaoharan chamber bricks | Paramakudi | Bricks | Os |
| 212. | Maria chamber bricks | Paramakudi | Bricks | Os |
| 213. | Meena paper products | Paramakudi | Hand made | Os |
| 214. | National textile corporation | Paramakudi | Bricks | Os |
| 215. | Neelam B.K.Rice mill | Paramakudi | Rice mill | Os |
| 216. | Nijam chamber bricks | Paramakudi | Bricks | Os |
| 217. | P.S.N.brick works | Paramakudi | Bricks | Os |
| 218. | Prakashsam chamber bricks | Paramakudi | Bricks | Os |
| 219. | Praveen chamber bricks | Paramakudi | Bricks | Os |
| 220. | Raju bricks | Paramakudi | Bricks | Os |
| 221. | Sivagami modern rice mill | Paramakudi | Rice mill | Os |
| 222. | Sri seeniappa brickworks | Paramakudi | Bricks | Os |
| 223. | Sri amman bricks | Paramakudi | Bricks | Os |
| 224. | Sri kamatchi & sons chamber bricks | Paramakudi | Bricks | Os |
| 225. | Suba auto services | Paramakudi | Bricks | Os |
| 226. | Geetha chemicals | Thiruchuli | Lime klin | Os |
| 227. | Sri Magenta chemicals | Thiruchuli | Chemicals | Rs |
| 228. | A1 Acqua pipes (India)Ltd | Kamuthi | Acqua pipes | Os |
| 229. | Jaya vinayagar chamber bricks | Kamuthi | Bricks | Os |

| | | | | |
|------|----------------------------|---------|---------------|----|
| 230. | Murugeswari chamber bricks | Kamuthi | Bricks | Os |
| 231. | Siva palani chamber bricks | Kamuthi | Bricks | Os |
| 232. | Suganya brick works | Kamuthi | Bricks | Os |
| 233. | Eswari flour mills | Kamuthi | Flour mill | Os |
| 234. | Gopi modern rice mill | Kamuthi | Hulling | Os |
| 235. | Sree vinayaga modern mills | Kamuthi | Hulling | Os |
| 236. | Emess rubber India | Kamuthi | Lining | Os |
| 237. | Rexien sea India | Kamuthi | Lining | Os |
| 238. | Ayesha cotton mills | Kamuthi | Spinning mill | Os |
| 239. | Jai bairavan mills | Kamuthi | Spinning mill | Os |
| 240. | Mannan cotton mills ltd | Kamuthi | Spinning mill | Os |
| 241. | Ramnad cotton mills ltd | Kamuthi | Spinning mill | Os |
| 242. | Ramasamy Match works | Kamuthi | Fire works | Rs |
| 243. | TNSTC ltd(div III) | Kamuthi | Automobiles | Os |

GROUND WATER SAMPLING STATIONS LOCATIONS

| Sl.No | Station code No. | Location |
|--------------|-------------------------|-----------------|
| 1 | 21001 | Avaniapuram |
| 2 | 21035 | Thallakulam |
| 3 | 83121B | Kamuthi |
| 4 | 83202A | Perunalli |
| 5 | 83305A | Mandalamanickam |
| 6 | 26013 | Panthampuli |
| 7 | 83109 | Thiruchulli |
| 8 | 83218A | Panaiyur |
| 9 | 83219 | Udayananthal |
| 10 | 83220 | Vidathakulam |
| 11 | 83228 | Pulvaikarai |
| 12 | 83236 | Nallakulam |
| 13 | 83239 | Pudupatti |
| 14 | 83240 | Manakulam |
| 15 | 83241 | Thatchanenthal |
| 16 | 83242 | Satharasankotai |
| 17 | 83243 | Maravamangalam |
| 18 | 83272 | Parthipanur |
| 19 | 83277 | Vairavanenthal |
| 20 | 26007 | Manjur |
| 21 | 26008 | Satrakudi |
| 22 | 26009 | S.V.Mangalam |

ANNEXURE- V I
GROUND WATER TEST RESULTS IN GIRUDHUMAL SUB BASIN

| Station code | General | | | Nutrients No3+N o2 as N,mg/L | Alkalinity | | Hardness | | | Major Ions | | | | | | | Other In-Organics | | Biol SAR | |
|--------------|---------|--------------------|--------------|---------------------------------------|-------------|-------------|---------------------|---------------------|--------------|--------------|--------------|-------------|------------|-------------|-------------|--------------|-------------------|--------|-------------|-------|
| | PH | EC, Umho/ cm | TDS ,MG/L | | mg CaCo3 | mg CaCo3 | mg CaCo3 mg/L | Ca++m g CaCo3 | Ca++m g/L | Mg++ mg/L | Na++m g/L | K++ mg/L | Cl mg/L | SO4 mg/L | CO3 MG/l | HCO3 mg/L | Si,mg/ L | F,mg/L | | Bmg/l |
| 21001 | 8.1 | 2280 | 1267 | 4 | 0 | 450 | 400 | 130 | 52 | 66 | 345 | 2 | 390 | 118 | 0 | 549 | | 1.4 | | 5.1 |
| 21035 | 7.6 | 2370 | 1369 | 38 | 0 | 475 | 540 | 120 | 48 | 102 | 294 | 9 | 305 | 154 | 0 | 580 | | 0.75 | | 6.7 |
| 83121B | 8.2 | 870 | 490 | 6 | 0 | 275 | 175 | 100 | 40 | 18 | 110 | 10 | 78 | 40 | 0 | 336 | | 0.37 | | 1.3 |
| 83202A | 8.2 | 670 | 386 | 4 | 0 | 145 | 115 | 60 | 24 | 13 | 92 | 23 | 92 | 36 | 0 | 177 | | 0.19 | | 2.4 |
| 83305A | 8.3 | 630 | 358 | 1 | 10 | 220 | 115 | 70 | 28 | 11 | 87 | 3 | 32 | 58 | 12 | 244 | | 0.32 | | 1.4 |
| 26013 | 8.2 | 1820 | 1129 | 11 | 0 | 360 | 410 | 380 | 152 | 7 | 239 | 8 | 177 | 276 | 0 | 439 | | 0.57 | | 0.7 |
| 83109 | 8 | 360 | 199 | 1 | 0 | 150 | 150 | 70 | 28 | 19 | 21 | 1 | 21 | 12 | 0 | 183 | | 0.12 | | 3.2 |
| 83218A | 7.9 | 3570 | 2183 | 17 | 0 | 350 | 480 | 240 | 96 | 58 | 621 | 2 | 638 | 480 | 0 | 427 | | 0.24 | | 6.8 |
| 83219 | 8 | 760 | 415 | 4 | 0 | 230 | 330 | 105 | 42 | 55 | 35 | 3 | 89 | 34 | 0 | 289 | | 0.27 | | 3.7 |
| 83220 | 7.9 | 1000 | 590 | 9 | 0 | 210 | 215 | 115 | 46 | 24 | 136 | 2 | 163 | 53 | 0 | 256 | | 0.37 | | 5.1 |
| 83228 | 7.7 | 160 | 94.5 | 3 | 0 | 45 | 60 | 40 | 16 | 5 | 11 | 1 | 11 | 10 | 0 | 55 | | 0.3 | | 4.4 |
| 83236 | 8.2 | 3140 | 1813 | 5 | 0 | 650 | 340 | 80 | 32 | 63 | 575 | 12 | 638 | 72 | 0 | 793 | | 0.68 | | 8.1 |
| 83239 | 8 | 1360 | 798 | 21 | 0 | 140 | 335 | 160 | 64 | 42 | 162 | 23 | 269 | 71 | 0 | 171 | | 0.52 | | 1.8 |
| 83240 | 8 | 1060 | 597 | 10 | 0 | 375 | 370 | 215 | 86 | 38 | 71 | 22 | 103 | 3 | 0 | 458 | | 0.44 | | 5.4 |
| 83241 | 7.8 | 2400 | 1392 | 4 | 0 | 240 | 640 | 460 | 184 | 44 | 248 | 43 | 681 | 29 | 0 | 293 | | 0.44 | | |
| 83242 | 8.2 | 590 | 326 | 1 | 0 | 200 | 110 | 55 | 22 | 13 | 85 | 2 | 50 | 27 | 0 | 244 | | 0.49 | | |
| 83243 | 7.6 | 3900 | 2181 | 22 | 0 | 215 | 1420 | 620 | 248 | 194 | 230 | 58 | 1163 | 58 | 0 | 262 | | 0.48 | | |
| 83272 | 8 | 1350 | 820 | 4 | 0 | 300 | 130 | 60 | 24 | 17 | 276 | 1 | 213 | 86 | 0 | 366 | | 0.55 | | 14.9 |
| 83277 | 8 | 920 | 539 | 10 | 0 | 305 | 100 | 35 | 14 | 16 | 168 | 2 | 53 | 58 | 0 | 372 | | 1.5 | | 10.3 |
| 26007 | 8.2 | 2270 | 1248 | 1 | 0 | 580 | 190 | 40 | 16 | 36 | 419 | 3 | 319 | 96 | 0 | 708 | | 0.7 | | 18.7 |
| 26008 | 8 | 13900 | 8651 | 4 | 0 | 290 | 3000 | 2000 | 800 | 243 | 1955 | 2 | 4254 | 1200 | 0 | 354 | | 0.57 | | 21.9 |
| 26009 | 8 | 10100 | 6609 | 3 | 0 | 430 | 4000 | 3000 | 1200 | 243 | 736 | 3 | 3191 | 9600 | 0 | 525 | | 0.58 | | 7.2 |
| 83123B | 8 | 1720 | 943 | 21 | 0 | 120 | 380 | 160 | 64 | 126 | 90 | 6 | 461 | 29 | 0 | 146 | | 0.3 | | 1.5 |

Name of Work: Environmental Monitoring on water and soil quality and creating awareness & updating of “Environmental and Social Assessment report” for Girudhumal sub-basin in Gundar basin.

Estimate Cost Rs 34.30 Lakhs

INTRODUCTION

Under TNWRCP, with World Bank assistance, special emphasis was given for the first time in WRO, to assess the environmental status and degradation caused for all River basins in Tamilnadu. The Environmental Cell of WRO assessed soil and water samples in this Gundar river basin. The assessment include Environmental impact on the quality of surface ,Ground water and soil by collecting water & soil Samples and testing them. Moreover, Micro Level Environmental Status Reports for all the River Basins have also prepared. These works have been carried out with the World Bank Assistance up to March 2004.

Also few Awareness programs & Workshops were conducted to create awareness on the Environmental issues & remedies among the public, farmers, Govt. officials and NGOs. Seminars were conducted to find out new techniques and methods developed recently to solve Environmental problems.

Now under IAMWARM project, focus is at each sub basin level to identify and prioritize the requirements for improvements to storage structures, rehabilitation, new schemes for water harvest, and diversification of crops. Any new schemes or rehabilitation of existing one, consideration of the environment issues pertaining to that area and remedial action to overcome the problems is must.

DESCRIPTION OF SUB BASIN

Gundar river basin is one of the major river basins of Tamilnadu with a drainage area of 5912 sq.km. Total length of the River from the origin is 150 km. The basin covers part of Madurai, Sivagangai, and Virudhunagar, part of Dindigul, Ramanathapuram and Thoothukudi Districts.

Girudhumal is one of the main tributary of Gundar river. The tributary Girudhumal river starts near Thuvariman village about 2km west of madurai city and it runs for a distance of 15km in madurai south taluk, 20km in Manamadurai taluk, 30km in Thiruchuli taluk and 23km in kamudi taluk. It brings down the surplus water of Madakulam big tank and other Vaigai fed tanks on its way before joining river Gundar near keelavalasai village. Total length of the river is about 83km. Girudhumal river gets supply from Vaigai river through a flood carrier off taking above Viraganur regulator. Girudhumal River comes under Lower Gundar Sub basin. Irrigation is carried out through supply channels taking off from Girudhumal River with open heads at various places and from five anicuts constructed across the river.

ENVIRONMENTAL PROBLEMS IN THIS SUB BASIN

SAND MINING

The Girudhumal sub basin many location sand deposited over decades forming natural aquifer is being mined indiscriminately at several places by digging pits to depths more than 10 feet. Without concern for its impact on ground water and to the surrounding environment at that location mining is carried out. At various places wherever sand is available mining is being carried out in small quantities for local use.

INDUSTRIAL POLLUTION

There are no major industries situated in this sub basin. The Dying, bleaching and Textile processing Industries located within Madurai and Thirumangalm areas does not treat the effluent and simply let into the river or irrigation channels. This in turn pollutes the Ground Water in the area. About 57 automobile servicing and repairing stations are functioning in Madurai and Thirumangalm Taluk areas. These stations are polluting the water resources with the oil, grease and car washes discharged from their servicing stations. They are discharging the wastes into the nearby channels without treatment.

ID WASTE DISPOSAL

SOLID WASTE DISPOSAL IN MADURAI CITY

Madurai city generates more solid waste than it collects or disposes off. Inadequate collection and unmanaged disposal present a number of problems for human health and productivity. A large number of solid waste bins are placed at various places of the city. The local people are dumping their domestic wastes in these bins. In the evenings the municipal scavengers come and collect them in Lorries, tricycles, tippers and tractors.

These vehicles first dump the wastes in nearby common dumping points. There are three dumping points. They are at 1.Chinna Anuppanadi, 2.Keeraithurai and 3.Sammattipuram. From these dumping points contract tippers and tractors along with Municipal tippers are re-transporting the dumped wastes to the main dumping yard at Avaniyapuram Sewage Farm. The Madurai city generates 500 tones of solid waste daily. A total of 400 tones of solid waste collected and dumped in the sewage farm. But a quantity of 100 tones of solid wastes dumped in alleys, streets, ditches and irrigation channels for eventual destruction by the time and element.

Thirupparankundram town panchayat having a population of 39,009 is daily generating solid waste of about 10 to 12 tones comprising street refuse, market refuse and domestic refuses. The refuses are collected and transported by lorries and tractors to the dumping point. A portion waste about 40% collected is dumped on the empty space available by the side of Thirupparankundram- Nilayur road. But apportion of the solid waste about 60% of the collected is tipped off into the Thenkal tank water spread by the side of Madurai – Thirunelveli national highway. During festival season there is increase in the quantum of solid waste disposed into the tank

SOLID WASTE DISPOSAL IN MUNICIPALITIES AND TOWN PANCHAYATS

Within this sub basin most of the panchayats have no systematic collection and disposal of solid waste. The local people used to throw the solid waste into the nearby open channels or drains choking them and thereby polluting the water resources. Scheme for Solid waste Management plan is under implementation by Rural Development Department. Under this scheme, collection tank for disposable and undisputable garbage have been constructed. But in most of the panchayats, recycling the waste and converting the solid waste into manure and production of energy is yet to come up

SOLID WASTE DISPOSAL IN VILLAGES

Dumping of solid wastes by the villagers is very limited. Usually they are being dumped near the toe of the tank bunds. Major portion of the wastes are mainly animal droppings and leftover animal feeds collected from cattle sheds. These wastes are converted into manure and used in their lands. Only in urban areas solid wastes are dumped near the roadside drains, nearby irrigation channels and low – lying areas. Even the civic bodies are recklessly dumping the solid waste into water bodies.

Solid waste if allowed to accumulate is health hazard and there is a correlation between improper disposal of solid waste and incidence of vector-borne diseases Hence motivating the local bodies for proper implementation of solid waste management in IAMWARM project is must, to protect the water bodies from the accumulation of wastes.

SEWAGE DISPOSAL IN MADURAI CITY

In Madurai, the quantity of Sewage collected from the city area lying in Therkar Basin is 37 million litres per day. Out of this 37 MLD only 15 MLD is being treated and the remaining 22 MLD of Sewage and other wastes are directly let into the irrigation channels running across the city and the adjoining Vaigai River. There are 51 Municipal wards in the Therkar sub basin out of 72 total wards in Madurai city. There is one main pumping station at Sandhipettai. It connects with the trunk sewer of size 34"x51" elliptical in shape ends in Vellakkal sewage treatment plant.

Since the existing pumping main is very old, it has been corroded and its present carrying capacity is only 15 MLD the remaining 22 MLD of sewage is let into various irrigation channels. The preliminary treatments like removing the trash, scum and silt are done at the pumping stations and only the liquid wastes with suspended matters are pumped to the sewage farm. In the sewage Farm, the sewage water is directly let into farm through water courses. On its way to the crops the sewage get aerated and there by the BOD is get reduced By consuming the spinach and other vegetables cultivated by using raw or partially treated sewage there would be heavy metal poisoning in the food chain.

The farm laborers working in the farms in the environment of partially treated sewage is subjected to "Hook Worm" diseases. Prevalent of diseases such as tuberculosis, typhoid are high in the areas surrounding the farm. The field cultivated with untreated sewage becomes sick and require reclamation once in two years. The ground water in the vicinity of sewage farm get polluted and become unfit for agricultural and domestic purposes.

SEWAGE DISPOSAL IN MUNICIPALITY, TOWN PANCHYATS AND VILLAGES.

Thirupparankunram, Thiruppuvanam, Harvipatti, Avaniyapuram, Thirumangalm Municipality, Usilampatti Municipality are the standing examples of civic bodies those who are let the sewage into the water bodies. In most of the Villages no safe disposal arrangements of sewage are exist.

WATER WEEDS

"Prosopis Juliflora" plants are multi-stemmed shrubby bushes growing from 3m to 15m tall. Juliflora has been known to send its roots 10, 20 or even 30m to catch water. The roots lift water much higher than it can be lifted by capillary action of the soil. The draft on water supply is greatest during a long, hot growing season, with scanty precipitation and low humidity. *Prosopis Juliflora* has invaded the cultivable lands in Girudhumal, in the beds of almost all the tanks. Hence, these plants need to be eliminated totally for the conserving precious water resources. But on the contrary, in some villages local people desire to grow this plant in the water spread area of the tanks. Once in 4 or 5 years they get cutting order from the revenue authorities, sale the Juliflora or coal produced from it and keep the money for the common expenses like court case for the litigation with the nearby villages, temple repair and Local festivals etc. This is on account of lack of guidance and ignorance of its ill effects.

Hence, this problem has to be addressed in all forms, wherever possible Bio gas plant has to be promoted.

ENCROACHMENTS

Once Girudhumal was a holy river, last rituals of demised were done on the banks of the Girudhumal river. Still there are many bathing ghats and cremation grounds on the banks of the river. But now it has lost its holiness, and become a dumping place for garbage's and other solid waste for the people. About 2000 huts and other elements are on its bank. All the filths of these encroachments are dumped in the river. Sewage, liquid wastes of dying industries, servicing stations and some portions of municipal sewages are being directly let into this river. The solid wastes and garbage collected from the houses situated in the vicinity are being dumped in Girudhumal.

There are two supply channels namely Avaniapuram supply channel and Chinthamani channel crossing the river at the same level. These two channels are also contributing much sewage into Girudhumal. These are two unauthorized culverts provided by the promoters of house site in each house reach, which cause obstruction to flood flow in the river. Near its origin the river is encroached by the adjoining landholders. These are encroachments in some areas in Ponmeni village by the adjoining land holders.

These are some built up in the Girudhumal river near K.L.N Engineering College. The course of the river has been diverted and converted in some places near this area. In Virathanur Village, the main course of the river has been encroached by the adjoining landholders and coconut plantations have been raised. Some unauthorized house sites are also situated in the Virathanur village area.

GROUND WATER QUALITY

From the chemical composition data for the observation wells, the ground water in the lower reaches of sedimentary formation is of moderate quality.

ACTIVITIES PROPOSED

I. WATER, SOIL QUALITY MONITORING AND PROJECT WORKS MONITORING

Water samples were collected from six locations and tested in Gundar river basin from December 2002. Continuance of collection and testing of water samples is essential as good and long - range data will enable to understand the problems more precisely. Hence, now it is proposed to collect and test water samples at the following locations for the period of three years to assess the environmental Impact on the quality of surface water of this sub basin more precisely. Water samples will be collected at the following locations once in 3 months, when flow occurs.

1. **GR1-Madurai Theni road bridge at Varatipathu.**
2. **GR3-Madurai Arrupukotai railway bridge near Therku vassal.**
3. **GR5-Thirupuvanam Narikudi road bridge at Kararakudi**
4. **GR6-Narikudi Manamadurai road bridge near Narikudi**
5. **GR7-Abiramam Kamuthi road bridge near Abiramam**

In addition to the above identified FIVE locations, water samples will also be collected twice in a year for the period of three years from tanks and near by wells in five villages where sewage is directly let into tanks, channels for assessing the quality. Soil samples are to be collected from selected locations to Asses the impact on the quality of soil due to various Environmental problems like use of chemical fertilizer and using the polluted water. From these locations 5 numbers of samples at regular one-year interval have to be collected and tested to determine precisely the impact on the degradation of the quality of the soil. Testing of soil samples are essential and will be tested in the Agricultural College.

II.ENVIRONMENTAL AND SOCIAL KNOWLEDGE BASE:

Micro Level Environmental Status Report has been prepared for the entire Gundar River Basin. To prepare an Environmental Action Plan of a River basin data regarding environmental issues in sub basin wise is necessary. Hence, provisions for collecting the data regarding environmental and social issues in village wise analyzing them, preparing development report have also made in this proposal.

III. TRANSFER OF TECHNICAL KNOW HOW FOR SOLID WASTE MANAGEMENT SYSTEM

Creating awareness among the presidents of the local bodies is must and to motivate them to adapt Solid waste management and Sewage management, wherever required. Hence, Demonstration programmed exclusively for local body officials and presidents are planned with user agencies and necessary field visits are programmed to transfer of Technical Know how for solid waste management.

IV. ENVIROMENTAL SOCIAL AWARENESS CREATION:

Awareness Programs are necessary to create awareness among the public about Environmental aspects and the action to be taken by them to remove or reduce the impacts due to the Environmental problems. So far two, awareness Programs were conducted in this basin. Hence, to create and motivate the people, awareness programmes are to be conducted in the villages. It is proposed to conduct 5 Awareness Meeting in School/ Institutions and 7 Nos. of awareness programs during the study period of three years covering the following subjects in addition to Placing Stickers, Tin sheets, Pham lets and Placing banner containing messages about, the Environmental Awareness.

- Sanitation.
- Solid waste treatment.
- Sewage treatment and converting the same into gas
- Organic farming.
- Conversion of aquatic weeds into manure etc

As per the instructions of the environmental specialist Anupham Joshi, the following alterations are made in the proposal,

In addition to the above, pesticides test for water quality is added and test will be carried out for five locations for twice in a year.

Moreover, it is proposed to conduct field visits for environmental monitoring of project activities with respect to environmental safe guards.

It is proposed to study the impact due to project investments and hence, provisions for data collection and development reports have now been added.

Provision for preparing environmental atlas is now inserted in the context of marking all environmental and social issues with consultations of stake holders, line departments and NGOS.

MODE OF EXECUTION

All the works proposed are to be carried out by outsourcing through an Educational Institute.

TOTAL COST.

The total cost works out to Rs: **34.30 Lakhs (Rupees Thirty Four Lakhs and Thirty Thousand only)** based on the current schedule of rate for the year 2008-09.

| ENVIRONMENTAL MONITORING ON WATER AND SOIL QUALITY AND CREATING AWARENESS , UPDATING OF “ ENVIRONMENTAL & SOCIAL ASSESSMENT REPORT” FOR GIRUDHUMAL SUB BASIN | | | | | | |
|--|--|-----|-------------------|---|---|----------|
| DETAILED ESTIMATE | | | | | | |
| SI no | Description of work | No | Measurement | | | Contents |
| | | | L | B | D | |
| I. Water & Soil Quality, project works Monitoring | | | | | | |
| i) | Water samples from rivers in 5 locations collected once in three months in a year for a period of Three years $5 \times 4 \times 3 = 60$ | | | | | |
| | Water samples from tanks and wells collected once in six months $5 \times 2 \times 3 = 30$ | | | | | |
| a) | Testing charges for Water samples | | 60+30 | | | 90 Nos |
| b) | Testing charges for Water samples(pesticides) $5 \times 3 = 15$ | | 5x3=15 | | | 15 Nos |
| c) | Testing charges for soil samples collected from polluted site | | 5X 3 | | | 15 Nos |
| d) | Hiring Jeep driver | 1No | 6 Months | | | 18 Man |
| | | | per year X 3 year | | | months |
| e) | Conveyance, Purchases of Cans, Bottles, Chemicals hire Purchase of Still camera etc and Documentation of Water quality data, engaging labour etc., | | 1x 3 years | | | 3 years |


| | | | |
|--|---|--------------------------|----------------|
| f) | Provisions for field visits for environmental monitoring of project activities with respect to environmental safeguards | 1x3 = 3 years | 3 years |
| II Environmental, Social Knowledge base | | | |
| a) | Village Level Data collection on Environmental And social state. | 100 Man months | 100 Man months |
| b) | Expert Analysis and Development Reporting on other impacts | LS | LS |
| c) | Impact Studies due to project Investements | 45 Man months | 45 Man months |
| d) | Expert Analysis and Development Reporting due to project investments (After Project) | LS | LS |
| III. Transfer of technical know how for solid waste & weed management | | | |
| a) | Motivating office bearers of local bodies for solid waste & Sewage treatment to prevent pollution of Water Sources through Demo, technical Visit. | 2Nos in a year X 3 years | 6 Nos |
| b) | Formation of Herbal Garden in Institutions | 6 Nos | 6 Nos |
| c) | Demonstration and consultative meeting for eradication of weed and making manure. | 3 Nos | 3 Nos |
| IV. Environmental Social Awareness Creation | | | |
| a) | Propagation through Stickers, Tin Sheets, pamphlets,Banners | 1x3 = 3 years | 3 years |
| b) | Awareness Programs for Public | 10 Nos. | 10 Nos. |
| c) | Awareness Meeting for Officials | 1 no / year / 3year | 3 Nos |

| | | | |
|------------|--|---------------------|-----------|
| d) | Awareness Meeting in school/Institutions | 5 Nos | 5 Nos |
| e) | Annual Workshop at Sub basin level | 1 nos/ year / 3year | 3 Nos |
| f) | Annual Workshop at Region level | | 1 No |
| g) | Exposure Field Visit to Eco friendly practises | 2 Nos | 2Nos |
| h) | Environmental fair/ Exhibition, Green Awards | 1No | 1 No |
| i) | Preparing and Publishing Environmental Atlas for the Sub Basin for the use of Line departments /Institutions for better Management of Sub basin | LS | LS |
| j) | Environmental Related Books/Journal, Publishing Annual report for the Sub- basin | 1 X 3 years | LS |
| j) | Documentation of the entire activities, and HirePurchase of LCD , Up gradation of Computer and Accessories, Video films and Web site development | LS | LS |
| IV. | Variation in Rates and unforeseen items | LS | LS |


| Environmental Monitoring on Water and Soil quality and Creating awareness, updating of “ Environmental and Social Assessment report” for Girudhumal Sub-Basin. | | | | | |
|---|----------------|---|-------------|-------------|---------------|
| ABSTRACT ESTIMATE | | | | | |
| Sl no | Qty. | Description of Work | Rate | Per | Amount |
| I. Water & Soil Quality Monitoring | | | | | |
| a) | 90Nos. | Testing charges for Water Samples | 1400 | each | 126000 |
| b) | 15 Nos | Testing charges for Water Samples (pesticides) | 12000 | each | 180000 |
| c) | 15 Nos | Testing charges for Soil Samples | 7350 | L.S | 110250 |
| d) | 18 Man months | Hiring Jeep Driver | 3500 | 1 Man month | 63,000 |
| e) | L.S | Conveyance, Purchases like Cans,Bottles,Chemicals hire Purchase of camera etc and Documentation of Water and Soil quality data, including labour charges. | L.S | L.S | 45000 |
| f) | 3 years | Provisions for field visits for environmental monitoring of project activities with respect to environmental safeguards | 15000 | per year | 45000 |
| II.Environmental, Social Knowledge Base, Analysis and Development base | | | | | |
| a) | 100 Man months | Village Level Data Collection on Envirnmntal and Social State. | 6000 | month | 600000 |
| b) | L.S | Expert Analysis and Development Reporting | L.S | L.S | 100000 |
| c) | 45 man months | Impact studies due to project Investments | 6000 | month | 270000 |
| d) | L.S | Expert Analysis and Development Reporting (After Project) | L.S | L.S | 50000 |

| III. Transfer of technical know how for solid waste & weed management | | | | | |
|--|---------|---|--------|----------|--------|
| a | 6Nos. | Motivating office bearers of local bodies for solid waste & Sewage treatment to prevent pollution of Water Sources through Demo, technical Visit. | 20,000 | each | 120000 |
| b) | 6 Nos | Herbal Gardens in Institutions | 25000 | each | 150000 |
| c) | 3 Nos | Demonstration and consultative meeting for eradication of weed and making manure. | 15000 | each | 45000 |
| IV. Environmental Social Awareness Creation | | | | | |
| a) | 3 years | Propagation through stickers, Tin Sheets, pamphlets, banners. | 50000 | per year | 150000 |
| b) | 10 Nos. | Awareness Program for Public | 20000 | each | 200000 |
| c) | 3 Nos | Awareness Meetings for Official | 20000 | each | 60000 |
| d) | 5Nos | Awareness Meetings in School/ Institution | 20000 | each | 100000 |
| e) | 3Nos | Annual Workshop at Sub basin level | 100000 | each | 300000 |
| f) | 1 No | Annual Workshop at Region level | 200000 | | 200000 |
| g) | 2 Nos | Exposure Field Visit to Eco friendly practises | 30000 | each | 60,000 |
| h) | 1Nos | Environmental fair/ Exhibition, green awards | 60000 | each | 60000 |

| | | | | | |
|--|-------|--|------|------|------------------|
| i | LS | Preparing and Publishing Environmental Atlas for the Sub Basin for the use of Line departments /Institutions for better Management of Sub basin | LS | | 250,000 |
| j | 3Year | Environmental Related Books/Journal, Publishing Annual report for the Sub- basin | 5000 | Year | 15000 |
| k | LS | Documentation of the entire activities, hire purchase of LCD and Up gradation of Computer and Accessories, Video films and Web site development and engaging computer operater | L.S | | 100000 |
| IV.Variation in rates and unforeseen items. | | | | | 30750 |
| | | Total | | | 3,430,000 |
| Rupees THIRTY FOUR Lakhs AND THIRTY THOUSAND only | | | | | |




DESIGN AND DRAWINGS




TYPICAL SKETCH

RAISING & STRENGTHENING OF TANK BUND



TYPICAL SKETCH




RECONSTRUCTION OF SLUICES

- NOTES**
- (i) The Base MUST be made smooth & hard, duly compacted with compactors / pneumatic tampers.
 - (ii) Earth fill compaction adjoining the Barrel and Benches should be compacted by mechanical / pneumatic tampers to ensure effective compaction.
 - (iii) Earth obtained from "benching" be reused (after removal of clods (bigger than 7.5 cm), vegetation etc) in earth fill layers.

TYPICAL SKETCH

Rehabilitation of Anicut through SKIN WALL Concrete



SALIENT FEATURES

- Joints on U/S surface to be raked to 25 mm depth & surface roughened by chipping;
- Drill holes of 50 mm to be filled with 1:2 mortar and 16 mm Anchor Bars to be pushed in. The roughened surface to be kept wet for 72 hours and cement slurry (1:2.5) of 0.70 water-cement ratio be applied over the surface prior to placement of skin concrete.
- Concrete of M20 Grade is to be used with 20 mm maximum aggregate size.
- Curing is to be done for 21 days.
 - Thickness of skin concrete: 15 cm at top & 20 cm at bottom for Anicuts of height upto ± 1.50 m and 20 cm at top & 30 cm at bottom for Anicuts of height more than ± 1.50 m.