




TN- IAMWARM PROJECT

KANAL ODAI SUB BASIN


WATER RESOURCES DEPARTMENT

DETAILED PROJECT REPORT





1.1. INTRODUCTION



1.1 INTRODUCTION

1.1.1 GENERAL

Agriculture is the dominant sector in the Indian economy. Tamil Nadu, depends largely on the surface water irrigation as well as ground water irrigation. The state has used the surface and ground water potentials to the maximum limit and hence the future development and expansion depends only on the efficient and economical use of water potential and resources.

To achieve higher water use efficiency, it is necessary to improve and upgrade the existing conveyance system and also to introduce modern irrigation methods.

With the above objective, a comprehensive programme has been proposed with a Multi Disciplinary Approach.

1.1.2 Description of the GUNDAR Basin

The Gundar river takes rise from the eastern slope of Varusanadu Hills at an altitude of 1273 m near Kottaimalai of Saptur reserve forest on the eastern slopes of Western Ghats in Madurai District and runs southeast for a distance of 150 km and finally empties into Gulf of Mannar at about 6 km of south east of Sayalkudi of Ramanathapuram District. The Gundar river basin is located between latitude 9⁰ 05' N to 10⁰ 03' N and longitude 77⁰ 35' E to 78⁰ 35' E having an area of 569023 Sq.Km and is surrounded by Vaigai Basin on the South, Vaigai Basin on the West and North and Gulf of Mannar / Bay of Bengal on the east.

.This basin has been divided into nine sub-basins namely as follows;

1 Upper Gundar

2 Therkkar

3 Kanal Odai

4 Gridhumal Nadhi

5 Paralaiaru

6 Uthirakosamangaiaru

7 Palar

8 Lower gundar

9 Vembar

1.1.3 Description of the Kanal Odai Sub-Basin

The Gundar Basin has been divided into 9 sub basins and Kanal Odai is one of the sub basins. A stream Kanal Odai originates from the catchment from Mudukungualm and Allaperi Tanks in Kariapatti taluk in Virudhunagr District and joins Gundar. This stream receives the surplus of several tanks in Kariapatti, Thiruchuli taluks. Kanal Odai confluences with Gundar near Mandalamanickam Village in Kamuthi Taluk


The Kanal Odai Sub basin is located between latitude 9⁰25'00" N to 9⁰50'00" N and longitude 78⁰05'00" E to 78⁰25'00" E and is surrounded by Girudhumal Sub basin on the North and Upper gundar Sub basin on South. Kanal Odai Sub basin area is 417.57Sq.Km with a plain area. The taluks covered in the sub basin are Kariapatti, Thiruchuli, Thirumangalam, Manamadurai taluk of Virudhunagar, Madurai and Sivagangai District respectively. It receives an annual average rainfall of 796.20mm, with its major share during North-East Moonsoon. The winter water level varies from 5.75-6.25m and the summer water level varies from 6.75-7.50m.

There are **44** tanks situated within the Kanal Odai sub basin catchment area.

Apart from the resources from its own waterspread the Kanal Odai sub basin does not get any other Sources. The length of Tributary in Kanal Odai is 29KM.



1.2. HYDROLOGY



1.2.1. GENERAL

Kanal Odai is a separate river in the plain area.

1.2.2.LOCATION

The Gundar Basin has been divided into 9 sub basins and Kanal Odai is one of the sub basins. A stream Kanal Odai originates from the catchment from Mudukungualm and Allaperi Tanks in Kariapatti taluk in Virudhunagr District and joins Gundar. This stream receives the surplus of several tanks in Kariapatti, Thiruchuli taluks. Kanal Odai confluences with Gundar near Mandalamanickam Village in Kamuthi Taluk.

Kanal Odai Sub basin area is 417.57Sq.Km with a plain area. The taluks covered in the sub basin are Kariapatti, Thiruchuli, Thirumangalam, Manamadurai taluk of Virudhunagar, Madurai and Sivagangai District respectively.

1.2.3 CATCHMENT AREA OF KANAL ODAI SUB-BASIN

The Kanal Odai Sub Basin has a typical climate, owing to the extensive major catchments area in plains. Kanal Odai sub-basin enjoys the benefits of mostly North East monsoon and slightly in summer season.

1.2.4 HYDRO METEOROLOGY

The Hydro Meteorology parameters include rainfall, temperature, humidity, wind velocity, evaporation and duration of sun shine which determine the climate of the basin.

1.2.4 RAIN FALL

Average annual rainfall of gauging stations influencing this sub basin is as follows

Sl No	Name of Rain gauge Station	North East Monsoon	Summer	South west monsoon	Winter	Annual
1.	Kariapatti	307	89	232	44	673
2.	Thiruchuli	361	107	201	32	701
3	Madurai Airport	379	136	304	24	843
	AVERAGE	349	111	246	33	739

a. CLIMATE

The Kanal Odai Sub basin lies in a low rainfall belt having an annual average rainfall of 739mm. Southwest monsoon contribute 246mm , while NE monsoon contributes 349mm. This basin receives a major share of its rainfall during NE monsoon. This monsoon helps to build up storage in the tanks Non system. This basin lies on the leeward side of Western Ghats on Western sides. Southwest monsoon rainfall, though lesser that the NE monsoon rainfall, still contribute some runoff helping to buildup storage in tanks. For the measurement of Hydro meteorological parameters in the basin area, there is one weather station at Kavalur near Virudhunagar, its data is taken for the study.

b. SOIL CLASSIFICATION

In this sub basin, due to different stages, Weathering & parent material, the soil types are met with in combination of Inceptisol, Alfisol and Vertisol. More prominent type is Inceptisol.

(Change as suited to this sub-basin)

Inceptisol	Red or brown or grey soil with surface horizon more developed than sub surface. They are developing soils, moderately deep, coarse loamy to loam moderately drained to well drained	Suited for commonly grown crops with exceptions
Alfisol	The red or brown soils having accumulation of alleviated clay in sub surface horizon it well drained, poor water and nutrient holding capacity.	Annual crops with shallow roots systems cum up wells
Vertisols	Black soil	Suitable for cotton, Pulses etc

c. LAND HOLDINGS

The details of farm holdings and size classes prevalent in Palar Sub basin are given below:

Category	Size of holdings	Numbers	Percentage
Marginal	Below 1.00 Ha	18445	99
Small	1.00 – 2.00 Ha	115	0.8
Medium	2.00 – 5.00 Ha	25	0.2
Big	5.0 ha & above	--	--
Total		18585	100

Above table revealed that the marginal farmers alone accounted for 28 percent in the sub basin followed by small farmers. Developmental initiatives will be establishment in marginal and small farmers.

1.2.6 DEMOGRAPHY

Name of Sub Basin	Total No. of Blocks	Total No. of Villages	Population		
			2005	2010	2020
Kanal Odai Sub basin	4	44	33000	35000	40000

1.2.7 WATER POTENTIAL

Surface water potential : 26.43 Mcum.

Ground water yield : 52.78 Mcum

Total : **79.21 Mcum**

1.2.8 WATER DEMAND WITHOUT PROJECT

i) Domestic : 1.56 Mcum

ii) Live stock : 4.39 Mcum

iii) Industrial : 5.73 Mcum

iv) Irrigation(PWD Tanks) : 26.90 Mcum
27.44 Mcum

v)P.U.Tanks : 9.06 Mcum
9.06 Mcum

Total : **47.64 Mcum**

Mcum

WITH

1.56

4.39

5.73

48.18

1.2.9 WATER BALANCE

Surplus – 31.57 Mcum

31.03Mcum

CROPPING PATTERN

Name of the sub Basin	: Kanal odai	Fully Irrigated	:	1600.24	Ha
Nodal District	: Virudhunagar	Partially Irrigated	:	786.40	Ha
Registered Ayacut Area	3686.42 Ha.	Gap	:	1299.78	Ha
		Total Ayacut Area	:	3686.42	Ha

S.No.	Crop	Without Project				With Project				Increasing
		FI	PI	RF/G	TOTAL	FI	PI	RF/G	TOTAL	
I	Perennial crop									
1	Jasmine	4.00	0.00	0.00	4.00	8.00	0.00	0.00	8.00	4.00
2	Fodder Grass	0.00	0.00	0.00	0.00	2.00	0.00	0.00	2.00	2.00
	Total	4.00	0.00	0.00	4.00	10.00	0.00	0.00	10.00	6.00
II	Annual Crop									
1	Sugarcane	29.00	0.00	0.00	29.00	29.00	0.00	0.00	29.00	0.00
2	Banana	33.31	0.00	0.00	33.31	35.00	0.00	0.00	35.00	1.69
	Total	62.31	0.00	0.00	62.31	64.00	0.00	0.00	64.00	1.69
III	1st crop									
1. a	Paddy	1473.44	773.00	0.00	2246.44	0.00	0.00	0.00	0.00	2246.44
b	Paddy SRI	0.00	0.00	0.00	0.00	2040.52	0.00	0.00	2040.52	2040.52
2	Maize	0.00	1.00	0.00	1.00	0.00	0.00	0.00	0.00	-1.00
3	Pulses	0.00	0.00	0.00	0.00	200.00	0.00	0.00	200.00	200.00
4	Cotton	0.00	4.40	0.00	4.40	4.40	0.00	0.00	4.40	0.00
5	Cholam	0.00	8.00	0.00	8.00	0.00	0.00	0.00	0.00	-8.00
6	Tomato	8.51	0.00	0.00	8.51	13.00	0.00	0.00	13.00	4.49
7	Brinjal	8.23	0.00	0.00	8.23	24.60	0.00	0.00	24.60	16.37
8	Bhendi	11.15	0.00	0.00	11.15	189.00	0.00	0.00	189.00	177.85
9	Chillies	14.75	0.00	0.00	14.75	314.60	0.00	0.00	314.60	299.85
10	Onion	17.25	0.00	0.00	17.25	96.00	0.00	0.00	96.00	78.75
11	Bitter gourd	0.28	0.00	0.00	0.28	0.00	0.00	0.00	0.00	-0.28
12	Bottle gourd	0.32	0.00	0.00	0.32	0.00	0.00	0.00	0.00	-0.32
13	Senna	0.00	0.00	0.00	0.00	60.00	0.00	0.00	60.00	60.00
14	Fodder Cholam	0.00	0.00	0.00	0.00	63.00	0.00	0.00	63.00	63.00
15	Prosopis	0.00	0.00	707.30	707.30	0.00	0.00	607.30	607.30	-100.00

16	Fallow	0.00	0.00	592.48	592.48	0.00	0.00	0.00	0.00	-592.48
	Total	1533.93	786.40	1299.78	3620.11	3005.12	0.00	607.30	3612.42	-7.69
IV	Grand Total (I+II+III)	1600.24	786.40	1299.78	3686.42	3079.12	0.00	607.30	3686.42	0.00
	2nd crop									
1. a	Paddy	20.40	0.00	0.00	20.40	0.00	0.00	0.00	0.00	-20.40
b	Paddy SRI	0.00	0.00	0.00	0.00	60.00	0.00	0.00	60.00	60.00
2	Maize	0.00	0.00	0.00	0.00	100.00	0.00	0.00	100.00	100.00
3	Pulses	0.00	0.00	0.00	0.00	180.00	0.00	0.00	180.00	180.00
4	Pulses (Rice fallow)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
5	Groundnut	0.00	28.40	0.00	28.40	50.00	0.00	0.00	50.00	21.60
	Total	20.40	28.40	0.00	48.80	390.00	0.00	0.00	390.00	341.20
	Great Grand Total	1620.64	814.80	1299.78	3735.22	3469.12	0.00	607.30	4076.42	341.20
	Cropping Intensity				66.07%				94.11%	

1.2.11 LIVE STOCK - POPULATION

Name of Sub basin	Cattle	Buffalo	Sheep	Goats	Pigs	Dogs	Others
Kanal Odai	13234	3709	18575	18220	1308	1985	38
Requirement	0.531	0.203	0.136	0.133	0.019	0.011	0.00

CROP WATER REQUIREMENT (WITHOUT PROJECT)

SI.No.	Name of Crop Ist Crop	Area in Ha	Crop water requirement		Irrigation requirement in Mcum/Ha @ 53% efficiency
			mm	Mcum/Ha	
1	Paddy	2231.44	601	13.41	25.30
2	Cholam	8.00	290	0.02	0.04
3	Maize	1.00	290	0.003	0.006
4	Chillies	11.75	656	0.08	0.15
5	Cotton	4.40	486	0.021	0.04
	Vegetable				
6	Bhendi	13.15	434	0.057	0.11
7	Brinjal	7.23	434	0.31	0.06
8	Tomato	8.51	434	0.04	0.07

9	Onion	17.25	434	0.07	0.13
10	Bitter Gourd	0.28	434	0.001	0.002
11	Bottle Gourd	0.32	434	0.001	0.002
12	Sugarcane	29.00	845	0.25	0.46
13	Banana	30.31	873	0.26	0.50
14	Flower	4.00	408	0.02	0.03
	Sub Total	2366.64			
15	Fallow / Gap	612.48			
16	Prosopis	707.30			
17	Total Ayacut	3686.42			
	Ind crop	NIL			
Total Requirement Without Project					26.90mcum

CROP WATER REQUIREMENT (WITH PROJECT)

Ist CROP

Sl. No.	Name of Crop	Area in Ha	Crop water requirement		Irrigation requirement in Mcum/ Ha @ 60 % efficiency			Total Mcum
			mm	Mcum/Ha	At source n=0.6	Dripp n=0.80	Sprinkler n=0.70	
1	Paddy SRI	1797.50	601	10.80	18.00			18.00
2	Pulses(Blackgram)	210.00	284	0.60	0.99			0.99
3	Fodder Cholan	63.00	290	0.182	0.30			0.30
4	Chillies	308.60	656	2.02	3.37			3.37
5	Vegetable							
	Bhendi	197.00	434	0.85	1.41			1.41
	Brinjal	23.60	434	0.10	0.17			0.17
	Tomato	11.51	434	0.050	0.16			0.16
	Onion	96.00	434	0.42	0.70			0.70
	Senna(Cholan)	60.00	290	0.17	0.29			0.29
6	Sugarcane	29.00	845	0.24	0.41			0.41
7	Banana	30.00	873	0.26	0.44			0.44
TOTAL								26.24

Total Requirement with Project : 26.24Mcum.

For IInd CROP

Sl. No.	Name of Crop	Area in Ha	Crop water requirement		Irrigation requirement in Mcum/ Ha @ 60 % efficiency			Total Mcum
			mm	Mcum/Ha	At source n=0.6	Dripp n=0.80	Sprinkler n=0.70	
1	Maize	100.00	290	0.29	0.48			0.48
2	Pulses	150.00	284	0.43	0.72			0.72
TOTAL								1.20

Grand Total (I-Crop + II-Crop + III-Crop) = 26.24+1.20= 27.44Mcum

1.2.15 WATER DEMAND WITH PROJECT = 26.90 MCum

1.2.15 WATER DEMAND WITHOUT PROJECT = 27.44 Mcum

1.2.7 WATER POTENTIAL

Surface water potential : 26.43 Mcum.

Ground water yield : 52.78 Mcum

Total : 79.21 Mcum

1.2.8 WATER DEMAND WITHOUT PROJECT PROJECT

i) Domestic : 1.56 Mcum

ii) Live stock : 4.39 Mcum

iii) Industrial : 5.73 Mcum

iv) Irrigation(PWD Tanks) : 26.90 Mcum
Mcum

v)P.U.Tanks : 9.06 Mcum
Mcum

Total 47.64 Mcum

WITH

1.56 Mcum

4.39 Mcum

5.73 Mcum

27.44

9.06

48.18 Mcum

1.2.9 WATER BALANCE

Surplus - 31.57 Mcum

31.03Mcum



1.3. HYDRAULICS OF THE COMPONENTS

1.3.2.System Tanks- Nil

1.3.3. Non System Tanks

Sl.No.	Name of Tank	Ayacut in Ha	Capacity	Catchment area	water spread area	FTL	MWL	No of Sluice	No of Weir	Length of weir	Length of bund	Village benefitted
1	4	5	6	7	8	9	10	11	12	13	14	15
	Madurai South											
1	Nalur Periyakulam	117.02	32.270	14.880	0.967	121.550	121.550	4	1	37.79	1560	Nallur
2	Cholankurini	55.85	6.640	3.391	0.584	130.300	130.300	3	1	34.43	1530	Cholankurini
	Manamadurai											
3	Pudukottai	42.69	27.08	9.09	4.19	15.83	16.43	4	2	42.37	1250	Pudukottai
4	Mukkudi	82.57	36.8	1.2	7.35	15.86	14.16	3	1	59.47	2438	Mukkudi
5	Kanjirankulam	56.05	9.5	1.15	3.93	14.92	15.52	4	1	29.27	1829	Kanjirankulam
6	Sengulam	59.44	10.13	12.05	4.75	12.00	12.60	3	1	50.59	1463	Sengulam
	Kariapatty											
7	Allalaperi	234.09	30.31	74.46	11.33	15.240	15.845	12	2	61.00	3962	Allalaperi
8	Anmaiperukki	45.48	15.34	26.92	4.50	14.020	14.620	3	2	55.80	2314	Anmaiperukki
9	Pappanam	149.40	60.00	3.57	3.00	17.680	18.280	2	3	100.10	1311	Pappanam
10	Pallavarendal	68.17	4.87	1.81	2.92	14.020	14.620	2	1	18.90	1707	Pallavarendal
11	Mustakurichi	133.72	10.32	12.16	0.33	98.270	98.870	2	1	27.90	1320	Mustakurichi
12	Melakallankulam	67.17	0.17	2.88	0.29	105.100	105.550	4	1	24.22	1890	Melakallankulam
13	Thimmapuram	68.37	29.74	4.507	0.64	100.045	100.645	3	1	15.30	2756	Thimmapuram

14	V. Nangoor	69.15	34.69	23.44	1.04	92.270	92.830	3	2	59.50	3200	V. Nangoor
15	T. Veppankulam	44.38	12.26	10.36	4.60	14.020	14.630	2	1	35.00	1067	T. Veppankulam
16	M. Iluppaikulam	43.77	13.25	19.310	3.92	15.240	15.695	3	2	46.00	2134	Iluppaikulam
17	Mudukkankulam	186.60	38.03	60.06	12.01	30.480	31.090	5	3	119.00	3018	Mudukkankulam
18	S. Maraikulam	54.63	11.37	3.1	--	14.175	14.775	--	1	27.40	--	Maraikulam
19	Karungulam	71.11	8.27	3.29	3.84	15.085	15.695	3	1	26.50	1402	Karungulam
20	Sooranur	61.75	1.87	17.86	1.36	15.085	15.695	5	2	43.60	2865	Sooranur
21	Koovarkulam	41.85	11.36	12.69	4.70	14.935	15.535	4	1	33.50	2103	Koovarkulam
22	Overkulam	52.17	7.72	5.86	3.31	14.935	15.535	3	2	64.60	2103	Overkulam
23	Esalimadai	66.54	22.10	22.78	8.32	15.240	15.840	3	1	24.40	3249	Esalimadai
24	Melakanchirankulam	41.84	14.95	5.17	5.24	14.330	14.930	4	1	19.80	1981	Melakanchirankulam
25	Thamaraikulam	62.46	11.39	1.5	5.10	12.340	12.940	2	1	18.00	1798	Thamaraikulam
26	K. Alangulam	68.47	11.77	18.13	3.34	96.800	97.485	3	1	22.90	1780	K. Alangulam
27	Thulukkankulam	50.12	--	2.87	--	14.780	15.240	--	--	--	1000	Thulukkankulam
	Thiruchuli											
28	Sennilaikudi	178.76	42.47		2.25			8	2	57.83	5548	Sennilaikudi
29	Kokkulam	53.73	11.09		4.20			1	1	18.29	1890	Kokkulam
30	Vidathakulam	65.25	15.39	42.70	5.77	55.00	57.00	1	2	70.71	2256	Vidathakulam
31	Ambaneri	95.46	32.00	13.19	2.02	14.325	14.925	4	--	--	4481	Ambaneri



1.4 Participatory Irrigation Management (PIM)

Salient Features of Implementation of PIM in Kanal Odai Sub-basin

1) **The Sub-basin:** This is one of the nine sub-basins of the Gundar River Basin. Totally 44 irrigation tanks are under the control of Water Resources Department (WRD) of Public Works Department (PWD) in this sub-basin. The list of Tanks covered with more details are furnished in the **Annexure – 1**. These **44** tanks are located within the sub-basin's hydraulic boundary spread over 44 villages of Kariapatti, Thiruchuli, Thirumangalam, Manamadurai taluk of Virudhunagar, Madurai and Sivagangai District respectively. Mudulathur and kadaladi of Ramanathapuram District. **The total Command area under these 44 tanks works out to 3686.42ha. (Annexure 1)**

2) **Command area:**

i. Under Non-system tanks (44 tanks)	3686.42ha
Total (44) Tanks	3686.42ha

3) **An assessment of number of WUAs.**

i) Associations proposed to be formed under IAMWARM Project covering 44 tanks and villages only	24 Nos (3686.42 ha)
--	---------------------

4) An account of "Awareness creation".

Activities undertaken and "Walkthrough Surveys" carried out:

- i) There are 44 tanks in the sub-basin spread over 44 villages.
- ii) As detailed out in Annexure – 01. All these villages were visited by the WRD officials and awareness about various activities, contemplated under IAMWARM project has been created.

- iii) Details of villages covered, walkthrough surveys conducted, farmers attended, list of works suggested by the farmers, list of works analysed and finalized by WRD officials, are all furnished in the Annexure – 02.

- 5) Schedule for completion of delineation and preparation for WUA documents, comprising of:
 - i) Form – I : Details to be notified by District Collectors (End of March – 09)
 - ii) Form – II: WUA document to be notified by District Collectors (End of April – 09)
 - iii) Completion of preparatory works for the conduct of Elections for WUAs (End of May – 09)

- 6) Schedule for Conduct of Elections in the sub-basin for farming Management committees will be completed by end of Jan 2010.

- 7) Initiating and completing the process of publishing EOI to hire Support Organisation at sub-basin level (End of June 2009)

- 8) Providing Request for Proposals (RFPs) to all the short listed agencies, and obtaining Technical and Cost Proposals (Middle of August, 2009)

- 9) Selection and deployment of Support Organisation to the sub-basin (End of May, 2009)

- 10) Appointment and the Role of Competent Authorities:
 - i) Section 26 of the Tamil Nadu Farmers’ Management of Irrigation Systems (TNFMIS) Act provides for the appoint of “Competent Authorities” to assist the respective farmers organizations (WUA, Distributory Committee and Project Committee), in the implementation and execution of all decisions taken by such farmers organization. Similarly, every farmer’s organization shall extend such co-option or assistance, as may be required by the Competent Authority, for carrying out all the tasks related to implementation of TNFMIS Act.

 - ii) It is proposed to form 24 WUAs only under IAMWARM Project to cover a command area of 3686.42 ha.

 - iii) Appointment of Competent Authorities for the WUAs proposed to be formed under IAMWARM project is based on the “WRO Section officer wise” distribution as indicated below.
Name of the WRO Sub Division

Officers working in the

Kanal Odai Sub-basin:

a. Assistant Executive Engineer; W.R.O; P.W.D. Gundar Basin Sub Division

Thirumangalam -----WUA's-----KO 1-2

Kariapatti -----WUA's-----KO 3-11

Thiruchuli -----WUA's-----KO 12-20

Manamadurai -----WUA's-----KO 21-24

.List of Competent Authorities:

a. Section Officer, WRD, Irrigation Section, Gundar Basin, Madurai.	WUA's KO-1-2
b. Section Officer, WRD, Irrigation Section, Gundar Basin, Kariapatti(I&II).	WUA's KO -3-11
c. Section Officer, WRD, Irrigation Section, Gundar Basin, Kariapatti(II) & Kallikudi Secto.	WUA's KO -12-20
d. Section Officer, WRD, Irrigation Section, (II) Lower Gundar Basin, Sivagangai..	WUA's KO-21-24

11) Involvement of farmers in the preparation "Scheme Modernisation Plans".

- i) Based on the outcome of the "Awareness Creation Programme" and Walkthrough survey carried out with the involvement of farmers, a list of tasks proposed to be taken up for "Modernization" under IAMWARM project was discussed with No. of farmers from 44 villages and the tasks was also prepared and exhibited in the Notice Board of the Village Administrative Officers Office and Panchayat Office.

- ii) During the meeting, the farmers present were also informed that soon after finalization of contract for carrying out “Modernization of Irrigation Systems” a “Notice Board” with the details about the nature of works, its cost, period of contract and Name of the contractor will all be fixed at the site of the work, as well as in the Panchayath Office, for information of the farmers. They have also been informed that they are free to supervise the work by the contractor and any lapse in the quality of work may be reported to the field officers of WRD, as well as the Executive Engineer of WRD, who has been designated as the Nodal Officer for the sub-basin concerned.
- iii) The field officers of WRD have all been informed about the problems in handing over the operation and maintenance responsibilities to the farmers concerned, if the tasks as desired by them are not included in the modernization of the system and also in case some of the tasks already planned are not implanted due to some reasons or other.
- iv) The WRD officers were also informed that they are personally responsible for handing over the irrigation systems after completing the tasks related to modernization of Irrigation systems.

12) Current status of Recovery of water charges:

- i) An enquiry conducted with the “Village Administrative Officers” (VAO’s) of randomly selected villages (15 numbers out of 89 villages), the normal water charges recovery as informed by the VAO, works out to 50-60% only, about the expected percentage of 80-90%.
- ii) With the proposal to form new WUA’s under IAMWARM in Kanal Odai Sub-basin”, the Managing Committee **will be trained** to take up the responsibility of improving the **Water charges recovery percentage**. These will be followed up, after completing the modernization tasks and handing over of the O & M responsibilities to WUAs.

13) “Capacity Building” of the WUA farmers:

- i) The “Support Organisation Group” will prepare “Training Modules” required for **building the capacity** of the WUA farmers, based on a “Training Needs” Analysis. They will also organize various “Capacity building” programmes at **suitable locations** within the sub-basin command area, to benefit the farmers of the WUA’s in the sub-basin.
- ii) The “Support Organisation” will also arrange for organizing the “**Study Tours**” **both within and outside the state** to enhance their knowledge

and experiences which will help them **to improve the crop productivity** and there by the farmer's income.

- iii) The Support Organisation will also conduct necessary “awareness Programme” and impart training to educate the farmers of the WUA's in all aspects of the TNFMIS Act, TNFMS Rules and Election procedures for constituting the “Managing Committees” of the WUA's.

14)The “Competent Authorities” appointed for the **sub-basin** will also be trained to effectively to interact with WUA farmers and maintain good rapport and relationship with the farming community in the sub-basin.

DETAILS OF WUAs PROPOSED / EXISTING IN KANAL ODAI SUB-BASIN				
Sl. No.	WUA No.	Tank & villages it covers	Name of the WUA	Ayacut Area in Ha
Existing WUAs				
			NIL	
Proposed WUAs				
1	KO-1	Cholankurini	Cholankurini Water Users Association	55.85
2	KO-2	Nalur Periyakulam	Nallur Water Users Association	117.02
3	KO-3	K. Alangulam & Melakallankulam	K. Alangulam & Melakallankulam Water Users Association	132.62.5
4	KO-4	Mudukkangulam & Karungulam	Mudukkangulam & Karungulam Water Users Association	250.91.0
5	KO-5	Allalaperi & Melakanjirangulam	Allalaperi & Melakanjirangulam Water Users Association	269.14.00
6	KO-6	Mustakurichi & Pallavarendal	Allalaperi & Melakanjirangulam Water Users Association	167.49.5
7	KO-7	Thimmapuram	Thimmapuram Water Users Association	65.34.0
8	KO-8	Thulukangulam, S. Maraikulam, Sooranur, Koovarkulam & overkulam	Thulukangulam, S. Maraikulam, Sooranur, Koovarkulam & overkulam Water Users Association	267.23.9

9	KO-9	V. Nangoor, T. Veppangulam & M. Illuppaikulam	V. Nangoor, T. Veppangulam & M. Illuppaikulam Water Users Association	152.36.5
10	KO-10	Thamaraikulam & Esalimadai	Thamaraikulam & Esalimadai Water Users Association	127.59.5
11	KO-11	Pappanam & Anmaiperukki	Pappanam & Anmaiperukki Water Users Association	185.53.0
12	KO-12	Anaikulam	Anaikulam Water Users Association	534.86
13	KO-13	Vidathakulam, Mithilaikulam & Akathakulam	Vidathakulam, Mithilaikulam & Akathakulam Water Users Association	162.72
14	KO-14	Ambaneri, Kokkulam & Sethupuram	Ambaneri, Kokkulam & Sethupuram Water Users Association	183.26.0
15	KO-15	Sennilaikudi	Sennilaikudi Water Users Association	248.78.5
16	KO-16	Kuraiyavasithan, Nallukurichi, sullangudi & Alangulam	Kuraiyavasithan, Nallukurichi, sullangudi & Alangulam Water Users Association	238.37.0
17	KO-17	Vempangudi	Vempangudi Water Users Association	43.75.0
18	KO-18	Pulvoikarai & Kottakarai	Pulvoikarai & Kottakarai Water Users Association	153.09.0
19	KO-19	Kalathur	Kalathur Water Users Association	46.16.0
20	KO-20	A. Mukkulam	A. Mukkulam Water Users Association	46.59.0
21	KO-21	Pudukottai	Pudukotta Water Users Association	42.69
22	KO-22	Mukkudui	Mukkudui Water Users Association	82.57
23	KO-23	Kanjanrankulam	Kanjanrankulam Water Users Association	56.05
24	KO-24	Sengukulam	Sengukulam Water Users Association	59.44
		TOTAL		3686.42

***KO** – Kanal Odai sub basin Non system tank

Annexure –1

An Assessment of Command Area and WUAs under the Control of WRO of PWD in “KANAL ODAI Sub – basin”.

Sl No.	Name of Irrigation Systems and Tanks	Command area in (ha)	Location of the Command Area			Coverage of Command Area under Different project (ha)		Status of Formation of WUAs in the sub basin	
			Village	Taluk	District	WRCP and Others	IAM WARM	Formed under WRCP (Code)	To be formed under IAMWARM (Code)

Non –system Tanks									
1	Nalur Periyakulam	117.02	Nallur	Madurai South	MADURAI	----	----	----	To be formed under IAMWARM
2	Cholankurini	55.85	Cholankurini			----	----	----	--do--
3	Pudukottai	42.69	Pudukottai	Manamadurai	SIVAGANGAI	----	----	----	--do--
4	Mukkudi	82.57	Mukkudi			----	----	----	--do--
5	Kanjirankulam	56.05	Kanjirankulam			----	----	----	--do--
6	Sengulam	59.44	Sengulam			----	----	----	--do--
7	Allalaperi	234.09	Allalaperi	K a r i r i t t i	VIRUDHUNAGAR				--do--
8	Anmaiperukki	45.48	Anmaiperukki			----	----	----	--do--
9	Pappanam	149.40	Pappanam			----	----	----	--do--
10	Pallavarendal	68.17	Pallavarendal			----	----	----	--do--
11	Mustakurichi	133.72	Mustakurichi			----	----	----	--do--
12	Melakallankulam	67.17	Melakallankulam			----	----	----	--do--
13	Thimmapuram	68.37	Thimmapuram			----	----	----	--do--
14	V. Nangoor	69.15	V. Nangoor			----	----	----	--do--
15	T. Veppankulam	44.38	T. Veppankulam			----	----	----	--do--
16	M. Iluppaikulam	43.77	Iluppaikulam			----	----	----	--do--
17	Mudukkankulam	186.60	Mudukkankulam			----	----	----	--do--
18	S. Maraikulam	54.63	Maraikulam			----	----	----	--do--
19	Karungulam	71.11	Karungulam			----	----	----	--do--
20	Sooranur	61.75	Sooranur			----	----	----	--do--
21	Koovarkulam	41.85	Koovarkulam			----	----	----	--do--
22	Overkulam	52.17	Overkulam			----	----	----	--do--
23	Esalimadai	66.54	Esalimadai			----	----	----	--do--
24	Melakanchirankulam	41.84	Melakanchirankulam			----	----	----	--do--
25	Thamaraikulam	62.46	Thamaraikulam			----	----	----	--do--
26	K. Alangulam	68.47	K. Alangulam			----	----	----	--do--
27	Thulukkankulam	50.12	Thulukkankulam						
28	Sennilaikudi	178.76	Sennilaikudi	THE	U	----	----	----	--do--

29	Kokkulam	53.73	Kokkulam	h i r u c h u l i	----	----	----	--do--
30	Vidathakulam	65.25	Vidathakulam		----	----	----	--do--
31	Ambaneri	95.46	Ambaneri		----	----	----	--do--
32	Mithilaikulam	54.38	Mithilaikulam		----	----	----	--do--
33	Sethupuram	44.07	Sethupuram		----	----	----	--do--
34	Anaikulam	534.86	Anaikulam		----	----	----	--do--
35	Agathakulam	43.09	Agathakulam		----	----	----	--do--
36	Kurayara vasithan	63.05	Kurayara vasithan		----	----	----	--do--
37	Nallukurichi	78.10	Nallukurichi		----	----	----	--do--
38	Sullankudi	52.02	Sullakudi		----	----	----	--do--
39	Vembankudi	43.75	Vembankudi		----	----	----	--do--
40	V. Alangulam	45.20	Alangulam		----	----	----	--do--
41	A.Mukkulam	40.59	V. Kidakulam		----	----	----	--do--
42	Kalathur	46.16	Kalathur		----	----	----	--do--
43	Pulvaikarai	63.21	Pulvaikarai		----	----	----	--do--
44	Kottakarai	89.88	K. Nedungulam		----	----	----	--do--
	TOTAL	3686.4						

Annexure-2

Details of "Awareness Creation Activities and Walk Through Surveys"

Name of the Sub Basin:Kanal Odai

Sl.NO	Date of Visit	Names if the Villages Visited	Awareness Programme(No. of Farmers attended) (Prepare the list of farmers with ackonolwdgement sperately and attach)	Walk Through Survey(No. of Farmers Participated) (Prepare the list of farmers with ackonolwdgement seperately and attach)	Remarks
1	2	3	4	5	6
1	26.11.08	Koovarkulam	9Nos	9Nos	
2	26.11.08	Sooranur	11Nos	11Nos	
3	26.11.08	ovarkulam	9Nos	9Nos	
4	2.12.08	Esalimadai	10Nos	10Nos	
5	2.12.08	Thamaraikulam	12Nos	12Nos	
6	2.12.08	Thulukankulam	11Nos	11Nos	
7	2.12.08	Vidathakulam	8Nos	8Nos	
8	2.12.08	Mithilaikulam	8Nos	8Nos	
9	2.12.08	Kokkulam	12Nos	12Nos	
10	3.12.08	Mustakuruchi	5Nos	5Nos	
11	11.12.08	A. Mukkulam	6Nos	6Nos	
12	18.12.08	Anaikulam	10Nos	10Nos	
13	18.12.08	Sethupuram	9Nos	9Nos	
14	18.12.08	Mudukkankulam	18Nos	18Nos	
15	18.12.08	M.Illuppaikulam	5Nos	5Nos	
16	18.12.08	V.Nangoor	14Nos	14Nos	
17	23.12.08	Pulvoikkarai	8Nos	8Nos	
18	23.12.08	Kalathur	4Nos	4Nos	
19	18.1.09	Cholanguruni	5Nos	5Nos	
20	27.1.09	Vembankudi	4Nos	4Nos	
21	27.1.09	Kurayaravasithan	5Nos	5Nos	
22	27.1.09	Sullankudi	11Nos	11Nos	
23	27.1.09	Nallukurichi	8Nos	8Nos	
24	27.1.09	V.Alangulam	6Nos	6Nos	
25	27.1.09	Akathakulam	3Nos	3Nos	

26	27.1.09	Ambaneri	5Nos	5Nos	
27	27.1.09	Sennilaikudi	10Nos	10Nos	
28	28.1.09	Pappanam	8Nos	8Nos	
29	28.1.09	T.Veppankulam	12Nos	12Nos	
30	28.1.09	S. Maraikulam	7Nos	7Nos	
31	28.1.09	Karunkulam	4Nos	4Nos	
32	28.1.09	Anmaiperukki	3Nos	3Nos	
33	28.1.09	Thimmapuram	10Nos	10Nos	
34	28.1.09	K.Alankulam	5Nos	5Nos	
35	28.1.09	Melakallankulam	8Nos	8Nos	
36	28.1.09	Pallavarendal	4Nos	4Nos	
37	18.2.09	Kottakarai	7Nos	7Nos	

Annexure-3

Details of Modernisation works as suggested by the Farmers and as finalised by the Officials of WRO

Name of the Sub Basin:Kanal Odai

S.No	Date of Visit	Names if the Villages Visited	Outcome of wald through survey and discussions with farmers	
			Works suggested by Farmers	Works finalized by WRO Officials
1	2	3	4	5
1	26.11.08	Koovarkulam	Farmers requested to reconstruct the retaining walls in weaker portion if tank bund, to desilt the tank, repairs to sluices,and fixing shutters.So that can use water at the end of crop period without any deficit.	All Works are fulfilled
2	26.11.08	Sooranur	Farmers requested to desilt the tank, construction of retaining walls in weater portion of tank bund, repairs to second and third sluices, Demarking and fixing boundary stones, and construction of field bothies.So that can use water at the end of crop period without any deficit.	All Works are fulfilled
3	26.11.08	ovarkulam	Farmers requested to desilt the tank, fromL.S .0mto850m,construction of Retaining wall near second Sluice,Construction of Leading Channel for sluices, Repairs to weir. So that can use water at the end of crop period without any deficit.	All Works are fulfilled
4	18.12.08	V.Nangoor	Farmers requested to reconstruction of first Sluice,Providing S.G.Shutters,Reconstruction of Weir.so that can use water at the end of crop peiod without any deficit.	All Works are fulfilled
5	2.12.08	Esalimadai	Farmers requested to reconstruction of all Sluices,to Desilt the tank and construction of Retaining walls .So that can use water at the end of crop period without any deficit.	All Works are fulfilled
6	2.12.08	Thamaraikulam	Farmers requested to Desilt the tank,Repairs to all Sluices and construction of Leading Channels,So that can use water at the end of crop period without any deficit.	All Works are fulfilled
7	2.12.08	Thulukankulam	Farmers requested to Reconstruct the two Sluices,construction of Retaining Wall near four Sluice and to Desilt the tank.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled

8	2.12.08	Vidathakulam	Farmers requested to Desilt the tank and construction of Retaining Wall on both side of Sluice.so that they can use water at the end of crop period without any deficit.	All Works are fulfilled
9	2.12.08	Mithilaikulam	Farmers requested to Desilt the tank and construction of two Sluices.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
10	2.12.08	Kokkulam	Farmers requested to Desilt the tank,Reconstruction of Sluices,construction of Retaining wall on both side of sluice and desilt the supply channel.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
11	3.12.08	Mustakuruchi	Farmers requested to Desilt the tank,Repair to Sluicesand Construction of Sluice Leading Channels and also construction of Retaining walls in weaker portion of bund .So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
12	11.12.08	A. Mukkulam	Farmers requested to improve the tank bund,Reconstruction of 4 sluices, repairs to weir. So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
13	18.12.08	Anaikulam	Farmers requested to Desilt the tank,Reconstruction of Sluice number seven and Repairs to sluice number three, repairs to weir, construction of retaining wall on both sides of sluice number seven.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
14	18.12.08	Sethupuram	Farmers requested to Desilt the tank,Repair to Sluice and weir.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
15	18.12.08	Mudukkankulam	Farmers requested to,Reconstruction of Sluice number one and two,construction of Leading Channel for sluice number five,repair to sluice three and four construction of retaining wall from sluice number three and five and also reconstruction of surplus escape.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
16	18.12.08	M.Illuppaikulam	Farmers requested to Reconstruction of Sluice number two and construction of retaining wall from sluice one to two.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
17	23.12.08	Pulvoikkarai	Farmers requested to reconstruction of first weir, reconstruction of 4 Nos. of sluices tank bund improvements, Construction of retaining wall near lind weir.So that can use water at the end of crop period without any deficit.	All Works are fulfilled

18	23.12.08	Kalathur	Farmers requested to reconstruction of sluice 3 Nos, reconstruction of surplus weir, tank bund improvements. So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
19	18.1.09	Cholanguruni	Farmers requested to Repairs the two sluice & weir,desilt the tank,strengthening the tank bund desilt the supply channel.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
20	27.1.09	Vembankudi	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No. 1 & 2 and to fix shutters for weir .So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
21	27.1.09	Kurayaravasithan	Farmers requested to desilt the tank,Reconstrucstion of Sluices No. 3&4, Repairs to sluices 1,2&5, to fix shutters for weir.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
22	27.1.09	Sullankudi	Farmers requested to desilt the tank,Reconstrucstion of Sluices No. 3, construction of retaining wall near 3rd sluice, repairs to weir. So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
23	27.1.09	Nallukurichi	Farmers requested to desilt the tank,Reconstrucstion of Sluices 4Nos, Repairs to weir, to desilt the supply channel from Nallukurichi anicut. So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
24	27.1.09	V.Alangulam	Farmers requested to Desilt the tank,Reconstrucstion of 3 Sluices .So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
25	27.1.09	Akathakulam	Farmers requested to Desilt the tank,Construction of leading channel for 2 sluices.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
26	27.1.09	Ambaneri	Farmers requested to Desilt the tank,Reconstrucstion of Sluice 3,4 & 5,Repair to weir , So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
27	27.1.09	Sennilaikudi	Farmers requested to Desilt the tank in right flank,Construcstion of sand vent, retaining wall on bothsides of sand vent, Repairs to weir.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
28	28.1.09	Pappanam	Farmers requested to Desilt the tank,Reconstrucstion of Sluices 2 &4, Repairs to sluice No.1,Repairs to weir and to desilt the supply channel.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled

29	28.1.09	T.Veppankulam	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No.2,Repair to weir to desilt supply channel entirely.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
30	28.1.09	S. Maraikulam	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No.3& 4, Repair to Sluice No.2,Repair to weir So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
31	28.1.09	Karunkulam	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No.1,Repair to Sluice No.2,Repair to weir..So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
32	28.1.09	Anmaiperukki	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No.2,Repair to 2 Sluices. So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
33	28.1.09	Thimmapuram	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No.1, Construction of leading channel for sluice no.2 ,Repair to weir, Construcstion of retaining wall near weir.So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
34	28.1.09	K.Alankulam	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No 2 & 3,Construcstion of retaining wall near sluice no.2 and3. So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
35	28.1.09	Melakallankulam	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No 2 & 4,Construcstion of retaining wall . So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
36	28.1.09	Pallavarendal	Farmers requested to Desilt the tank,Repairs to sluice 2 Nos. Construction of leading channel and to fix shuttrs,Construcstion of retaining wall near sluices, repairs to weir . So that they can use water at the end of crop period without any deficit.	All Works are fulfilled
37	18.2.09	Kottakarai	Farmers requested to Desilt the tank,Repairs to sluice two Nos.,Reconstrucstion of two Sluice,Repair to one Weir . So that they can use water at the end of crop period without any deficit.	All Works are fulfilled

STATEMENT SHOWING DETAILS OF WALK THROUGH SURVEY CONDUCTED IN KANAL ODAI SUB BASIN

S.No	Date of walk through survey	Location	Taluk	Farmers request	Technical solution	Proposal in the plan
1	2	3	4	5	6	7
1	26.11.08	Koovarkulam	Kariapatti	Farmers requested to reconstruct the retaining walls in weaker portion if tank bund, to desilt the tank, repairs to sluices,and fixing shutters.So that can use water at the end of crop period without any deficit.	Yes. Problem mentioned by the farmers are correct.Repairs to sluices,desilting the tank and construction of retaining wall may be carried out.	It is proposed to repairs to all sluices, fixing shutters and desilting the tank.
2	26.11.08	Sooranur	Kariapatti	Farmers requested to desilt the tank, construction of retaining walls in weater portion of tank bund, repairs to second and third sluices, Demarking and fixing boundary stones, and construction of field bothies.So that can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are correct.Repairs to two Sluices,Construction of retaining wall.Desilting the tank and Demarking and fixing Boundary Stones may be carried out.	It is proposed to proposed to repairs to second and third Sluices,construction of Retaining Walls in weaker portion of bund, Desilting the tank and demarking and fixing Boundary stones.
3	26.11.08	ovarkulam	Kariapatti	Farmers requested to desilt the tank, from L.S .0mto850m,construction of Retaining wall near second Sluice,Construction of Leading Channel for sluices, Repairs to weir. So that can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are correct. Desilt the tank from L.S. 0mto850m,construction of retaining Wall near Second Sluice, construction of leading Channel for Sluices,repairs to weir may be carried out.	It is proposed to Desilt the tank,construction of retaining wall,leading channel to sluices, repairs to weir.
4	2.12.08	V.Nangoor	Kariapatti	Farmers requested to reconstruction of first Sluice,Providing S.G.Shutters,Reconstruction of Weir.so that can use water at the end of crop peiod without any	Yes.Problem mentioned by the farmers are correct.Reconstruction of first Sluice,Construction of Leading Channels fixing Shutters for Sluice Numbers two,three and four may be carried out.	It is proposed to Reconstruction of first Sluice,Construction of Leading Channels fixing Shutters for Sluice Numbers two,three and four may be

				deficit.		carried out.
5	2.12.08	Esalimadai	Kariapatti	Farmers requested to reconstruction of all Sluices,to Desilt the tank and construction of Retaining walls .So that can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are correct.Reconstruction of all Sluices,to Desilt the tank and construction of retaining wall may be carried out.	It is proposed to Reconstruction of all Sluices,to Desilt the tank and construction of retaining wall may be carried out.
6	2.12.08	Thamaraikulam	Kariapatti	Farmers requested to Desilt the tank,Repairs to all Sluices and construction of Leading Channels,So that can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are correct.Desilt the tank,Repairs to all Sluices and construction of Leading Channel may be carried out.	It is proposed to Desilt the tank,Repairs to all Sluices and construction of Leading Channel may be carried out.
7	2.12.08	Thulukankulam	Kariapatti	Farmers requested to Reconstruct the two Sluices,construction of Retaining Wall near four Sluice and to Desilt the tank.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are correct.Reconstruction of Sluice one and three construction of Retaining wall near fourth Sluices and to desilt the tank may be carried out.	It is proposed to reconstruction of two Sluices,construction of retaining wall and desilting the tank.
8	2.12.08	Vidathakulam	Thiruchuli	Farmers requested to Desilt the tank and construction of Retaining Wall on both side of Sluice.so that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are correct.Desilting the tank,construction of Retaining wall on both side of Sluice may be carried out.	It is proposed to Desilting the tank and Construction of Retaining wall.
9	2.12.08	Mithilaikulam	Thiruchuli	Farmers requested to Desilt the tank and construction of two Sluices.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilting the tank,Reconstruction of two Sluices may be carried out.	It is proposed to Desilting the tank and Reconstruction of two Sluices.

10	2.12.08	Kokkulam	Thiruchuli	Farmers requested to Desilt the tank,Reconstrucstion of Sluices,construcstion of Retaining wall on both side of sluice and desilt the supply channel.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilting the tank and supply channel,Reconstruction of Sluice and construcstion of retaining wall may be carried out.	It is proposed to Desilting the tank and Reconstruction of Sluices and construcstion of Retaining wall.
11	3.12.08	Mustakuruchi	Kariapatti	Farmers requested to Desilt the tank,Repair to Sluicesand Construcstion of Sluice Leading Channels and also construcstion of Retaining walls in weaker portion of bund .So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct. Desilt the tank,Repair to Sluicesand Construcstion of Sluice Leading Channels and also construcstion of Retaining walls in weaker portion of bund may be carried out.	It is proposed to Desilt the tank,Repair to Sluicesand Construcstion of Sluice Leading Channels and also construcstion of Retaining walls in weaker portion of bund.
12	11.12.08	A. Mukkulam	Thiruchuli	Farmers requested to improve the tank bund,Reconstruction of 4 sluices, repairs to weir. So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Standards the tank bund,Reconstruction of 4 sluices ,repairs to weir may be carried out.	It is proposed to improve the tank bund,Reconstruction of 4 sluices ,repairs to weir
13	18.12.08	Anaikulam	Thiruchuli	Farmers requested to Desilt the tank,Reconstrucstion of Sluice number secen and Repairs to sluice number three, repairs to weir, construcstion of retaining wall on both sides of sluice number seven.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluice number secen and Repairs to sluice number three, repairs to weir, construcstion of retaining wall on both sides of sluice number seven may be carried out.	It is proposed to Desilt the tank,Reconstrucstion of Sluice number secen and Repairs to sluice number three, repairs to weir, construcstion of retaining wall on both sides of sluice number seven.
14	18.12.08	Sethupuram	Thiruchuli	Farmers requested to Desilt the tank,Repair to Sluice and weir.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Repair to Sluice and weir may be carried out.	It is proposed to Desilt the tank,Repair to Sluice and weir.

15	18.12.08	Mudukkankulam	Kariapatti	Farmers requested to,Reconstrucstion of Sluice number one and two,construcstion of Leading Channel for sluice number five,repair to sluice three and four construction of retaining wall from sluice number three and five and also reconstruction of surplus escape.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluice number one,two,three and four repairs to weir may be carried out.	It is proposed to Desilt the tank,Reconstrucstion of Sluice number one,two,three and four repairs to weir.
16	18.12.08	M.Illuppaikulam	Kariapatti	Farmers requested to Reconstrucstion of Sluice number two and construction of retaining wall from sluice one to two.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct. Reconstrucstion of Sluice number two and construction of retaining wall from sluice one to two may be carried out.	It is proposed to Reconstrucstion of Sluice number two and construction of retaining wall from sluice one to two.
17	23.12.08	Pulvoikkarai	Thiruchuli	Farmers requested to reconstruction of first weir, reconstruction of 4 Nos. of sluices tank bund improvements, Construction of retaining wall near lind weir.So that can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are correct. Reconstruction of first weir, reconstruction of 4 Nos. of sluices tank bund improvements, Construction of retaining wall near lind weir may be carried out.	It is proposed to reconstruction of first weir, reconstruction of 4 Nos. of sluices tank bund improvements, Construction of retaining wall near lind weir
18	23.12.08	Kalathur	Thiruchuli	Farmers requested to reconstruction of sluice 3 Nos, reconstruction of surplus weir, tank bund improvements. So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are correct. Reconstruction of sluice 3 Nos, reconstruction of surplus weir, tank bund improvements may be carried out.	It is proposed to recons- truction of sluice 3 Nos, reconstruction of surplus weir, tank bund improvements
19	27.1.09	Vembankudi	Thiruchuli	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No. 1 & 2 and to fix shutters for weir .So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluice number 1 & 2 and to fix shutters for weir may be carried out.	It is proposed to desilt the tank,Reconstrucstion of Sluice number 1 & 2 and to fix shutters for weir

	18.1.09	Cholanguruni	Madurai South	Farmers requested to Repairs the two sluice & weir,desilt the tank,strengthening the tank bund desilt the supply channel.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are scrutinised and found to be wedf all.	It is proposed to desilt the tank & supply channel and repairs to the two sluices and weir.
20	27.1.09	Kurayaravasithan	Thiruchuli	Farmers requested to desilt the tank,Reconstrucstion of Sluices No. 3&4, Repairs to sluices 1,2&5, to fix shutters for weir.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluices No. 3&4, Repairs to sluices 1,2&5, to fix shutters for weir. may be carried out.	It is proposed to desilt the tank,Reconstrucstion of Sluices No. 3&4, Repairs to sluices 1,2&5, to fix shutters for weir.
21	27.1.09	Sullankudi	Thiruchuli	Farmers requested to desilt the tank,Reconstrucstion of Sluices No. 3, construction of retaining wall near 3rd sluice, repairs to weir. So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.desilt the tank,Reconstrucstion of Sluices No. 3, construction of retaining wall near 3rd sluice, repairs to weir may be carried out.	It is proposed to desilt the tank,Reconstrucstion of Sluices No. 3, construction of retaining wall near 3rd sluice, repairs to weir
22	27.1.09	Nallukurichi	Thiruchuli	Farmers requested to desilt the tank,Reconstrucstion of Sluices 4Nos, Repairs to weir, to desilt the supply channel from Nallukurichi anicut. So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluices 4Nos, Repairs to weir, to desilt the supply channel from Nallukurichi anicut may be carried out.	It is proposed to desilt the tank,Reconstrucstion of Sluices 4Nos, Repairs to weir, to desilt the supply channel from Nallukurichi anicut
23	27.1.09	V.Alangulam	Thiruchuli	Farmers requested to Desilt the tank,Reconstrucstion of 3 Sluices .So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of 3 Sluices may be carried out.	It is proposed to desilt the tank,Reconstrucstion of 3 Sluices .

24	27.1.09	Akathakulam	Thiruchuli	Farmers requested to Desilt the tank,Construction of leading channel for 2 sluices.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Construction of leading channel for 2 sluices.may be carried out.	It is proposed to desilt the tank,Construction of leading channel for 2 sluices.
25	27.1.09	Ambaneri	Thiruchuli	Farmers requested to Desilt the tank,Reconstruction of Sluice 3,4 & 5,Repair to weir , So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstruction of Sluice 3,4 & 5, Repair to weir may be carried out.	It is proposed to Desilt the tank,Reconstruction of Sluice 3,4 & 5,Repair to weir
26	27.1.09	Sennilaikudi	Thiruchuli	Farmers requested to Desilt the tank in right flank,Construction of sand vent, retaining wall on bothsides of sand vent, Repairs to weir.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank in right flank,Construction of sand vent, retaining wall on bothsides of sand vent, Repairs to weirmay be carried out.	It is proposed to desilt the tank in right flank,Construction of sand vent, retaining wall on bothsides of sand vent, Repairs to weir
27	28.1.09	Pappanam	Kariapatti	Farmers requested to Desilt the tank,Reconstruction of Sluices 2 &4, Repairs to sluice No.1,Repairs to weir and to desilt the supply channel.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstruction of Sluices 2 &4, Repairs to sluice No.1,Repairs to weir and to desilt the supply channel may be carried out.	It is proposed to Desilt the tank,Reconstruction of Sluices 2 &4, Repairs to sluice No.1,Repairs to weir and to desilt the supply channel.
28	28.1.09	T.Veppankulam	Kariapatti	Farmers requested to Desilt the tank,Reconstruction of Sluice No.2,Repair to weir to desilt supply channel entirely.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank, Reconstruction of Sluice No.2,Repair to weir to desilt supply channel entirely may be carried out.	It is proposed to desilt the tank,Reconstruction of Sluice No.2,Repair to 2 Sluices

29	28.1.09	S. Maraikulam	Kariapatti	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No.3& 4, Repair to Sluice No.2,Repair to weir So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluice No.3& 4, Repair to Sluice No.2,Repair to weir may be carried out.	It is proposed to Desilt the tank,Reconstrucstion of Sluice No.3& 4, Repair to Sluice No.2,Repair to weir
30	28.1.09	Karunkulam	Kariapatti	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No.1,Repair to Sluice No.2,Repair to weir..So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluice No.1,Repair to Sluice No.2,Repair to weir may be carried out.	It is proposed to Desilt the tank,Reconstrucstion of Sluice No.1,Repair to Sluice No.2,Repair to weir
31	28.1.09	Anmaiperukki	Kariapatti	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No.2,Repair to 2 Sluices. So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluice No.2,Repair to 2 Sluices may be carried out.	It is proposed to Desilt the tank,Reconstrucstion of Sluice No.2,Repair to 2 Sluices
32	28.1.09	Thimmapuram	Kariapatti	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No.1, Construction of leading channel for sluice no.2 ,Repair to weir, Construcstion of retaining wall near weir.So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluice No.1, Construction of leading channel for sluice no.2 ,Repair to weir, Construcstion of retaining wall near weir.may be carried out.	It is proposed to Desilt the tank,Reconstrucstion of Sluice No.1, Construction of leading channel for sluice no.2 ,Repair to weir, Construcstion of retaining wall near weir.
33	28.1.09	K.Alankulam	Kariapatti	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No 2 & 3,Construcstion of retaining wall near sluice no.2 and3. So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluice No 2 & 3,Construcstion of retaining wall near sluice no.2 and3.may be carried out.	It is proposed to Desilt the tank,Reconstrucstion of Sluice No 2 & 3,Construcstion of retaining wall near sluice no.2 and3.

34	28.1.09	Melakallankulam	Kariapatti	Farmers requested to Desilt the tank,Reconstrucstion of Sluice No 2 & 4,Construcstion of retaining wall . So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Reconstrucstion of Sluice No 2 & 4,Construcstion of retaining wall . may be carried out.	It is proposed to Desilt the tank,Reconstrucstion of Sluice No 2 & 4,Construcstion of retaining wall .
35	28.1.09	Pallavarendal	Kariapatti	Farmers requested to Desilt the tank,Repairs to sluice 2 Nos. Construction of leading channel and to fix shuttrs,Construcstion of retaining wall near sluices, repairs to weir . So that they can use water at the end of crop period without any deficit.	Yes.Problem mentioned by the farmers are found be correct.Desilt the tank,Repairs to sluice 2 Nos. Construction of leading channel and to fix shuttrs,Construcstion of retaining wall near sluices, repairs to weir may be carried out.	It is proposed to Desilt the tank,Repairs to sluice 2 Nos. Construction of leading channel and to fix shuttrs,Construcstion of retaining wall near sluices, repairs to weir

ABSTRACT

1. Command Area already covered under WRCP and other projects / schemes **Nil**
2. Command Area Proposed to be covered under IAMWARM Project **3686.42 ha.**
3. Total Command area controlled by WRO of PWD in the sub basin **3686.42ha.**
4. Total No.of WUA's already formed under WRCP **Nil**
5. Total No.of WUA's proposed to be formed under IAMWARM **24 Nos.**
- 6.Total No.of WUA's that will cover the entire sub –basin **24 Nos.**



1.5 IRRIGATION INFRASTRUCTURE

1.5.1.List of Anicuts

NAME OF THE SUB BASIN: KANAL ODAI

Sl. No	Anicuts	Village	Block	Taluk	District	Direct Ayacut Area in Ha	Capacity
1	2	3	4	5	6	7	8
_____			NIL	_____			

1.5.2. LIST OF NON SYSTEM TANKS

Sl. NO	Name of Tank	Village	Block	District	Ayacut Ha	Remarks
1	Solankuruni Tank	Solankuruni	Thirupparan-kundram	Madurai	55.85	
2	Nallur Periakulam Tank	Nallur			117.02	
3	Pudukottai	Pudukottai	Thirupuvanam	Sivagangai	42.69	
4	Mukkudi	Mukkudi			82.57	
5	Kanjirankulam	Kanjirankulam			56.05	
6	Sengulam	Sengulam			59.44	
7	Melakallankulam	Melakallankulam	Kariapatti	Virudhunagar	67.17	
8	Mustakurichi	Mustakurichi			133.72	
9	K. Alankulam	Alankulam			68.47	
10	Thimmapuram	Thimmapuram	Narikudi	Virudhunagar	68.37	
11	Pappanam	Pappanam	149.40			
12	Pallavarendal	Pallavarendal	Kariapatti	Virudhunagar	68.17	
13	V. Nangur	V. Nangur			69.15	
14	Anmaiperuki	Anmaiperuki	Kariapatti	Virudhunagar	45.48	
15	Allalaperi Kanmoy	Allalaperi			234.09	
16	M.IIupaikulam	Ilupaikulam			43.77	
17	T.Veppankulam	Veppankulam			44.38	
18	Mudukkankulam	Mudukkankulam			186.60	
19	Thulukankulam	Thulukankulam			50.12	
20	S.Maraikulam Tank	Marikulam			54.63	
21	Sooranur	Sooranur			61.75	
22	Koovarkulam	Koovarkulam			41.85	
23	Karunkulam	Karunkulam			71.11	
24	Overkulam	Ovarkulam			52.17	
25	Mela kanchirankulam Tank	Mela kanchrankulam			41.84	
26	Thamaraikulam	Thamaraikulam	62.46			

27	Esalimadai	Settikulam			66.54	
28	Sennilaikudi	Sennilaikudi	Thiruchuli	Virudhunagar	178.76	
29	Kokkulam	Kokkulam			53.73	
30	Ambaneri	Ambaneri			95.46	
31	Vidathakulam	Vidathakulam			65.25	
32	Midhilaikulam	Midhilaikulam			54.38	
33	Vembankudi	Vembankudi			43.75	
34	Kuraiarasithan	Kuraiarasithan			63.05	
35	Sedhupuram	Sedhupuram			44.07	
36	Anaikulam Periakamoy	Anaikulam			534.86	
37	Akkathakulam	Akkathakulam			43.09	
38	V.Alankulam	Alankulam	Narikudi	Virudhunagar	45.20	
39	Nallukurichi	Nallukurichi			78.10	
40	Sullankudi	Sullankudi			52.02	
41	A.Mukkulam	Mukkulam			40.59	
42	Kottakarai	Kottakarai			89.88	
43	Pulvoikarai	Pulvoikarai			63.21	
44	Kalathur	Kalathur			46.16	
		Total			3686.42	

1.5.3. List of Supply Channel

Sl.No	Name of Supply Channel	Off take point	Length in Km	Village	Block	Taluk	District	Direct Ayacut in Ha
1	Ambaneri		0.579	Ambaneri	Narikudi	Thiruchuli	Virudhunagar	
2	Anaikulam		8.100	Anaikulam				
3	Nallukurichi		6.736	Nallukurichi				
4	Melakanchirankulam		0.732	Melakanchirankulam	Karia-patti	Karia-patti		

1.5.4.List of tanks/Anicuts executed under various schemes (Viz, Part II Scheme, NABARD, WRCP I etc.,) since 2000.

**NAME OF THE SUB BASIN: KANAL
ODAI**

Sl. No.	Name of Anicut / Tank	Ayacut	Scheme in which executed	Amount (lakhs)	Details of components executed	Details of Components proposed in IAMWARM
1	2	3	4	5	6	7
1	Allalaperi	234.09	NABARD	65.00	Earth Work for bund,construction of Sluice,sluice Repair,Field bothies Surplus course,Supply Channel.	Constn. Of RW,RC of Sluice,Boundary Stone.
2	Anaikulam	534.86	NABARD	84.00	Earth Work for Bund,Weir Repairs,Supply Channel,Sluice Repairs.	Constn RW,RE of Sluice and Weir,RC of Sluice,DS chl ,Providing S.G.Shutter and Boundary Stone. E.W. for damaged portion of bund for 500M length (during floods 2008 only proposed)
3	Sennilaikudi	178.76	PART-II Scheme	27.50	Earth Work for Bund(Part),Second Sluices Reconstruction.	St.TB,RE of Weir ,Providing S.G.Shutter,constn.H.S., and Boundary Stone. E.W. for bund balance portion only proposed
4	Ambaneri	95.46	MP/MLA Scheme	15.00	Earth Work for Bund,Reconstruction of Sluice number two.	Constn. Of RW,RC of Sluice,RE of Sluice&Weir and Boundary Stone,constn.,H.S.,DS chl.

1.5.5.ABSTRACT ON THE DETAILS OF IRRIGATION INFRASTRUCTURE AVAILABLE AND WORKS TAKEUP UNDER IAMWARM PROJECT

Name of Sub Basin: Kanal Odai

SI.NO	DETAILS	ANICUT			SYSTEM TANK			NON- SYSTEM TANK			ANY OTHER SUPPLY CHANNEL		REMARKS
		NOS	SUPPLY CHANNEL IN KM	DIRECT AYACUT	NOS	SUPPLY CHANNEL IN KM	AYACUT	NOS	SUPPLY CHANNEL IN KM	AYACUT	LENGTH	DIRECT AYACUT	
1	Available Infrastructure in sub basin	--	--	--	--	--	--	44	12.61	3686.42	--	--	
2	Infrastructure excluded in iamwarm project since works carried out under various schemes from 2000	--	--	--	--	--	--	4	--	1043.17	--	--	
3	Infrastructures that does not require any rehabilitation works	--	--	--	--	--	--	--	--	--	--	--	
4	Works taken up in iamwarm project i)Works taken up under WRCP but also in IAMWARM	--	--	--	--	--	--	4	--	1043.17	--	--	Though the 4Nos.of tanks taken up in other scheme,they are included in this scheme also balance components works are only proposed in this scheme.
	ii)Work proposed in IAMWARM	--	--	--	--	--	--	40	12.61	2643.25	--	--	

1. Certified that the Panchayat Union Tanks are not considered in this project.
2. Certified that the tanks executed under various schemes (Viz, WRCP I, NABARD, PART II schemes etc.) .
Since 2000 were not proposed in this project.



1.6. REHABILITATION OF IRRIGATION INFRASTRUCTURE



1.6. REHABILITATION OF IRRIGATION INFRASTRUCTURE OF

THE KANAL ODAI SUB-BASIN

1.6.1 STRUCTURAL STATUS & DEFICIENCIES IN THE SYSTEM

The following are the present structural condition of the Kanal Odai sub basin system.

1. This system is a old system existing for more than 100 Years, as such requires Rehabilitation of tanks and its supply channels.
2. The tanks and its supply channels are heavily silted up which require Strengthening of tank bund and Improvements to Supply Channels.
3. The damaged (or) dilapidated condition of the Sluices, Weirs of tanks and Head Sluices of Supply Channels need Repairs.

In order to improve the conveyance and Operational Efficiency in Irrigation, it is now proposed to improve and modernize the Irrigation Infrastructures in Kanal Odai Sub basin.

1. Strengthening of tank bund by earthwork excavation using machineries.
2. Desilting the supply channels by earthwork excavation using machineries
3. Providing Bed bars to maintain the bed level and inner slopes of the supply channels
4. Repairing, Restoring the traditional water bodies (i.e. tanks)
 - a. Restoring the capacity of the tanks, supply channels by desilting
 - b. Strengthening the tank bund with Free board of 1.50m with consolidation by power roller for effective storing the water and conveying it to the entire command area and also for conveying agriculture inputs to the field.
 - c. Reconstruction of Collapsed weirs
 - d. Repairs to the damaged weirs
 - e. Reconstruction of Collapsed Sluices
 - f. Repairs to the damaged Sluices
 - g. Providing Model Sections and Retaining walls in selective area of the tanks
 - h. Providing S.G. Shutter / Plug arrangements to Sluices, Head sluices, Scour vents etc.,
 - i. Fixing Boundary Stones in the tanks to prevent encroachment

- j. Removing, Repairing and refixing in position of the existing S.G. shuttering arrangements and providing locking arrangements etc.,
- k. Provisions for Turfing the rear side slopes of the tank bund near Sluices and Weir

Desilting the Supply channel:

There are 44 tanks situated within Kanal Odai Sub Basin catchment area. The Supply origin from its own water spread area of the tanks. These supply channels are heavily silted up, which results adequate quantum of water is not carried out through these channels to these tanks; and finds its way through adjacent cultivated fields. Lesser quantum of water flows to the tanks and balance water is over flanked and flows into agricultural lands.

By restoring these supply channel to the original section to carry adequate discharge to the tanks without over flanking, the desilting of supply channel is proposed in this project, with necessary Bed bars.

1.6.2 Outcome of the Project

1. Increase in conveyance efficiency from 53% to 60%
2. The present Gap area of 1299.36 ha. is to be reduced as 607.30 ha and 556.60 ha converted as fully irrigated area.
3. The following irrigation infrastructure development works are proposed in the sub basin

Rehabilitation works for 44 tanks (4 Nos of Tanks were taken up during the year 2002-2007 in Nabard and Part II scheme, for which balance components of work only proposed, which were not done in those Schemes.

Rehabilitation of supply channel for 12.61KM.

Kanal Odai - Details of proposals in each Infrastructure of the sub basin

Sl. No	Name of tank/ Anicut/ Reservoir	Tank Bund and Model section			Sluice					Shutter for Sluice		Weir				Shutter for Weir		Supply Channel		Measuring Device		Amount in Lakhs
		Total Length	Proposed Length	Amt	Total No of Sluice	No. of Recons	No. of Repairs		Nos	Amt	Total No. of Weir	Reconstruction		Repair		Nos	Amt	Length(m)	Amt	N O S	Amt	
							Amt	No. of Repairs				Nos	Amt	Nos	Amt							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	
	Madurai South																					
1	Nalur Periyakulam	1560	1560	12.46	4		0	2	4.07			1						2.3	4.1	4	0.63	21.26
2	Cholankurini	1530	1530	12.55	3		0	2	1.12			1						1.7	3.2	3	0.47	17.34
	Kariapatty																					0.00
3	Allalaperi	3962		0.00	11	3	9.3					1								11	1.81	11.11
4	Anmaiperukki	2134	2134	10.84	3	1	3.66	2	1.01			2			1	2				3	0.5	18.05
5	Pappanam	1311	1311	10.31	2	2	5.89					2			1	1.9				2	0.33	18.47
6	Pallavarendal	1707	1707	13.59	2		0	2	3.05			1			1	1.3				2	0.33	18.22
7	Mustakurichi	1320	1320	10.84	2		0	2	2.96			1								2	0.33	14.13
8	Melakallankulam	1890	1890	14.81	4	2	5.93	2	2.46			1								4	0.66	23.86
9	Thimmapuram	2756	2756	16.15	3	1	4.4	2	2.71			2								3	0.5	23.76
10	V. Nangoor	3200	3200	17.47	3	1	3.56	2	2.44			1			1	4.1				3	0.5	28.02
11	T. Veppankulam	1067	1067	8.78	2	1	3.41	1	0.6			1								2	0.33	13.12
12	M. Iluppaikulam	2134	1768	6.14	3	1	3.61	2	2.48			2								2	0.33	12.56
13	Mudukkankulam	3018	3018	12.46	5	2	6.38	3	1.68			3			1	1.9				3	0.5	22.95

14	S. Maraikulam	1676	1676	13.33	4	2	5.76	2	2.5			1			1	1.5					3	0.5	23.61
15	Karungulam	1402	1402	11.4	3	1	2.96	2	1.14			1			1	1.9					3	0.5	17.90
16	Sooranur	2865	2012	11.98	5			3	4.08			2									4	0.67	16.73
17	Koovarkulam	2103	2103	12.37	4			4	2.26			1									4	0.68	15.31
18	Overkulam	2100	800	6.86	3		0	3	4.34			1									3	0.5	11.70
19	Esalimadai	3200	3200	16.44	5	3	8.5	2	2.42			1									3	0.49	27.85
20	Melanchirankulam	1982	1982	13.84	4	3	8.97	1	2.45			1			1	1.6					4	0.66	27.52
21	Thamaraikulam	1798	1798	12.7	2		0	2	1.16			1				0					2	0.33	14.19
22	K. Alangulam	1912	1912	12.54	3	2	6.56	1	2.06			1									3	0.5	21.66
23	Thulukkankulam	2400	2400	15.77	4	2	4.67		0			1									4	0.66	21.10
	Total	49027.00	42546.00	273.63	840	270	83.56	42.00	46.99	0.00	0.00	30.00	0.00	0.00	8.00	16.20	0.00	0.00	4.00	7.30	770	12.71	440.37
	Thiruchuli																						
1	Sennilaikudi	5548	1800	10.61	8	0	0	1	1.42			1			1	2.8					11	1.27	16.13
2	Kokkulam	1890	1890	12.83	1	1	3.14		0			1			1	0.8					3	0.16	16.95
3	Vidathakulam	2256	2256	14.89	1	1	3.33		3.08			1									2	0.16	21.46
4	Ambaneri	4481	0	0	4	3	9.13	1	3.79			1						1.9	1.3		2	0.61	14.87
5	Mithilaikulam	2195	2195	12.28	3	2	5.81		0			1									2	0.48	18.57
6	Sethupuram	3220	3220	19.61	1	1	2.55					1			1	0.4					4	0.17	22.74
7	Anaikulam	7220	250	11.41	7	1	3.15	1	8.19			2			1	3.1					3	0.96	26.83
8	Agathakulam	1960	1960	12.82	3		0	2	1.26			1			1	0.8					3	0.49	15.41
9	Kurayara vasithan	2235	2235	15.11	5	2	6.1	3	1.73			1				0					2	0.81	23.75

10	Nallukurichi	2820	2820	19.72	4	4	12.2		0			1			1	1.2			6.7	4.6	2	0.64	38.33
11	Sullankudi	1950	1950	14.6	4	1	3.47	3	4.34			1									3	0.65	23.06
12	Vembankudi	1126	1126	7.12	3	2	6.32		0			1									3	0.49	13.93
13	V. Alangulam	1830	1830	14.62	3	2	8.1					1									3	0.5	23.22
14	A.Mukkulam	1620	1620	11.07	4	1	2.97	3	1.74			1			1	1.5					4	0.65	17.89
15	Kalathur	1708	1708	11.89	3	1	3.14	2	3.02			1			1	0.6					4	0.49	19.09
16	Pulvaikarai	2440	2440	16.97	6	2	5.66	2	1.21			2			1	1.8					3	1	26.65
17	Kottakarai	2074	2074	13.62	4	2	6.14	2	2.83			1			1	0.9					3	0.65	24.15
	Total	4657	3137	219.1	64	26	81.2	20.	0.0	0.00	19.	0.0	0.0	10.	13.	0.0	0.00	8.60	5.90	57	10.1	363.03	
	Manamadurai																						
41	Pudukottai	1250	1250	8.26	4.	00	1	2.52				1	1	6.1	3						3	0.45	17.37
42	Mukkudi	2438	2438	14.66	3.	00	1	3.28				1		0							3	0.45	18.39
43	Kanjirankulam	1829	1829	9.02	4.	00	1	2.23				1		0							3	0.45	11.70
44	Sengulam	1463	1463	9.60	3.	00	1	2.28	1	1.68		1		0							3	0.45	14.02
	Total	6980	6980	41.54	14	4	10.3	1	1.68	0	0	4	1	6.1	3	0	0	0	0	0	12	1.8	61.48
	Grand Total	1025	8090	534.3	16	57	175.	63.	0.0	0.00	53.	1.0	6.1	18.	30.	0.0	0.00	12.60	13.20	14	24.6	864.88	

1.6.3. TANK DETAILS WITH FREE BOARD PROVIDED

1.6.3. TANK DETAILS WITH FREE BOARD PROVIDED					
NAME OF THE SUB BASIN: KANALODAI					
SI.NO	Name of the Tank	Maximum Height of Bund	Free Board		Length of Bund(M)
			Provided previously	Provided now	
1	2	3	4	5	6
1	Solankuruni Tank	3.850	0.90	1.50	1530
2	Nallur Periakulam Tank	1.980	0.90	1.25	1560
3	Pudukottai	3.820	0.90	1.50	1250
4	Mukkudi	4.720	1.20	1.50	2438
5	Kanjirankulam	3.500	0.90	1.50	1829
6	Sengulam	3.475	0.90	1.50	1463
7	Melakallankulam	3.630	1.00	1.50	1890
8	Mustakurichi	4.230	1.00	1.50	1320
9	K. Alankulam	4.380	1.00	1.50	1780
10	Thimmapuram	5.200	1.40	1.50	2756
11	Pappanam	3.800	1.00	1.50	1311
12	Pallavarendal	3.030	0.90	1.50	1707
13	V. Nangur	4.530	1.00	1.50	3200
14	Anmaiperuki	3.390	0.90	1.50	2314
15	M.IIupaikulam	3.615	1.00	1.50	2134
16	T.Veppankulam	3.980	1.00	1.50	1067
17	Mudukkankulam	5.500	1.10	1.50	3018
18	Thulukankulam	3.050	1.00	1.50	1000
19	S.Maraikulam Tank	3.425	0.900	1.50	1676
20	Sooranur	2.930	1.00	1.25	2865
21	Koovarkulam	3.710	0.90	1.50	2103
22	Karunkulam	3.495	0.90	1.50	1402
23	Overkulam	3.855	1.00	1.50	850
24	Mela kanchirankulam Tank	4.395	0.90	1.50	1981
25	Thamaraikulam	3.210	1.00	1.50	1798
26	Esalimadai	3.700	0.90	1.50	3249
27	Sennilaikudi	3.900	1.00	1.50	1800
28	Kokkulam	4.000	1.00	1.50	1890
29	Vidathakulam	4.440	1.00	1.50	2256

30	Midhilaikulam	3.600	1.00	1.50	2195
31	Vembankudi	4.100	1.00	1.50	1126
32	Kuraiaraivasithan	4.100	1.00	1.50	2235
33	Sedhupuram	4.290	1.00	1.50	3120
34	Anaikulam Periakamoy	4.400	1.00	1.50	500
35	Akkathakulam	4.100	1.00	1.50	1960
36	V.Alankulam	3.600	1.00	1.50	1830
37	Nallukurichi	4.445	1.20	1.50	2820
38	Sullankudi	4.550	1.00	1.50	1950
39	A.Mukkulam	3.505	1.00	1.50	1620
40	Kottakarai	3.770	1.00	1.50	2074
41	Pulvoikarai	3.320	1.00	1.50	2440
42	Kalathur	3.855	1.00	1.50	1708
	Note:-				
1) For height of bund up to 3.0 m – Free board is 1.25m					
2) For height of bund more than 3.0m – Free board is 1.50 m					

1.6.3.WRO COST TABLE

NAME OF THE SUB BASIN: KANAL ODAI

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I. Tank Component				
1	Improvements to Bund	80900M	534.35	
2	Improvements to Supply Channel	12600M	13.22	
3	Reconstruction of Sluices	57 Nos	175.05	
4	Repairs to Sluices	65 Nos	81.28	
5	Reconstruction of weir	1 No	6.13	
6	Repairs to weir	18 Nos	30.16	
7	Measuring Devices	146	24.69	
	SubTotal		864.88	
	Environment cell		7.00	
	Ground water			
	Total		871.88	

1.6.4. PHYSICAL AND FINANCIAL PROGRAM

NAME OF THE SUB BASIN: KANAL ODAI

SI. No	Description	I Year(2009-2010)		II Year(2010-2011)		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity (Component Wise)	Amount in Lakhs
1	Improvements to Bund	38000	250.99	42900	283.35	80900	534.34
2	Improvements to Supply Channel	6120	6.40	6490	6.80	12610	13.20
3	Reconstruction of sluice	30	92.16	27	82.92	57	175.08
4	Repairs to Sluice	34	44.45	29	36.83	63	81.28
5	Reconstruction of weirs	1	6.13	0	0	1	6.13
5	Repairs to Weir	10	16.76	8	13.40	18	30.16
6	Merauring device	86	14.54	60	10.15	146	24.69
	Total		431.43		433.45		864.88

1.6.5.Package Details
Package - 1

NAME OF THE SUB BASIN: KANAL ODAI

Sl. No.	Name of Tank / Anicut	Amount in Lakhs
1	Rehabilitation of Non-System tank and its Supply Channel under Kanal Odai Sub Basin in Kariapatti Taluk of Virudhunagar District and Madurai South Taluk of Madurai District.	440.37
	Total	440.37

1.6.5.Package Details
Package - 2

NAME OF THE SUB BASIN: KANAL ODAI

Sl. No.	Name of Tank / Anicut	Amount in Lakhs
1	Rehabilitation of Non-System tank and its Supply Channel under Kanal Odai Sub Basin in Thiruchuli Taluk in Virudunagar District.	363.03
	Total	363.03

1.6.5.Package Details
Package - 3

NAME OF THE SUB BASIN: KANAL ODAI

Sl. No.	Name of Tank / Anicut	Amount in Lakhs
1	Rehabilitation of Non-System tank and its Supply Channel under Kanal Odai Sub Basin in Manamadurai Taluk in Sivagangai District.	61.48
	Total	61.48

Package Details
Abstract for Kanal Odai Packages

Name of Sub Basin : **Kanal Odai**

Sl.No	Package No	Amount in Lakhs
1	Package No :I	440.37
2	Package No :II	363.03
3	Package No :III	61.48
		864.88

1.6.7.PACKAGE I
Calculation of machineries Requirement

NAME OF THE SUB BASIN: KANAL ODAI

Hydraulic excavator & 4 Tippers/Lorries		6 Hours / Day		
(4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)			192 m ³ /Day	
For 1 month (20 Working days)		20 x 192 m ³	3840 m ³ / month	
Total quantity of earth work		430000 m ³		
Working period for earth work		6 months + 3 Months rainy season		
Machineries required for earth work:				
1. Hydraulic excavator - 8 nos				
2. Tippers / Lorries - 32nos				
3. Power roller - 8 nos				
4. Vibrated compactor - 8 nos				
5. Water lorries - 8 nos				
Mixer machine	2 m ³ / hour	For 6 hours / day		12 m ³ / day
Total quantity of concrete		5517m ³		
Mixer machine required		4 Nos for 12 days / month -- 10 months		
Material conveyence		Tippers / Lorries		
Cement	10 mt / Trip	1 trip / day		10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day		11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day		16.80 m ³ /day
Total quantity of cement		1133MT		
Lorry required for conveyence		1133/10		114 Lorries
Total quantity of sand		2500 m ³		
Lorry required for conveyence		2500/11.32		221 Lorries
Total quantity of metal		5000 m ³		
Lorry required for conveyence		5000/16.8		298 Lorries
Total quantity of stone				
Lorry required for conveyence				633
Tipper / Lorries for conveyance of materials		5 Nos for 15 days for 8 months		

1.6.7.PACKAGE II
Calculation of machineries Requirement

Hydraulic excavator & 4 Tippers/Lorries	6 Hours / Day		
(4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		192 m ³ /Day	
For 1 month (20 Working days)	20 x 192 m ³	3840 m ³ / month	
Total quantity of earth work	380000 m ³		
Working period for earth work	6 months + 3 Months rainy season		
Machineries required for earth work:			
1. Hydraulic excavator	- 7 nos		
2. Tippers / Lorries	- 28nos		
3. Power roller	- 7 nos		
4. Vibrated compactor	- 7 nos		
5. Water lorries	- 7 nos		
Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete	2550m ³		
Mixer machine required	2 Nos for 12 days / month -- 10 months		
Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement	527MT		
Lorry required for conveyence	527/10		53 Lorries
Total quantity of sand	1171 m ³		
Lorry required for conveyence	1171/11.32		103 Lorries
Total quantity of metal	2300 m ³		
Lorry required for conveyence	2300/16.8		137 Lorries
Total quantity of stone			
Lorry required for conveyence			293
Tipper / Lorries for conveyence of materials	3 Nos for 15 days for 7 months		

1.6.7.PACKAGE III
Calculation of machineries Requirement

Hydraulic excavator & 4 Tippers/Lorries	6 Hours / Day		
(4 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		192 m ³ /Day	
For 1 month (20 Working days)	20 x 192 m ³	3840 m ³ / month	
Total quantity of earth work	36000 m ³		
Working period for earth work	1 months + 3 Months rainy season		
Machineries required for earth work:			
1. Hydraulic excavator	- 1 nos		
2. Tippers / Lorries	- 4nos		
3. Power roller	- 1 nos		
4. Vibrated compactor	- 1 nos		
5. Water lorries	- 1 nos		
Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete	359m ³		
Mixer machine required	1 Nos for 10 days / month -- 3 months		
Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement	74MT		
Lorry required for conveyence	74/10		8 Lorries
Total quantity of sand	165 m ³		
Lorry required for conveyence	165/11.32		15 Lorries
Total quantity of metal	324 m ³		
Lorry required for conveyence	324/16.8		29 Lorries
Total quantity of stone			
Lorry required for conveyence			42
Tipper / Lorries for conveyence of materials	2 Nos for 10 days for 2 months		

PACKAGE I**1.6.8.REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 40MM IN m ³	METAL 20MM IN m ³	RR IN m ³	FUEL
Package I	8	8	8	32	8	4	4	1133	2500	5	1035	3950	-	-

PACKAGE II
1.6.8.REQUIREMENT OF EQUIPMENTS AND MATERIALS

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 40MM IN m ³	METAL 20MM IN m ³	RR IN m ³	FUEL
Package III	7	7	7	28	7	2	2	527	1171	6	630	1668	-	-

PACKAGE III
1.6.8.REQUIREMENT OF EQUIPMENTS AND MATERIALS

NAME OF THE SUB BASIN: KANAL ODAI

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 40MM IN m ³	METAL 20MM IN m ³	RR IN m ³	FUEL
Package II	1	1	1	4	1	1	1	74	105	1	82	242	-	-

PACKAGE I

1.6.9.Construction Methodology

Name of Work:Rehabilitation of non system tanks under Kanal Odai sub basin in Kariapatti Taluk in Virudhunagar District Madurai South Taluk in

Madurai District.

SI No	Description of Item	Working Months																		Total	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
	Earth work excavation						Rainy season														
1	Bund	28700	28700	28700	28700	28700				28700	28700	28700	28700	28700	28700	28700	28700	28700	28700	28200	430000 m ³
2	Channel			2520	2520	2520				2520	2520	2520	2520	2520	2520	2520					25200 m ³
3	Foundation				420	420				420	420	420									2100 m ³
	Concrete																				
4	M 7.5 grade				150	300				300	200	200									1150 m ³
5	M 10 grade				300	600				450	400	450	400	600	700	410					4310 m ³
6	M 15 grade									11	11	11	12	12							57 m ³
7	M 20 grade																				
8	Random rubble masonry																				
9	Plastering										125	250	200	250	175						1000 m ²

PACKAGE II

1.6.9.Construction Methodology

Name of Work:Rehabilitation of non system tanks under Kanal Odai sub basin in Thiruchuli Taluk in Virudhunagar District.

SI No	Description of Item	Working Months																		Total
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	Earth work excavation						Rainy season													
1	Bund	25400	25400	25400	25400	25400				25400	25400	25400	25400	25400	25400	25400	25400	25400	24400	380000 m ³
2	Channel			2200	2200	2200				2200	2200	2200	2200	2200	2200	2200				22000 m ³
3	Foundation				200	200				200	200	200	100							1100 m ³
	Concrete																			
4	M 7.5 grade				100	150				200	150	100								700 m ³
5	M 10 grade				100	150				250	200	300	300	300	300	125				2025 m ³
6	M 15 grade									15	15	15	15	15						75 m ³
7	M 20 grade																			
8	Random rubble masonry																			
9	Plastering										100	200	200	250	250					1000 m ²


PACKAGE III
1.6.9.Construction Methodology

Name of Work:Rehabilitation of non system tanks under Kanal Odai sub basin in Manamadurai Taluk in Sivagangai District.

SI No	Description of Item	Working Months												Total
		1	2	3	4	5	6	7	8	9	10	11	12	
	Earth work excavation						Rainy season							
1	Bund	4000	4000	4000	4000	4000				4000	4000	4000	4000	36000 m ³
2	Channel													
3	Foundation				50	50					50			150 m ³
	Concrete													
4	M 7.5 grade					20				20	20	30		90 m ³
5	M 10 grade					50				50	50	50	60	260 m ³
6	M 15 grade									3	3	3		9 m ³
7	M 20 grade													
8	Random rubble masonry													
9	Plastering										40	40	40	120 m ²



1.7 ENVIRONMENTAL CELL



**ENVIRONMENTAL MONITORING ON WATER AND SOIL QUALITY
AND CREATING AWARENESS & UPDATING OF “ENVIRONMENTAL
AND SOCIAL ASSESSMENT REPORT” FOR KANALODAI SUB-
BASIN IN GUNDAR BASIN.**

INDEX

	DETAILS	Sheet NO
	Environmental Details Proforma	
	Tanks Severely Affected by Weeds (Annexure-I)	
	Sewage discharged into water bodies (Annexure-II)	
	Solid Waste into Water bodies (Annexure- III)	
	List of Industries in the Sub basin (Annexure –IV)	
	Details of Surface water quality (Annexure –V)	
	List of Ground water sampling point (Annexure –VI)	
	Result of Ground water quality (Annexure –VI) Estimate Report Detailed Estimate Abstract Estimate Baseline data proforma Kanalodai Sub Basin Map	

IAMWARM PROJECT

(ENVIRONMENT COMPONENT IN SUB BASINS)

<i>Name of River Basin:</i>	GUNDAR BASIN
<i>Name of Sub Basin:</i>	KANALODAI SUB BASIN
<i>Name of WUA:</i>	Yet to be Formed
<i>Name of Division:</i>	Gundar Basin Division, Madurai-2.
<i>Name of Sub Division:</i>	1) Gundar Basin Sub Division, Thirumangalam. 2) Gundar Basin Sub Division Kariyapatti.
<i>District:</i>	1) Madurai. 2) Virdhunagar 3) Sivagangai
<i>Taluk:</i>	1) Manamadurai 2 Kariyapatti 3) Madurai South 4) Thiruchuli
<i>Block:</i>	1) Thirupuvanam. 2) Madurai South 3) Kariyapatti. 4) Narikudi 5) Thiruchili
<i>I. Name of the Tank Severly affected by Aquatic weeds</i>	Annexure- I
<i>II. Domestic Sewage:</i>	Annexure -II
<i>III. Municipal Solid Waste:</i>	Annexure -III
<i>III. Industrieis:</i>	Annexure -IV
<i>IV. Water Quality Status:</i>	
<i>i. Surface water:</i>	Annexure -V
<i>II. Ground water:</i>	Annexure -VI

ANNEXURE- I

KANALODAI SUB BASIN

SI No	Name of Tank	Name of Village	Block	Taluk	District	Ayacut in Ha.	Water weeds		
							Prosopis Juliflora/Ipomeacarneae/water Hyacinth		
1	Solankuruni Tank	Solankuruni	Madurai South	Madurai south	Madurai	55.85	Prosopis Juliflora		
2	Nallur Periyakulam	Nallur				117.02	Prosopis Juliflora		
3	Pudukottai	Pudukottai	Thitupuvanam	Manamadurai	Sivaganga	42.69	Prosopis Juliflora		
4	Mukudi	Mukudi				82.57	Prosopis Juliflora		
5	Kanchirankulam	Kanchirankulam				56.05	Prosopis Juliflora		
6	Sengulam	Sengulam				59.44	Prosopis Juliflora		
7	Melakallankulam	Melakallankulam	Kariyapatti	Kariyapatti	Virudhunagar	67.17	Prosopis Juliflora		
8	Mustakurichi	Mustakurichi				133.72	Prosopis Juliflora		

9	K.Alangulam	K.Alangulam				68.47	Prosopis Juliflora		
10	Pallavarendal	Pallavarendal				68.17	Prosopis Juliflora		
SINo	Name of Tank	Name of Village	Block	Taluk	District	Ayacut in Ha.	Prosopis Juliflora/Ipomeacarneae/water Hyacinth		
11	V.Nangur	V.Nangur	Kariyapatti	Kariyapatti	Vir dhunagar	69.15	Prosopis Juliflora Ipomea carnea		
12	Thimmapuram	Thimmapuram				68.37	Prosopis Juliflora		
13	Pappanam	Pappanam				149.40	Juliflora Ipomea carnea		
14	Anmaiperuki	Anmaiperuki				45.48	Prosopis Juliflora		
15	Veppankulam Periya Kanmoi	Veppankulam				44.38	Prosopis Juliflora		
16	M.Iluppaikulam	M.Iluppaikulam				43.77	Nil		
17	Allalaperi kanmoi	Allalaperi				234.09	Prosopis Juliflora		
18	Mudukkankulam	Mudukkankulam				186.60	Nil		
19	Karunkulam	Karunkulam				71.11	Prosopis Juliflora		

20	Sooranur	Sooranur				61.75	Prosopis Juliflora		
21	S.Maraikulam	S.Maraikulam				54.63	Prosopis Juliflora		
SINo	Name of Tank	Name of Village	Block	Taluk	District	Ayacut in Ha.	Water weeds		
							Prosopis Juliflora/Ipomeacarneae/water Hyacinth		
22	Koovarkulam	Koovarkulam	Kariyapatti	Kariyapatti	Viradhunagar	41.85	Prosopis Juliflora		
23	Ovarkulam	Ovarkulam				52.17	Prosopis Juliflora		
24	Melakanchirankulam	Melakanchirankulam				41.84	Prosopis Juliflora		
25	Esalimadai	Esalimadai				66.54	Prosopis Juliflora		
26	Thamaraikulam	Thamaraikulam				62.46	Prosopis Juliflora		
27	Thulukankulam	Thulukankulam				50.12	Prosopis Juliflora		
28	Sennilaikudi	Sennilaikudi				Thiruchili	Thiruchili	178.76	Prosopis Juliflora
29	Midhilaikulam	Midhilaikulam	54.38	Prosopis Juliflora					
30	Kokkulam	Kokkulam	53.73	Prosopis Juliflora					
31	Ambaneri	Ambaneri	95.46	Prosopis Juliflora					

32	Vidathakulam	Vidathakulam				65.25	Prosopis Juliflora		
33	Sedhupuram	Sedhupuram	Narikudi			44.07	Prosopis Juliflora		
SINo	Name of Tank	Name of Village	Block	Taluk	District	Ayacut in Ha.	Water weeds Prosopis Juliflora/Ipomeacarnea/water Hyacinth		
34	Anaikulam Periya kanmoi	Anaikulam	Narikudi	Thiruchili	Viridhunagar	534.86	Prosopis Juliflora		
35	Vembankudi	Vembankudi				43.75	Prosopis Juliflora		
36	Kuraiarasithan	Kuraiarasithan				63.05	Prosopis Juliflora		
37	Akathakulam	Akathakulam				43.09	Prosopis Juliflora		
38	Sullankudi	Sullankudi				52.02	Prosopis Juliflora		
39	Nallukuruchi	Nallukuruchi				78.10	Prosopis Juliflora		
40	V.Alangulam	V.Alangulam				45.20	Prosopis Juliflora		
41	A.Mukkulam	A.Mukkulam				40.59	Prosopis Juliflora		
42	Kottakkarai	Kottakkarai				89.88	Prosopis Juliflora		

43	Pulvaikarai	Pulvaikarai				63.21	Prosopis Juliflora		
44	Kalathur	Kalathur				46.16	Prosopis Juliflora		

ANNEXURE-I I

KANALODAI SUB BASIN

DOMESTIC SEWAGE

Sl. No.	Name of Town	Sewage discharged into
1	Kamuthi	Urani near busstand
2	Kariyapatti	Urani and Land
3	Thirumangalam	Vadagarai Channel
4	Aruppukottai	Aruppukottai big Tank Thumbaikulam Tank
5	Thiruchili	Urani and Gundar
6	Narikudi	Urani and Land
7	Pappanam	Pappanam Tank

ANNEXURE- III

KANALODAI SUB BASIN

SOLID WASTE

SI No	Name of Place	Solid Waste Qty.in M.T.	Disposal of solid waste into
1	Kamuthi	2.5	Urani near Busstand
2	Kariyapatti	2	Compost yard
3	Thirumangalam	17	Vadakarai Tank
4	Aruppukottai	2.5	Partly in compost yard
5	Thiruchili	1.5	Compost yard
6	Narikudi	1.5	Urani near Busstand

ANNEXURE - I V				
LIST OF INDUSTRIES IN KANALODAI SUB BASIN				
SI. No	Name of Industry & Address		Category	Type
INDUSTRIES IN VIRUDHUNAGAR DISTRICT				
KARIAPATTI TALUK				
1	R.R.S Food Products Pvt.Ltd K.Karisakulam, Kariapatti.	Kariapatti	Food & Beverages	OS
2	Sri Ganga Mills Meenakshipuram , Kambikudi	Kariapatti	Spinning	OS
3	Sundaram breaklinings ltd 1- Kanjamanayakkanpatti	Kariapatti	Engineering	RL
4	Sundaram Fasteners Ltd Aiyoor	Kariapatti	Engineering	RL
TIRUCHULI TALUK				
1	Geetha Chemicals Tamilpadi	Thiruchuli	Lime klin	OS
2	Sri Magenta Chemicals Tamilpadi	Thiruchuli	Chemicals	RS
3	Aruppukottai Sri Jayavilas Ltd B unit Tamilpadi	Thiruchuli	Spinning	OM
INDUSTRIES IN SIVAGANGAI DISTRICT				
MANAMADURAI TALUK				
1	TN Chlorate Limited S.No.21, Nedungula Road,Sayanapuram. Samanatham	Manamadurai	Chemical	OS
2	Kalaimagal Natraj Paper Mills Private Mndapam Road,Nelmudikarai.	Manamadurai	Papers	OS
3	Prakash Paper Mills S.No.119/2B, Pattan Village,Kondagai.	Manamadurai	Papers	OS
4	Vivek Paper Boards S.No.18/1A, Sayanapuram, Samanatham.	Manamadurai	Papers	OS
5	M/S Yen Tiyes Match Industries Keeladi Village	Manamadurai	Splink	GS
6	Abthaheer Bricks S.No.143/1-3,Nainar Patel, Thiruppuvanam.	Manamadurai	Bricks	OS
7	Abthakir Bricks Thiruppuvanam Pudur	Manamadurai	Bricks	OS
8	Amman Brick Works S.No.350/7,8,JothipuramRoad, Konthagai.	Manamadurai	Bricks	OS
9	Ananadan chamber Bricks, Nandapan Road, Keelapasali	Manamadurai	Bricks	OS
10	Anandam Champer Bricks Keelaparasalai	Manamadurai	Bricks	OS
11	Anipa Bricks S.No.224/2, Melanthigarai, Tiruppuvanam.	Manamadurai	Bricks	OS
12	Ascard Spinners Pvt.Ltd S.No.3/41 Madurai-Mandapam Road, Manalur.	Manamadurai	Bricks	OS
13	Guna Prints S.No.174/5A Madurai- Mandabam Road, Manalur.	Manamadurai	Bricks	OS
14	Jhothi Bricks, Keeladi.	Manamadurai	Bricks	OS
15	Kannimar Brick Works S.No.5/124,Old Kalaiyar Kovil Road, Manamadurai.	Manamadurai	Bricks	OS
16	M/S Abthakir Bricks Thiruppuvanam Pudur	Manamadurai	Bricks	OS

17	M/S Anandam Chamber Bricks Keelaparasalai village,	Manamadurai	Bricks	OS
18	M/S Krishnasamy Bricks 236/3, T.Pudukottai Road, Manamadurai.	Manamadurai	Bricks	OS
19	M/S NPS Wire Bricks (P) Ltd Mannaranthal-Keeladi,Manamadurai,	Manamadurai	Bricks	OS
20	M/S Sri Periyandavar Chamber works Keelapasali Village	Manamadurai	Bricks	OS
21	M/S Thayar Bricks Thiruppachethi village,	Manamadurai	Bricks	OS
22	Murugan Bricks Sathanur Road, Avarankadu, Thiruppachetti.	Manamadurai	Bricks	OS
23	Nps Wire Bricks (P) Limited Mannarenthal	Manamadurai	Bricks	OS
24	R.N.Jayaraman Bricks,Jothipuram Road,Keeladi, . Kondagai	Manamadurai	Bricks	OS
25	S.P.J. Bricks S.No.10/2, Madurai Mandapam Road, Manalur.	Manamadurai	Bricks	OS
26	Sakthi Bricks S.F.No.4/1,6a,5,6,7, Mandabam Road, Manalur.	Manamadurai	Bricks	OS
27	Siva Bricks S.No.38.A-C Mandabam Road, Manalur	Manamadurai	Bricks	OS
28	Sri Kamatchi Chamber Works S.F.No.4/1C,Kalpiravu ,Manamadurai.	Manamadurai	Bricks	OS
29	Sri Karpaga Vinayagar Chamber Works, 3, North Santhanoor, Manamadurai.	Manamadurai	Bricks	OS
30	Sri Mahalakshmi Bricks 330/2, Jothipuram Road, Kondagai	Manamadurai	Bricks	OS
31	Sri Periandavar Chamber Works S.No.205/2A,Vallanadu Road, Manamadurai.	Manamadurai	Bricks	OS
32	Sri Periyandavar Champer Works Keelapasali	Manamadurai	Bricks	OS
33	Sri Sudharsan Bricks R.S. No.91/1, Jothipuram Road.Keeladi	Manamadurai	Bricks	OS
34	Standared Bricks S.No.126/1,Konthagai Road,Keeladi.	Manamadurai	Bricks	OS
35	Star Brikcs Industries D.No.2/57-2,Rameswaram Road, Manalur.	Manamadurai	Bricks	OS
36	Thangam Bricks works S.No.98/2B, Thoothai, Thiruppachetti.	Manamadurai	Bricks	OS
37	Thayar Bricks Kattanur Main Road, Thiruppachetty	Manamadurai	Bricks	OS
38	Thayar Bricks Thiruppachethi Village	Manamadurai	Bricks	OS
39	Santhya Charcoal Company, Rameswaram Road, Melapasalai	Manamadurai	Charcoal	OS
40	M/S Rukmini Electronics Ltd Pottapalayam, Konthaagai (P.o)	Manamadurai	Conveyor Belt	OS
41	M /S Maduri Agar Agar Industry Manalur	Manamadurai	Food & Beverages	OS
42	M/S Rao & Rao Bottlers Pvt Ltd Kallukarkadai, Manalur,	Manamadurai	Food & Beverages	OS
43	Madurai Agar Agar Industry Manalur	Manamadurai	Food & Beverages	OS
44	Rao & Rao Bottlers Private Limited Kalukarkadai, Manalur	Manamadurai	Food & Beverages	OS

45	Tnstc Ltd Thiruppuvanam Branch, Thiruppuvanam	Manamadurai	Food & Beverages	OS
46	Indian Foods Pvt.Ltd S.No.160/1.River Side,Tiruppuvanam.	Manamadurai	Food products	OS
47	Prakash Paper Mills, Pottapalayam	Manamadurai	Hand Made paper	OS
48	Prakash Paper Mills, Pottapalayam	Manamadurai	Hand Made Paper Board	OS
49	The Indian Poultry Farm 1/26,Othaveedu, Mandapam Road, Manalur	Manamadurai	Hatchery	OS
50	The Indian Poultry Farm, Othaveedu, Mandapam Road, Manalur	Manamadurai	Hatchery	OS
51	M/S The Indian Hume Pipe Co Keeladi Village,Silaiman	Manamadurai	Hume Pipe	OS
52	The Indian Hume Pipe Company Keeladi village, Silaiman	Manamadurai	Hume Pipe	OS
53	The Indian Hume pipe Company S.No.27,Manalur.	Manamadurai	Hume Pipe	OS
54	Instalities Pottapalayam Village, Konthagai (P.o)	Manamadurai	Lighters	OS
55	M/S Instalities Pottapalayam Village,Konthagai (P.O)	Manamadurai	Lighters	OS
56	Yen Tiyes Match Industries Keeladi Village	Manamadurai	Misc Splink	OS
57	Geetha Papers Madurai-Mandapam Road, Manalur	Manamadurai	Packing	OS
58	Ksas Paper Industries S.No.3/4A-2,Mandapam Road,Manalur.	Manamadurai	Papers	OS
59	Golden Bricks S.No.15/2,18/1,15.4, Keeladi.	Manamadurai	Pulp & Paper	OS
60	Geetha Papers Mandapam road, Manalu	Manamadurai	Pulp & Paper	OS
61	Kalaimagal natraja pape r mills pvt. Ltd., Thiruppuvanam	Manamadurai	Pulp & Paper	OS
62	Kalaimagal Natraja Paper Mills Pvt Ltd. Nelmudikarai, Thiruppuvanam	Manamadurai	Pulp & Paper	OS
63	Ksas Paper Industry Manalur	Manamadurai	Pulp & Paper	OS
64	Ksas Paper Industry Manalur	Manamadurai	Pulp & Paper	OS
65	Kwality Paper Mills Nel Mudikarai, Thiruppuvanam	Manamadurai	Pulp & Paper	OS
66	Kwality paper mills, Nel Mudikarai, Thiruppuvanam	Manamadurai	Pulp & paper	OS
67	M/ S Tnstc Ltd Thiruppuvanam Branch,Thiruppuvanam	Manamadurai	Service Station	OS
68	Aswin Polymers S.No.5/99A,Raasipuram ,Keeladi.	Manamadurai	Spinning	OS
69	Rukmani Mills Pvt Ltd S.No.27,Manalur Village	Manamadurai	Spinning	OS
70	The Visalakshmi Mills Limited Paper Divison,S.No.175/23 ,Manalur Village.	Manamadurai	Spinning	OS
71	Varadhalakshmi Mills Ltd S.No.14/4 ,Rajagampeeram.	Manamadurai	Spinning	OS
72	M/S Sri Jothi Steel Rolling Mill, Manalur	Manamadurai	Steel Rolling	OS

73	M/S Sri Jothi Steel Rolling Mill Manalur	Manamadurai	Steel Rolling	OS
74	Sri Jothi Steel Rolling Mill Manalur	Manamadurai	Steel Rolling	OS
75	Indiana Rocks, Keeladi	Manamadurai	Stone Polishing	OS
76	M/S Indian Rocks Keeladi Village	Manamadurai	Stone Polishing	OS
77	M /S Sri Kasi Viswanath Products, Sayanapuram	Manamadurai	Textile Processing Bleaching	OS
78	M/S Sri Kasi Viswanath Prooduts Sayanapuram,	Manamadurai	Textile Processing Bleaching	OS
79	Royal Faabrics, Rajagambeeram.	Manamadurai	Textiles	OS
80	Dhanush Packing S.No.2/566, Madurai Mandabam Road, Manalur.	Manamadurai	Tile works	OS
81	The Gowri Tile Works 5/55, Kannar Street,Manamadurai.	Manamadurai	Tiles	OS
82	Jasmine Towels Private Limited S..No.46/3 ,Kanjankulam.	Manamadurai	Towels	OS
83	Indra Metal Components S.No.5/2, Keeladi ,Silaiman.	Manamadurai	Vessels	OS
84	Sirius Zip Manufacturing Pvte Ltd, Sipcot Industrial Complex, Manamadurai.	Manamadurai	Zip manufacturing	OS
85	Patel Brothers Rameswaram Road,Naran101 Estate Melapasalai, Manamadurai.	Manamadurai		OS
86	Southern Polymers Pvt. Ltd,Pottapalayam,Kondagai.	Manamadurai		OS
87	Sri Balaji Associates 60/20,Rameswaram Road, Melapasalai	Manamadurai		OS
88	Sri Devi Corporation S.No.3/4A-3.Madurai Mandabam Road, Manalur.	Manamadurai		OS
89	Sri Rajasundarai Industries RS:327/2 Konthagai.	Manamadurai		OS
90	Super Polytex Private Limited .No.174/3 Madurai, Mandapam Road, Manalur.	Manamadurai		OS
91	The TN State Pampkar & Fibre Marketing Co-op. Ltd, Sivagangai Road.	Manamadurai		OS
92	The TNSTCorporation Limited Divison 1, Nelmudikarai, Thiruppuvanam.	Manamadurai	Automobiles	RS
93	Rukmini Electronics Limited Pottapalayam, Konthagai (Po)	Manamadurai	Conveyar Belt	RS
94	Chitra Tile Works S.No.5/126A,Old Kalayar Kovil,Manamadurai.	Manamadurai	Polymers	RS
95	Suni Rubber Industries S.No.5/4 , Madurai-Mandapam Road, Manalur.	Manamadurai	Rubber	RS
96	Indiayana Rocks S.No.42/1B,Part Pasiyapuram,Keeladi.	Manamadurai		RS
97	Kasirajan Industries S.No.53/3, Sottathatti,,Keeladi, Silaiman.	Manamadurai		RS
98	Kuttuva Silicates 5-1-2 Silaiman,Kondagai Road,Keeladi.	Manamadurai		RS
99	Mahesh Elastomers Private Limited 1/82, Mandabam Road, Manalur.	Manamadurai		RS
100	Polygraphs S.No.171/5,Madurai Mandapam Road, Manalur.	Manamadurai		RS

101	Rotographs S.No.171/5 ,Madurai Mandapam Road, Manalur.	Manamadurai		RS
102	Rukmini Electronics Limited Pottom village,Konthagai.	Manamadurai		RS

ANNEXURE- V
SURFACE WATER SAMPLE TEST RESULTS
OF KANALODAI SUB BASIN

Parameter		02	02	2003
		G4	G4	G4
GENERAL	Ph	8.1	7.6	7.4
	EC	210	270	490
	TDS mg/l	129	145	283
	TSS/l	3	4.5	5.5
Nutrients	NO2+NO3 mg/L	2		4
Org.matter	BOD mg/l	2.2	2	0.8
	COD mg/l	14	4	15
Alkalinity	Total CaCo3	75	110	180
Hardness in mg/L	Total CaCo4	55	130	110
	Ca ++ Caco3	50	100	30
Major ions	Ca++ mg/L	20	40	12
	mg++	1	7	19
	Na++	28	5	82
	K++	4	0	5
	Cl++	18	14	32
	SO4++	5	11	24
	HCo3++	92	134	220
Other In-Organic	Si mg/L			17.1
	F mg/L			0.3
	B mg/L			0.07
Coliforms	Total			2800
	Feacal			1100
SAR				3.64

G4- AT KAMUDHI REGULATOR.

ANNEXURE- VI

GROUND WATER SAMPLING STATIONS LOCATIONS

Sl.No	Station code No.	Location
1	21001	Avaniyapuram
2	83109	Thiruchili
3	83218A	Paniyur
4	83220	Vidathakulam
5	83218	Pulvaikarai
6	25006	Thiruchili
7	83223	Maraikulam
8	83123B	Manamadurai
9	83028	Manaloor
10	83305A	Manadalamanickam

ANNEXURE- V I

GROUND WATER TEST RESULTS IN KANALODAI SUB BASIN

Station code	Date of collection	General				Alkalinity		Hardness		Major Ions								F.m g/L	SAR Biol
		PH	Co/m	MG/L	g/L	CaCO ₃	CaCO ₃	mg/L	CaCO ₃	mg/L	mg/L	mg/L	mg/L	mg/L	mg/L	mg/L	mg/L		
21001	02.01.08	8.1	2280	1267	4	0	450	400	130	52.0	66	345	2	390	118	0	549	1.40	7.5
83109	09.01.08	8.0	360	199	1	0	150	150	70	28	19	21	1	21	12	0	183	0.12	1
83218A	09.01.08	7.9	3570	2183	17	0	350	480	240	96	58	621	2	638	480	0	427	0.24	17.4
83220	09.01.08	7.9	1000	500	9	0	210	215	115	46	24	136	2	163	53	0	256	0.37	5.7
83228	09.01.08	7.7	160	94.5	3	0	45	60	40	16	5.0	11	1	11	10	0	55	0.30	0.8
25006	09.01.08	8.2	580	319	4	0	235	260	95	38.0	40	25	4	35	17	0	287	0.63	1
83223	09.01.08	8.0	650	362	7	0	160	180	90	36	22	69	4	60	41	0	195	0.64	3.2
83123B	09.01.08	8.0	1720	943	21	0	120	680	160	64	126	90	6	461	29	0	146	0.30	1.5
83028	09.01.08	8.2	2820	1633	10	0	420	410	100	40	75	460	17	596	144	0	512	0.89	9.9
83305A	02.01.08	8.3	630	358	1	10	220	115	70	28	11	87	3	32	58	12	244	0.32	5

ENVIRONMENTAL MONITORING ON WATER AND SOIL QUALITY
AND CREATING AWARENESS & UPDATING OF “ENVIRONMENTAL
AND SOCIAL ASSESSMENT REPORT” FOR KANALODAI SUB-
BASIN IN GUNDAR BASIN.

ESTIMATE COST RS 7.00LAKHS

INTRODUCTION

Under TNWRCP, with World Bank assistance, special emphasis was given for the first time in WRO, to assess the environmental status and degradation caused for all River basins in Tamilnadu. Environmental and Soil Assessment Study has been conducted by “Environment Protection Training and Research Institute (EPTRI), Hyderabad” in all river basins. The institutes have identified the Environmental issues, social issues; mitigate measures for Gundar Basin and given the recommendations as below:

- i) Environmental Issues:
 - a) Excess fluoride and Nitrate in ground Water.
 - b) Prosopis Juliflora Growth
 - c) Sand mining
- ii) Social Issues:
 - a) Encroachment In catchments area
 - b) Dry land Agriculture
 - c) Reduction in Live stock
- iii) Mitigate Measures:
 - a) Aquatic weed management
 - b) Solid waste management
- iv) Agency:
 - a) The above measures can be improved by combined

Working of Environmental
cell and Water Resources
organization.

The Environmental Cell of WRO assessed soil and water samples in this Gundar river basin. The assessment include Environmental impact on the quality of surface ,Ground water and soil by collecting water & soil Samples and testing them. Moreover, Micro Level Environmental Status Reports for all the River Basins have also prepared. These works have been carried out with the World Bank Assistance unto March 2004.

Also few Awareness programs & Workshops were conducted to create awareness on the Environmental issues & remedies among the public, farmers, Govt. officials and NGOs. Seminars were conducted to find out new techniques and methods developed recently to solve Environmental problems.

Now under IAMWARM project, focus is at each sub basin level to identify and prioritize the requirements for improvements to storage structures, rehabilitation, new schemes for water harvest, and diversification of crops. Any new schemes or rehabilitation of existing one, consideration of the environment issues pertaining to that area and remedial action to overcome the problems is must.

DESCRIPTION OF SUB BASIN

Gundar river basin is one of the major river basins of Tamilnadu with a drainage area of 5912 sq.km. Total length of the River from the origin is 150 km. The basin covers part of Madurai, Sivagangai, and Virudhunagar, part of Dindugul, Ramanathapuram and Thoothukudi Districts.

Kanalodai originates from the surplus of Mudakkankulam Kanmoi near Allalaperi Village in Kariyapatti Taluk. After passing about 30 Km along Thiruchuli and Kamudhi Taluk in its natural course, Kanalodai joins with Gundar River near Mandalamanickam village of Kamudhi Taluk in Ramanathapuram District. There is no Anicut constructed across Kanalodai.

Kanalodai flows through Thiruchuli, Kariyapatti Taluks of Virudhunagar District, Manamadurai Taluk of Sivagangai District and Madurai south Taluk of Madurai District.

ENVIRONMENTAL PROBLEMS IN THIS SUB BASIN

SAND MINING

In Kanalodai near S.Anaaikulam Tank in Sadayaneri village the, Public Works Department is mining sand from river bed. At this location sand deposited over decades forming natural aquifer is being mined.

At various places wherever sand is available mining is being carried out in small quantities for local use.

INDUSTRIAL POLLUTION

There are no major industries situated in this sub basin. The industries situated in this sub basin area are lying in the small scale and orange category. The effluent from these industries is meager.

The details of Industries are given in Annexure-IV.

CATCHMENT DEGRADATION

Forest cover in the basin is only 3.25% of the basin area which is quite inadequate. Most of forest is deciduous.

SOLID WASTE DISPOSAL

SOLID WASTE DISPOSAL IN MUNICIPALITIES AND TOWN PANCHYATS

Within this sub basin most of the panchayats have no systematic collection and disposal of solid waste. The local people used to throw the solid waste into the nearby open channels or drains choking them and thereby polluting the water resources.

Scheme for Solid waste Management plan is under implementation by Rural Development Department. Under this scheme, collection tank for disposable and undisputable garbage have been constructed. But in most of the panchayats, recycling the waste and converting the solid waste into manure and production of energy is yet to come up

SOLID WASTE DISPOSAL IN VILLAGES

Dumping of solid wastes by the villagers is very limited. Usually they are being dumped near the toe of the tank bunds. Major portion of the wastes are mainly animal droppings and leftover animal feeds collected from cattle sheds. These wastes are converted into manure and used in their lands.

Only in urban areas solid wastes are dumped near the roadside drains, nearby irrigation channels and low – lying areas. Even the civic bodies are recklessly dumping the solid waste into water bodies.

Solid waste if allowed to accumulate is health hazard and there is a correlation between improper disposal of solid waste and incidence of vector- borne diseases.

Hence motivating the local bodies for proper implementation of solid waste management in IAMWARM project is must, to protect the water bodies from the accumulation of wastes.

SEWAGE DISPOSAL LET INTO WATER BODIES

In Gundar Basin no other town or village is provided with under ground drainage system except Madurai Corporation and Harvipatti Town Panchayats.

SEWAGE DISPOSAL IN MUNICIPALITY, TOWN PANCHYATS AND VILLAGES.

Thirupparankunram, Thiruppuvanam, Harvipatti, Avaniyapuram, Thirumangalm Municipality, Usilampatti Municipality are the standing examples of civic bodies those who are let the sewage into the water bodies. In most of the Villages no safe disposal arrangements of sewage are exist.

WATER WEEDS

Prosopis Juliflora has invaded the cultivable lands in Kanalodai sub basin, in the beds and almost all the tanks. Hence, these plants need to be eliminated totally for the conserving precious water resources. But on the contrary, in some villages local people desire to grow this plant in the water spread area of the tanks. Once in 4 or 5 years they get cutting order from the revenue authorities, sale the *Prosopis Juliflora* or coal produced from it and keep the money for the common expenses like court case for the litigation with the nearby villages, temple repair and Local festivals etc. This is on account of lack of guidance and ignorance of its ill effects. Hence, this problem has to be addressed in all forms, wherever possible Bio gas plant has to be promoted.

GROUND WATER QUALITY

From the chemical composition data for the observation wells, the ground water in the lower reaches of sedimentary formation is of moderate quality.

ACTIVITIES PROPOSED

I. COLLECTION AND TESTING OF WATER AND SOIL SAMPLES, PROJECT WORKS MONITORING

Water samples were collected from six locations and tested in Gundar river basin from December 2002. Continuance of collection and testing of water samples is essential as good and long - range data will enable to understand the problems more precisely. Hence, now it is proposed to collect and test water samples at the following locations for the period of three years to assess the environmental Impact on the quality of surface water of this sub basin more precisely. Water samples will be collected at the following locations once in 3 months, when flow occurs.

- 1. KO1- Kanal odai at Mudakkankulam Tank.**
- 2. KO2- At Causeway in the Thiruchili-Narikudy road**
- 3. KO3 - Kanalodai at Mandalamanickam Village.**

Soil samples are to be collected from selected locations to Asses the impact on the quality of soil due to various Environmental problems like use of chemical fertilizer and using the polluted water. From these locations 2 numbers of samples at regular one-year interval have to be collected and tested to determine precisely the impact on the degradation of the quality of the soil. Testing of soil samples are essential and will be tested in the educational Institutions.

II. ENVIRONMENTAL AND SOCIAL KNOWLEDGE BASE:

Micro Level Environmental Status Report has been prepared for the entire Gundar River Basin. To prepare an Environmental Action Plan of a River basin data regarding environmental issues in sub basin wise is necessary. Hence, provision for collecting the environmental and social issues in village wise and analyzing them and preparing development report has also made in this proposal.

III. CONDUCTING AWARENESS PROGRAMS:

Awareness Programs are necessary to create awareness among the public about Environmental aspects and the action to be taken by them to remove or reduce the impacts due to the Environmental problems. So far two, awareness Programs were conducted in this basin.

Hence, to create and motivate the people, awareness programmes are to be conducted in the villages. It is proposed to conduct 2Nos of Awareness Meeting for public and 2 Nos. of awareness programs during the study period of three years covering the following subjects in addition to Placing Stickers, Tin sheets, Pham lets and Placing banner containing messages about, the Environmental Awareness.

- **Sanitation.**
- **Solid waste treatment.**
- **Sewage treatment and converting the same into gas**
- **Organic farming.**
- **Conversion of aquatic weeds into manure etc**

As per the instructions of the environmental specialist Mr. Anupham Joshi, the following alterations are made in the proposal,

In addition to the above, pesticides test for water quality is added and test will be carried out for three locations for once in a year.

Moreover, it is proposed to conduct field visits for environmental monitoring of project activities with respect to environmental safe guards.

It is proposed to study the impact due to project investments and hence, provisions for data collection and development reports have now been added.

Provision for preparing environmental atlas is now inserted in the context of marking all environmental and social issues with consultations of stake holders, line departments and NGOS.

MODE OF EXECUTION

All the works proposed are to be carried out by outsourcing through an Educational Institute.

TOTAL COST.

The total cost works out to Rs: **7.00 Lakhs (Rupees Seven Lakhs only)**

**Environmental Monitoring on Water and Soil quality and Creating
Awareness , updating
of " Environmental & Social assessment report" for KANALODAI
SUB BASIN**

DETAILED ESTIMATE

SI no	Description of work	No	Measurement			Contents
			L	B	D	
I. Water & Soil Quality, Project works Monitoring						
a)	Water samples from rivers in 3 locations collected once in four months for a period of Three years 3X 3 x3 = 27 Nos.					27 Nos
b)	Water samples from rivers in 3 locations collected once in a year for a period of Three years 3X 3 = 9 Nos. (pesticides)					9 Nos
b)	Testing charges for soil samples collected from polluted site 3 places/year/3years		2 X 3			6 Nos
c)	Hiring Jeep driver	1No	LS			4 Man months
d)	Conveyance, Purchases of Cans, Bottles, Chemicals hire Purchase of Still camera etc and Documentation of Water quality data and Engaging labour.	3yrs	-	-	-	3yrs
e)	Provisions for field Visits for environmental monitoring of project activities with respect to environmental safe guards.	3 years.				3years
II Environmental, Social Knowledge base						
a)	Village Level Data collection on Environmental And social state regarding other impacts		LS			25 Man months
b)	Expert Analysis and Development Reporting		LS			LS


c)	Impact Studies due to project investments.	LS	10 Man months
d)	Expert Analysis and Development Reporting	LS	L.S
III. Environmental Social Awareness Creation			
a)	Propagation through Stickers, Tin Sheets, pamphlets, Banners	3yrs	3yrs
b)	Awareness Programs for Public	2 Nos	2 Nos
c)	Formation of Herbal Garden in Institutions	1No./in 3 years	1 Nos
d)	Preparing and Publishing Environmental Atlas for the Sub Basin for the use of Line departments /Institutions for better Management of Sub basin	LS	LS
e)	Documentation of the entire activities, and HirePurchase of LCD , Up gradation of Computer and Accessories, Video films and Web site development and engaging computer operator	LS	LS
IV.	Variation in Rates and unforeseen items	LS	LS

**Environmental Monitoring on Water and Soil quality and
Creating awareness, updating of " Environmental and Social
Assessment report" for KANALODAI SUB-BASIN. IN
GUNDAR RIVER BASIN.**



ABSTRACT ESTIMATE

Sl.No.	Qty.	Description of Work	Rate	Per	Amount
I. Water & Soil Quality, Project works Monitoring					
a)	27 Nos.	Water Sample Testing charges	1400	each	37,800
b)	9 Nos	Water Sample Testing charges (pesticides)	12000	each	108,000
b)	6 Nos	Soil Sample Testing	7350	L.S	44,100
c)	4 Man months	Hiring Jeep Driver	3500	1 Man month	14,000
d)	3 years	Conveyance, Purchases like cans, Bottles, Chemicals hire Purchase of camera etc and Documentation of Water and Soil quality data including labour charges.	12000	per year	36,000
e)	3 years	Provisions for field Visits for environmental monitoring of project activities with respect to environmental safe guards.	15000	year	45,000
II Environmental, Social Knowledge base					
a)	25 Man months	Village Level Data Collection on Environmental and Social State regarding other impacts	5000	month	125,000
b)	L.S	Expert Analysis and Development Reporting on other impacts	L.S		20,000
c)	10 Man months	Impact studies due to project investments	5000	one man month	50,000
d)	L.S	Expert Analysis and Development Reporting due to project investments (after project)	L.S		30,000

Sl.No.	Qty.	Description of Work	Rate	Per	Amount
III. Environmental Social Awareness Creation					
a)	3 years	Propagation through stickers, Tin Sheets, pamphlets, banners.	3000	per year	9000
b)	2 Nos.	Awareness Program for Public	15000	each	30000
c)	1 Nos	Providing Herbal Gardens in School/Institutions	25000	each	25000
d)	LS	Preparing and Publishing Environmental Atlas for the Sub Basin for the use of Line departments /Institutions for better Management of Sub basin		LS	50,000
e)	LS	Documentation of the entire activities, hire purchase of LCD and Up gradation of Computer and Accessories, Video films and Web site development and engaging computer operator		L.S	36,000
IV.Variation in rates and unforeseen items.					4,100
		Total			700,000
Rupees Seven Lakhs only					



DESIGN AND DRAWING




TYPICAL SECTION OF BED BAR/MODEL SECTION FOR SUPPLY CHANNEL.

DRAWING NOT TO SCALE


DIMENSIONS TO SUIT SITE CONDITION.

TYPICAL SKETCH

RAISING & STRENGTHENING OF TANK BUND



TYPICAL SKETCH




RECONSTRUCTION OF SLUICES

NOTES

- (i) The Base MUST be made smooth & hard, duly compacted with compactors/pneumatic tampers.
- (ii) Earth fill compaction adjoining the Barrel and Benches should be compacted by mechanical/pneumatic tampers to ensure effective compaction.
- (iii) Earth obtained from "benching" be reused (after removal of clods (bigger than 7.5 cm), vegetation etc) in earth fill layers.

TYPICAL SKETCH

Rehabilitation of Anicut through SKIN WALL Concrete



- Joints on U/S surface to be raked to 25 mm depth & surface roughened by chipping.
- Drill holes of 50 mm to be filled with 1:2 mortar and 16 mm Anchor Bars to be pushed in. The roughened surface to be kept wet for 72 hours and cement slurry (1:2:5) of 0.70 water-cement ratio be applied over the surface prior to placement of skin concrete.
- Concrete of M20 Grade is to be used with 20 mm maximum aggregate size.
- Curing is to be done for 28 days.
 - Thickness of skin concrete: 15 cm at top & 20 cm at bottom for Anicuts of height upto ± 1.50 m and 20 cm at top & 30 cm at bottom for Anicuts of height more than ± 1.50 m.