



TN IAMWARM PROJECT

ONGUR SUB BASIN

**DETAILED PROJECT REPORT
WATER RESOURCES DEPARTMENT**





1.1. INTRODUCTION



1. INTRODUCTION

1.1 GENERAL:

Agriculture is the dominant sector in the Indian economy. TamilNadu, which is supposed to be the next state to Rajasthan in average annual rain fall depends largely on the surface water irrigation as well as ground water irrigation. The state has used the surface and ground water potentials to the maximum limit and hence the future development and expansion depends only on the efficient and economical use of water potential and resources available.

To achieve the water use efficiency it is necessary to improve and upgrade the existing conveyance system and also to introduce modern irrigation methods.

With the above objectives a comprehensive programme has been proposed with Multi disciplinary approach.

1.1.2 DESCRIPTION OF THE VARAHANADHI BASIN:

The Varahanadhi basin is one of the major river basins and is located in Villupuram, Thiruvannamalai, Kancheepuram and Cuddalore districts of Tamil Nadu and Pondicherry.

This basin has been divided into 3 sub-basins namely as follows;

1. Varahanadhi
2. Ongur
3. Nallavur

1.1.3 DESCRIPTION OF ONGUR SUB BASIN:

The Ongur sub basin is located in Villupuram, Thiruvannamalai, and Kancheepuram districts of Tamil Nadu. The total area of the sub basin is 624sq.km. The Ongur sub basin is surrounded by Bay of Bengal in the east, Palar basin in the north, Nallavur sub basin in the south and Varahanathi sub basin in the

west. There are 8 blocks in this sub basin of which 4 blocks are covered in full and the remaining blocks are partly covered. The details of blocks, taluks and districts are furnished in the following statements.

Ongur river originates in Tindivanam taluk of Villupuram district. In the initial reach it has two arms. The right arm originates from the surplus course of Vairapuram tank, which is fed by number of upper tanks and empties into Saram Eri (tank). In addition to that, the drainage course to Saram Eri is also receiving water from number of tanks on either side. The surplus course of Saram Eri called Saram river or Saram Odai flows towards the northeastern direction.

Similarly the left arm called Nariyar Odai or Murungai Odai originates from surplus course of Olakkur Melpadi Eri which is fed by surplus water of number of tanks. It joins the Saram Odai about 3 Kms. west of Ongur village. From this point the river is called **Ongur River**.

After this, a local stream Nedungal Ar joins Ongur river on its left side. Nedungal stream originates from the surplus course of Kalathur and Kilathivakkam tank which receiving surplus water from a number of tanks in Maduranthagam Taluk of Kancheepuram District. It joins Ongur river near Veliyambakkam village of Maduranthagam Taluk. The total length of this stream is about 6 kms. Then the river flows towards the southeast until it falls into the Yedayantittu Kaluveli tank and the surplus water joins the Bay of Bengal. The length of Ongur river from its origin till its confluence with the sea is about 43 kms.

The Ongur sub basin consists of 172 nos of non system tanks and 7 anicuts and the total command area of this sub basin is 14262.75 Ha. The Ongur sub basin is located between the latitude $12^{\circ} 10' 00''$ N and $12^{\circ} 30' 00''$ N and the longitude $79^{\circ} 30' 00''$ E and $80^{\circ} 05' 00''$ E. The command area of this sub basin comes under the Tindivanam Taluk in Villupuram District, Vandavasi Taluk in Thiruvannamalai District, Madurantakam and Cheyyur Taluks in Kancheepuram District.

Ayacut Details

Villupuram District :

Tindivanam Taluk : 3775.88 Ha

Thiruvannamalai District :

Vandavasi Taluk : 1427.77 Ha

Kancheepuram District :

Madurantakam Taluk : 3742.27

Cheyur Taluk : 5316.83

Total : 14262.75 Ha



1.2. HYDROLOGY

1.2.1 GENERAL

Ongur sub basin is one of the three sub basins in varahanadhi basin, which is one of the major River basin in Tamil Nadu. The Ongur river confluences into Yedayantittu Kaluveli tank.

1.2.2 LOCATION

The Ongur sub basin located in the Villupuram, Thiruvannamalai and Kancheepuram districts of Tamil Nadu. The total area of sub basin is 624sq km. The taluks covered in this sub basin are Tindivanam in Villupuram district Vandavasi in Thiruvannamalai district, Madurantakam and Cheyyur taluks in Kancheepuram district.

Ongur river originates in Tindivanam taluk of Villupuram district. In the initial reach it has two arms. The right arm originates from the surplus course of Vairapuram tank, which is fed by number of upper tanks and empties into Saram Eri (tank). In addition to that, the drainage course to Saram Eri is also receiving water from number of tanks on either side. The surplus course of Saram Eri called Saram River or Saram Odai flows towards the north eastern direction.

Similarly the left arm called Nariyar Odai or Murungai Odai originates from surplus course of Olakkur Melpadi Eri which is fed by surplus water of number of tanks. It joins the Saram Odai about 3 Kms. west of Ongur village. From this point the river is called **Ongur River**.

1.2.3 CATCHMENT AREA OF ONGUR SUB BASIN

The Catchment area of this Sub Basin is 796 SqKm. This Sub Basin receives rain fall from North – East monsoon. There are 172 non system tanks under the control of WRO, PWD with a total registered ayacut of 14262.75 Ha.

1.2.4 HYDRO METEOROLOGY

The Hydro Meteorology parameters include rain fall, temperature, humidity, wind velocity, evaporation and duration of sun shine which determine the climate of the basin.

1.2.5 RAIN FALL

Average annual rain fall of gauging stations influencing this sub basin is as follows.

Influencing Rain gauge Stations of Ongur Sub Basin

Sl. No.	Sub Basin	Raingauge Station	Raingauge Station Area	Sub Basin Area	Weight in %	Annual Average rainfall in mm	Annual average weighted rainfall for the sub basin in mm
1	Ongur	Tindivanam	411.00	1095.79	0.38	1007	382.66
2		Vandavasi	134.79		0.12	1124	134.88
3		Marakkanam	550.00		0.50	1141	570.50
4		Madurantakam	460.00	290.00	-	1256.00	1256.00
5		Cheyur	348.00	434.00	-	1049.00	1049.00

a. CLIMATE

The weather station considered is furnished below:

Name of the weather station	Maintained by
Kilnatchipattu	PWD,WRO (SG & SWRDC)

The climatological values of this river basin are given in the following Table:

Climatological Parameters

Sl.No.	Climatological Parameter	Kilnatchipattu
1	Average monthly temperature max. / min. in ° Celsius	31.33 / 23.51
2	Average mean temperature in ° Celsius	28.57 ⁰ Celsius
3	Average relative humidity in %	69.58
4	Average wind velocity in km / hour	151.95
5	Average pan evaporation in mm / month	197.43
6	Average Sunshine hours / day	6.92

TEMPERATURE

The meteorological features of the basin have been studied from the data collected from Kilnatchipattu weather station. Temperature is one of the factors under climatological features and it is one of the main parameters to calculate the crop water requirement (i.e. evapotranspiration).

b. SOIL CLASSIFICATION

Soil is one of the natural resources, which has the most direct impact on agricultural development. In an agrarian country like India, it becomes necessary to take steps for its proper conservation and management. Soil surveys provide nature of soils, their extent physico chemical characteristics etc.

The soils of the Ongur sub basin have been shown in plate - ONG - . The major soils types found this river basins is Clayey skeletal, mixed, Lithic Rhodustalfs Rock outcrops, Typic Haplustalfs Fine, mixed, Fine loamy, mixed, Typic Haplustalf, Fine, mixed, Typic Rhodulstalfs, Mixed Typic Ustipsamments, Fine, Mixed, Typic Ustropepts, Fine, montmorillonitic, Udorthentic Chromusters, Fine,

montmorillonitic, Vertic Ustropepts and Marsh. Due to different stage of weathering of parent material, the above soil types are met with in combination.

b. 1. LAND HOLDINGS

The details of farm holdings and size classes present in Ongur sub basin are given below

Category	Size of holdings	Numbers	Percentage
Marginal	Below 1.00 Ha	17200	60.42%
Small	1.00-2.00 Ha	6880	24.17%
Medium	2.00-5.00 Ha	3440	12.09%
Big	5.0 Ha & above	946	3.32%
Total		28466	100%

Above table revealed that the marginal farmers alone accounted for 60.42 percent in the sub basin followed by small farmers. Developmental initiatives will need to take the fact into account.

1.2.6 DEMOGRAPHY

Name of Sub Basin	Total No. of Blocks	Total No. Villages	Population (in Million)		
			2005	2010	2020
Ongur Sub Basin	8	150	0.435	0.466	0.534

		(June-Sep)								
1	Paddy	5846.5 8	210.4 9	0	6057.0 7	0	0	0	0	(-) 6057.07
2	Paddy SRI	0	0	0	0	4575	0	0	4575	(+)4575
3	Maize	156	90	0	246	458	0	0	458	210
4	Groundnut	251.93	1248. 2	332.0 7	1832.1 5	2452.8 8	0	0	458	210
5	Pulses	0	1330. 2	240	1570.2	2411.1 0	0	0	2411. 1	840.75
6	Cumbu	0	10	0	10	0	0	0	0	0
7	Vegetables									
II	Tomato	0	8	0	8	55	0	0	55	47
II	Bhendi	140	86	0	226	500	0	0	500	174
III	Brinjal	125	88	26.43	237.43	380	0	0	380	142.57
IV	Gourds	0	195	0	195	535	0	0	535	340
V	Radish	0	10	0	10	35	0	0	35	25
SI No	Crop	Without Project				With Project				Increasi ng
		FI	PI	RF/G	Total	FI	PI	RF /G	Total	
VI	Curry leaf	0	0	0	0	10	0	0	10	10
VII	Cluster Beans	0	4	0	4	14	0	0	14	10
VII I	Greens	0	15	0	15	65	0	0	65	50
IX	Watermelon	90	128	0	218	766	0	0	765	548
X	Chilies	0	62	0	62	160	0	0	160	98
XI	Beans	0	0	0	0	10	0	0	10	10
XII	Vegetable Cowpea	0	0	0	0	10	0	0	10	10
XII I	Coriander	0	0	0	0	24.77	0	0	24.77	24.77
XI	Crossandera	60	13	0	73	85	0	0	85	12

V										
	Vegetable Total	415	607	26.43	1048.43	2649.77	0	0	2649.77	1501.34
8	Fallow	0	0	2193.5	2193.49	0	0	0	0	0
9	Fodder Chulam	0	0	20	20	70	0	0	70	0
	Total	0	0	20	20	70	0	0	70	50
	Grand Total	7341.91	4046.9	2874	14262.75	14262.75	0	0	14262.75	
IV	2 nd Crop									
1	Paddy	1594.16	0	0	1594.16	0	0	0	0	0
2	Paddy SRI	0	0	0	0	1710	0	0	1710	1710
3	Groundnut	0	597.54	0	597.54	1250	0	0	1250	352.46
4	Pulses	0	847	0	847	1725	0	0	1725	878
5	Maize	0	250	0	250	600	0	0	600	350
6	Bendi	2	0	0	2	3	0	0	3	1
	Total	1596.16	1694.5	0	3290.7	5288	0	0	5288	
V	3 rd Crop				0				0	
1	Paddy	692.58	0	0	692.58	600	0	0	600	
2	Groundnut	0	0	0	0	200	0	0	200	200
3	Pulses	0	0	0	0	200	0	0	200	200
	Total	692.58	0	0	692.58	1000	0	0	1000	
	Great Grand Total	9630.65	5741.4	2874	18246	20550.75	0	0	20550.75	
	Cropping Intensity				112.55%				144.09%	

1.2.11 LIVE STOCK- POPULATION

Name of Sub Basin	Cattle	Buffalo	Sheep	Goats	Pigs	Dogs	Bovines	Ovines	Horses & Ponies	Mules & Donkeys	Rabbits	Fowls	Ducks	Other birds
Ongur sub basin	117434	34946	17543	58317	5984	19673	152380	110634	81	430	368	165762	11865	66
Annual requirement	18.030 Mcum													

1.2.12 INDUSTRIES & ANNUAL WATER DEMAND IN Mcum

Name of Sub Basin	Medium Industries			Small industries			Water Requirements		
	2005	2010	2020	2005	2010	2020	2007	2010	2025
Ongur Sub Basin	41	53	87	2729	3602	5783	15.86	23.86	33.62

1.2.13 CROP WATER REQUIREMENT (WITHOUT PROJECT)

Sl. No	Name of Crop	Area in Ha	Crop water requirement in mm	Total Crop water requirement in Mcm	Irrigation water requirement in Mcm	Total Irrigation requirement in Mcm
I	Perennial Crops					
1	Coconut	20.00	778	0.156	0.29	0.29
2	Mango	75.00	402	0.302	0.57	0.57
3	Guava	10.00	256	0.026	0.05	0.05
4	Cashew	80.00	644	0.515	0.97	0.97

5	Casuarina	116.00	138	0.160	0.30	0.30
6	Flowers\Tuberose	6.00	509	0.031	0.06	0.06
7	Fodder	47.00	290	0.136	0.26	0.26
	Sub Total	354.00		1.320	2.50	2.50
II	Annual Crops					
1	Sugarcane	816.74	821	6.705	12.65	12.65
2	Banana	52.67	778	0.410	0.77	0.77
3	T.C. Banana	0.00	778	0.000	0.00	0.00
	Sub Total	869.41		7.120	13.42	13.42
III	1st crop (Sep-Jan)					
1.	Paddy	6057.07	1127	68.263	128.80	128.80
a						
b	Paddy – SRI	0.00	789	0.000	0.00	0.00
2	Maize	246.00	329	0.809	1.53	1.53
3	Pulses	1330.20	323	4.297	8.11	8.11
4	Groundnut	1500.08	590	8.850	16.70	16.70
5	Cumbu	10.00	266	0.027	0.05	0.05
6	Tomato	8.00	462	0.037	0.07	0.07
7	Bhendi	226.00	315	0.712	1.34	1.34
8	Brinjal	211.00	464	0.979	1.85	1.85
9	Gourds	195.00	268	0.523	0.99	0.99
10	Radish	10.00	195	0.020	0.04	0.04
11	Curry Leaf	0.00	330	0.000	0.00	0.00
12	Cluster Beans	4.00	464	0.019	0.04	0.04
13	Greens	15.00	197	0.030	0.06	0.06
14	Watermelon	218.00	250	0.545	1.03	1.03
Sl. No	Name of Crop	Area in Ha	Crop water requirement in mm	Total Crop water requirement in Mcm	Irrigation water requirement in Mcm	Total Irrigation requirement in Mcm

15	Tapiaco	0.00	538	0.000	0.00	0.00
16	Chillies	62.00	538	0.334	0.63	0.63
17	Beans	0.00	462	0.000	0.00	0.00
18	Veg Cowpea	0.00	268	0.000	0.00	0.00
19	Coriander	0.00	306	0.000	0.00	0.00
20	Crossandra	73.00	350	0.256	0.48	0.48
21	Fodder Cholan	0.00	352	0.000	0.00	0.00
22	Fallow	0.00	0	0.000	0.00	0.00
	Sub Total	10165.35		85.700	161.69	161.69
	Grand Total (I+II+III)	11388.76		94.140	177.62	177.62
IV	2nd Crop					
1.	Paddy	1594.16	597	9.517	17.96	17.96
a						
b	Paddy – SRI	0.00	418	0.000	0.00	0.00
3	Maize	250.00	329	0.823	1.55	1.55
6	Pulses	847.00	209	1.770	3034	3034
2	Groundnut	597.54	477	2.850	5.38	5.38
5	Bhendi	2.00	315	0.006	0.01	0.01
	Total	3290.70		14.970	28.24	28.24
V	3rd Crop					
1.	Paddy	692.58	683	4.730	8.93	8.93
a						
b	Paddy - SRI	0.00	478	0.000	0.00	0.00
2	Pulses	0.00	323	0.000	0.00	0.00
3	Groundnut	0.00	467	0.000	0.00	0.00
	Total	692.58		4.730	8.93	8.93
	Great Grand Total	15372.04		113.840	214.78	214.78

ONGUR SUB BASIN

Water Potential Without Project

Surface Water Potential (Mcm)	=	117.32	Mcm
Ground Water Potential (Mcm)	=	292.56	Mcm
Total Potential (Mcm)	=	409.88	Mcm

Water Demand with out

Project

Domestic	(Mcm)	=	23.64	Mcm
Livestock	(Mcm)	=	18.03	Mcm
Industrial	(Mcm)	=	23.86	Mcm
Irrigation	WRO	=	214.78	Mcm
	PU & GW	=	139.29	Mcm
Total Water Demand (Mcm)	=	4109.60	Mcm	
Water Balance (Mcm)	=	-9.72	Mcm	

1.2.13 CROP WATER REQUIREMENT (WITH PROJECT)

Sl. No	Name of Crop	Area in Ha	Crop water requirement in mm	Total Crop water requirement in Mcm	Irrigation water requirement in Mcm	Total Irrigation requirement in Mcm
I	Perennial Crops					
1	Coconut	25.00	778	0.195	0.35	0.35
2	Mango	113.00	402	0.454	0.81	0.81
3	Guava	30.00	256	0.077	0.14	0.14
4	Cashew	80.00	644	0.515	0.92	0.92
5	Casuarina	297.00	138	0.410	0.73	0.73
6	Flowers\Tuberose	39.00	509	0.199	0.35	0.35
7	Fodder	85.00	290	0.247	0.44	0.44
	Sub Total	669.00		2.100	3.74	3.74
II	Annual Crops					
1	Sugarcane	849.00	821	6.970	12.45	12.45
2	Banana	95.00	778	0.739	1.32	1.32
3	T.C. Banana	35.00	778	0.272	0.49	0.49
	Sub Total	979.00		7.980	14.25	14.25
III	1st crop (Sep-Jan)					
1.	Paddy	0.00	1127	0.000	0.00	0.00
a						
b	Paddy – SRI	4575.00	789	36.092	64.45	64.45
2	Maize	456.00	329	1.500	2.68	2.68
3	Pulses	2411.10	323	7.788	13.91	13.91
4	Groundnut	2452.88	590	14.472	25.84	25.84
5	Cumbu	0.00	266	0.000	0.00	0.00
6	Tomato	55.00	462	0.254	0.45	0.45
7	Bhendi	500.00	315	1.575	2.81	2.81

8	Brinjal	380.00	464	1.763	3.15	3.15
9	Gourds	535.00	268	1.434	2.56	2.56
10	Radish	35.00	195	0.068	0.12	0.12
11	Curry Leaf	10.00	330	0.033	0.06	0.06
12	Cluster Beans	14.00	464	0.068	0.12	0.12
13	Greens	65.00	197	0.128	0.23	0.23
14	Watermelon	766.00	250	1.915	3.42	3.42
Sl. No	Name of Crop	Area in Ha	Crop water requirement in mm	Total Crop water requirement in Mcm	Irrigation water requirement in Mcm	Total Irrigation requirement in Mcm
15	Tapiaco	0.00	538	0.000	0.00	0.00
16	Chillies	160.00	538	0.861	1.54	1.54
17	Beans	10.00	462	0.046	0.08	0.08
18	Veg Cowpea	10.00	268	0.027	0.05	0.05
19	Coriander	24.77	306	0.076	0.14	0.14
20	Crossandra	85.00	350	0.298	0.53	0.53
21	Fodder Cholam	70.00	352	0.246	0.44	0.44
22	Fallow	0.00	0	0.000	0.00	0.00
	Sub Total	12614.75		68.640	122.57	122.57
	Grand Total (I+II+III)	14262.75		78.720	140.57	140.57
IV	2nd Crop					
1.	Paddy	0.00	597	0.000	0.00	0.00
a						
b	Paddy – SRI	1710.00	418	7.146	12.76	12.76
2	Maize	600.00	329	1.974	3.53	3.53
3	Pulses	1725.00	209	3.605	6.44	6.44
4	Groundnut	1250.00	477	5.963	10.65	10.65
5	Bhendi	3.00	315	0.009	0.02	0.02
	Total	5288.00		18.700	33.39	33.39

V	3 rd Crop					
1.	Paddy	0.00	683	0.000	0.00	0.00
a						
b	Paddy - SRI	600.00	478	2.869	5.12	5.12
2	Pulses	200.00	323	0.646	1.15	1.15
3	Groundnut	200.00	467	0.934	1.67	1.67
	Total	1000.00		4.450	7.94	7.94
	Great Grand Total	20550.75		101.860	181.90	181.90

ONGUR SUB BASIN

Water Potential With Project

Surface Water Potential (Mcm)	=	117.32	Mcm
Ground Water Potential (Mcm)	=	292.56	Mcm
Total Potential (Mcm)	=	409.88	Mcm

Water Demand with

Project

Domestic (Mcm)	=	23.64	Mcm
Livestock (Mcm)	=	18.03	Mcm
Industrial (Mcm)	=	23.86	Mcm
Irrigation WRO	=	181.90	Mcm
PU & GW	=	139.29	Mcm
Total Water Demand (Mcm)	=	386.72	Mcm
Water Balance (Mcm)	=	23.16	Mcm



1.3 HYDRAULICS OF THE COMPONENTS

		HYDRAULIC PARTICULARS OF ANICUTS																		
1.3.1	a)ANICUT																			
Sl.No	Name of Anaicut	Vilage	Ayacut(Ha)	Length of Anicut(M)	Crest Level of Anicut(M)	Front (M)	Free Sq.km	Combined Sq.km	Maximum flood discharge Cumecs\ Cuecs	Head Sluice Location	Vent(M)	Sill Level Sluice (M)	Discharge cumecs	Supply Chennel					Remarks	
														Length(M)	Bed Width(M)	FSD(M)	Bed Slope	Nos of Sluice		
1	Chittamur	Chittamur	150.55.0	39	25	24	383	383	6674	Left Flank	1.20x1.50	24	0.5	2000	5	1.2	1\5000	1		
2	Karasangal Anicut	Karasangal	84.11.0	31	32	31	365	365	6050	Left Flank	1.20x0.40	32	0.3	1250	5	0.6	1\4000	2		
3	Veliyam Pakkam	Nedungal	103.68.5	45	32	32	425	425	6425	Right Flank	1.60x0.90	33	0.3	1050	5	0.5	1\4000	2		
4	Ongur Anicut	Venmelagaram	225.62.0	100	52	51	549	549	32080	Left Flank	3.25x3.25	50	0.5	5283	5	1	1\5000	1		
5	Arasur Anicut	Arasur	270.36.0	105	51	49	415	415	39444	Left Flank	1.20x1.20	50	0.3	3025	5	0.9	1\5000	3		
6	Konerikuppam Anicut	Konerikuppam	43.70.5	92	100	99	42.5	114.14.5	5770	-	-	99	-	3000	4	0.9	1\5000	-		
7	Kolimedu Anicut	Kolimedu	106.71.5	107	49.4	48.5	12.8	44.8	6710	Left and Right Flank	L/S-0.60Dia R/S-0.45x0.45	48.5	L/S-0.5 R/S-0.4	L/S-2000 R/S-1800	L/S-4 R/S-4	L/S-0.6 R/S-0.9	L/S-1\5000 R/S-1\5000	2		

**IAMWARM PROJECT W.R.O. ONGUR SUB BASIN
HYDRAULIC PARTICULARS OF INFRASTRUCTURE INCLUDING SUPPLY CHANNELS**

NON - SYSTEM TANKS

Sl. No	District	Taluk	Name of tank	Ayacut in Ha	Capacity in Mcft	Number of Fillings	Free catchment in SqKm	Combined Catchment in Sq.Km	Water spread area(Sq.Km)	FTL in M	MWL in M	No.of Sluices	Nos and Length of weir (m)		Discharge in Cusecs	Length of bund (M)	Length of Supply Channel (M)	Upper Tank	Lower Tank
													Nos	Length in m					
1	Kancheepuram	Madurantagam	Acharapakkam Tank	111.53.0	28.70	2	3.59	7.37	0.63	50.00	50.600	3	3	24.70 10.00 18.00	1435.00	1300	2000	Pallipettai	Tenpakkam
2			Athivakkam Tank	43.57.5	5.65	2	0.83	1.58	0.15	30.50	31.100	2	1	3325	906.00	1250	1500	No Tank	Thimmavaram
3			Kattugudalur Tank	78.83.0	14.61	1.8	2.25	2.25	0.21	30.50	31.100	1	1	24.4	323.00	2286	2000	No Tank	Thimmavaram
4			Nemam Tank	55.89.5	11.97	2	1.62	1.62	0.25	30.50	31.100	2	1	16.78	457.00	1281	1000	No Tank	Thimmavaram
5			Pallipettai Tank	86.91.0	14.00	2	3.75	3.75	0.22	15.25	15.550	2	1	79.3	746.00	1403	2000	No Tank	Acharapakkam
6			Thirumukkadu Tank	42.97.0	9.48	2	1.83	1.83	0.33	50.00	50.600	2	1	13.5	36.00	1100	1200	No Tank	Athivakkam
7			Thimmapuram Tank	195.98.0	45.84	2	5.05	7.8	0.7	41.59	42.045	3	2	72.29 15.25	1305.00	1860	2000	Kattukolathur Nemam	Perumber Kandigai
8			Vilangadu Peria Eri	115.52.0	20.88	2	3.37	5.37	0.75	50.00	50.450	4	2	11.00 26.54	664.00	1410	2000	Kottakayapakkam	Perumber Kandigai
9			Villangadu Chitheri	0.00.0	0.00	2						2	1	18	318.00	1350	1000	Kottakayapakkam	Perumber Kandigai
10			Kottakayapakkam	60.10.5	10.52	2	2.72	2.73	0.29	30.50	30.800	2	2	40.1	438.78	1310	3000	No Tank	Velangadam

11			Mohalvadi Tank	35.04.0	8.96	3	3.00	3	0.33	50.00	5.600	3	1	21.8	594.00	700	2000	No Tank	Madur
12			Madur Tank	167.58.0	23.23	2	4.04	6.35	0.54	30.50	31.100	2	1	30.78	838.00	1646	2000	Mogalvadi	Allahoor
13			Allanur Tank	53.99.5	9.44	2	2.07	11.39	0.34	30.50	30.950	3	1	81.15	1436.00	1342	2200	Madhur	Siruperpandi
14			Kalyankulam Tank	67.40.5	17.32	1	1.58	1.58	0.38	15.25	15.700	3	1	19.84	534.00	869	1100	Porpanankarunai	Siruperpandi
15			Siruperpondy Tank	62.35.0	25.98	2	4.85	20.9	0.61	30.50	31.100	2	1	89.6	1673.00	1646	3000	Allanur Kadiyankulam	Kadamalaiputhur
16			Anikunnam Tank	40.48.0	9.15	2	0.90	0.9	0.15	50.00	50.600	1	1	15	409.00	1000	1000	No Tank	Allahoor
17			Baburayanpettai Tank	42.28.5	4.77	2	1.35	1.35	0.1	30.80	31.250	1	1	13.9	409.00	1100	1000	No Tank	Kaliyakhkeli
18			Minal Chithamur Tank	97.44.5	19.93	3	4.25	4.25	0.47	32.90	33.500	2	1	23.5	529.00	1738	2000	Periakalathur	Kilpattu
19			Kilpattu Tank	53.10.0	6.37	2	1.35	3.94	0.18	30.50	30.600	3	1	27.12	755.61	1524	1000	Chithamur	Edaiyalam
20			Kilminnal Tank	65.62.0	14.21	2	1.30	1.3	0.4	30.80	31.400	2	1	25.9	323.00	1524	1000	Baburayanpet	Kilpattu
21			Kadamalaputher Tank	70.52.0	9.70	2	2.04	21.28	0.29	50.00	50.600	1	2	11.10 30	1120.00	1450	3000	Perumber Kandigai	Allahoor
22			Perumberkandigai Tank	110.73.0	42.29	2	5.44	39.32	1.13	33.75	34.400	3	2	71.35	3090.00	3246	4000	Velangalam	Kadamalaiputhur
23			Nedungal Tank	87.11.0	19.35	2	3.63	0.63	0.47	15.25	15.550	2	1	47.58	458.00	2379	2100	No Tank	
24			Edaiyalam Tank	102.35.0	21.85	2	1.98	5.75	0.48	50.00	50.600	2	2	65.00 7.7	1980.00	2590	1000	Kilpattu	Onam River
25			Karasangal Tank	84.11.0	19.34	2	2.52	2.52	0.52	50.00	50.600	2	2	58.3 35.50	2555.00	1100	2000	River	Veliyambakkam Chittoor

26		Veliyambakkam Peria eri	59.96.0	13.14	2	1.70	1.7	0.13	50.00	50.600	2	2	40	1090.00	1280	2000	Odai	Veliyambakkam Chittoor
27		Veliyambakkam Chitheri	43.72.5	9.31	2	1.39	3.09	0.14	50.00	50.600	2	1	14.35	758.10	1465	2000	Kenanampattu	Odai
28		Athur Tank	139.58.5	23.76	2	3.51	19.20	0.51	50.00	50.600	2	1	19.00 31	1362.00	1610	1400	Kadamalaiputhur	Onam River
29		Kalathur Tank	61.53.0	19.79	2	5.20	12.15	0.6	50.00	50.600	4	2	14.64 68.63	2268.00	1610	5400	Orathi	Minnal Chitheri
30		Kilathivakkam Tank	95.28.5	7.08	1.81	0.78	2.08	0.17	30.50	30.950	2	1	7.6	479.80	1524	2000	Orathi	Kalathur
31		Kongarai Mambattu Tank	169.41.0	30.14	2	5.33	12.5	1.08	10.00	10.600	2	1	76	20.70	1600	1500	Tinnalore	Murungai
32		Murungai Tank	42.04.0	7.92	2	2.70	2.7	0.25	15.25	15.850	2	1	14.35	758.10	1465	2000	Keenampattur	Odai
33		Munnakulam Tank	52.21.0	12.33	2	3.90	11.65	0.34	15.25	15.850	1	1	37.8	1155.00	1372	1500	Kengaiman pattu	Odai
34		Porangal Tank	41.96.0	19.23	1	2.90	3.65	0.2	30.50	30.950	3	1	26.2	443.00	915	2700	No Tank	Athivakkam
35		Kuankaranai Tank	54.29.0	10.14	2	2.83	2.83	0.35	50.00	60.000	2	1	15	409.00	1300	1000		
36		Orathi Peria Eri	226.09.0	43.14	2	9.26	9.26	1.01	15.54	16.150	3	3	18.90 13.9 32.50	1779.00	1985	4000	No Tank	Kalathur
37		Orathi Chitheri	44.29.0	9.36	2	1.6	1.6	0.1	50.00	50.600	4	1	26.00	708	1620	1000	No Tank	Kannanputhur
38		Porparankaranai	41.30.0	9.16	2	1.35	1.35	0.1	30.80	31.250	1	1	13.9	409	1100	1000	No Tank	Kaliyakhkeli
39		Sirudhamur Tank	47.46.5	7.20	2	1.1	3.2	0.25	15.55	16.150	1	1	13.70	921	1250	2100	Anandamangalam	Olakkur
40		Thinnalur Tank	147.06.0	11.58	2	2.1	5.5	0.49	15.25	15.850	2	1	62.100	1692	1350	1500	Vinnaycheri	Kengaimanpattu

41			Vinnampoodi Tank	72.57.5	13.25	2	2.61	2.61	0.36	50.00	50.600	2	3	30	817	1210	1500	No Tank	Thinnalore
42			Anandamangalam Tank	59.53.0	11.36	2	5.28	5.28	0.28	50.00	50.600	1	1	30.60	833	1200	1000	No Tank	Sirudhamur
43	Kancheepuram	Cheyyur	Kilmaruvathur Tank	50.61.0	7.60	1.67	1.05	1.05	0.25	15.25	15.550	3	1	27.75	273	1207	1100	No Tank	Irumbuli
44			Irumbuli Tank	90.27.0	12.14	2	2.07	7	0.27	50.00	50.600	2	2	8.60	339	1200	2100	Kilmaruvathur	Indalore
45			Perambakkam Tank	58.85.5	12.02	2	2.7	2.7	0.52	30.48	31.090	2	1	11.00	339	1375	1200	-	Perukaranai
46			Thandalam Tank	52.33.0	9.03	1.5	1.68	1.68	0.32	30.20	30.800	2	1	15.25	585	1555	2000	No Tank	Puthur
47			Parukkal Tank	45.03.0	19.23	1	1.11	1.11	0.56	30.86	30.937	3	2	23.00 16.00	443	1000	1800	Perukaranai	Puthur
48			Pazhavur Tank	50.06.0	12.06	2	2.5	2.5	0.27	50.00	50.600	1	1	9.8	270	1100	1400	Pongur	Periyakayapakkam
49			Mugundhagiri Tank	91.75.5	17.92	2	2.19	2.19	0.44	29.17	29.170	4	1	30.00	817	1050	1500	Pazhavor	Perukkaranaai
50			Perukkarania Tank	94.46.0	11.08	2	1.61	3.8	0.36	50.00	50.600	2	2	21.30 12.90	932	1500	1000	Mugundhagiri	Puthur
51			Poongunam Tank	171.68.5	17.00	1	3.2	3.65	0.35	30.50	31.100	2	1	28.65	573	1500	1300	Pazhavor	Nugumbal
52			Puthur Tank	90.69.0	11.08	2	1.6	1.6	0.25	50.00	50.600		3	111.75	360	1250	3000	Perukkaranaai Thandalam	Periyakayapakkam
53	Kancheepuram	Cheyyur	Attupatti Koattaipunjai Tank	63.42.0	10.22	2	4.66	33.67	0.65	15.25	15.850	3	1	62.48	2554	1370	1500	Chinnakayapakkam	Nerkundram
54			Chinnakayapakkam Tank	46.96.0	10.43	2	2.98	4.87	0.44	50.00	50.600	3	2	27.80	1901	1040	2000	Parugal	Attupattikottipunjai
55			Indalur Tank	136.72.5	27.14	2	8.13	22.42	0.8	50.00	50.600	3	2	83.20	2266	1400	4000	Irumbuli	Nerkundram

56			Pariakayapakkam Tank	93.04.5	0.00	2	2.75	16.27	0.47	50.00	50.600	3	2	45.75	1246	1350	1500	Pongur	Sirumailur
57			Kulathur Tank	35.55.0	19.79	2	2.9	6.4	0.82	50.00	50.650	3	2	43	1320	2050	2000	Thenpakkam	Nerkundram
58			Arapedu Tank	71.57.0	4.89	2	1.5	1.5	0.16	15.55	16.150	1	1	7	202	2260	1000	No Tank	Kalathur
59			Thenpakkam Tank	71.26.0	15.83	2	3.42	3.42	0.29	50.00	50.600	1	1	30.00	817	1100	1800	Acharapakkam	Arapedu
60			Puliyantai Tank	50.60.0	7.76	2	1.3	1.3	0.19	15.55	16.150	2	1	11	690	1615	1200	No Tank	No Tank
61			Nerkunam Tank	97.98.0	18.76	2	5.78	13.3	0.53	6.10	6.700	2	2	30.50 27.60	1555	1330	2000	Indalur	Venmelagaram
62			Nugumbal Tank	171.68.5	18.76	2	2.5	2.5	0.27	50.00	50.600	1	1	9.80	270	1100	1400	Pongur	Periakalakkadi
63			Periakalakkadi Tank	109.57.5	0.00	2	1.76	6.9	0.11	30.00	31.400	2	1	28.65	573	1500	1300	Pazhavor	Nugumbal
64			Puthirankottai Tank	94.77.0	0.00	2	2.67	13.03	0.320	30.80	31.400	4	2	40.85	1512	1015	2100	Periakalakkadi	Agaram
65			Sirunagar Tank	103.49.0	0.00	2	2.09	4.59	0.340	50.00	50.600	2	1	30.00	817	1050	1600	Nugumbal	Puthirankottai
66	Kancheepuram	Cheyyur	Sirumailur Tank	87.16.0	29.13	2	4.92	14.25	0.530	50.00	50.600	1	2	36.90 37.80	1588	1800	2000	Kayapakkam	
67			Isur Tank	81.05.5	9.54	2			0.100	50.00	50.600	2	1	15.00	409	980	1400	Sirumailur	
68			Kumili Tank	61.13.0	4.88	2	0.85	0.85	0.100	30.96	31.415	2	1	7.93	111.28	1067	1200	No Tank	Andar Kuppam
69			Venmelagaram Tank	44.00.5	7.77	2	4.35	33.67	0.890	30.00	30.600	3	3	35.00	2261	1615	3000	Nerkundran	
70			Agaram Tank	115.88.5	17.09	2	4.82	21.55	0.340	30.50	31.250	2	1	35.00	1223	1000	1900	Puthirankottai	Illidu

71	Kancheepuram	Cheyyur	Andarkuppam Tank	113.55.5	12.24	2	2.86	2.86	0.490	50.00	50.600	3	2	4.6 15	534	1200	2000	Kumuli	Illidu
72			Arasur Tank	225.62.0	16.81	1.5	0.78	1.35	0.190	31.09	31.500	3	1	6.40	196	1005	5000	Ariyur	Vaniyanallur
73			Illeadu Big Tank	111.60.0	4.68	2	2.46	11.17	0.71	50.00	50.600	3	2	25.00 31.00	2253.00	1300	3000	Anaicut	Chunambedu
74			Illedu Chitheri	0.00.0	0.00	2	2.01	21.24	0.26	50.00	50.360	2	1	30	817.00	1200	2000	Agaram	No Tank
75			Kazhuvethangal	49.11.0	4.89	3	1.99	5.57	0.13	15.25	15.850	3	1	27.75	807.00	1435	1500	Vellkandaage	Thangal
76			Pudupattu Tank	84.00.5	8.85	2	2.9	2.9	0.21	30.00	30.600	2	1	13.40	362.00	1722	1600	Vaniniyanallur	Kazhiveli
77			Vanniyanallur Tank	85.89.5	13.10	1.5	1.83	4.83	0.33	50.00	50.600	4	1	32	872.00	1650	1500	Arasur	Pudupattu
78			Villambattu Tank	125.09.0	17.44	2	0.91	0.91	0.04	50.00	50.600	1	1	20	545.00	800	600	Odai	Vellambakkam
79			Kancheepuram	Cheyyur	Vellakondagaram Tank	64.78.0	5.80	2.5	1.5	3.367	0.15	29.90	30.200	3	1	15.85	526.00	1430	1500
80	Sirukalathur Tank	44.53.0			0.4932	1.00	0.907	0.907	0.490	23.995	24.450	3	1	19.00	0.7220	1473	2000	Pondur eri	-
81	Amaidandaranai Tank	57.25.0			0.161	2.00	0.673	2.997	0.189	15.750	16.210	2	1	27.00	10.580	1620	2000	Vedal tank	-
82	Panaiyadivakkam Tank	44.72.0			0.245	1.11	1.603	1.603	0.259	18.080	18.630	1	1	7.95	5.657	1080	2000	Velur	-
83	Porur Tank	43.61.0			0.1933	0.40	0.476	0.476	0.2136	28.195	28.495	2	1	10.10	2.753	1238	1800	Pondur peria eri	-
84	Kalpattu Tank	51.04.0			0.410	0.82	1.990	1.990	0.362	17.570	17.950	2	1	6.85	11.972	1670	2000	Velur thangal	-
85	Kadukkalur Peria Eri	221.00.0			1.460	1.00	3.850	3.850	1.220	20.000	20.450	2	2	1. 14.00 2.	20.390	1960	2000	Swamp	-

													31.52						
86		Othivilagam Tank	75.25.0	0.376	0.66	1.480	1.480	0.437	8.000	8.300	2	2	1. 4.59 2. 15.60	5.980	1637	1760	Karumbakkam peria eri	-	
87		Villivakkam Tank	55.47.0	0.38	1.8	0.823	1.6	0.48	14.67	14.210	1	1	13.5	2.78	1080	1000	Swamp		
88		Velur Peria Eri & Pudu Eri	82.23.0	0.317	0.70	1.300	1.300	0.321	12.380	13.000	2	1	17.80	21.770	823	1000	Chinnakalakkadi peria eri	-	
89		Velur Chitheri	72.87.0	0.252	1.82	28.750	22.195	0.318	3.475	4.075	1	1	28.75	22.195	978	1650	Sea	-	
90		Vedal Thangal	321.10.0	0.250	2.00	0.980	13.831	0.351	8.380	8.910	1	1	9.25	35.050	1260	1650	Swamp	-	
91		Cheythur Peria Eri	149.74.5	0.627	1.30	3.024	11.240	0.610	8.230	8.830	4	2	1. 20.00 2. 13.55	32.770	1480	1500	Swamp	Puthur eri & Ammanur eri	
92	Kancheepuram	Cheyyur	Cheythur Nemaneri	62.71.0	0.355	1.70	0.350	0.350	0.070	7.170	7.470	1	1	6.00	1.250	740	1150	Swamp	-
93			Cheythur Nemilithangal	40.09.5	0.1543	0.80	0.7423	0.742	0.211	12.245	12.600	3	1	20.05	7.000	907	1350	Sekkeri tank	-
94			Cheythur puthur Tank	60.77.0	0.183	2.00	2.113	7.034	0.2584	12.340	12.940	3	1	35.00	25.470	1150	2000	Cheythur peria eri	Venchikutti thangal
95			Veerabogam Tank	40.86.0	0.048	2.00	0.990	3.310	0.120	4.575	5.175	2	1	15.80	13.570	813	3000	Sea	Perumbakkam peria eri
96			Ammanur Tank	56.74.0	0.170	1.192	1.190	1.190	0.271	10.025	10.360	2	1	13.80	4.440	1236	1300	Cheythur peria eri	-
97			Nemandam Tank	43.74.0	0.290	1.38	1.680	5.917	0.2961	14.105	14.705	2	1	30.78	23.740	1040	2000	Swamp	Nesapakkam thangal
98			Iranyachithi Tank	48.22.0	5.194	1.60	2.468	5.194	2.468	15.815	16.345	2	2	1. 22.47 2. 6.40	18.820	777	1500	Odai	Kadugupattu peria eri

99	Kancheepuram	Madurantagam	Chinnavelikkadu Tank	90.94.5	0.254	0.83	1.380	1.380	0.238	29.265	29.715	2	1	13.80	6.907	805	1500	Vijayanthangal	-
100			Thiruvadur Tank	53.42.0	0.184	1.43	1.230	2.560	0.232	24.605	25.905	2	1	20.40	13.500	983.50	1500	Nessapakkam thangal	Periavelikkadu thangal
101			Melapattu Siruvangunam	315.37.0	0.450	1.42	3.380	5.220	0.3551	10.865	11.615	4	2	1. 18.77 2. 8.08	18.427	1490	2000	Akkinampattu chitheri, Akkinampattu thangal	-
102			Kadugupattu Chitheri	40.44.0	0.229	0.82	1.100	1.100	0.215	22.485	22.485	2	1	23.50	5.167	1087	1000	Kadugupattu palla thangal	-
103			Palur Tank	53.44.0	0.2847	1.19	1.980	1.980	0.3304	23.160	23.460	3	1	33.55	4.292	750	1000	Kumarakuppam tank	-
104	Kancheepuram	Madurantagam	Ozhavetti Tank	59.37.0	0.570	0.75	2.900	2.900	0.4500	32.560	33.010	5	1	11.25	398.000	984	2000	Chithamur	-
105			Chinnavenmani Periyaeri	66.80.0	0.2834	2.00	1.163	2.220	0.3119	25.685	26.135	1	2	7.42 6.78	358.000	1230	2000	Venmani Periyaeri	Chinnavelikkadu Thangal
106			Pavundankaranai Tank	55.99.0	0.166	0.96	0.940	0.160	0.160	18.100	18.550	2	1	5.70	117.000	772	1800	Irumbedu Periyaeri	Nallur
107			Maruvalam Periyaeri	43.34.0	0.16	0.85	0.686	1.156	0.157	29.56	29.855	2	1	23.2	224.00	650	2000	Maruvalam Thangal	Maruvalam buderi
108			Onambakkam Tank	82.66.0	0.4800	0.75	2.391	2.391	0.395	21.605	21.955	3	3	3.15 11.20 6.35	315.000	2380	2200	Nallur,Irumbedu	-
109	Olukkur	Tindivanam	Irumbedu Periyaeri	104.37.0	1.2570	2.00	9.703	43.730	1.03.5	12.330	13.140	3	3	32.8 4.82 48.60	3990.000	2740	2500	Vazhapattu, Odappery	Katudevadur
110			Dhadapuram Small Tank	76.82.5	7.80	1.30	1.93	2.17	2.60	100.00	100.600	3	1	21.50		1000	2000	Union Tank	Dhadapuram Large Tank
111			Dhadapuram Large Tank	146.41.5	24.67	1.20	6.10	6.84	0.75	100.00	100.600	2	2	56.00 & 30.00		1300	2000	Dhadapuram Small Tank	Kodiyam
112			Kodiyam Tank	85.97.5	23.90	1.00	2.55	18.00	0.80	100.00	100.600	3	1	50.50		1300	3100	Dhadapuram Large Tank	Vairapuram


113			Ammanampakkam Tank	43.24.5	16.20	1.30	4.01	4.49	0.52	100.00	100.600	2	1	22.70		900	1100	Kodiyam Tank	Vairapuram
114			Vairapuram Tank	152.73.0	21.15	1.10	5.23	5.86	0.63	100.00	100.600	2	1	106.00		2500	1600 m	Kodiyam Tank	Puliyur Tank
115			Thengaipakkam Tank	47.24.5	16.95	1.40	4.19	4.7	0.56	100.00	100.600	1	1	9.55		1830	1400	Rain Fed	Olakkur
116			Saram Big Tank	103.49.0	26.75	1.40	1.35	40.85	0.60	100.00	100.600	2	1	123.00		1800	3000	Sathanur Tank	Saram small
117	Villupuram	Tindivanam	Puliyur Tank	50.80.0	16.25	1.30	4.02	4.51	0.95	100.00	100.600	1	2	15.25 & 6.85		1600	1500	Vairapuram Tank	Neikuppi Tank
118			Neikuppi Tank	49.41.5	5.29	1.20	1.31	1.47	0.73	100.00	100.600	1	1	30.00		1700	1200	Puliyur Tank	Melpakkam
119			Melpakkam Tank	96.85.0	25.48	1.30	6.30	7.06	8.49	100.00	100.600	2	2	36.00 & 40.00		1200	1000	Neikuppi Tank	Panchalam
120			Sathanur Tank	53.72.5	12.57	1.10	3.11	3.49	6.95	100.00	100.600	2	3	35.00 & 42.00 & 16.00		1300	2500	Neikuppi Tank	Saram Big Tank
121			T.Panchalam Tank	68.41.0	22.60	1.20	5.59	6.27	3.82	100.00	100.600	1	1	13.50		1050	2000	Sathanur Tank	Saram small
122			Kilgudalore Tank	43.33.5	20.66	1.40	5.11	5.73	0.98	100.00	100.600	1	1	19.80		1600	1800	Panchalam Tank	Saram small Tank
123			Saram small Tank	74.21.5	23.40	1.20	5.78	6.49	0.68	100.00	100.600	1	1			1350	2000	Kilgudalore Tank	Kiladanur Tank
124			Pallipakkam Tank	28.63.5	10.02	1.40	2.48	2.78	0.58	100.00	100.600	3	1	18.00		1100	2000	Kiladanur Tank	Nallathur Union Tank
125			Kiladanur Tank	67.57.0	4.96	1.10	1.23	1.38	0.25	100.00	100.600	2	1	15.00		1400	1200	Saram small Tank	Pallipakkam Tank
126			Olakkur Tank	66.34.0	16.20	1.10	4.00	4.50	0.75	100.00	100.600	2	2	49.80 & 7.90		1050	2500	Thengaipakkam Tank	Kutchikulathur

127			Kutchikulathur Tank	90.27.0	27.72	1.30	4.05	3.6	7.19	100.00	100.600	1	1	27.72		2100	2100	Olakkur Tank	Karrikkampattu
128			Karrikkampattu Tank	43.70.5	44.65	1.30	4.00	4.4874	0.38	100.00	100.600	3	1	13.00		2500	1300	Kutchikulathur Tank	Ongur big Tank
129			Konerikuppam																
129	Olakkur	Tindivanam	Ongur big Tank	145.47.5	28.15	1.40	6.96	7.8	0.89	100.00	100.600	2	2	24.31 & 10.00		2500	3900	Karrikkampattu Tank	Ongur Small
130			Ongur Small Tank	95.01.0	22.65	1.20	5.60	6.28	0.89	100.00	100.600	2	2	26.30 & 34.40		2400	2600	Ongur big Tank	Kambur Tank
131			Kambur Tank	57.51.5	15.90	1.10	3.93	4.41	0.46	100.00	100.600	1	1	22.00		1650	2000	Ongur Small Tank	Annampakkam Large Tank
132			Annampakkam Large Tank	53.62.0	7.95	1.20	1.97	2.21	2.55	100.00	100.600	1	1	18.45		900	2500	Kambur Tank	Annampakkam Small Tank
133			Annampakkam Small Tank	42.36.5	11.22	1.10	2.78	3.11	6.85	100.00	100.600	1	1	17.20		650	750	Annampakkam Large Tank	Avanipur Tank
134			Vadagalavai Tank	76.85.5	19.85	1.20	4.91	5.5	0.23	100.00	100.600	2	1	32.20		1300	2500	Annampakkam Small Tank	Avanipur Tank
135			Kadavan pakkam Tank	158.82.0	36.32	1.40	8.98	10.07	0.90	100.00	100.600	3	1	14.00		1000	1800	Vadagalavai Tank	Avanipur Tank
136			Avanipur Tank	267.44.5	15.70	1.20	3.88	4.35	1.20	100.00	100.600	2	4	43.00 & 64 & 15.40 & 23.50		1800	3600	Vadagalavai Tank	Nagalpakkam Tank
137			Pongulathur Tank	88.75.0	8.45	1.30	2.09	2.35	0.46	100.00	100.600	2	1	28.00		1200	2100	Nallathur Union Tank	Panaiyur Union Tank
138			Eappakkam Tank	40.77.0	19.95	1.20	4.93	5.53	0.25	100.00	100.600	1	2	15.00 & 14.00		1300	3500	Rain Fed	Kilpasar Tank
139	Kilpasar Tank	102.28.5	28.75	1.10	7.11	7.97	0.75	100.00	100.600	2	2			1450	3000	Eappakkam Tank	Sendhamangalam		

140			Atchipakkam Tank	42.33.5	16.76	1.40	4.14	4.65	0.75	100.00	100.600	1	1	22.50		2200	1500	Kilpasar Tank	Atchipakkam big Tank	
141			Sendhamangalam Tank	68.90.5	7.78	1.30	1.93	2.16	2.35	100.00	100.600	2	2	11.00 & 8.55		2300	2900	Kilpasar Tank	Atchipakkam big Tank	
142	Villupuram	Tindivanam	Siruvadi tank	68.68.0	8.15	1.00	3.10	3.10	0.15	100.00	100.60	2	1	20.00		1100	2000	Rainfed	Asappur Tank	
143			Vadanerkuram tank	106.48.0	5.02	1.00	5.44	5.44	0.34	100.00	100.60	2	1	39.00		1200	900	Rainfed	Nagar Eri	
144			Nallur peria Eri	104.63.0	17.23	1.00	2.33	5.18	0.52	100.00	100.60	2	1	117.00		2100	1400	Vadnerkunnam Tank	Nagar Eri	
145			Nagar peria Eri	166.70.0																
146			Nagar Chitheri																	
147			Alathur tank	63.49.5	10.97	1.00	2.46	2.46		100.00	100.60	1	1	18.50		840	1100	Rainfed	Ongur River	
148			Nagal pakkam tank	42.04.5	5.02	2.00	2.33	2.33		100.00	100.60	2	1	27.50		1100	1000	Avanipur	Rayanallur Tank	
149			Asappur peria Eri	130.64.5																
150			Asappur Chitheri																	
151			Kurumbaram tank	63.57.0	8.46	1.00	1.86	1.86		100.00	100.60	1	1	16.20		1300	1000	Rainfed	Ongur River	
A7			Kolimedu Anicut	106.71.5																
152			Nolambur tank	96.96.5	16.60	1.00	4.40	4.40	0.05	100.00	100.60	3	2	24.30 & 27.00		800	2000	Rainfed	Kilseavour	
153			Sennalur Botheri Hissa tank	65.81.0	13.16	1.00	3.88	10.36	0.03	100.00	100.60	2	1	20.00		12020	1500	Kilseavour Tank	Vandarampoondy Tank	

154			Kilsevoor tank	80.89.0	12.53	1.00	3.63	12.95	0.65	100.00	100.60	2	3	23.00, 14.40 & 18.00		1500	1700	Nolambur Tank	Sennalur Tank
155			Atchipakkam Big tank	50.63.0	8.77	1.00	3.36	6.73	0.37	100.00	100.60	1	1	18.90		760	1200	Sineri	Varamakani Tank
156	Thiruvannamalai	Vandavasi	Pappanallur tank	42.42.0	16.95	1.50	3.89	10.88	0.33	100.00	100.60	1	1	12.00	327.02	1470.00	1700	Sivanam	Thellar Peria eri
157			Thellar Peria eri	133.95.0	58.27	1.50	5.02	12.22	0.81	93.90	95.8	3	1	11.16	2060.63	1020	3100	Thellar Chitheri	Theyyar Big tank
158			Thellar Chitheri	63.74.0	29.66	1.50	3.89	12.64	0.65	100.00	100.65	2	2	28.8	667.98	2227	2500	Senal Tank	Thellar Big tank
159			Measanallur big tank	59.69.0	28.43	1.50	5.18	13.88	0.95	100.00	100.6	2	1	23	247.49	1800	1500	Thellar peria eri	Thellar Big tank
160	Thiruvannamalai	Vandavasi	Kodialam Tank	78.37.0	16.85	1.50	6.48	12.85	0.724	89.77	90.12	3	2	80.60 14.00	804.37	1440	1500	Gudalur, Thellar chitheri	Theyyar Big tank
161			S. Katteri tank	44.09.0	22.60	1.50	4.92	11.91	0.114	100.00	100.6	1	2	18.70 30.70	445.5	1110	2300	Theyyur big tank	Dadapuram tank
162			Theyyar Chitheri	125.18.0	29.31	1.50	3.73	12.15	0.733	85.61	86.02	2	1	44.2	684.02	2070	2600	No Tank	Nallur big tank
163			Theyyur big tank	159.16.0	71.69	1.50	8.13	33.51	1.144	84.00	84.59	2	1	48.8	2616	1717	2300	Thellar big tank	Nallur big tank
164			Nallur big tank	248.25.0	91.82	1.50	6.60	45.66	2.22	76.56	77.24	4	3	80.00 9.50 46.80	3076.29	1880	2200	Theyyur big tank	Mudur tank
165			Nallur Palaveri	92.67.0	32.49	1.50	5.30	11.01	0.709	100.00	100.60	4	2	30.00 20.00	1400	1440	1900	Ramasamudram chitheri	Mudur tank
166			Ramasamudram Chitheri	91.47.0		12.71	1.50	4.66	9.84	0.82	100.00	100.60	1	1	26.80	214.15	900	1200	No Tank
167	Ramasamudram Big tank		23.38		1.50	3.89	13.73	0.114	100.00	100.60	1	1	42.10	330	1170	850	No Tank	Nallur palaveri	

168			Padur Tank	82.15.0	22.15	1.50	5.40	11.74	0.615	100.00	100.45	2	2	17.00	246.68	885	2500	No Tank	Mavalavady tank
169			Mavalavadi Tank	47.75.0	23.31	1.50	2.18	12.45	0.319	100.00	100.60	1	1	16.20	297	1050	1100	Padur tank	Orathi
170			Sathiyavadi tTank	63.07.0	34.71	1.50	5.18	11.91	0.216	100.00	100.60	1	1	14.00	198	750	1350	No Tank	No Tank
171			Mudur Tank	46.81.0	24.01	1.50	2.25	6.76	0.319	30.50	31.110	2	1	24.40	754	824	3100	Nallur big tank	Amudur
172			Amudur Tank	49.00.0	22.60	1.50	3.57	9.48	0.56	50.00	50.450	3	1	40.00	300	990	1500	Mudur tank	Orathi



1.4 PARTICIPATORY IRRIGATION MANAGEMENT (PIM)

1.1 SALIENT FEATURES OF IMPLEMENTATION OF PIM IN ONGUR SUB BASIN

1. **The Sub-Basin :** This is one of the three sub-basins of the Varahanadhi River Basin. Totally 172 irrigation tanks and 7 anicuts are under the control of Water Resources Organisation (WRO) of Public Works Department (PWD) in this sub-basin. The list of Tanks covered with more details is furnished in the Annexure-1. These 172 tanks and 7 anicuts are located within the sub-basin's hydraulic boundary spread over 150 villages of Tindivanam taluk in Villupuram district, Vandavasi taluk in Thiruvannamalai district, Madurantakam taluk in Kancheepuram district. The total Command area under these 172 tanks and 7 anicuts works out to 14262.75 Ha. (Annexure 1)

2. Command Area :

i) Under system tanks	:	Nil
ii) Under Non-system tanks (172 tanks)	:	14156.03.5 Ha
iii) Anicut (Direct ayacut)	:	106.71.5
Total	:	14262.75.0 Ha

3. An assessment of number of WUAs

i)	Associations already formed under WRCP	27 Nos. (2957.01.0 Ha)
ii)	Associations proposed to be formed under IAMWARM Project covering 131 tanks	131 Nos. (11305.74.0 Ha)
iii)	The total command area covered	14262.75.0 Ha

4. An account of "Awareness creation" among the farming community:

Activities undertaken and "Walkthrough Surveys" carried out:

- i) There are 172 tanks in the sub-basin spread over 150 villages, as detailed out in Annexure – 01. All these villages were visited by the WRO officials and

awareness about various activities, contemplated under IAMWARM project has been created.

- ii) Details of villages covered, walkthrough surveys conducted, farmers attended, and list of works suggested by the farmers, list of works analyzed and finalized by WRO officials, are all furnished in the Annexure – 02 and Annexure – 03.

5. Schedule for completion of delineation and preparation for WUA documents, comprising of:

- i) Form – I : Details to be notified by District Collectors (End of April-09)
- ii) Form – II : WUA document to be notified by District Collectors
(End of May-09)
- iii) Completion of preparatory works for the conduct of Elections for WUAs
(End of June-09)

6. Schedule for Conduct of Elections in the sub-basin for forming Management Committees (End of July-09)

7. Support Organisations (SOs) :

- i) Initiating and completing the process of publishing EOI to hire Support Organisation at Sub-basin level (End of April-09)
- ii) Short listing and providing Request for Proposals (RFPs) to all the short listed agencies and obtaining Technical and Cost Proposals (Middle of May-09)
- iii) Selection and deployment of Support Organisation to the sub-basin (End of June-09)

8. Appointment and the Role of Competent Authorities :

- i) Section 26 of the Tamil Nadu Farmer's Management of Irrigation Systems (TNFMIS) Act provides for the appointment of "Competent Authorities" to assist the respective farmers organizations (WUA, Distributory Committee and Project Committee) in the Implementation and execution of all decisions taken by such farmers organization. Similarly, every farmer's

organization shall extend such co-operation or assistance, as may be required by the Competent Authority, for carrying out all the tasks related to implementation of TNFMIS Act.

- ii) Appointment of Competent Authorities for the WUAs proposed to be formed under IAMWARM project is based on the “WRO Section officer wise” distribution as indicated below.

Name of the WRO Sub Divisional Officers working in the ongur Sub Basin

Kancheepuram District

Er.R. RAVI, B.E.
Assistant Executive Engineer, WRO, PWD.
Kiliyar Basin Sub Division, Madurantakam.

Villupuram District

Er.RAVI ALAIS SANKARAN, B.E.
Assistant Executive Engineer, WRO, PWD.,
Lower Pennaiar Basin Sub Division, Tindivanam.

Thiruvannamalai District

Er.S.NATARAJAN, B.E.
Assistant Executive Engineer, WRO, PWD.,
Middle Pennaiar Basin Sub Division, Cheyyar.

List of Competent Authorities:

a.	Section Officer, WRO, Irrigation Section, Acharapakkam.	WUAs 1 to 79
b.	Section Officer, WRO, Irrigation Section, Cheyyur @ Pavaunjur	WUAs 80 to 109
C.	Section Officer, WRO, Irrigation Section, Tindivanam.	WUAs 110 to 141
d.	Section Officer, WRO, Irrigation Section, Marakanam.	WUAs 142 to 155
e.	Section Officer, WRO, Irrigation Section, Vandavasi.	WUAs 156 to 172

9. Involvement of farmers in the preparation “Scheme Modernisation Plans”.

- i) Based on the outcome of the “Awareness Creation Programme” and Walkthrough survey carried out with the involvement of farmers, a list of tasks proposed to be taken up for “Modernisation” under IAMWARM project was discussed with 879 Nos of farmers from 150 villages. The final list of tasks was also prepared and exhibited in the Notice Board of the Village Administrative Officers Office and Panchayat Office. These details were also discussed with the farmers and the tasks to be taken up under scheme modernisation finalized on 29.01.2009.
- ii) During the meeting, the farmers present were also informed that soon after finalization of contract for carrying out “Modernization of Irrigation Systems” a ‘Notice Board’ with the details about the nature of works, its cost, period of contract and Name of the contractor will all be fixed at the site of the work, as well as in the Panchayat Office of the Villages concerned for information of the farmers. They have also been informed that they are free to supervise the work by the contractor and any lapse in the quality of work may be reported to the field officers of WRO, as well as the Executive Engineer of WRO, who has been designated as the Nodal Officer for the sub-basin concerned.
- iii) The field officers of WRO are all aware of the problems in handing over the operation and maintenance responsibilities to the farmers concerned, if the tasks as desired by the farmers in the command area are not included in the modernization of the system and also in case, some of the tasks already included and planned are not implemented due to some reasons or other.

- iv) The WRO officers were also informed that they are personally responsible for handing over the irrigation systems after completing the tasks related to modernization of Irrigation systems, under IAMWARM Project.

10. Current status of Recovery of water charges :

- i) An enquiry conducted with the 'Village Administrative Officers' (VAOs) of randomly selected villages (18 numbers out of 150 villages) located within the sub-basin the normal water charges recovery as informed by the VAO, works out to 50 - 60% only, about the expected percentage of 80-90%.
- ii) With the proposal to form new WUAs under IAMWARM in 'Ongur sub-basin', the Managing Committee will be trained to take up the responsibility of improving the Water charges recovery percentage. These will be followed up, after completing the modernization tasks and handing over of the O & M responsibilities to WUAs.

11. "Capacity Building" of the WUA farmers :

- i) The "Support Organisation Group" will prepare "Training Modules" required for building the capacity of the WUA farmers, based on a "Training Needs" Analysis. They will also organize various "Capacity building" programmes at suitable locations within the sub-basin command area, to benefit the farmers of the WUAs in the sub-basin.
- ii) The "Support Organisation" will also arrange for organizing the "Study Tours" both within and outside the state to enhance their knowledge and experiences which will help them to improve the crop productivity and thereby the farmer's income.
- iii) The support organisation will also conduct necessary "awareness programme" and impart training to educate the farmers of the WUAs in all

aspects of the TNFMIS Act, TNFMS Rules and Election procedures for constituting the “Managing Committees” of the WUAs.

12. The “Competent Authorities” appointed for the sub-basin will also be trained to effectively to interact with WUA farmers and maintain good report and relationship with the farming community in the sub-basin.

ANNEXURE-1
An Assessment of Command Area and WUAs Under the control of WRO
of PWD in "ONGUR SUB BASIN"

WUA No	Name of Irrigation System and Tanks	Command area in Ha	Location of the Command Area			Coverage of Command area under different projects (Ha)		Status of formation of WUAs in the Sub Basin	
			Village	Taluk	District	WRCP and Others	IAMWARM	Formed under WRCP	To be formed under IAMWARM
1	2	3	4	5	6	7	8	9	10
WUA 1	Acharapakkam Tank	111.53.0	Acharapakkam	Madurantakam	Kancheepuram	111.53.0		WUA Formed	
WUA 2	Athivakkam Tank	43.57.5	Athivakkam	Madurantakam	Kancheepuram	-	43.57.5		WUA to be Formed
WUA 3	Kattugudalur Tank	78.83.0	Kattugudalur	Madurantakam	Kancheepuram	-	78.83.0		WUA to be Formed
WUA4	Nemam Tank	55.89.5	Athivakkam	Madurantakam	Kancheepuram	55.89.5		WUA Formed	
WUA5	Pallipettai Tank	86.91.0	Pallipettai	Madurantakam	Kancheepuram	86.91.0		WUA Formed	
WUA6	Thirumukkadu Tank	42.97.0	Thirumukkadu	Madurantakam	Kancheepuram	-	42.97.0		WUA to be Formed
WUA7	Thimmapuram Tank	195.98.0	Thimmapuram	Madurantakam	Kancheepuram	-	195.98.0		WUA to be Formed
WUA8	Vilangadu Peria Eri	115.52.0	Vilangadu	Madurantakam	Kancheepuram	-	115.52.0		WUA to be Formed
	Villangadu Chitheri		Villangadu	Madurantakam	Kancheepuram				WUA to be Formed
WUA9	Kottaikayapakkam	60.10.5	Kottaikayapakkam	Madurantakam	Kancheepuram	60.10.5		WUA Formed	
WUA10	Mohalvadi Tank	35.04.0	Mohalvadi	Madurantakam	Kancheepuram	-	35.04.0		WUA to be Formed
WUA11	Madur Tank	167.58.0	Madur	Madurantakam	Kancheepuram	-	167.58.0		WUA to be Formed

WUA12	Allanur Tank	53.99.5	Siruperpondy	Madurantakam	Kancheepuram	-	53.99.5		WUA to be Formed
WUA13	Kalyankulam Tank	67.40.5	Siruperpondy	Madurantakam	Kancheepuram	-	67.40.5		WUA to be Formed
WUA14	Siruperpondy Tank	62.35.0	Siruperpondy	Madurantakam	Kancheepuram	62.35.0		WUA Formed	
WUA15	Anikunnam Tank	40.48.0	Anikunnam	Madurantakam	Kancheepuram	-	40.48.0		WUA to be Formed
WUA16	Baburayanpettai Tank	42.28.5	Baburayanpettai	Madurantakam	Kancheepuram	-	42.28.5		WUA to be Formed
WUA17	Minal Chithamur Tank	97.44.5	Minal Chithamur	Madurantakam	Kancheepuram	97.44.5		WUA Formed	
WUA18	Kilpattu Tank	53.10.0	Minal Chithamur	Madurantakam	Kancheepuram	-	53.10.0		WUA to be Formed
WUA19	Kilminnal Tank	65.62.0	Minal Chithamur	Madurantakam	Kancheepuram	-	65.62.0		WUA to be Formed
WUA20	Kadomalaputher Tank	70.52.0	Kadomalaputher	Madurantakam	Kancheepuram	70.52.0		WUA Formed	
WUA21	Perumberkandigai Tank	110.73.0	Perumberkandigai	Madurantakam	Kancheepuram	-	110.73.0		WUA to be Formed
WUA22	Nedungal Tank	87.11.0	Nedungal	Madurantakam	Kancheepuram	87.11.0		WUA Formed	
WUA23	Edaiyalam Tank	102.35.0	Edaiyalam	Madurantakam	Kancheepuram	-	102.35.0		WUA to be Formed
WUA24	Karasangal Tank	84.11.0	Karasangal	Madurantakam	Kancheepuram	84.11.0		WUA Formed	
WUA25	Veliyambakkam Peria eri	59.96.0	Veliyambakkam	Madurantakam	Kancheepuram	-	59.96.0		WUA to be Formed
WUA26	Veliyambakkam Chitheri	43.72.5	Veliyambakkam	Madurantakam	Kancheepuram	-	43.72.5		WUA to be Formed
WUA27	Athur Tank	139.58.5	Athur	Madurantakam	Kancheepuram	-	139.58.5		WUA to be Formed
WUA28	Kalathur Tank	61.53.0	Kalathur	Madurantakam	Kancheepuram	-	61.53.0		WUA to be Formed
WUA29	Kilathivakkam Tank	95.28.5	Kilathivakkam	Madurantakam	Kancheepuram	95.28.5		WUA Formed	

WUA30	Kongarai Mambattu Tank	169.41.0	Kongarai Mambattu	Madurantakam	Kancheepuram	169.41.0		WUA Formed	
WUA31	Murungai Tank	42.04.0	Murungai	Madurantakam	Kancheepuram	-	42.04.0		WUA to be Formed
WUA32	Munnakulam Tank	52.21.0	Munnakulam	Madurantakam	Kancheepuram	-	52.21.0		WUA to be Formed
WUA33	Porangal Tank	41.96.0	Porangal	Madurantakam	Kancheepuram	-	41.96.0		WUA to be Formed
WUA34	Kuankaranai Tank	54.29.0	Kuankaranai	Madurantakam	Kancheepuram	-	54.29.0		WUA to be Formed
WUA35	Orathi Peria Eri	226.09.0	Orathi	Madurantakam	Kancheepuram	226.09.0		WUA Formed	
WUA36	Orathi Chitheri	44.29.0	Orathi	Madurantakam	Kancheepuram	-	44.29.0		WUA to be Formed
WUA37	Porparankaranai	41.30.0	Porparankaranai	Madurantakam	Kancheepuram	-	41.30.0		WUA to be Formed
WUA38	Sirudhamur Tank	47.46.5	Sirudhamur	Madurantakam	Kancheepuram	-	47.46.5		WUA to be Formed
WUA39	Thinnalur Tank	147.06.0	Thinnalur	Madurantakam	Kancheepuram	147.06.0		WUA Formed	
WUA40	Vinnampoodi Tank	72.57.5	Vinnampoodi	Madurantakam	Kancheepuram	-	72.57.5		WUA to be Formed
WUA41	Anandamangalam Tank	59.53.0	Anandamangalam	Madurantakam	Kancheepuram	-	59.53.0		WUA to be Formed
WUA42	Kilmaruvathur Tank	50.61.0	Kilmaruvathur	Cheyyur	Kancheepuram	-	50.61.0		WUA to be Formed
WUA43	Irumbuli Tank	90.27.0	Irumbuli	Cheyyur	Kancheepuram	-	90.27.0		WUA to be Formed
WUA44	Perambakkam Tank	58.88.5	Perambakkam	Cheyyur	Kancheepuram	58.88.5		WUA Formed	
WUA45	Thandalam Tank	52.33.0	Thandalam	Cheyyur	Kancheepuram	52.33.0		WUA Formed	
WUA46	Parukkal Tank	45.03.0	Parukkal	Cheyyur	Kancheepuram	45.03.0		WUA Formed	
WUA47	Pazhavur Tank	50.06.0	Pazhavur	Cheyyur	Kancheepuram	-	50.06.0		WUA to be Formed

WUA48	Mugundhagiri Tank	91.75.5	Mugundhagiri	Cheyyur	Kancheepuram	91.75.5		WUA Formed	
WUA49	Perukkaranaik Tank	94.46.0	Perukkaranaik	Cheyyur	Kancheepuram	94.46.0		WUA Formed	
WUA50	Poongunam Tank	171.68.5	Poongunam	Cheyyur	Kancheepuram	-	171.68.5		WUA to be Formed
WUA51	Puthur Tank	90.69.0	Puthur	Cheyyur	Kancheepuram	-	90.69.0		WUA to be Formed
WUA52	Attupatti Koattaipunjai Tank	63.42.0	Attupatti Koattaipunjai	Cheyyur	Kancheepuram	-	63.42.0		WUA to be Formed
WUA53	Chinnakayapakkam Tank	46.96.0	Chinnakayapakkam	Cheyyur	Kancheepuram	-	46.96.0		WUA to be Formed
WUA54	Indalur Tank	136.72.5	Indalur	Cheyyur	Kancheepuram	-	136.72.5		WUA to be Formed
WUA55	Pariakayapakkam Tank	93.04.5	Pariakayapakkam	Cheyyur	Kancheepuram	93.04.5		WUA Formed	
WUA56	Kulathur Tank	35.55.0	Kulathur	Cheyyur	Kancheepuram	-	35.55.0		WUA to be Formed
WUA57	Arapedu Tank	71.57.0	Arapedu	Cheyyur	Kancheepuram	-	71.57.0		WUA to be Formed
WUA58	Thenpakkam Tank	71.26.0	Thenpakkam	Cheyyur	Kancheepuram	-	71.26.0		WUA to be Formed
WUA59	Puliyanaik Tank	50.60.0	Puliyanaik	Cheyyur	Kancheepuram	-	50.60.0		WUA to be Formed
WUA60	Nerkunam Tank	97.98.0	Nerkunam	Cheyyur	Kancheepuram	97.98.0		WUA Formed	
WUA61	Nugumbal Tank	171.68.5	Nugumbal	Cheyyur	Kancheepuram	-	171.68.5		WUA to be Formed
WUA62	Periakalakkadi Tank	109.57.5	Periakalakkadi	Cheyyur	Kancheepuram	109.57.5		WUA Formed	
WUA63	Puthirankottai Tank	94.77.0	Puthirankottai	Cheyyur	Kancheepuram	-	94.77.0		WUA to be Formed
WUA64	Sirunagar Tank	103.49.0	Sirunagar	Cheyyur	Kancheepuram	-	103.49.0		WUA to be Formed
WUA65	Sirumailur Tank	87.16.0	Sirumailur	Cheyyur	Kancheepuram	-	87.16.0		WUA to be Formed

WUA66	Isur Tank	81.05.5	Isur	Cheyyur	Kancheepuram	-	81.05.5		WUA to be Formed
WUA67	Kumili Tank	61.13.0	Kumil	Cheyyur	Kancheepuram	-	61.13.0		WUA to be Formed
WUA68	Venmelagaram Tank	44.00.5	Venmelagaram	Cheyyur	Kancheepuram	-	44.00.5		WUA to be Formed
WUA69	Agaram Tank	115.88.5	Agaram	Cheyyur	Kancheepuram	-	115.88.5		WUA to be Formed
WUA70	Andarkuppam Tank	113.55.5	Andarkuppam	Cheyyur	Kancheepuram	-	113.55.5		WUA to be Formed
WUA71	Arasur Tank	225.62.0	Arasur	Cheyyur	Kancheepuram	-	225.62.0		WUA to be Formed
WUA72	Illeadu Big Tank	111.60.0	Illeadu	Cheyyur	Kancheepuram	111.60.0		WUA Formed	
	Illeadu Chitheri		Illeadu	Cheyyur	Kancheepuram			WUA Formed	
WUA73	Kazhuvethangal	49.11.0	Kazhuvethangal	Cheyyur	Kancheepuram	-	49.11.0		WUA to be Formed
WUA74	Pudupattu Tank	84.00.5	Pudupattu	Cheyyur	Kancheepuram	-	84.00.5		WUA to be Formed
WUA75	Vanniyallur Tank	85.89.5	Vanniyallur	Cheyyur	Kancheepuram	-	85.89.5		WUA to be Formed
WUA76	Villambattu Tank	125.09.0	Villambattu	Cheyyur	Kancheepuram	-	125.09.0		WUA to be Formed
WUA77	Vellakondagaram Tank	64.78.0	Vellakondagaram	Cheyyur	Kancheepuram	-	64.78.0		WUA to be Formed
WUA78	Sirukalathur Tank	44.53.0	Sirukalathur	Cheyyur	Kancheepuram	-	44.53.0		WUA to be Formed
WUA79	Amaidandarani Tank	57.25.0	Amaidandarani	Cheyyur	Kancheepuram	-	57.25.0		WUA to be Formed
WUA80	Panaiyadivakkam Tank	44.72.0	Panaiyadivakkam	Cheyyur	Kancheepuram	-	44.72.0		WUA to be Formed
WUA81	Porur Tank	43.61.0	Porur	Cheyyur	Kancheepuram	-	43.61.0		WUA to be Formed
WUA82	Kalpattu Tank	51.04.0	Kalpattu	Cheyyur	Kancheepuram	-	51.04.0		WUA to be Formed

WUA83	Kadukkalur Peria Eri	221.00.0	Kadukkalur	Cheyyur	Kancheepuram	-	221.00.0		WUA to be Formed
WUA84	Othivilagam Tank	75.25.0	Othivilagam	Cheyyur	Kancheepuram	-	75.25.0		WUA to be Formed
WUA85	Villivakkam Tank	55.47.0	Villivakkam	Cheyyur	Kancheepuram	-	55.47.0		WUA to be Formed
WUA86	Velur Peria Eri & Pudu Eri	82.23.0	Velur	Cheyyur	Kancheepuram	-	82.23.0		WUA to be Formed
WUA87	Velur Chitheri	72.87.0	Velur	Cheyyur	Kancheepuram	-	72.87.0		WUA to be Formed
WUA88	Vedal Thangal	321.10.0	Vedal	Cheyyur	Kancheepuram	321.10.0		WUA Formed	
WUA89	Cheyyur Peria Eri	149.74.5	Cheyyur	Cheyyur	Kancheepuram	149.74.5		WUA Formed	
WUA90	Cheyyur Nemaneri	62.71.0	Cheyyur	Cheyyur	Kancheepuram	-	62.71.0		WUA to be Formed
WUA91	Cheyyur Nemilithangal	40.09.5	Cheyyur	Cheyyur	Kancheepuram	-	40.09.5		WUA to be Formed
WUA92	Cheyyur puthur Tank	60.77.0	Cheyyur puthur	Cheyyur	Kancheepuram	-	60.77.0		WUA to be Formed
WUA93	Veerabogam Tank	40.86.0	Veerabogam	Cheyyur	Kancheepuram	-	40.86.0		WUA to be Formed
WUA94	Ammanur Tank	56.74.0	Ammanur	Cheyyur	Kancheepuram	-	56.74.0		WUA to be Formed
WUA95	Nemandam Tank	43.74.0	Nemandam	Cheyyur	Kancheepuram	-	43.74.0		WUA to be Formed
WUA96	Iranyachithi Tank	48.22.0	Iranyachithi	Cheyyur	Kancheepuram	-	48.22.0		WUA to be Formed
WUA97	Chinnavelikkadu Tank	90.94.5	Chinnavelikkadu	Cheyyur	Kancheepuram	-	90.94.5		WUA to be Formed
WUA98	Thiruvadur Tank	53.42.0	Thiruvadur	Cheyyur	Kancheepuram	-	53.42.0		WUA to be Formed
WUA99	Melapattu Siruvangunam	315.37.0	Melapattu	Cheyyur	Kancheepuram	-	315.37.0		WUA to be Formed
WUA100	Kadugupattu Chitheri	40.44.0	Kadugupattu	Cheyyur	Kancheepuram	-	40.44.0		WUA to be Formed

WUA101	Palur Tank	53.44.0	Palur	Cheythur	Kancheepuram	-	53.44.0		WUA to be Formed
WUA102	Ozhavetti Tank	59.37.0	Ozhavetti	Madurantakam	Kancheepuram	-	59.37.0		WUA to be Formed
WUA103	Chinnavenmani Periyaeri	66.80.0	Chinnavenmani	Madurantakam	Kancheepuram	-	66.80.0		WUA to be Formed
WUA104	Pavundankaranai Tank	55.99.0	Pavundankaranai	Madurantakam	Kancheepuram	-	55.99.0		WUA to be Formed
WUA105	Maruvalam Periyaeri	43.34.0	Maruvalam	Madurantakam	Kancheepuram	-	43.34.0		WUA to be Formed
WUA106	Onambakkam Tank	82.66.0	Onambakkam	Madurantakam	Kancheepuram	-	82.66.0		WUA to be Formed
WUA107	Irumbedu Periyaeri	104.37.0	Irumbedu	Madurantakam	Kancheepuram	-	104.37.0		WUA to be Formed
WUA108	Dhadapuram Small Tank	76.82.5	Dhadapuram	Tindivanam	Villupuram	-	76.82.5		WUA to be Formed
	Dhadapuram Large Tank	146.41.5	Dhadapuram	Tindivanam	Villupuram	-	146.41.5		WUA to be Formed
WUA109	Kodiyam Tank	85.97.5	Kodiyam	Tindivanam	Villupuram	-	85.97.5		WUA to be Formed
WUA110	Ammanampakkam Tank	43.24.5	Ammanampakkam	Tindivanam	Villupuram	-	43.24.5		WUA to be Formed
WUA111	Vairapuram Tank	152.73.0	Vairapuram	Tindivanam	Villupuram	-	152.73.0		WUA to be Formed
WUA112	Thengaipakkam Tank	47.24.5	Thengaipakkam	Tindivanam	Villupuram	-	47.24.5		WUA to be Formed
WUA113	Saram Big Tank	103.49.0	Saram Big	Tindivanam	Villupuram	-	103.49.0		WUA to be Formed
	Saram small Tank	74.21.5	Saram	Tindivanam	Villupuram	-	74.21.5		WUA to be Formed
WUA114	Puliyur Tank	50.08.0	Puliyur	Tindivanam	Villupuram	-	50.08.0		WUA to be Formed
WUA115	Neikuppi Tank	49.41.5	Neikuppi	Tindivanam	Villupuram	-	49.41.5		WUA to be Formed
WUA116	Melpakkam Tank	96.85.0	Melpakkam	Tindivanam	Villupuram	-	96.85.0		WUA to be Formed

WUA117	Sathanur Tank	53.72.5	Sathanur	Tindivanam	Villupuram	-	53.72.5		WUA to be Formed
WUA118	T Panchalam Tank	68.41.0	Panchalam	Tindivanam	Villupuram	-	68.41.0		WUA to be Formed
WUA119	Kilgudalore Tank	43.33.5	Kilgudalore	Tindivanam	Villupuram	-	43.33.5		WUA to be Formed
WUA120	Pallipakkam Tank	28.63.5	Pallipakkam	Tindivanam	Villupuram	-	28.63.5		WUA to be Formed
WUA121	Kiladanur Tank	67.57.0	Kiladanur	Tindivanam	Villupuram	-	67.57.0		WUA to be Formed
WUA122	Olakkur Tank	66.34.0	Olakkur	Tindivanam	Villupuram	-	66.34.0		WUA to be Formed
WUA123	Kutchikulathur Tank	90.27.0	Kutchikulathur	Tindivanam	Villupuram	-	90.27.0		WUA to be Formed
WUA124	Karrikkampattu Tank	43.70.5	Karrikkampattu	Tindivanam	Villupuram	-	43.70.5		WUA to be Formed
WUA125	Ongur big Tank	145.47.5	Ongur	Tindivanam	Villupuram	-	145.47.5		WUA to be Formed
	Ongur Small Tank	95.01.0	Ongur	Tindivanam	Villupuram	-	95.01.0		WUA to be Formed
WUA126	Kambur Tank	57.51.5	Kambur	Tindivanam	Villupuram	-	57.51.5		WUA to be Formed
WUA127	Annampakkam Large Tank	53.62.0	Annampakkam	Tindivanam	Villupuram	-	53.62.0		WUA to be Formed
	Annampakkam Small Tank	42.365	Annampakkam	Tindivanam	Villupuram	-	42.365		WUA to be Formed
WUA128	Vadagalavai Tank	76.85.5	Vadagalavai	Tindivanam	Villupuram	-	76.85.5		WUA to be Formed
WUA129	Kadavanpakkam Tank	158.82.0	Kadavanpakkam	Tindivanam	Villupuram	-	158.82.0		WUA to be Formed
WUA130	Avanipur Tank	267.44.5	Avanipur	Tindivanam	Villupuram	-	267.44.5		WUA to be Formed
WUA131	Pankolathur Tank	88.75.0	Pankolathur	Tindivanam	Villupuram	-	88.75.0		WUA to be Formed
WUA132	Eappakkam Tank	40.77.0	Eappakkam	Tindivanam	Villupuram	-	40.77.0		WUA to be Formed

WUA133	Kilpasar Tank	102.28.5	Kilpasar	Tindivanam	Villupuram	-	102.28.5		WUA to be Formed
WUA134	Atchipakkam Tank	42.33.5	Atchipakkam	Tindivanam	Villupuram	-	42.33.5		WUA to be Formed
	Atchipakkam Big tank	50.63.0	Atchipakkam	Tindivanam	Villupuram	-	50.63.0		WUA to be Formed
WUA135	Sendhamangalam Tank	68.90.5	Sendhamangalam	Tindivanam	Villupuram	-	68.90.5		WUA to be Formed
WUA136	Siruvadi tank	68.68.0	Siruvadi	Tindivanam	Villupuram	-	68.68.0		WUA to be Formed
WUA137	Vadanerkuram tank	106.48.0	Vadanerkuram	Tindivanam	Villupuram	-	106.48.0		WUA to be Formed
WUA138	Nallur peria Eri	104.63.0	Nallur peria	Tindivanam	Villupuram	-	104.63.0		WUA to be Formed
WUA139	Nagar peria Eri	166.70.0	Nagar	Tindivanam	Villupuram	-	166.70.0		WUA to be Formed
	Nagar Chitheri		Nagar	Tindivanam	Villupuram	-			WUA to be Formed
WUA140	Alathur tank	63.49.5	Alathur		Villupuram	-	63.49.5		WUA to be Formed
WUA141	Nagalpakkam tank	42.04.5	Nagalpakkam	Tindivanam	Villupuram	-	42.04.5		WUA to be Formed
WUA142	Asappur peria Eri	130.64.5	Asappur	Tindivanam	Villupuram	-	130.64.5		WUA to be Formed
	Asappur Chitheri		Asappur	Tindivanam	Villupuram	-			WUA to be Formed
WUA143	Kurumbaram tank	63.57.0	Kurumbaram	Tindivanam	Villupuram	-	63.57.0		WUA to be Formed
WUA144	Kollimedu Anicut	106.71.5	Kurumbaram	Tindivanam	Villupuram	-	106.71.5		WUA to be Formed
WUA145	Nolambur tank	96.96.5	Nolambur	Tindivanam	Villupuram	-	96.96.5		WUA to be Formed
WUA146	Sennalur Botheri Hissa tank	65.81.0	Sennalur	Tindivanam	Villupuram	-	65.81.0		WUA to be Formed
WUA147	Kilsevoor tank	80.89.0	Kilsevoor	Tindivanam	Villupuram	-	80.89.0		WUA to be Formed

WUA148	Pappanallur tank	42.42.0	Pappanallur	Vandavasi	Thirvannamalai	-	42.42.0		WUA to be Formed
	Thellar Peria eri	133.95.0	Thellar	Vandavasi	Thirvannamalai	-	133.95.0		WUA to be Formed
	Thellar Chitheri	63.74.0	Thellar	Vandavasi	Thirvannamalai	-	63.74.0		WUA to be Formed
	Measanallur big tank	59.69.0	Measanallur	Vandavasi	Thirvannamalai	-	59.69.0		WUA to be Formed
WUA149	Kodiyalam Tank	78.37.0	Kodiyalam	Vandavasi	Thirvannamalai	-	78.37.0		WUA to be Formed
WUA150	S. Katteri tank	44.09.0	S. Katteri	Vandavasi	Thirvannamalai	-	44.09.0		WUA to be Formed
WUA151	Theyyar Chitheri	125.18.0	Theyyur	Vandavasi	Thirvannamalai	-	125.18.0		WUA to be Formed
	Theyyur big tank	159.16.0	Theyyur	Vandavasi	Thirvannamalai	-	159.16.0		WUA to be Formed
WUA152	Nallur big tank	248.25.0	Nallur	Vandavasi	Thirvannamalai	248.25.0		WUA Formed	
WUA153	Nallur Palaveri	92.67.0	Nallur	Vandavasi	Thirvannamalai	92.67.0		WUA Formed	
WUA154	Ramasamudram Chitheri	91.47.0	Ramasamudram	Vandavasi	Thirvannamalai	-	91.47.0		WUA to be Formed
	Ramasamudram Big tank		Ramasamudram	Vandavasi	Thirvannamalai	-			WUA to be Formed
WUA155	Padur Tank	82.15.0	Padur	Vandavasi	Thirvannamalai	82.15.0		WUA Formed	
WUA156	Mavalavadi Tank	47.75.0	Mavalavadi	Vandavasi	Thirvannamalai	-	47.75.0		WUA to be Formed
WUA157	Sathiyavadi tTank	63.07.0	Sathiyavadi	Vandavasi	Thirvannamalai	-	63.07.0		WUA to be Formed
WUA158	Mudur Tank	46.81.0	Mudur	Vandavasi	Thirvannamalai	-	46.81.0		WUA to be Formed
	Amudur Tank	49.00.0	Amudur	Vandavasi	Thirvannamalai	-	49.00.0		WUA to be Formed

ABSTRACT

1	Command Area already covered under WRCP and other Project / Schemes	4345.81.5
2	Command Area Proposed to be covered under IAMWARM Project	9916.93.5
3	Total Command area controlled by WRD of PWD in the Sub Basin	14262.75.0
4	Total No. of WUAs already formed under WRCP	27
5	Total No. of WUAs proposed to be formed under IAMWARM	131
6	Total No. of WUAs that will cover the entire Sub Basin	158

ANNEXURE: 2

Details of “Awareness Creation Activities and Walk- through surveys”

Sl.No	Date of Visit	Names if the Villages Visited	Awareness programme (No.of farmers affended) (prepare the list of farmers with acknowledgement separately and affach)	Walk-Through Survey (No. of farmers particlpted)	Remarks
				(prepare the list of farmers with acknowledgement separately and affach)	
1	6.10.08	Acharapakkam	25	25	
2		Thivakkam			
3		Kattugudalur			
4		Nemam			
5		Pallipettai			
6	7.10.08	Thirumukkadu	19	19	
7		Thimmapuram			
8		Villangadu Big tank			
9		Villangadu Chitheri			
10		Kottaikayapakkam			
11		Mohalvadi			
12	10.10.08	Madur	24	24	
13		Allanur			
14		Kalyankulam			
15		Siruperpondy			
16		Anikunnam			
17		Baburanpettai			
18	13.10.08	Minal Chithamur	28	28	
19		Kilpattu			
20		Kilminnal			
21		Kadamalaputher			
22		Perumber kandigai			
23		Nedungal			
24	21.01.09	Edaiyalam	30	30	
25		Karansangal			
26		Veliyambakkam			
27		Veliyambakkam			

28		Athur			
29	15.10.08	Kalathur	19	19	
30		Kilathivakkam			
31		Kongaraimampattu			
32		Murungai			
33		Munnakulam			
34	16.10.08	Porangal	24	24	
35		Kuankaranai			
36		Orathi peria eri			
37		Orathi chitheri			
38		Porparankaranai			
39	23.01.09	Sirudhamur	28	28	
40		Thinnalur			
41		Vinnampoodi			
42		Anandamangalam			
43	7.10.08	Kilmaruvathur	21	21	
44		Irumbuli			
45		Perambakkam			
46		Thandalam	33	33	
47	13.10.08	Parukkal			
48		Pazhavur			
49		Mugundhagiri			
50		Perukkarantai			
51		Poongunam			
52	24.1.09	Puthur	19	19	
53		Attupatti Koattaipunjai			
54		Chinnakayappakkam			
55		Indalur			
56		Periakayappakkam			
57		Kulathur			
58	14.1.08	Arapedu	25	25	
59		Thenpakkam			
60		Puliyantai			
61		Nerkunam			
62		Nugumbal			
63	10.10.08	Perikalakkadi	27	27	
64		Puthirankottai			
65		Sirunagar			
66	15.10.08	Sirumailur	16	16	
67		Isur			
68		Kumili			
69		Venmelagaram			
70	16.10.08	Agaram	19	19	
71		Andarkuppam			

72		Arasur			
73		Illeadu big tank			
74		Illeadu chitheri			
75	17.10.08	Kazhuvelithangal	28	28	
76		Pudupattu			
77		Vanniyallur			
78		Villambattu			
79		Vellakondagaram			
80	07.11.08	Sirukalathur	31	31	
81		Amaidandarani			
82		Panaiyativakkam			
83		Porur			
84		Kalpattu			
85	27.01.09	Kadukkalur	40	40	
86		Othivilagam			
87		Villivakkam			
88		Velur Peria & Pudu Tank			
89		Velur Chitheri			
90		Vedal thangal			
91	03.11.08	Cheyyur Peria eri	38	38	
92		Cheyyur Nemaneri			
93		Cheyyur Nemilithangal			
94		Cheyyur Puther			
95		Veerabogam			
96		Ammanur			
97	05.11.08	Nemandam	34	34	
98		Iranyachithi			
99		Chinnavelikkadu			
100		Thiruvadur			
101		Melapattu siruvangunam			
102		Kadugapattu Chitheri			
103		Palur Tank			
104	29.01.09	Ozhavetti Tank	30	30	
105		Chinnavenmani Periyaeri			
106		Pavundankaranai Tank			
107		Maruvalam Periyaeri			
108		Onambakkam Tank			
109		Irumbedu Periyaeri			
110	21.1.2009	Dhadapuram small	28	28	
111		Dhadapuram big			

112		Kodiyam			
113		Ammanampakkam			
114	20.1.2009	Vairapuram	16	16	
115		Thengaipakkam			
116		Saram Big			
117	20.1.2009	Puliyur	22	22	
118		Neikuppi			
119		Melpakkam			
120		Sathanur			
121		T. Panchalam			
122	23.1.2009	Kilgudalore	18	18	
123		Saram small			
124		Pallipakkam			
125		Kiladanur			
126	6.10.2008	Olakkur	30	30	
127		Kutchikalathur			
128		Karrikkampattu			
129		Ongur big			
130		Ongur Small			
131		Kambur			
132	7.10.2008	Annampakkam Big	25	25	
133		Ananpakkam small			
134		Vadikalavai			
135		Kadavanpakkam			
136		Avanipur			
137	23.01.09	Pongulathur	22	22	
138		Essapakkam			
139		Kilpasar			
140		Atchipakkam big			
141		Sendhamangalam			
142	24.1.2009	Siruvadi	17	17	
143		Vadanerkuram			
144		Nallur			
145	24.1.2009	Nagar peria eri			
146		Nagar Chitheri			
147		Alathur	31	31	
148		Nagalpakkam			
149		Asappur peria eri			
150		Asappur Chitheri			
151		Kurumbaram			
A7		Kollimedu Anicut			
152	24.1.09	Nolambur	19	19	
153		Sennalur Botheri Hissa tank			
154		Kilsevoor			

155		Atchipakkam small			
156	12.11.08	Pappanallur	44	44	
157		Thellar Peria eri			
158		Thellar Chitheri			
159		Measanallur big tank			
160		Kodiyalam			
161		S. Katteri			
162		Theyyar Chitheri			
163		Theyyur big tank			
164	16.10.08	Nallur big tank	49	49	
165		Nallur Palaveri			
166		Ramasamudram Chitheri			
167		Ramasamudram Big			
168		Padur			
169		Mavalavadi			
170		Sathiyavadi			
171		Mudur			
172		Amudur			

ANNEXURE -3

Details of Modernization Works as Suggested by the Farmers and as

Finalized by the Officials of WRO

Sl. No	Date of Visit	Name of the Villages Visited	Outcome of walk though survey and discussions with farmers	
			Works suggested by farmers	Works finalized by WRO officials
1	6.10.08	Acharapakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
2		Thivakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
3		Kattugudalur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
4		Nemam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir, and desilting of channel
5		Pallipettai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice, Repairs to weir and desilting of channel
6	7.10.08	Thirumukkadu	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
7		Thimmapuram	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
8		Villangadu Big tank	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
9		Villangadu Chitheri	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

10		Kottaikayapakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
11		Mohalvadi	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
12	10.10.08	Madur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
13		Allanur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
14		Kalyankulam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
15		Siruperpondy	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
16		Anikunnam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
17		Baburanpettai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
18	13.10.08	Minal Chithamur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
19		Kilpattu	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
20		Kilminnal	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

21		Kadamalaputher	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
22		Perumber kandigai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
23		Nedungal	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
24	21.01.09	Edaiyalam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
25		Karansangal	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
26		Veliyambakkam Periyaeri	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
27		Veliyambakkam Chitheri	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
28		Athur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
29	15.10.08	Kalathur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
30		Kilathivakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
31		Kongaraimampattu	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel

32		Murungai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
33		Munnakulam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
34	16.10.08	Porangal	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
35		Kuankaranai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
36		Orathi peria eri	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
37		Orathi chitheri	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
38		Porparankaranai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
39	23.01.09	Sirudhamur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
40		Thinnalur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
41		Vinnampoodi	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
42		Anandamangalam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

43	7.10.08	Kilmaruvathur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
44		Irumbuli	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
45		Perambakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
46		Thandalam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
47	13.10.08	Parukkal	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
48		Pazhavur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
49		Mugundhagiri	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
50		Perukkarana	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
51		Poongunam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
52	24.1.09	Puthur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
53		Attupatti Koattaipunjai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

54		Chinnakayappakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
55		Indalur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
56		Periakayappakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
57		Kulathur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
58	14.1.09	Arapedu	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
59		Thenpakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
60		Puliyantai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
61		Nerkunam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
62		Nugumbal	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
63	10.10.08	Periakalakkadi	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
64		Puthirankottai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

65		Sirunagar	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
66	15.10.08	Sirumailur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
67		Isur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
68		Kumili	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
69		Venmelagaram	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
70	16.10.08	Agaram	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
71		Andarkuppam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
72		Arasur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
73		Illeadu big tank	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
74		Illeadu chitheri	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
75	17.10.08	Kazhuvelithangal	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

76		Pudupattu	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
77		Vanniyallur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
78		Villambattu	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
79		Vellakondagaram	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
80	07.11.08	Sirukalathur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
81		Amaindandanai	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
82		Panaiyadivakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
83		Porur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
84		Kalpattu	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
85	27.01.09	Kadukkalur	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
86		Othivilagam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

87		Villivakkam	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
88		Velur Peria & Pudu Tank	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
89		Velur Chitheri	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
90		Vedal thangal	Reconstruction of sluices Repairs to weirs, Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
91	03.11.08	Cheyur Peria eri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
92		Cheyur Nemaneri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
93		Cheyur Nemilithangal	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
94		Cheyur Puther	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
95		Veerabogam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
96		Ammanur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
97	05.11.08	Nemandam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

98		Iranyachithi	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
99		Chinnavelikkadu	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
100		Thiruvadur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
101		Melapattu siruvangunam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
102		Kadugapattu Chitheri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir and desilting of channel
103		Palur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
104		Ozhavetti	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
105		Chinnavenmani Periyaeri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
106		Pavundankaranai	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
107		Maruvalam Periya eri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
108		Onambakkam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

109		Irumbedu Periyaeri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
110	21.1.2009	Dhadapuram small	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
111		Dhadapuram big	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
112		Kodiyam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
113		Ammanampakkam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
114	20.1.2009	Vairapuram	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
115		Thengaipakkam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
116		Saram Big	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
117	20.1.2009	Puliyur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
118		Neikuppi	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
119		Melpakkam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

120		Sathanur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
121		T. Panchalam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
122	23.1.2009	Kilgudalore	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
123		Saram small	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
124		Pallipakkam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
125		Kiladanur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
126	6.10.2008	Olakkur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
127		Kutchikalathur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
128		Karrikkampattu	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
129		Ongur big	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
130		Ongur Small	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

131		Kambur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
132	7.10.2008	Annampakkam Big	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
133		Ananpakkam small	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
134		Vadakalavai	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
135		Kadavanpakkam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
136		Avanipur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
137	23.01.09	Pongulathur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
138		Essapakkam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
139		Kilpasar	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
140		Atchipakkam big	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
141		Sendhamangalam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

142	24.1.2009	Siruvadi	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
143		Vadanerkuram	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
144		Nallur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
145	24.1.2009	Nagar Periaeri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
146		Nagar Chitheri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
147		Alathur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
148		Nagalpakkam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
149		Asappur periaeri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
150		Asappur Chitheri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
151		Kurumbaram	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
A7		Kollimedu Anicut	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

152	24.1.09	Nolambur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
153		Sennalur Botheri Hissa tank	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
154		Kilsevoor	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
155		Atchipakkam small	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
156	12.11.08	Pappanallur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
157		Thellar Peria eri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
158		Thellar Chitheri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
159		Measanallur big tank	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
160		Kodiyalam	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
161		S. Katteri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
162		Theyyar Chitheri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel

163		Theyyur big tank	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
164	16.10.08	Nallur big tank	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
165		Nallur Palaveri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
166		Ramasamudram Chitheri	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
167		Ramasamudram Big	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
168		Padur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
169		Mavalavadi	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
170		Sathiyavadi	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
171		Mudur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
172		Amudur	Reconstruction of sluices Repairs to weirs Strengthening of Bund, Desilting of Channel Eviction of Encroachment, Deepening of tank bed.	Reconstruction of sluice Repairs to weir , Strengthening tank bund and desilting of channel
Encroachment : This type of work has been dealt with separately (by means of encroachment act & Rules)				
Deepening of tank Bed : It requires huge amount, hence permission has been made only				
: to strengthening the bund by using the earth which is				
Desilted in water spread area as restricted quantity				

143		Vadanerkuram	Farmers requested to Rehabilitation work in the tank Bund, Sluice, Supply channel, Repairs to weir	Demand raised by the farmers are essential																	Rehabilitation work proposed in the proposal								
144		Nallur	Farmers requested to Rehabilitation work in the tank Bund, Sluice, Supply channel, Repairs to weir	Demand raised by the farmers are essential																	Rehabilitation work proposed in the proposal								
145	24.1.2009	Nagar peria eri	Farmers requested to Rehabilitation work in the tank Bund, Sluice, Supply channel, Repairs to weir	Demand raised by the farmers are essential																Rehabilitation work proposed in the proposal									
146		Nagar Chitheri																											
147		Alathur	Farmers requested to Rehabilitation work in the tank Bund, Sluice, Supply channel, Repairs to weir	Demand raised by the farmers are essential																Rehabilitation work proposed in the proposal									
148	24.1.2009	Nagalpakkam	Farmers requested to Rehabilitation work in the tank Bund, Sluice, Supply channel, Repairs to weir	Demand raised by the farmers are essential																Rehabilitation work proposed in the proposal									
149		Asappur peria eri	Farmers requested to Rehabilitation work in the tank Bund, Sluice, Supply channel, Repairs to weir	Demand raised by the farmers are essential																Rehabilitation work proposed in the proposal									
150		Asappur Chitheri																											
151		Kurumbaram	Farmers requested to Rehabilitation work in the tank Bund, Sluice, Supply channel, Repairs to weir	Demand raised by the farmers are essential																Rehabilitation work proposed in the proposal									
A7		Kollimedu Anicut																											
152		Nolambur	Farmers requested to Rehabilitation work in the tank Bund, Sluice, Supply channel, Repairs to weir	Demand raised by the farmers are essential																Rehabilitation work proposed in the proposal									
153		Sennalur Botheri Hissa tank	Farmers requested to Rehabilitation work in the tank Bund, Sluice, Supply channel, Repairs to weir	Demand raised by the farmers are essential																Rehabilitation work proposed in the proposal									

168	15.11.08	Padur												Since the tank was rehabilitated under WRCP scheme, no rehabilitation work is necessary								
169		Mavalavadi	Supply Channel which branching from surplus course of Nallur tank to be desilted	Prepaare detailed estimate for relewant demand raised by the paritipants and its present conditions										Yes, Included in the project proposal								
170	15.11.08	Sathiyavadi																				
171	15.10.08	Mudur	Supply Channel which branching from surplus course of Nallur tank to be desilted	Prepaare detailed estimate for relewant demand raised by the paritipants and its present conditions										Yes, Included in the project proposal								
172		Amudur	Tank Rehabilitation works such as bund strengthening, Sluice reconstruction works (3 Sluices) & Chennai Desilting work and providing shutter arrangements to Sluices to Sluices etc.	Demands raised by the formers and participants are all essential. So, the rehabilitation activity for each and every component included in the project proposal										Yes, Included in the project proposal								

DETAILS OF WUAs PROPOSED IN			
<u>"ONGUR SUB BASIN"</u>			
WUA No	Tank and Village it cover	Name of WUA	Ayacut in HA
1	2	3	4
WUA 1	Acharapakkam Tank	Acharapakkam Tank Water Users Association	111.53.0
WUA 2	Athivakkam Tank	Athivakkam Tank Tank Water Users Association	43.57.5
WUA 3	Kattugudalur Tank	Kattugudalur Tank Tank Water Users Association	78.83.0
WUA4	Nemam Tank	Nemam Tank Tank Water Users Association	55.89.5
WUA5	Pallipettai Tank	Pallipettai Tank Tank Water Users Association	86.91.0
WUA6	Thirumukkadu Tank	Thirumukkadu Tank Tank Water Users Association	42.97.0
WUA7	Thimmapuram Tank	Thimmapuram Tank Tank Water Users Association	195.98.0
WUA8	Vilangadu Peria Eri	Vilangadu Peria Eri & Chitheri Tank Water Users Association	115.52.0
	Villangadu Chitheri		
WUA9	Kottaikayapakkam	Kottaikayapakkam Tank Water Users Association	60.10.5
WUA10	Mohalvadi Tank	Mohalvadi Tank Tank Water Users Association	35.04.0
WUA11	Madur Tank	Madur Tank Tank Water Users Association	167.58.0
WUA12	Allanur Tank	Allanur Tank Tank Water Users Association	53.99.5
WUA13	Kalyankulam Tank	Kalyankulam Tank Tank Water Users Association	67.40.5
WUA14	Siruperpondy Tank	Siruperpondy Tank Tank Water Users Association	62.35.0
WUA15	Anikunnam Tank	Anikunnam Tank Tank Water Users Association	40.48.0
WUA16	Baburayanpettai Tank	Baburayanpettai Tank Tank Water Users Association	42.28.5
WUA17	Minal Chithamur Tank	Minal Chithamur Tank Tank Water Users Association	97.44.5
WUA18	Kilpattu Tank	Kilpattu Tank Tank Water Users Association	53.10.0
WUA19	Kilminnal Tank	Kilminnal Tank Tank Water Users Association	65.62.0

WUA20	Kadamalaputher Tank	Kadamalaputher Tank Tank Water Users Association	70.52.0
WUA21	Perumberkandigai Tank	Perumberkandigai Tank Tank Water Users Association	110.73.0
WUA22	Nedungal Tank	Nedungal Tank Tank Water Users Association	87.11.0
WUA23	Edaiyalam Tank	Edaiyalam Tank Tank Water Users Association	102.35.0
WUA24	Karasangal Tank	Karasangal Tank Tank Water Users Association	84.11.0
WUA25	Veliyambakkam Peria eri	Veliyambakkam Peria eri Tank Water Users Association	59.96.0
WUA26	Veliyambakkam Chitheri	Veliyambakkam Chitheri Tank Water Users Association	43.72.5
WUA27	Athur Tank	Athur Tank Tank Water Users Association	139.58.5
WUA28	Kalathur Tank	Kalathur Tank Tank Water Users Association	61.53.0
WUA29	Kilathivakkam Tank	Kilathivakkam Tank Tank Water Users Association	95.28.5
WUA30	Kongarai Mambattu Tank	Kongarai Mambattu Tank Tank Water Users Association	169.41.0
WUA31	Murungai Tank	Murungai Tank Tank Water Users Association	42.04.0
WUA32	Munnakulam Tank	Munnakulam Tank Tank Water Users Association	52.21.0
WUA33	Porangal Tank	Porangal Tank Tank Water Users Association	41.96.0
WUA34	Kuankaranai Tank	Kuankaranai Tank Tank Water Users Association	54.29.0
WUA35	Orathi Peria Eri	Orathi Peria Eri Tank Water Users Association	226.09.0
WUA36	Orathi Chitheri	Orathi Chitheri Tank Water Users Association	44.29.0
WUA37	Porparankaranai	Porparankaranai Tank Water Users Association	41.30.0
WUA38	Sirudhamur Tank	Sirudhamur Tank Tank Water Users Association	47.46.5
WUA39	Thinnalur Tank	Thinnalur Tank Tank Water Users Association	147.06.0
WUA40	Vinnampoodi Tank	Vinnampoodi Tank Tank Water Users Association	72.57.5
WUA41	Anandamangalam Tank	Anandamangalam Tank Tank Water Users Association	59.53.0
WUA42	Kilmaruvathur Tank	Kilmaruvathur Tank Tank Water Users Association	50.61.0
WUA43	Irumbuli Tank	Irumbuli Tank Tank Water Users Association	90.27.0
WUA44	Perambakkam Tank	Perambakkam Tank Tank Water Users Association	58.88.5
WUA45	Thandalam Tank	Thandalam Tank Tank Water Users Association	52.33.0

WUA46	Parukkal Tank	Parukkal Tank Tank Water Users Association	45.03.0
WUA47	Pazhavur Tank	Pazhavur Tank Tank Water Users Association	50.06.0
WUA48	Mugundhagiri Tank	Mugundhagiri Tank Tank Water Users Association	91.75.5
WUA49	Perukkarania Tank	Perukkarania Tank Tank Water Users Association	94.46.0
WUA50	Poongunam Tank	Poongunam Tank Tank Water Users Association	171.68.5
WUA51	Puthur Tank	Puthur Tank Tank Water Users Association	90.69.0
WUA52	Attupatti Koattaipunjai Tank	Attupatti Koattaipunjai Tank Tank Water Users Association	63.42.0
WUA53	Chinnakayapakkam Tank	Chinnakayapakkam Tank Tank Water Users Association	46.96.0
WUA54	Indalur Tank	Indalur Tank Tank Water Users Association	136.72.5
WUA55	Pariakayapakkam Tank	Pariakayapakkam Tank Tank Water Users Association	93.04.5
WUA56	Kulathur Tank	Kulathur Tank Tank Water Users Association	35.55.0
WUA57	Arapedu Tank	Arapedu Tank Tank Water Users Association	71.57.0
WUA58	Thenpakkam Tank	Thenpakkam Tank Tank Water Users Association	71.26.0
WUA59	Puliyantai Tank	Puliyantai Tank Tank Water Users Association	50.60.0
WUA60	Nerkunam Tank	Nerkunam Tank Tank Water Users Association	97.98.0
WUA61	Nugumbal Tank	Nugumbal Tank Tank Water Users Association	171.68.5
WUA62	Periakalakkadi Tank	Periakalakkadi Tank Tank Water Users Association	109.57.5
WUA63	Puthirankottai Tank	Puthirankottai Tank Tank Water Users Association	94.77.0
WUA64	Sirunagar Tank	Sirunagar Tank Tank Water Users Association	103.49.0
WUA65	Sirumailur Tank	Sirumailur Tank Tank Water Users Association	87.16.0
WUA66	Isur Tank	Isur Tank Tank Water Users Association	81.05.5
WUA67	Kumili Tank	Kumili Tank Tank Water Users Association	61.13.0
WUA68	Venmelagaram Tank	Venmelagaram Tank Tank Water Users Association	44.00.5
WUA69	Agaram Tank	Agaram Tank Tank Water Users Association	115.88.5
WUA70	Andarkuppam Tank	Andarkuppam Tank Tank Water Users Association	113.55.5
WUA71	Arasur Tank	Arasur Tank Tank Water Users Association	225.62.0

WUA72	Illeadu Big Tank	Illeadu Big Tank & Chitheri Tank Water Users Association	111.60.0
	Illedu Chitheri		
WUA73	Kazhuvelithangal	Kazhuvelithangal Tank Water Users Association	49.11.0
WUA74	Pudupattu Tank	Pudupattu Tank Tank Water Users Association	84.00.5
WUA75	Vanniyallur Tank	Vanniyallur Tank Tank Water Users Association	85.89.5
WUA76	Villambattu Tank	Villambattu Tank Tank Water Users Association	125.09.0
WUA77	Vellakondagaram Tank	Vellakondagaram Tank Tank Water Users Association	64.78.0
WUA78	Sirukalathur Tank	Sirukalathur Tank Tank Water Users Association	44.53.0
WUA79	Amaidandaranai Tank	Amaidandaranai Tank Tank Water Users Association	57.25.0
WUA80	Panaiyadivakkam Tank	Panaiyadivakkam Tank Tank Water Users Association	44.72.0
WUA81	Porur Tank	Porur Tank Tank Water Users Association	43.61.0
WUA82	Kalpattu Tank	Kalpattu Tank Tank Water Users Association	51.04.0
WUA83	Kadukkalur Peria Eri	Kadukkalur Peria Eri Tank Water Users Association	221.00.0
WUA84	Othivilagam Tank	Othivilagam Tank Tank Water Users Association	75.25.0
WUA85	Villivakkam Tank	Villivakkam Tank Tank Water Users Association	55.47.0
WUA86	Velur Peria Eri & Pudu Eri	Velur Peria Eri & Pudu Eri Tank Water Users Association	82.23.0
WUA87	Velur Chitheri	Velur Chitheri Tank Water Users Association	72.87.0
WUA88	Vedal Thangal	Vedal Thangal Tank Water Users Association	321.10.0
WUA89	Cheyyur Peria Eri	Cheyyur Peria Eri Tank Water Users Association	149.74.5
WUA90	Cheyyur Nemaneri	Cheyyur Nemaneri Tank Water Users Association	62.71.0
WUA91	Cheyyur Nemilithangal	Cheyyur Nemilithangal Tank Water Users Association	40.09.5
WUA92	Cheyyur puthur Tank	Cheyyur puthur Tank Tank Water Users Association	60.77.0
WUA93	Veerabogam Tank	Veerabogam Tank Tank Water Users Association	40.86.0
WUA94	Ammanur Tank	Ammanur Tank Tank Water Users Association	56.74.0
WUA95	Nemandam Tank	Nemandam Tank Tank Water Users Association	43.74.0
WUA96	Iranyachithi Tank	Iranyachithi Tank Tank Water Users Association	48.22.0

WUA97	Chinnavelikkadu Tank	Chinnavelikkadu Tank Tank Water Users Association	90.94.5
WUA98	Thiruvadur Tank	Thiruvadur Tank Tank Water Users Association	53.42.0
WUA99	Melapattu Siruvangunam	Melapattu Siruvangunam Tank Water Users Association	315.37.0
WUA100	Kadugupattu Chitheri	Kadugupattu Chitheri Tank Water Users Association	40.44.0
WUA101	Palur Tank	Palur Tank Tank Water Users Association	53.44.0
WUA102	Ozhavetti Tank	Ozhavetti Tank Tank Water Users Association	59.37.0
WUA103	Chinnavenmani Periyaeri	Chinnavenmani Periyaeri Tank Water Users Association	66.80.0
WUA104	Pavundankaranai Tank	Pavundankaranai Tank Tank Water Users Association	55.99.0
WUA105	Maruvalam Periyaeri	Maruvalam Periyaeri Tank Water Users Association	43.34.0
WUA106	Onambakkam Tank	Onambakkam Tank Tank Water Users Association	82.66.0
WUA107	Irumbedu Periyaeri	Irumbedu Periyaeri Tank Water Users Association	104.37.0
WUA108	Dhadapuram Small Tank	Dhadapuram Small Tank Tank Water Users Association	76.82.5
	Dhadapuram Large Tank	Dhadapuram Large Tank Tank Water Users Association	146.41.5
WUA109	Kodiyam Tank	Kodiyam Tank Tank Water Users Association	85.97.5
WUA110	Ammanampakkam Tank	Ammanampakkam Tank Tank Water Users Association	43.24.5
WUA111	Vairapuram Tank	Vairapuram Tank Tank Water Users Association	152.73.0
WUA112	Thengaipakkam Tank	Thengaipakkam Tank Tank Water Users Association	47.24.5
WUA113	Saram Big Tank	Saram Big Tank Tank Water Users Association	103.49.0
	Saram small Tank	Saram small Tank Tank Water Users Association	74.21.5
WUA114	Puliyur Tank	Puliyur Tank Tank Water Users Association	50.08.0
WUA115	Neikuppi Tank	Neikuppi Tank Tank Water Users Association	49.41.5
WUA116	Melpakkam Tank	Melpakkam Tank Tank Water Users Association	96.85.0
WUA117	Sathanur Tank	Sathanur Tank Tank Water Users Association	53.72.5
WUA118	T Panchalam Tank	T Panchalam Tank Tank Water Users Association	68.41.0
WUA119	Kilgudalore Tank	Kilgudalore Tank Tank Water Users Association	43.33.5
WUA120	Pallipakkam Tank	Pallipakkam Tank Tank Water Users Association	28.63.5

WUA121	Kiladanur Tank	Kiladanur Tank Tank Water Users Association	67.57.0
WUA122	Olakkur Tank	Olakkur Tank Tank Water Users Association	66.34.0
WUA123	Kutchikulathur Tank	Kutchikulathur Tank Tank Water Users Association	90.27.0
WUA124	Karrikkampattu Tank	Karrikkampattu Tank Tank Water Users Association	43.70.5
WUA125	Ongur big Tank	Ongur big Tank Tank Water Users Association	145.47.5
	Ongur Small Tank	Ongur Small Tank Tank Water Users Association	95.01.0
WUA126	Kambur Tank	Kambur Tank Tank Water Users Association	57.51.5
WUA127	Annampakkam Large Tank	Annampakkam Large Tank Tank Water Users Association	53.62.0
	Annampakkam Small Tank	Annampakkam Small Tank Tank Water Users Association	42.365
WUA128	Vadagalavai Tank	Vadagalavai Tank Tank Water Users Association	76.85.5
WUA129	Kadavanpakkam Tank	Kadavanpakkam Tank Tank Water Users Association	158.82.0
WUA130	Avanipur Tank	Avanipur Tank Tank Water Users Association	267.44.5
WUA131	Pankolathur Tank	Pankolathur Tank Tank Water Users Association	88.75.0
WUA132	Eappakkam Tank	Eappakkam Tank Tank Water Users Association	40.77.0
WUA133	Kilpasar Tank	Kilpasar Tank Tank Water Users Association	102.28.5
WUA134	Atchipakkam Tank	Atchipakkam Tank Tank Water Users Association	42.33.5
	Atchipakkam Big tank	Atchipakkam Big tank Tank Water Users Association	50.63.0
WUA135	Sendhamangalam Tank	Sendhamangalam Tank Tank Water Users Association	68.90.5
WUA136	Siruvadi tank	Siruvadi tank Tank Water Users Association	68.68.0
WUA137	Vadanerkuram tank	Vadanerkuram tank Tank Water Users Association	106.48.0
WUA138	Nallur peria Eri	Nallur peria Eri Tank Water Users Association	104.63.0
WUA139	Nagar peria Eri	Nagar peria Eri Tank Water Users Association	166.70.0
	Nagar Chitheri	Nagar Chitheri Tank Water Users Association	
WUA140	Alathur tank	Alathur tank Tank Water Users Association	63.49.5
WUA141	Nagalpakkam tank	Nagalpakkam tank Tank Water Users Association	42.04.5
WUA142	Asappur peria Eri	Asappur peria Eri Tank Water Users Association	130.64.5

	Asappur Chitheri	Asappur Chitheri Tank Water Users Association	
WUA143	Kurumbaram tank	Kurumbaram tank Tank Water Users Association	63.57.0
WUA144	Kollimedu Anicut	Kollimedu Anicut Tank Water Users Association	106.71.5
WUA145	Nolambur tank	Nolambur tank Tank Water Users Association	96.96.5
WUA146	Sennalur Botheri Hissa tank	Sennalur Botheri Hissa tank Tank Water Users Association	65.81.0
WUA147	Kilsevoor tank	Kilsevoor tank Tank Water Users Association	80.89.0
WUA148	Pappanallur tank	Pappanallur tank Tank Water Users Association	42.42.0
	Thellar Peria eri	Thellar Peria eri Tank Water Users Association	133.95.0
	Thellar Chitheri	Thellar Chitheri Tank Water Users Association	63.74.0
	Measanallur big tank	Measanallur big tank Tank Water Users Association	59.69.0
WUA149	Kodiyalam Tank	Kodiyalam Tank Tank Water Users Association	78.37.0
WUA150	S. Katteri tank	S. Katteri tank Tank Water Users Association	44.09.0
WUA151	Theyyar Chitheri	Theyyar Chitheri Tank Water Users Association	125.18.0
	Theyyur big tank	Theyyur big tank Tank Water Users Association	159.16.0
WUA152	Nallur big tank	Nallur big tank Tank Water Users Association	248.25.0
WUA153	Nallur Palaveri	Nallur Palaveri Tank Water Users Association	92.67.0
WUA154	Ramasamudram Chitheri	Ramasamudram Chitheri Tank Water Users Association	91.47.0
	Ramasamudram Big tank	Ramasamudram Big tank Tank Water Users Association	
WUA155	Padur Tank	Padur Tank Tank Water Users Association	82.15.0
WUA156	Mavalavadi Tank	Mavalavadi Tank Tank Water Users Association	47.75.0
WUA157	Sathiyavadi tTank	Sathiyavadi Tank Tank Water Users Association	63.07.0
WUA158	Mudur Tank	Mudur Tank Tank Water Users Association	46.81.0
	Amudur Tank	Amudur Tank Tank Water Users Association	49.00.0



1.5 IRRIGATION INFRASTRUCTURE

ABSTRACT ON THE DETAILS OF THE IRRIGATION INFRASTRUCTURES AVAILABLE/WORKS TAKEN UP UNDER IAMWARM PROJECT

Name of Sub Basin: Ongur

Sl.No	Details	Anicut			System tank			Non system tank			Any other supply channel		Remarks
		Nos	supply channel in KM	Direct Ayacut	Nos	supply channel in Km	Ayacut	Nos	supply channel in Km	Ayacut	Length	direct ayacut	
1	Available Infrastructure in sub basin	7	NIL	106.71.5	NIL	NIL	NIL	172	347.44.5	14156.03.5	NIL	NIL	
2	Infrastructure excluded in IAM WARM project since works carried out under various schemes from 2000	NIL	NIL	NIL	NIL	NIL	NIL	39	61.65	4345.81.5	NIL	NIL	
3	Infrastructures that does not require any rehabilitation works	1	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
4	Works executed already Under other schemes but also taken up in IAM WARM project	NIL	NIL	NIL	NIL	NIL	NIL	30	61.65	3492.59.5	NIL	NIL	
5	Works taken up under IAM WARM project alone	6	NIL	106.71.5	NIL	NIL	NIL	133	285.79.5	10663.44.0	NIL	NIL	
	Total	6	NIL	106.71.5	NIL	NIL	NIL	163	347.44.5	14156.03.5	NIL	NIL	

1. Certified that the Panchayat Union Tanks are not considered in this project.
2. Certified that the tanks executed under various schemes (Viz, WRCP I, NABARD, PART II scheme etc.,) since 2000 were not proposed in this project.

IAMWARM PROJECT W.R.O. ONGUR SUB BASIN
ONGUR SUB BASIN

1.List of Anicuts with details of Villages, Block, Taluk, District, Direct Ayacut Area, Capacity etc :

Sl. No	Anicuts	Village	Block	Taluk	District	Direct Ayacut Area in Ha	Capacity
1	Chithamur Anaicut	Chithamur	Acharapakkam	Madurantakam	Kancheepuram	Nil	73.16
2	Karasangal Anaicut	Karasangal	Acharapakkam	Madurantakam	Kancheepuram	Nil	38.68
3	Veliyambakkam Anaicut	Nedungal	Acharapakkam	Madurantakam	Kancheepuram	Nil	25.22
4	Ongur Anaicut	Venmelagaram	Chithamur	Cheyur	Kancheepuram	Nil	46.16
5	Arasur Anaicut	Arasur	Chithamur	Cheyur	Kancheepuram	Nil	Nil
6	Konarikuppam Anaicut	Konerikuppam	Olakkur	Thindivanam	Villupuram	Nil	Nil
7	Kollimedu Anaicut	Kollimedu	Marakkanam	Thindivanam	Villupuram	106.71.5	Nil

2.List of System tanks with details of Village,Block,Taluk,District,Direct Ayacut Area,Capacity etc.

Sl.No.	Tank	Village	Block	Taluk	District	Direct Ayacut Area	Capacity
					-		
NIL							

3.List of Non System tanks with details of Village,Block,Taluk,District,Direct,Ayacut Area,Capacity etc.

Sl. No	Tank	Village	Block	Taluk	District	Direct Ayacut in Ha	Capacity m.cum
1	Acharapakkam Tank	Acharapakkam	Acharappakam	Madurantakam	Kancheepuram	111.53.0	28.70
2	Athivakkam Tank	Athivakkam	Acharappakam	Madurantakam	Kancheepuram	43.57.5	5.65
3	Kattugudalur Tank	Kattugudalur	Acharappakam	Madurantakam	Kancheepuram	78.83.0	14.61
4	Nemam Tank	Athivakkam	Acharappakam	Madurantakam	Kancheepuram	55.89.5	11.97
5	Pallipettai Tank	Pallipettai	Acharappakam	Madurantakam	Kancheepuram	86.91.0	14.00
6	Thirumukkadu Tank	Thirumukkadu	Acharappakam	Madurantakam	Kancheepuram	42.97.0	9.48
7	Thimmapuram Tank	Thimmapuram	Acharappakam	Madurantakam	Kancheepuram	195.98.0	45.84
8	Vilangadu Peria Eri	Vilangadu	Acharappakam	Madurantakam	Kancheepuram	115.52.0	20.88
9	Villangadu Chitheri	Villangadu	Acharappakam	Madurantakam	Kancheepuram		
10	Kottaikayapakkam	Kottaikayapakkam	Acharappakam	Madurantakam	Kancheepuram	60.10.5	10.52

11	Mohalvadi Tank	Mohalvadi	Acharappakam	Madurantakam	Kancheepuram	35.04.0	8.96
12	Madur Tank	Madur	Acharappakam	Madurantakam	Kancheepuram	167.58.0	23.23
13	Allanur Tank	Siruperpondy	Acharappakam	Madurantakam	Kancheepuram	53.99.5	9.44
14	Kalyankulam Tank	Siruperpondy	Acharappakam	Madurantakam	Kancheepuram	67.40.5	17.32
15	Siruperpondy Tank	Siruperpondy	Acharappakam	Madurantakam	Kancheepuram	62.35.0	25.98
16	Anikunnam Tank	Anikunnam	Acharappakam	Madurantakam	Kancheepuram	40.48.0	9.15
17	Baburayanpettai Tank	Baburayanpettai	Acharappakam	Madurantakam	Kancheepuram	42.28.5	4.77
18	Minal Chithamur Tank	Minal Chithamur	Acharappakam	Madurantakam	Kancheepuram	97.44.5	19.93
19	Kilpattu Tank	Minal Chithamur	Acharappakam	Madurantakam	Kancheepuram	53.10.0	6.37
20	Kilminnal Tank	Minal Chithamur	Acharappakam	Madurantakam	Kancheepuram	65.62.0	14.21
21	Kadamalaputher Tank	Kadamalaputher	Acharappakam	Madurantakam	Kancheepuram	70.52.0	9.70
22	Perumberkandigai Tank	Perumberkandigai	Acharappakam	Madurantakam	Kancheepuram	110.73.0	42.29
23	Nedungal Tank	Nedungal	Acharappakam	Madurantakam	Kancheepuram	87.11.0	19.35

24	Edaiyalam Tank	Edaiyalam	Acharappakam	Madurantakam	Kancheepuram	102.35.0	21.85
25	Karasangal Tank	Karasangal	Acharappakam	Madurantakam	Kancheepuram	84.11.0	19.34
26	Veliyambakkam Peria eri	Veliyambakkam	Acharappakam	Madurantakam	Kancheepuram	59.96.0	13.14
27	Veliyambakkam Chitheri	Veliyambakkam	Acharappakam	Madurantakam	Kancheepuram	43.72.5	9.31
28	Athur Tank	Athur	Acharappakam	Madurantakam	Kancheepuram	139.58.5	23.76
29	Kalathur Tank	Kalathur	Acharappakam	Madurantakam	Kancheepuram	61.53.0	19.79
30	Kilathivakkam Tank	Kilathivakkam	Acharappakam	Madurantakam	Kancheepuram	95.28.5	7.08
31	Kongarai Mambattu Tank	Kongarai Mambattu	Acharappakam	Madurantakam	Kancheepuram	169.41.0	30.14
32	Murungai Tank	Murungai	Acharappakam	Madurantakam	Kancheepuram	42.04.0	7.92
33	Munnakulam Tank	Munnakulam	Acharappakam	Madurantakam	Kancheepuram	52.21.0	12.33
34	Porangal Tank	Porangal	Acharappakam	Madurantakam	Kancheepuram	41.96.0	19.23
35	Kuankaranai Tank	Kuankaranai	Acharappakam	Madurantakam	Kancheepuram	54.29.0	10.14
36	Orathi Peria Eri	Orathi	Acharappakam	Madurantakam	Kancheepuram	226.09.0	43.14

37	Orathi Chitheri	Orathi	Acharappakam	Madurantakam	Kancheepuram	44.29.0	9.36
38	Porparankaranai	Porparankaranai	Acharappakam	Madurantakam	Kancheepuram	41.30.0	9.16
39	Sirudhamur Tank	Sirudhamur	Acharappakam	Madurantakam	Kancheepuram	47.46.5	7.20
40	Thinnalur Tank	Thinnalur	Acharappakam	Madurantakam	Kancheepuram	147.06.0	11.58
41	Vinnampoodi Tank	Vinnampoodi	Acharappakam	Madurantakam	Kancheepuram	72.57.5	13.25
42	Anandamangalam Tank	Anandamangalam	Acharappakam	Madurantakam	Kancheepuram	59.53.0	11.36
43	Kilmaruvathur Tank	Kilmaruvathur	Chithamur	Cheythur	Kancheepuram	50.61.0	7.60
44	Irumbuli Tank	Irumbuli	Chithamur	Cheythur	Kancheepuram	90.27.0	12.14
45	Perambakkam	Perambakkam	Chithamur	Cheythur	Kancheepuram	58.85.5	8.70
46	Thandalam Tank	Thandalam	Chithamur	Cheythur	Kancheepuram	52.33.0	13.75
47	Parukkal	Parukkal	Chithamur	Cheythur	Kancheepuram	45.03.0	9.03
48	Pazhavur Tank	Pazhavur	Chithamur	Cheythur	Kancheepuram	50.06.0	12.06
49	Mugundhagiri Tank	Mugundhagiri	Chithamur	Cheythur	Kancheepuram	91.75.5	17.92

50	Perukkarania Tank	Perukkarania	Chithamur	Cheythur	Kancheepuram	94.46.0	11.08
51	Poongunam Tank	Poongunam	Chithamur	Cheythur	Kancheepuram	171.68.5	17.00
52	Puthur Tank	Puthur	Chithamur	Cheythur	Kancheepuram	90.69.0	11.08
53	Attupatti Koattaipunjai Tank	Attupatti Koattaipunjai	Chithamur	Cheythur	Kancheepuram	63.42.0	10.22
54	Chinnakayapakkam Tank	Chinnakayapakkam	Chithamur	Cheythur	Kancheepuram	46.96.0	10.43
55	Indalur Tank	Indalur	Chithamur	Cheythur	Kancheepuram	136.72.5	27.14
56	Pariakayapakkam Tank	Pariakayapakkam	Chithamur	Cheythur	Kancheepuram	93.04.5	0.39
57	Kulathur Tank	Kulathur	Chithamur	Cheythur	Kancheepuram	35.55.0	19.79
58	Arapedu Tank	Arapedu	Chithamur	Cheythur	Kancheepuram	71.57.0	4.89
59	Thenpakkam Tank	Thenpakkam	Chithamur	Cheythur	Kancheepuram	71.26.0	15.83
60	Puliyana Tank	Puliyana	Chithamur	Cheythur	Kancheepuram	50.60.0	7.76
61	Nerkunam Tank	Nerkunam	Chithamur	Cheythur	Kancheepuram	97.98.0	18.76
62	Nugumbal Tank	Nugumbal	Chithamur	Cheythur	Kancheepuram	171.68.5	18.76

63	Periakalakkadi Tank	Periakalakkadi	Chithamur	Cheythur	Kancheepuram	109.57.5	0.24
64	Puthirankottai Tank	Puthirankottai	Chithamur	Cheythur	Kancheepuram	94.77.0	0.35
65	Sirunagar Tank	Sirunagar	Chithamur	Cheythur	Kancheepuram	103.49.0	0.41
66	Sirumailur Tank	Sirumailur	Chithamur	Cheythur	Kancheepuram	87.16.0	29.13
67	Isur Tank	Isur	Chithamur	Cheythur	Kancheepuram	81.05.5	9.54
68	Kumili Tank	Kumil	Chithamur	Cheythur	Kancheepuram	61.13.0	4.88
69	Venmelagaram Tank	Venmelagaram	Chithamur	Cheythur	Kancheepuram	44.00.5	7.77
70	Agaram Tank	Agaram	Chithamur	Cheythur	Kancheepuram	115.88.5	17.09
71	Andarkuppam Tank	Andarkuppam	Chithamur	Cheythur	Kancheepuram	113.55.5	12.24
72	Arasur Tank	Arasur	Chithamur	Cheythur	Kancheepuram	225.62.0	16.81
73	Illeadu Big Tank	Illeadu	Chithamur	Cheythur	Kancheepuram	111.60.0	4.68
74	Illeadu Chitheri	Illeadu	Chithamur	Cheythur	Kancheepuram		
75	Kazhuvelithangal	Kazhuvelithangal	Chithamur	Cheythur	Kancheepuram	49.11.0	4.89

76	Pudupattu Tank	Pudupattu	Chithamur	Cheythur	Kancheepuram	84.00.5	8.85
77	Vanniyallur Tank	Vanniyallur	Chithamur	Cheythur	Kancheepuram	85.89.5	13.10
78	Villambattu Tank	Villambattu	Chithamur	Cheythur	Kancheepuram	125.09.0	17.44
79	Vellakondagaram Tank	Vellakondagaram	Chithamur	Cheythur	Kancheepuram	64.78.0	5.80
80	Sirukalathur Tank	Sirukalathur	Chithamur	Cheythur	Kancheepuram	44.53.0	0.49
81	Amaindandaranai Tank	Amaindandaranai	Chithamur	Cheythur	Kancheepuram	57.25.0	0.16
82	Panaiyadivakkam Tank	Panaiyadivakkam	Chithamur	Cheythur	Kancheepuram	44.72.0	0.25
83	Porur Tank	Porur	Chithamur	Cheythur	Kancheepuram	43.61.0	0.19
84	Kalpattu Tank	Kalpattu	Chithamur	Cheythur	Kancheepuram	51.04.0	0.41
85	Kadukkalur Peria Eri	Kadukkalur	Chithamur	Cheythur	Kancheepuram	221.00.0	1.46
86	Othivilagam Tank	Othivilagam	Chithamur	Cheythur	Kancheepuram	75.25.0	0.38
87	Villivakkam Tank	Villivakkam	Chithamur	Cheythur	Kancheepuram	55.47.0	0.38
88	Velur Peria Eri & Pudu Eri	Velur	Chithamur	Cheythur	Kancheepuram	82.230	0.32

89	Velur Chitheri	Velur	Chithamur	Cheythur	Kancheepuram	72.87.0	0.25
90	Vedal Thangal	Vedal	Chithamur	Cheythur	Kancheepuram	321.10.0	0.25
91	Cheythur Peria Eri	Cheythur	Lathur	Cheythur	Kancheepuram	149.74.5	0.63
92	Cheythur Nemaneri	Cheythur	Lathur	Cheythur	Kancheepuram	62.71.0	0.36
93	Cheythur Nemilithangal	Cheythur	Lathur	Cheythur	Kancheepuram	40.09.5	0.15
94	Cheythur puthur Tank	Cheythur puthur	Lathur	Cheythur	Kancheepuram	60.77.0	0.18
95	Veerabogam Tank	Veerabogam	Lathur	Cheythur	Kancheepuram	40.86.0	0.05
96	Ammanur Tank	Ammanur	Lathur	Cheythur	Kancheepuram	56.74.0	0.17
97	Nemandam Tank	Nemandam	Lathur	Cheythur	Kancheepuram	43.74.0	0.29
98	Iranyachithi Tank	Iranyachithi	Lathur	Cheythur	Kancheepuram	48.22.0	5.19
99	Chinnavelikkadu Tank	Chinnavelikkadu	Lathur	Cheythur	Kancheepuram	90.94.5	0.25
100	Thiruvadur Tank	Thiruvadur	Lathur	Cheythur	Kancheepuram	53.42.0	0.18
101	Melapattu Siruvangunam	Melapattu	Lathur	Cheythur	Kancheepuram	315.37.0	0.45

102	Kadugupattu Chitheri	Kadugupattu	Lathur	Cheythur	Kancheepuram	40.44.0	0.23
103	Palur Tank	Palur	Lathur	Cheythur	Kancheepuram	53.44.0	0.28
104	Ozhavetti Tank	Ozhavetti	Madurantakam	Madurantakam	Kancheepuram	59.37.0	0.57
105	Chinnavenmani Periyaeri	Chinnavenmani	Madurantakam	Madurantakam	Kancheepuram	66.80.0	0.28
106	Pavundankaranai Tank	Pavundankaranai	Madurantakam	Madurantakam	Kancheepuram	55.99.0	0.17
107	Maruvalam Periyaeri	Maruvalam	Madurantakam	Madurantakam	Kancheepuram	43.34.0	0.16
108	Onambakkam Tank	Onambakkam	Madurantakam	Madurantakam	Kancheepuram	82.66.0	0.48
109	Irumbedu Periyaeri	Irumbedu	Madurantakam	Madurantakam	Kancheepuram	104.37	1.26
110	Dhadapuram Small Tank	Dhadapuram	Olakkur	Tindivanam	Villupuram	76.82.5	7.80
111	Dhadapuram Large Tank	Dhadapuram	Olakkur	Tindivanam	Villupuram	146.41.5	24.67
112	Kodiyam Tank	Kodiyam	Olakkur	Tindivanam	Villupuram	85.97.5	23.90
113	Ammanampakkam Tank	Ammanampakkam	Olakkur	Tindivanam	Villupuram	43.24.5	16.20
114	Vairapuram Tank	Vairapuram	Olakkur	Tindivanam	Villupuram	152.73.0	21.15

115	Thengaipakkam Tank	Thengaipakkam	Olakkur	Tindivanam	Villupuram	47.24.5	16.95
116	Saram Big Tank	Saram Big	Olakkur	Tindivanam	Villupuram	103.49.0	26.75
117	Puliyur Tank	Puliyur	Olakkur	Tindivanam	Villupuram	50.08.0	16.25
118	Neikuppi Tank	Neikuppi	Olakkur	Tindivanam	Villupuram	49.41.5	5.29
119	Melpakkam Tank	Melpakkam	Olakkur	Tindivanam	Villupuram	96.85.0	25.48
120	Sathanur Tank	Sathanur	Olakkur	Tindivanam	Villupuram	53.72.5	12.57
121	T Panchalam Tank	Panchalam	Olakkur	Tindivanam	Villupuram	68.41.0	22.60
122	Kilgudalore Tank	Kilgudalore	Olakkur	Tindivanam	Villupuram	43.33.5	20.66
123	Saram small Tank	Saram	Olakkur	Tindivanam	Villupuram	74.21.5	23.40
124	Pallipakkam Tank	Pallipakkam	Olakkur	Tindivanam	Villupuram	28.63.5	10.02
125	Kiladanur Tank	Kiladanur	Olakkur	Tindivanam	Villupuram	67.57.0	4.96
126	Olakkur Tank	Olakkur	Olakkur	Tindivanam	Villupuram	66.34.0	16.20
127	Kutchikulathur Tank	Kutchikulathur	Olakkur	Tindivanam	Villupuram	90.27.0	27.72

128	Karrikkampattu Tank	Karrikkampattu	Olakkur	Tindivanam	Villupuram	43.70.5	44.65
129	Ongur big Tank	Ongur	Olakkur	Tindivanam	Villupuram	145.47.5	28.15
130	Ongur Small Tank	Ongur	Olakkur	Tindivanam	Villupuram	95.01.0	22.65
131	Kambur Tank	Kambur	Olakkur	Tindivanam	Villupuram	57.51.5	15.90
132	Annampakkam Large Tank	Annampakkam	Olakkur	Tindivanam	Villupuram	53.62.0	7.95
133	Annampakkam Small Tank	Annampakkam	Olakkur	Tindivanam	Villupuram	42.36.5	11.22
134	Vadagalavai Tank	Vadagalavai	Olakkur	Tindivanam	Villupuram	76.85.5	19.85
135	Kadavanpakkam Tank	Kadavanpakkam	Olakkur	Tindivanam	Villupuram	158.82.0	36.32
136	Avanipur Tank	Avanipur	Olakkur	Tindivanam	Villupuram	267.44.5	15.70
137	Pankolathur Tank	Pankolathur	Olakkur	Tindivanam	Villupuram	88.75.0	8.45
138	Eappakkam Tank	Eappakkam	Olakkur	Tindivanam	Villupuram	40.77.0	19.95
139	Kilpasar Tank	Kilpasar	Olakkur	Tindivanam	Villupuram	102.28.5	28.75
140	Atchipakkam Tank	Atchipakkam	Olakkur	Tindivanam	Villupuram	42.33.5	16.76

141	Sendhamangalam Tank	Sendhamangalam	Olakkur	Tindivanam	Villupuram	68.90.5	7.78
142	Siruvadi tank	Siruvadi	Marakkanam	Tindivanam	Villupuram	68.68.0	8.15
143	Vadanerkuram tank	Vadanerkuram	Marakkanam	Tindivanam	Villupuram	106.48.0	5.02
144	Nallur peria Eri	Nallur	Marakkanam	Tindivanam	Villupuram	104.63.0	17.23
145	Nagar peria Eri	Nagar	Marakkanam	Tindivanam	Villupuram	166.70.0	12.53
146	Nagar Chitheri						
147	Alathur tank	Alathur	Marakkanam	Tindivanam	Villupuram	63.49.5	10.97
148	Nagalpakkam tank	Nagalpakkam	Marakkanam	Tindivanam	Villupuram	42.04.5	6.89
149	Asappur peria Eri	Asappur	Marakkanam	Tindivanam	Villupuram	130.64.5	5.02
150	Asappur Chitheri						
151	Kurumbaram tank	Kurumbaram	Marakkanam	Tindivanam	Villupuram	63.57.0	8.46
A7	Kollimedu Anicut	Kurumbaram	Marakkanam	Tindivanam	Villupuram	106.71.5	
152	Nolambur tank	Nolambur	Marakkanam	Tindivanam	Villupuram	96.96.5	16.60

153	Sennalur Botheri Hissa tank	Sennalur	Marakkanam	Tindivanam	Villupuram	65.81.0	13.16
154	Kilsevoor tank	Kilsevoor	Marakkanam	Tindivanam	Villupuram	80.89.0	12.53
155	Atchipakkam Big tank	Atchipakkam	Marakkanam	Tindivanam	Villupuram	50.63.0	8.77
156	Pappanallur tank	Pappanallur	Thellar	Vandavasi	Thirvannamalai	42.42.0	19.95
157	Thellar Peria eri	Thellar	Thellar	Vandavasi	Thirvannamalai	133.95.0	29.66
158	Thellar Chitheri	Thellar	Thellar	Vandavasi	Thirvannamalai	63.74.0	58.27
159	Measanallur big tank	Measanallur	Thellar	Vandavasi	Thirvannamalai	59.69.0	28.43
160	Kodiyalam Tank	Kodiyalam	Thellar	Vandavasi	Thirvannamalai	78.37.0	29.33
161	S. Katteri tank	S. Katteri	Thellar	Vandavasi	Thirvannamalai	44.09.0	71.69
162	Theyyar Chitheri	Theyyur	Thellar	Vandavasi	Thirvannamalai	125.18.0	16.85
163	Theyyur big tank	Theyyur	Thellar	Vandavasi	Thirvannamalai	159.16.0	22.60
164	Nallur big tank	Nallur	Thellar	Vandavasi	Thirvannamalai	248.25.0	91.82
165	Nallur Palaveri	Nallur	Thellar	Vandavasi	Thirvannamalai	92.67.0	32.49

166	Ramasamudram Chitheri	Ramasamudram	Thellar	Vandavasi	Thirvannamalai	91.47.0	12.71
167	Ramasamudram Big tank	Ramasamudram	Thellar	Vandavasi	Thirvannamalai		23.38
168	Padur Tank	Padur	Thellar	Vandavasi	Thirvannamalai	82.15.0	22.25
169	Mavalavadi Tank	Mavalavadi	Thellar	Vandavasi	Thirvannamalai	47.75.0	23.31
170	Sathiyavadi tTank	Sathiyavadi	Thellar	Vandavasi	Thirvannamalai	63.07.0	34.71
171	Mudur Tank	Mudur	Vandavasi	Vandavasi	Thirvannamalai	46.81.0	24.01
172	Amudur Tank	Amudur	Vandavasi	Vandavasi	Thirvannamalai	49.00.0	22.60

4. List of Supply channel with details of feeding tanks :

NIL

List of tanks/Anicuts executed under various schemes (Viz, Part II Scheme, NABARD, WRCP I etc.) Since 2000

SI.No	Name of Anicut / Tank	Ayacut in Hect.	Scheme in which executed	Amount	Details of components executed	Remarks
1	Acharapakkam	39.35.0	WRCP I	9.92	Tank bund Improvement & Selecting lining	
2	Nemam	27.16.5	WRCP I	8.97	Tank bund Improvement & Selecting lining	
3	Pallipattai	27.11.0	WRCP I	7.97	Tank bund Improvement & Selecting lining	
4	Thimmapuram	154.51.0	MLA Fund	11.26	Tank bund Improvement & Selecting lining	
5	Siruperpondy	31.70.0	WRCP I	10.64	Tank bund Improvement & Selecting lining	
6	Kottai Kayapakkam	34.38.0	WRCP I	8.96	Tank bund Improvement & Selecting lining	
7	Orathi Peria Eri	118.86.0	WRCP I	10.26	Tank bund Improvement & Selecting lining	
8	Kilathivakkam	54.32.0	WRCP I	9.27	Tank bund Improvement & Selecting lining	
9	Minnal Chithamur	57.73.0	WRCP I	11.76	Tank bund Improvement & Selecting lining	

10	Kadamalaiputhur	40.66.0	WRCP I	5.91	Tank bund Improvement & Selecting lining	
11	Athur Big Tank	82.82.0	NABARD	7.62	Tank bund Improvement & Selecting lining	
12	Kongairamampattu	70.35.0	WRCP I	7.20	Tank bund Improvement & Selecting lining	
13	Karasngal	39.28.0	WRCP I	11.20	Tank bund Improvement & Selecting lining	
14	Nedungal	40.15.0	WRCP I	11.52	Tank bund Improvement & Selecting lining	
15	Thinnalur	49.60.0	WRCP I	12.20	Tank bund Improvement & Selecting lining	
16	Perambakkam	58.85.5	WRCP I	10.75	Tank bund Improvement & Selecting lining	
17	Parukkal	45.03.0	WRCP I	9.00	Tank bund Improvement & Selecting lining	
16	Kurumbarai	21.80.0	WRCP I	13.47	Tank bund Improvement & Selecting lining	
17	Mugundhgiri	48.90.0	WRCP I	10.96	Tank bund Improvement & Selecting lining	
18	Perukkarantai	46.48.0	WRCP I	11.60	Tank bund Improvement & Selecting lining	

19	Perkalakadi	60.80.0	WRCP I	6.17	Tank bund Improvement & Selecting lining	
20	Nerkunam	50.96.0	WRCP I	10.20	Tank bund Improvement & Selecting lining	
21	Sirumailur	50.03.0	WRCP I	11.40	Tank bund Improvement & Selecting lining	
22	Thandalam	25.75.0	WRCP I	7.60	Tank bund Improvement & Selecting lining	
23	Periakayapakkam	49.60.0	WRCP I	12.05	Tank bund Improvement & Selecting lining	
24	Illeadu Big tank	54.92.0	WRCP I	8.84	Tank bund Improvement & Selecting lining	
25	Cheyyur Peria eri	162.71.0	WRCP I	13.24	Tank bund Improvement & Selecting lining	
26	Kadugapattu	40.44.0	WRCP I	10.11	Tank bund Improvement & Selecting lining	
27	Vedal thangal	321.10.0	WRCP I	12.13	Tank bund Improvement & Selecting lining	
28	Avanipur	267.44.5	NABARD		Improvements to tank Bund, Weir, Field Channel & Construction of WUA building	Sluice Reconstruction - 1 No.
29	Ongur small tank	95.01.0	CWC		Improvements to Tank Bund, Weir, Supply Channel, Sulice	

30	Ongur Big tank	145.47.5	CWC		Improvements to Tank Bund, Weir, Supply Channel, Sulice	
31	Vairapuram Tank	152.73.0	PART - II		Improvements to Tank Bund, Weir, Supply Channel, Sulice	
32	Kadavampakkam Tank	158.82.0	CWC		Improvements to Tank Bund,, Supply Channel,	Sluice Reconstruction - 1 No. & Improvements Weir
33	Asappur Tank	130.64.5	CWC		Improvements to Tank Bund, Weir, Supply Channel, Sulice	
34	Nallur big tank	248.25	WRCP	23.02	Supplychannel desilting and field channel lining(part)	During Bund strengthening walkthrough survey it is reported that the weir is so leaky and one month storage is being wasted every year. Moreover the surplus course of the tank is flowing over the patta lands causing inundation. Hence the ayacutdars have represented to rehabilitate the weir and surplus course. These components have included in this project
35	Nallur Palaveri	92.67	WRCP	12.22	Bund strengthening, Supplychannel desilting and field channel lining(part)	Sluice reconstruction work alone be included in this project.
36	Ramasamudram big tank	91.47	NABARD		Bund strengthening, Supplychannel desilting and field channel lining(part, sluice reconstruction	Bund strengthening
37	Padur tank	82.15	WRCP	10.59	Bund strengthening, Supplychannel desilting and field channel lining(part	Bund strengthening

38	Sathiyavadi tank	63.07	NABARD	15.89	Weir, Bundabd lining field channel	Bund strengthening
39	Mudur tank	46.81	NABARD XII	10	Bund, sluice reconstruction 2 Nos., Supply channel (part)	Weir repair and supply channel rehabilitation work included in this project

ONGUR SUB BASIN			
THE FOLLOWING TANKS ARE TAKEN AND EXECUTED			
(UNDER WRCP SCHEMES SINCE 2000 - 01)			
Sl.No.	Name of Tank	Which Type of Work executed under WRCP Scheme	Work to be taken up under IAMWARM Project
1	Acharapakkam	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
2	Nemam	Strengthening Tank bund, weir repair and selective lining of field Channel	Reconstruction of sluice and desilting of Supply Channel
3	Pallipattai	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
4	Thimmapuram	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice and Repairs to weir
5	Siruperpondy	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
6	Kottai Kayapakkam	Strengthening Tank bund, weir repair and selective lining of field Channel	Reconstruction of sluice and desilting of Supply Channel
7	Orathi Peria Eri	Strengthening Tank bund, weir repair and selective lining of field Channel	Reconstruction of sluice and desilting of Supply Channel
8	Kilathivakkam	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
9	Minnal Chithamur	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel

10	Kadamalaiputhur	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
11	Athur Big Tank	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
12	Kongairampattu	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
13	Karasangal	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
14	Nedungal	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
15	Thinnalur	Strengthening Tank bund, Sluice reconstruction and selective lining of field Channel	Repairs to weir and desilting of Supply Channel
16	Perambakkam	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
17	Parukkal	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
18	Mugundhgi	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
19	Perukkarantai	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
20	Periakalakadi	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel

21	Nerkunam	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
22	Thandalam	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
23	Periakayapakkam	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
24	Illeadu Big tank	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
25	Cheyyur Peria eri	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
26	Vedal thangal	Strengthening Tank bund and selective lining of field Channel	Reconstruction of sluice, Repairs to weir and desilting of Supply Channel
27	Avanipur	Strengthening Tank bund, Weir repair, Desilting of Supply Channel and selective lining of field Channel	Reconstruction of sluice
28	Ongur small tank	Strengthening Tank bund, Sluice reconstruction, Weir repair, Desilting of Supply Channel and selective lining of field Channel	-
29	Ongur Big tank	Strengthening Tank bund, Sluice reconstruction, Weir repair, Desilting of Supply Channel and selective lining of field Channel	-
30	Vairapuram Tank	Strengthening Tank bund, Sluice reconstruction, Weir repair, Desilting of Supply Channel and selective lining of field Channel	-

31	Kadavampakkam Tank	Strengthening Tank bund, Desilting of Supply Channel and selective lining of field Channel	Recontruction of sluice Repairs to weir
32	Asappur Periya Eri	Strengthening Tank bund, Sluice reconstruction, Weir repair, Desilting of Supply Channel and selective lining of field Channel	-
33	Asappur Chitheri	Strengthening Tank bund, Sluice reconstruction, Weir repair, Desilting of Supply Channel and selective lining of field Channel	-
34	Nallur big tank	Strengthening Tank bund, Sluice reconstruction, Desilting of Supply Channel and selective lining of field Channel	Repairs to weir
35	Nallur Palaveri	Strengthening Tank bund, Sluice reconstruction, Weir repair, Desilting of Supply Channel and selective lining of field Channel	-
36	Ramasamudram big tank	Strengthening Tank bund, Sluice reconstruction, Weir repair, Desilting of Supply Channel and selective lining of field Channel	-
37	Padur tank	Strengthening Tank bund, Sluice reconstruction, Weir repair, Desilting of Supply Channel and selective lining of field Channel	-
38	Sathiyavadi tank	Strengthening Tank bund, Sluice reconstruction, Weir repair, Desilting of Supply Channel and selective lining of field Channel	-
39	Mudur tank	Strengthening Tank bund, Sluice reconstruction and selective lining of field Channel	Repairs to weir and Desilting of Supply Channel



**1.6 REHABILITATION OF IRRIGATION
INFRASTRUCTURE**

1.6 Rehabilitation of Irrigation Infrastructure

1.6.1 Structural Status & Deficiencies in the System

1.6 Rehabilitation of Irrigation Infrastructure

1.6.1 Structural Status & Deficiencies in the System

The following are the present structural condition of the Ongur sub-basin system.

1. This system is a old system existing for more than 100 Years as such requires Rehabilitation.
2. Heavy accumulation of silt due to hilly region and contour nature of canal system.
3. Lack of adequate control of regulating structures like Anicuts, Head Sluices, Sand/ scour vents etc.,
4. The damaged (or) dilapidated condition of the existing anicuts and supply channels causes to poor standard of the entire conveyance system.
5. The System and Non system tanks are to be rehabilitated.

Salient Features of Proposals:

In order to improve the conveyance and Operational Efficiency in Irrigation, it is now proposed to improve and modernize the Irrigation Infrastructures in Ongur Sub basin.

1. Repairs to the damaged Anicuts
 - a) Dismantling the old damaged wearing coat and providing new wearing coat for apron portion.
 - b) Strengthening the flood banks and desilting the supply channel
 - c) Replacing the old damaged shutters with new steel shutters.
 - d) Pointing with cement mortar 1:3 for body wall, abutment, wings and returns of the anicut.
2. Providing shutters to some of the supply channels to avoid breaches during floods and for better water management
3. Providing Scour vent in some Anicuts
4. Trimming the supply channels by earthwork excavation
5. Providing revetments and Retaining walls in selective area of the supply channels.

6. Repairing, Restoring the traditional water bodies (i.e. tanks)
 - a. Desilting the supply channels to tank.
 - b. Strengthening the bunds of the tanks and channels wherever necessary for effectively storing the water and conveying it to the entire command area and also for conveying agriculture inputs to the field.
 - c. Repairs to the damaged weirs
 - d. Repairs to the damaged Sluices
 - e. Providing revetments and Retaining walls in selective area of the tanks
 - f. Providing S.G. Shutter / Plug arrangements to Sluices, Head sluices, Scour vents etc.,
 - g. Removing, Repairing and re fixing in position of the existing S.G. shuttering arrangements and providing locking arrangements etc.,

1.6.2 Expected Outcome

1. Increase in conveyance efficiency by from 53% to 56%
2. The present Gap area of 2874 ha. is to be converted as a fully irrigated area
3. The following irrigation infrastructure development works are proposed in the sub basin.

Rehabilitation works for 6 anicuts,

Rehabilitation works for 163 tanks

Rehabilitation of supply channel for 347.445 KM

Details of proposals in each Infrastructure of the sub basin

Sl.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs
		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
	CLUSTER NO .1													
1	Acharapakkam Tank			1	4.77	3	0.54	1	1.03			3.150	2.16	8.50
2	Athivakkam	1.250	5.97	2	9.46	2	0.39	1	2.05			1.250	1.21	19.08
3	Kattugudalur	2.286	12.23	1	4.71	1	0.22	1	2.98			1.280	1.20	21.34
4	Nemam			2	8.25	2	0.38					1.550	1.12	9.75
5	Pallipettai			1	4.92	2	0.38	1	6.94			1.550	1.13	13.37
		3.536	18.20	7	32.11	10	1.91	4	13.00			8.780	6.82	72.04
	CLUSTER NO .2													
6	Thirumukkadi Tank	1.100	5.53	1	3.79	2	0.38	1	1.59			1.550	1.26	12.55
7	Thimmapuram Tank			2	8.10	3	0.54	1	1.68					10.32
8	Vilangadu Peria Eri	1.410	6.80	3	12.39	4	0.71	1	8.02			2.150	1.71	29.63
9	Vilangadu Chitheri	1.350	6.69			2	0.38					1.430	1.28	8.35
10	Kottaikayapakkam			2	6.48	2	0.38					1.450	1.03	7.89
11	Mohalvadi	0.900	5.17	1	3.48	3	0.54					3.000	1.95	11.14
		4.760	24.19	9	34.24	16	2.93	3	11.29			9.580	7.23	79.88
	CLUSTER NO .3													
12	Madur	1.750	10.52	1	4.82	2	0.38	1	2.13			2.000	1.70	19.55

13	Allanur Tank	1.650	7.96	2	6.56	2	0.38	1	10.83			2.200	2.13	27.86
14	Kalyankulam	0.770	4.80	1	4.29	3	0.69					1.100	1.52	11.30
15	Siruperpondy			2	10.64	2	0.38	1	10.47			3.000	2.02	23.51
16	Anaikunnam	1.045	5.98	1	4.73	2	0.38	1	1.59			1.200	1.95	14.63
17	Baburayanpettai	0.670	4.50	1	4.93	2	0.38					1.100	1.04	10.85
		5.885	33.76	8	35.97	13	2.59	4	25.02			10.600	10.36	107.70
SI.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs
		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
	CLUSTER NO .4													
18	Minnal Chithamur Tank			2	9.90	2	0.38	1	0.25	1	28.02	2.200	1.54	40.09
19	Kilpattu Tank	1.520	4.10	3	10.92	3	0.55	1	0.45			1.800	1.28	17.30
20	Kilminnal Tank	1.700	7.88	2	8.84	2	0.38	1	2.36			2.000	1.44	20.90
21	Kadamalaiputerh Tank			1	12.92	1	0.22	4	5.91			2.400	1.71	20.76
22	Perumberkandigai Tank	3.240	14.31	2	9.76	2	0.38	1	2.16			4.800	2.92	29.53
23	Nedungal Tank			2	9.79	2	0.38	1	1.11			2.200	1.19	12.47
		6.460	26.29	12	62.13	12	2.29	9	12.24	1	28.02	15.4	10.08	141.05
	CLUSTER NO .5													
24	Edaiyalm Tank	2.590	11.58	1	4.98	2	0.38	1	1.69			1.600	1.23	19.86
25	Karasangal Tank			2	10.53	2	0.39	1	0.65	1	25.83	2.000	1.51	38.91
26	Veliyambakkam Peria Eri	1.280	6.24	1	3.06	2	0.38	1	2.05	1	6.31	2.000	1.52	19.56

39	Sirudhamur Tank	1.270	9.50	1	4.43	1	0.16					3.550	3.71	17.80
40	Thinnalur Tank					3	0.50	1	3.75			3.550	3.68	7.93
41	Vinnampoodi Tank	1.210	9.05	1	3.76	1	0.12	1	0.49			2.650	2.77	16.19
42	Anandamangalam Tank	1.200	8.95	1	4.64	1	0.16	1	2.70			2.150	2.23	18.68
		3.680	27.50	3	12.83	6	0.94	3	6.94			11.900	12.39	60.60
	CLUSTER NO .9													
43	Kilmaruvathur Tank	1.200	8.72	2	7.36	2	0.37	1	2.90			0.950	1.05	20.40
44	Irumbuli Tank	1.200	8.68	2	8.78	2	0.37	2	2.60			1.150	1.10	21.53
45	Perambakkam Tank			2	10.24	2	0.37	1	2.60			1.200	1.20	14.41
46	Thandalam Tank			1	4.40	1	0.18	1	2.91			0.975	0.95	8.44
		2.400	17.40	7	30.78	7	1.29	5	11.01			4.275	4.30	64.78
SI.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs
		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
	CLUSTER NO .10													
47	Parukkal Tank			1	5.74	1	0.19	2	3.00			1.800	1.80	10.73
48	Pazhavur Tank	1.100	7.15	1	4.99	1	0.19	1	2.43			0.950	0.99	15.75
49	Mugundhagiri Tank			1	3.35	1	0.18	1	2.70			1.525	1.60	7.83
50	Perukkarantai Tank			2	9.46	2	0.38	2	2.90			1.950	2.00	14.74
51	Poongunam Tank	1.500	10.91	1	4.70	1	0.18	1	3.80			3.975	3.95	23.54
		2.600	18.06	6	28.24	6	1.12	7	14.83			10.200	10.34	72.59

	CLUSTER NO .11													
52	Puthur	0.850	7.00			2	0.37	1	0.56			1.930	1.84	9.77
53	Attupatti Koattaipunjai	1.370	11.40	3	11.59	3	0.56	1	2.97			5.450	5.44	31.96
54	Chinnakayapakkam	1.040	8.10	1	3.69	3	0.56	2	3.86			3.650	3.55	19.76
55	Indalur Tank	1.400	10.95	2	10.79	3	0.56	1	1.69			3.280	3.24	27.23
56	Periakayapakkam			2	4.94	3	0.56	2	3.30			4.975	4.90	13.70
		4.660	37.45	8	31.01	14	2.61	7	12.38			19.285	18.97	102.42
	CLUSTER NO .12													
57	Kulathur Tank	2.050	15.83	1	4.79	3	0.56	1	1.98			2.050	2.15	25.31
58	Aapedu Tank	2.260	17.55	2	8.88	2	0.37	1	0.26			2.475	2.39	29.45
59	Thenpakkam Tank	1.650	12.61	1	3.66	1	0.19	1	0.99			3.250	3.25	20.70
60	Puliyantai Tank	1.615	12.70	2	8.29	2	0.37	1	1.10			3.970	3.89	26.35
61	Nerkunam Tank			1	4.48	2	0.37	2	2.65			1.675	1.58	9.08
		7.575	58.69	7	30.10	10	1.86	6	6.98			13.420	13.26	110.89
SI.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs
		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
	CLUSTER NO .13													
62	Nugumbal Tank	1.100	8.86			1	0.19	1	1.42			1.350	1.30	11.77
63	Periakalakadi Tank			1	4.13	2	0.37	1	1.13			2.950	2.85	8.48
64	Puthirankottai Tank	1.015	7.74	2	8.53	2	0.37	2	2.45			4.950	4.85	23.94

65	Sirunagar Tank	1.050	8.54	1	4.93	2	0.37	1	0.31			2.150	2.13	16.28
		3.165	25.14	4	17.59	7	1.30	5	5.31			11.400	11.13	60.47
	CLUSTER NO .14													
66	Sirumailur Tank	1.800	10.18	1	6.21	1	0.19	1	0.24			3.750	3.61	20.43
67	Isur Tank	0.980	7.72	1	3.23	2	0.37	1	1.54			2.250	2.23	15.09
68	Kumili Tank	1.067	8.49	1	3.78	2	0.37	1	0.36			0.925	0.91	13.91
69	Venmelagaram Tank	1.615	13.21	3	11.24	3	0.56	1	2.53			5.940	5.88	33.42
		5.462	40	6	24.46	8	1.49	4	4.67			12.865	12.63	82.85
	CLUSTER NO .15													
70	Agaram Tank	1.000	7.31			2	0.36	1	5.78			5.675	5.46	18.91
71	Andarkuppam Tank	1.200	8.85	1	3.08	2	0.39	1	2.02			1.210	0.96	15.30
72	Arasur Tank	1.005	7.31	3	11.61	3	0.54	1	2.12			5.250	5.50	27.08
73	Illeadu big Tank			1	3.21	3	0.54	1	5.20	1	35.75	6.650	6.09	50.79
74	Illeadu Chitheri	1.200	8.92	1	3.08	3	0.54	2	4.07					16.61
		4.405	32.39	6	20.98	13	2.37	6	19.19	1	35.75	18.785	18.01	128.69
SI.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs
		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
	CLUSTER NO .16													
75	Kazhuvelithangal	1.435	10.17	2	8.31	3	0.56	1	2.33			5.000	3.38	24.75
76	Pudupattu Tank	1.722	12.84	1	3.22	2	0.38	1	3.97			1.975	1.85	22.26

77	Vanniyanallur Tank	1.650	12.09	1	3.02	4	0.70	1	1.78			3.250	2.37	19.96
78	Vilampattu Tank	0.800	4.96			1	0.18	1	0.74			0.470	0.40	6.28
79	Vellakondagaram Tank	1.430	10.10	3	10.19	3	0.54	1	3.13			3.000	2.28	26.24
		7.037	50.16	7	24.74	13	2.36	5	11.95			13.695	10.28	99.49
	CLUSTER NO .17													
80	Sirukalathur Tank	1.473	10.80	2	7.73	3	0.54	1	1.23			2.000	1.98	22.28
81	Amaidankaranai Tank	1.620	9.82	2	8.88	2	0.48	1	1.25			2.000	1.61	22.04
82	Paniyadivakkam Tank	1.080	11.17	1	0.30	1	0.18	1	1.23			2.000	1.78	14.66
83	Porur Tank	1.238	7.48	2	7.19	2	0.48	1	0.60			1.800	1.78	17.53
84	Kalpattu Tank	1.670	7.88	2	9.65	2	0.35	1	0.38			2.000	2.59	20.85
		7.081	47.15	9	33.75	10	2.03	5	4.69			9.800	9.74	97.36
	CLUSTER NO .18													
85	Kadukkalur Peria Eri	1.960	10.24	2	9.23	2	0.35	2	5.30			2.000	1.68	26.80
86	Othivilagam Tank	1.637	10.83	2	7.13	2	0.35	1	1.54			1.760	1.59	21.44
87	Villivakkam Tank	1.080	11.80			1	0.17	1	0.40			1.000	0.68	13.05
88	Velur Peria Eri & Pudu eri	1.846	10.54	3	12.18	3	0.54	1	0.83			1.000	1.63	25.72
89	Velur Chitheri	0.978	8.29	2	6.61	2	0.35	1	1.80			1.650	1.63	18.68
90	Vedal Thangal			1	3.33	1	0.17	1	18.94			1.650	1.75	24.19
		7.501	51.70	10	38.48	11	1.93	7	28.81			9.060	8.96	129.88
SI.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs

		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
	CLUSTER NO .19													
91	Cheyyur Peria Eri			2	8.35	3	0.45	1	2.65			1.500	1.50	12.95
92	Cheyyur Nemaneri	0.740	5.55	1	3.45	1	0.15					1.150	1.15	10.30
93	Cheyyur Nemilithangal	0.907	6.85	1	5.00	3	0.45	1	1.45			2.000	1.50	15.25
94	Cheyyur puthur tank	1.150	8.65	2	7.68	3	0.45	1	2.17			2.000	2.00	20.95
95	Veerabogam Tank	0.813	6.50	1	4.26	2	0.30	1	1.54			3.000	4.00	16.60
96	Ammanur Tank	1.236	9.30	1	5.00	2	0.30	1	1.00			1.300	1.30	16.90
		4.846	36.85	8	33.74	14	2.10	5	8.81			10.950	11.45	92.95
	CLUSTER NO .20													
97	Nemandam Tank	1.040	7.80	1	4.70	2	0.30	1	2.90			2.000	2.00	17.70
98	Iranyachithir Tank	0.777	5.85	1	4.86	2	0.30	2	2.49			1.500	1.50	15.00
99	Chinnavelikkadu Tank	0.805	6.05	1	4.95	2	0.30	1	1.00			1.500	1.50	13.80
100	Thiruvadur Tank	0.984	7.40	1	5.00	2	0.30	1	1.60			1.500	1.50	15.80
101	Melapattu Siruvangunam	1.490	11.03	3	13.07	4	0.60					1.800	1.14	25.84
102	Kadugapattu Chitheri	1.087	7.51	1	2.92	2	0.30	1	1.80			1.500	0.82	13.35
103	Palur Tank	0.750	6.83	1	3.06	3	0.45	1	4.71			1.500	0.82	15.87
		6.933	52.47	9	38.56	17	2.55	7	14.50			11.300	9.28	117.36
	CLUSTER NO .21													
104	Ozhavetti Tank	0.970	7.84	2	6.88	5	0.75	1	0.80			3.500	2.05	18.32
105	Chinnavenmani Periyaeri	1.150	8.85	1	4.75	1	0.15	2	1.04			1.800	1.20	15.99

106	Pavundankaranai Tank	0.740	6.34	2	7.32	2	0.30	1	0.88			2.000	1.38	16.22
107	MaruvalamPeriyaeri	0.690	5.64	2	7.34	2	0.30	1	2.33			2.000	1.89	17.50
108	Onambakkam Tank	2.200	17.28	2	7.47	3	0.45	2	1.08			2.200	1.22	27.50
109	Irumbedu Periyaeri	2.740	23.07	2	9.88	3	0.45	3	1.84			3.500	3.27	38.51
		8.490	69.02	11	43.64	16	2.40	10	7.97			15.000	11.01	134.04
SI.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs
		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
	CLUSTER NO .22													
110	Dhadhapuram Small Tank	1.400	8.82	2	7.00	2	0.36	1	2.60			2.000	1.35	20.13
111	Dhadhapuram Big tank			1	1.01	2	0.36	2	3.55			2.000	1.31	6.23
112	Kodiyam Tank	1.200	7.76	2	6.65	3	0.54	1	2.62			3.100	3.30	20.87
113	Ammanampakkam Tank	0.900	6.21	2	6.80	2	0.36	1	2.07			1.100	0.84	16.28
		3.500	22.79	7	21.46	9	1.62	5	10.84			8.200	6.80	63.51
	CLUSTER NO .23													
114	Vairapuram													
115	Thenkaipakkam	0.650	4.80	1	3.19	1	0.18	1	1.59			1.400	1.73	11.49
116	Saram Big tank	2.300	13.00	2	9.98	2	0.36	1	3.75			3.000	1.82	28.91
		2.950	17.80	3	13.17	3	0.54	2	5.34			4.400	3.55	40.40
	CLUSTER NO .24													
117	Puliyur	1.000	6.39	1	3.63	1	0.18	2	4.25			1.500	1.09	15.54
118	Neikuppei	1.200	7.69	2	7.76	2	0.36	1	2.73			1.200	0.87	19.41

119	Melpakkam	1.050	7.16	1	3.60	1	0.18	2	2.39			1.000	0.89	14.22
120	Sathanur			2	5.70	2	0.36	1	3.22					9.28
121	T.Panchallam	1.300	8.37	1	2.90	1	0.18	1	2.54			2.000	1.42	15.41
		4.550	29.61	7	23.59	7	1.26	7	15.13			5.700	4.27	73.86
SI.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs
		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
	CLUSTER NO .25													
122	Kilkudalore	1.300	8.45	1	4.40	1	0.18	1	0.53			1.800	1.33	14.89
123	Saram Small tank	1.300	8.30			1	0.18	1	3.12			2.000	1.58	13.18
124	Pallipakkam			2	1.70	2	0.34	1	0.98			2.000	1.37	4.39
125	Kiladanur			2	1.70	2	0.30	1	3.32			1.200	0.92	6.24
		2.600	16.75	5	7.80	6	1.00	4	7.95			7.000	5.20	38.70
	CLUSTER NO .26													
126	Olakkur			2	1.74	2	0.35					2.500	1.39	3.48
127	Kutichikolathur	1.700	10.94	1	4.09	1	0.18	1	0.63			2.100	1.39	17.23
128	Karikkampattu	2.200	13.70	3	11.09	3	0.54	1	2.05	1	14.72	1.300	0.99	43.09
129	Ongur (Big)													
130	Ongur (Small)													
131	Kambur	1.800	11.06	1	3.62	1	0.18	1	0.95			2.000	1.40	17.21
		5.700	35.70	7	20.54	7	1.25	3	3.63	1	14.72	7.900	5.17	81.01

CLUSTER NO .27														
132	Annambakkam big tank	2.400	14.68	1	3.78	1	0.18	1	0.87			2.500	1.12	20.63
133	Ananmpakkam small tank	1.650	10.64	1	2.87	1	0.18	1	0.73			0.750	1.36	15.78
134	Vadakalavai	2.500	15.47	2	6.07	2	0.35	1	0.64			2.500	1.52	24.05
135	Kadavampakkam tank			2	6.68	2	0.35	1	0.52					7.55
136	Avanipur			1	8.05	1	0.18							8.23
		6.550	40.79	7	27.45	7	1.24	4	2.76			5.750	4.00	76.24
Sl.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs
		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
CLUSTER NO .28														
137	Pankolathur	1.830	11.86	1	3.65	1	0.18	1	4.16			2.100	1.39	21.24
138	Eappakam	1.050	5.65	1	3.49	2	0.35	2	5.31			3.500	1.73	16.53
139	Kilpasar			1	3.93	1	0.18	2	2.96					7.07
140	Atchipakkam	1.350	8.91					1	1.85			1.500	0.98	11.74
141	Senthamangalam	1.600	10.24	2	6.56	2	0.35	2	2.08			2.900	1.66	20.89
		5.830	36.66	5	17.63	6	1.06	8	16.36			10.000	5.76	77.47
CLUSTER NO .29														
142	Siruvadi	1.100	6.53	2	7.06	2	0.35	1	1.64			2.000	1.24	16.82
143	Vadanergunam	1.200	7.12	2	3.75	2	0.35	1	0.33			1.600	1.17	12.72
144	Nallur peri eri	2.100	10.01	2	7.03	2	0.35	1	3.26			2.000	1.33	21.98

145	Nagar peri eri	1.830	10.15	3	10.78	3	0.53	2	2.73			3.000	1.78	25.97
146	Nagar Chitheri	1.000	6.15	2	7.09	2	0.35	1	3.34			5.000	2.60	19.53
		7.230	39.96	11	35.71	11	1.93	6	11.30			13.600	8.12	97.02
	CLUSTER NO .30													
147	Aalathur	0.840	5.66	1	3.03	1	0.18	1	0.89			1.100	0.93	10.69
148	Nagalpakkam	1.100	2.78	2	4.09	2	0.35	1	1.07			1.000	1.08	9.37
149	Aspur peria eri	1.580												
150	Aspur Chitheri	1.580												
151	Kurumparam	1.300	8.42	1	2.96	1	0.18	1	0.37			1.000	0.80	12.73
A7	Kollimedu anicut					2	0.35			1	22.56			22.91
		6.400	16.86	4	10.08	6	1.06	3	2.33	1	22.56	3.100	2.81	55.70
SI.No	Name of tank/ Anicut/ Reservoir	Bund		Sluice reconstruction		Measuring Device		Weir Repairs		Anicut Repairs		Supply Channel		Amount in Lakhs
		Length (km)	Amt	No	Amt	No	Amt	No	Amt	No	Amt	Length (km)	Amt	
	CLUSTER NO .31													
152	Nolambur tank	0.880	5.81	3	11.13	3	0.53	2	2.67			4.000	2.33	22.47
153	Senalur Bootheri Hissa tank	1.200	7.09	2	6.67	2	0.35	1	2.73			1.500	1.04	17.88
154	Kilsevoor	1.500	8.79			1	0.18	3	2.90			3.000	1.55	13.42
155	Atchipakkam big tank	0.760	4.83	1	2.92	1	0.17	1	1.68			1.200	0.88	10.48
		4.340	26.52	6	20.72	7	1.23	7	9.98			9.700	5.80	64.25
	CLUSTER NO .32													
156	Pappanallur tank	1.470	10.57									1.000	0.99	11.56
157	Thellar peria eri	1.020	11.00	1	7.02			1	2.06			1.600	1.54	21.62
158	Thellar Chitheri	2.227	11.87	2	10.79	2	0.36					1.400	1.15	24.17

159	Measanallur big tank	1.800	11.65									1.100	1.51	13.16
160	Kodialam tank	1.440	15.00	3	15.31	3	0.54					1.600	0.83	31.68
161	S.Katteri tank	1.110	11.53	1	5.39			1	1.89			2.200	1.64	20.45
162	Theyyar Chitheri	2.070	6.31	1	5.34							2.400	2.53	14.18
163	Theyyar big tank	1.717	13.61	1	6.24							1.800	2.08	21.93
		12.854	91.54	9	50.09	5	0.90	2	3.95			13.100	12.27	158.75
	CLUSTER NO .33													
164	Nallur big tank							3	8.02					8.02
165	Nallur palaveri													
166	Ramasamudram chitheri	0.900	8.87	1	3.40	2	0.36	1	1.58			1.200	1.06	15.27
167	Ramasamudram big tank													
168	Padur Tank													
169	Mavalavadi tank	1.050	10.90	2	9.37	2	0.36	1	1.42			1.100	1.01	23.06
170	Sathiyavadi tank													
171	Mudur tank							1	1.90			4.000	3.54	5.44
172	Amudur Tank	0.990	11.75	3	11.21	3	0.54					2.100	1.84	25.34
		2.940	31.52	6	23.98	7	1.26	6	12.92			8.400	7.45	77.13
	GRAND TOTAL	177.227	1166.42	238	956.12	317	56.03	173	341.41	6	133.19	347.445	297.40	2950.57

	CLUSTER NO .19	4.846	36.85	8	33.74	14	2.10	5	8.81			10.950	11.45	92.95
	CLUSTER NO .20	6.933	52.47	9	38.56	17	2.55	7	14.50			11.300	9.28	117.36
	CLUSTER NO .21	8.490	69.02	11	43.64	16	2.40	10	7.97			15.000	11.01	134.04
	CLUSTER NO .22	3.500	22.79	7	21.46	9	1.62	5	10.84			8.200	6.80	63.51
	CLUSTER NO .23	2.950	17.80	3	13.17	3	0.54	2	5.34			4.400	3.55	40.40
	CLUSTER NO .24	4.550	29.61	7	23.59	7	1.26	7	15.13			5.700	4.27	73.86
	CLUSTER NO .25	2.600	16.75	5	7.80	6	1.00	4	7.95			7.000	5.20	38.70
	CLUSTER NO .26	5.700	35.70	7	20.54	7	1.25	3	3.63	1	14.72	7.900	5.17	81.01
	CLUSTER NO .27	6.550	40.79	7	27.45	7	1.24	4	2.76			5.750	4.00	76.24
	CLUSTER NO .28	5.830	36.66	5	17.63	6	1.06	8	16.36			10.000	5.76	77.47
	CLUSTER NO .29	7.230	39.96	11	35.71	11	1.93	6	11.30			13.600	8.12	97.02

	CLUSTER NO .30	6.400	16.86	4	10.08	6	1.06	3	2.33	1	22.91	3.100	2.81	56.05
	CLUSTER NO .31	4.340	26.52	6	20.72	7	1.23	7	9.98			9.700	5.80	64.25
	CLUSTER NO .32	12.854	91.54	9	50.09	5	0.90	2	3.95			13.100	12.27	158.75
	CLUSTER NO .33	2.940	31.52	6	23.98	7	1.26	6	12.92			8.400	7.45	77.13
	GRAND TOTAL	177.227	1166.42	238	956.12	317	56.03	173	341.41	6	133.54	347.445	297.40	2950.92

B. WRO COST TABLE(ONGUR SUB BASIN)

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	177227	1166.42	
	SLUICE RECONSTRUCTION	238	956.12	
	WEIR REPAIRS	173	341.41	
	ANAICUTS	5	110.63	
	SUPPLY CHANNEL IMPROVEMENTS	347445	297.40	
	PROVISION FOR FLOW MEASURING DEVICES	317	56.03	
	SubTotal		2928.01	
II. Non Tank Component				
	ANAICUTS	1	22.56	
	PROVISION FOR FLOW MEASURING DEVICES	2	0.35	
	SubTotal		22.91	
	Environment cell		16.5	
	Ground water			
	Total		2967.42	

1). Tank component 2928.01

2). Non-Tank component 22.91

3)Environment cell 16.5

Total = 2967.42 LAKHS

Package Details

SI No.	Package No	Amount (Lakhs)
1	Package No 1	259.62
2	Package No 2	242.94
3	Package No 3	250.20
4	Package No 4	239.79
5	Package No 5	254.21
6	Package No 6	228.18
7	Package No 7	227.24
8	Package No 8	344.35
9	Package No 9	216.47
10	Package No 10	234.72
11	Package No 11	217.32
12	Package No 12	235.88
	Total	2950.92
	ENVIRONMENTAL CELL	16.50
	Grand Total	2967.42

Package No 1
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	14181	76.15	
	SLUICE RECONSTRUCTION	24	102.32	
	WEIR REPAIRS	11	49.31	
	ANAICUTS	0	0.00	
	SUPPLY CHANNEL IMPROVEMENTS	28960	24.41	
	PROVISION FOR FLOW MEASURING DEVICES	39	7.43	
	SubTotal		259.62	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		259.62	

- 1). Tank component
- 2). Non-Tank component

Total
= **259.62 LAKHS**

Package No.2
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	11795	50.61	
	SLUICE RECONSTRUCTION	19	92.18	
	WEIR REPAIRS	14	17.55	
	ANAICUTS	3	60.16	
	SUPPLY CHANNEL IMPROVEMENTS	24000	18.22	
	PROVISION FOR FLOW MEASURING DEVICES	22	4.22	
	SubTotal		242.94	
	II. Non Tank Component			
	NIL			
	SubTotal			
	LS PROVISIONS			
	Environment cell			
	Ground water			
	Total		242.94	

- 1). Tank component
- 2). Non-Tank component

Total
= **242.94 LAKHS**

Package No.3
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	13652	97.08	
	SLUICE RECONSTRUCTION	20	93.33	
	WEIR REPAIRS	12	20.96	
	ANAICUTS	0	0.00	
	SUPPLY CHANNEL IMPROVEMENTS	37600	34.21	
	PROVISION FOR FLOW MEASURING DEVICES	29	4.62	
	SubTotal		250.20	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		250.20	

- 1). Tank component
- 2). Non-Tank component

Total
= **250.20 LAKHS**

Package No.4
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	9660	72.91	
	SLUICE RECONSTRUCTION	21	90.03	
	WEIR REPAIRS	19	38.22	
	ANAICUTS	0	0.00	
	SUPPLY CHANNEL IMPROVEMENTS	33760	33.61	
	PROVISION FOR FLOW MEASURING DEVICES	27	5.02	
	SubTotal		239.79	
	Total		239.79	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		239.79	

- 1). Tank component
- 2). Non-Tank component

Total
= **239.79 LAKHS**

Package No.5
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	16202	123.43	
	SLUICE RECONSTRUCTION	17	72.15	
	WEIR REPAIRS	15	16.96	
	ANAICUTS	0	0.00	
	SUPPLY CHANNEL IMPROVEMENTS	37685	37.02	
	PROVISION FOR FLOW MEASURING DEVICES	25	4.65	
	SubTotal		254.21	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		254.21	

- 1). Tank component
- 2). Non-Tank component

Total
= **254.21 LAKHS**

Package No.6
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	11442	82.55	
	SLUICE RECONSTRUCTION	13	45.72	
	WEIR REPAIRS	11	31.14	
	ANAICUTS	1	35.75	
	SUPPLY CHANNEL IMPROVEMENTS	32480	28.29	
	PROVISION FOR FLOW MEASURING DEVICES	26	4.73	
	SubTotal		228.18	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		228.18	

- 1). Tank component
- 2). Non-Tank component

Total
= **228.18 LAKHS**

Package No 7
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	14582	98.85	
	SLUICE RECONSTRUCTION	19	72.23	
	WEIR REPAIRS	12	33.50	
	ANAICUTS			
	SUPPLY CHANNEL IMPROVEMENTS	18860	18.70	
	PROVISION FOR FLOW MEASURING DEVICES	21	3.96	
	SubTotal		227.24	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		227.24	

- 1). Tank component
- 2). Non-Tank component

Total
= **227.24 LAKHS**

Package No.8
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	20269	158.34	
	SLUICE RECONSTRUCTION	28	115.94	
	WEIR REPAIRS	22	31.28	
	ANAICUTS	0.00	0.00	
	SUPPLY CHANNEL IMPROVEMENTS	37250	31.74	
	PROVISION FOR FLOW MEASURING DEVICES	47	7.05	
	SubTotal		344.35	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		344.35	

- 1). Tank component
- 2). Non-Tank component

Total
= **344.35 LAKHS**

Package No.9
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	13600	86.95	
	SLUICE RECONSTRUCTION	22	66.02	
	WEIR REPAIRS	18	39.26	
	ANAICUTS	0	0.00	
	SUPPLY CHANNEL IMPROVEMENTS	25300	19.82	
	PROVISION FOR FLOW MEASURING DEVICES	25	4.42	
	SubTotal		216.47	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		216.47	

- 1). Tank component
- 2). Non-Tank component

Total
= **216.47 LAKHS**

Package No.10
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	18080	113.15	
	SLUICE RECONSTRUCTION	19	65.62	
	WEIR REPAIRS	15	22.75	
	ANAICUTS	1	14.72	
	SUPPLY CHANNEL IMPROVEMENTS	23650	14.93	
	PROVISION FOR FLOW MEASURING DEVICES	20	3.55	
	SubTotal		234.72	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		234.72	

- 1). Tank component
- 2). Non-Tank component

Total
= **234.72 LAKHS**

Package No.11
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	17970	83.34	
	SLUICE RECONSTRUCTION	21	66.51	
	WEIR REPAIRS	16	23.61	
	ANAICUTS	0	0.00	
	SUPPLY CHANNEL IMPROVEMENTS	26400	16.73	
	PROVISION FOR FLOW MEASURING DEVICES	24	4.22	
	SubTotal		194.41	
	II. Non Tank Component			
	ANAICUTS	1	22.56	
	PROVISION FOR FLOW MEASURING DEVICES	2	0.35	
	SubTotal		22.91	
	Environment cell			
	Ground water			
	Total		217.32	

- 1). Tank component
- 2). Non-Tank component

Total
= **217.32 LAKHS**

Package No.12
B. WRO COST TABLE

Sl. No	Description of work	Quantity	Amount in Lakhs	Remarks
I.	Tank Component			
	TANK BUND IMPROVEMENTS	15794	123.06	
	SLUICE RECONSTRUCTION	15	74.07	
	WEIR REPAIRS	8	16.87	
	ANAICUTS	0.00	0.00	
	SUPPLY CHANNEL IMPROVEMENTS	21500	19.72	
	PROVISION FOR FLOW MEASURING DEVICES	12	2.16	
	SubTotal		235.88	
	II. Non Tank Component			
	NIL			
	SubTotal			
	Environment cell			
	Ground water			
	Total		235.88	

- 1). Tank component
- 2). Non-Tank component

Total
= **235.88 LAKHS**

Package 1

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	5672.40	30.46	8509	45.69	14181 Rm	76.15
2	SLUICE RECONSTRUCTION	10	40.93	14	61.39	24 Nos	102.32
3	WEIR REPAIRS	4	19.72	7	29.59	11 Nos	49.31
4	ANAICUTS	0.00	0.00	0.00	0.00	0 Nos	0.00
5	SUPPLY CHANNEL IMPROVEMENTS	11584.00	9.76	17376.00	14.65	28960 Rm	24.41
	PROVISION FOR FLOW MEASURING DEVICES	12.00	2.97	18.00	4.46	30 Nos	7.43
	SubTotal		103.85		155.77		259.62
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		103.85		155.77		259.62

1) Tank Component 259.62

2) Non Tank Component Nil

TOTAL 259.62 Lakhs

Package 2

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	4718	20.24	7077	30.37	11795 Rm	50.61
2	SLUICE RECONSTRUCTION	8	36.87	11	55.31	19 nos	92.18
3	WEIR REPAIRS	6	7.02	8	10.53	14 nos	17.55
4	ANAICUTS	1	24.06	2	36.10	3 nos	60.16
5	SUPPLY CHANNEL IMPROVEMENTS	9600	7.29	14400	10.93	24000 Rm	18.22
	PROVISION FOR FLOW MEASURING DEVICES	9	1.69	13	2.53	22 nos	4.22
	SubTotal		97.18		145.76		242.94
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		97.18		145.76		242.94

1)	Tank Component	242.94
2)	Non Tank Component	Nil
	TOTAL	242.94 Lakhs

Package 3

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	5461	38.83	8191	58.25	13652 Rm	97.08
2	SLUICE RECONSTRUCTION	8	37.33	12	56.00	20 nos	93.33
3	WEIR REPAIRS	5	8.38	7	12.58	12 nos	20.96
4	ANAICUTS	0	0.00	0	0.00	0 nos	0.00
5	SUPPLY CHANNEL IMPROVEMENTS	15040	13.68	22560	20.53	37600 Rm	34.21
	PROVISION FOR FLOW MEASURING DEVICES	12	1.85	17	2.77	29 nos	4.62
	SubTotal		100.08		150.12		250.20
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		100.08		150.12		250.20

1)	Tank Component	250.20
2)	Non Tank Component	Nil
	TOTAL	250.20 Lakhs

Package 4

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	3864	29.16	5796	43.75	9660 Rm	72.91
2	SLUICE RECONSTRUCTION	8	36.01	13	54.02	21 nos	90.03
3	WEIR REPAIRS	8	15.29	11	22.93	19 nos	38.22
4	ANAICUTS	0	0.00	0	0.00	0 nos	0.00
5	SUPPLY CHANNEL IMPROVEMENTS	13504	13.44	20256	20.17	33760 Rm	33.61
	PROVISION FOR FLOW MEASURING DEVICES	11	2.01	16	3.01	27 nos	5.02
	SubTotal		95.92		143.87		239.79
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		95.92		143.87		239.79

1)	Tank Component	239.79
2)	Non Tank Component	Nil
	TOTAL	<u>239.79</u> Lakhs

Package 5

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	6481	49.37	9721	74.06	16202 Rm	123.43
2	SLUICE RECONSTRUCTION	7	28.86	10	43.29	17 nos	72.15
3	WEIR REPAIRS	6	6.78	9	10.18	15 nos	16.96
4	ANAICUTS	0	0.00	0	0.00	0 nos	0.00
5	SUPPLY CHANNEL IMPROVEMENTS	15074	14.81	22611	22.21	37685 Rm	37.02
	PROVISION FOR FLOW MEASURING DEVICES	10	1.86	15	2.79	25 nos	4.65
	SubTotal		101.68		152.53		254.21
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		101.68		152.53		254.21

1)	Tank Component	254.21
2)	Non Tank Component	Nil
	TOTAL	<u>254.21</u> Lakhs

Package 6

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	4577	33.02	6865	49.53	11442 Rm	82.55
2	SLUICE RECONSTRUCTION	5	18.29	8	27.43	13 nos	45.72
3	WEIR REPAIRS	4	12.46	7	18.68	11 nos	31.14
4	ANAICUTS	0	14.30	1	21.45	1 nos	35.75
5	SUPPLY CHANNEL IMPROVEMENTS	12992	11.32	19488	16.97	32480 Rm	28.29
	PROVISION FOR FLOW MEASURING DEVICES	10	1.89	16	2.84	26 nos	4.73
	SubTotal		91.27		136.91		228.18
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		91.27		136.91		228.18

1)	Tank Component	228.18
2)	Non Tank Component	Nil
	TOTAL	<u>228.18</u> Lakhs

Package 7

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	5833	39.54	8749	59.31	14582 Rm	98.85
2	SLUICE RECONSTRUCTION	8	28.89	11	43.34	19 nos	72.23
3	WEIR REPAIRS	5	13.40	7	20.10	12 nos	33.50
4	ANAICUTS	0	0.00	0	0.00	0 nos	0.00
5	SUPPLY CHANNEL IMPROVEMENTS	7544	7.48	11316	11.22	18860 Rm	18.70
	PROVISION FOR FLOW MEASURING DEVICES	8	1.58	13	2.38	21 nos	3.96
	SubTotal		90.90		136.34		227.24
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		90.90		136.34		227.24

1)	Tank Component	227.24
2)	Non Tank Component	Nil
	TOTAL	<u>227.24</u> Lakhs

Package 8

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	8108	63.34	12161	95.00	20269 Rm	158.34
2	SLUICE RECONSTRUCTION	11	46.38	17	69.56	28 nos	115.94
3	WEIR REPAIRS	9	12.51	13	18.77	22 nos	31.28
4	ANAICUTS	0	0.00	0	0.00	0 nos	0.00
5	SUPPLY CHANNEL IMPROVEMENTS	14900	12.70	22350	19.04	37250 Rm	31.74
	PROVISION FOR FLOW MEASURING DEVICES	19	2.82	28	4.23	47 nos	7.05
	SubTotal		137.74		206.61		344.35
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		137.74		206.61		344.35

1)	Tank Component	344.35
2)	Non Tank Component	Nil
	TOTAL	<u>344.35</u> Lakhs

Package 9

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	5440	34.78	8160	52.17	13600 Rm	86.95
2	SLUICE RECONSTRUCTION	9	26.41	13	39.61	22 nos	66.02
3	WEIR REPAIRS	7	15.70	11	23.56	18 nos	39.26
4	ANAICUTS	0	0.00	0	0.00	0 nos	0.00
5	SUPPLY CHANNEL IMPROVEMENTS	10120	7.93	15180	11.89	25300 Rm	19.82
	PROVISION FOR FLOW MEASURING DEVICES	10	1.77	15	2.65	25 nos	4.42
	SubTotal		86.59		129.88		216.47
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		86.59		129.88		216.47

1)	Tank Component	216.47
2)	Non Tank Component	Nil
	TOTAL	<u>216.47</u> Lakhs

Package 10

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	7232	45.26	10848	67.89	18080 Rm	113.15
2	SLUICE RECONSTRUCTION	8	26.25	11	39.37	19 nos	65.62
3	WEIR REPAIRS	6	9.10	9	13.65	15 nos	22.75
4	ANAICUTS	0	5.89	1	8.83	1 nos	14.72
5	SUPPLY CHANNEL IMPROVEMENTS	9460	5.97	14190	8.96	23650 Rm	14.93
	PROVISION FOR FLOW MEASURING DEVICES	8	1.42	12	2.13	20 nos	3.55
	SubTotal		93.89		140.83		234.72
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		93.89		140.83		234.72

1)	Tank Component	234.72
2)	Non Tank Component	Nil
	TOTAL	<u>234.72</u> Lakhs

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	7188	33.34	10782	50.00	17970 Rm	83.34
2	SLUICE RECONSTRUCTION	8	26.60	13	39.91	21 nos	66.51
3	WEIR REPAIRS	6	9.44	10	14.17	16 nos	23.61
4	ANICUTS	0	0.00	0	0.00	0 nos	0.00
5	SUPPLY CHANNEL IMPROVEMENTS	10560	6.69	15840	10.04	26400 Rm	16.73
	PROVISION FOR FLOW MEASURING DEVICES	10	1.69	14	2.53	24 nos	4.22
	SubTotal		77.76		116.65		194.41
II. Non Tank Component							
1	ANAICUTS	1	9.20		13.36	1 no	22.56
	PROVISION FOR FLOW MEASURING DEVICES	1	0.14	1	0.21	2 nos	0.35
	Sub Total		9.34		13.57		22.91
	Environment cell						
	Ground water						
	Total		87.10		130.22		217.32

1)	Tank Component	194.41
2)	Non Tank Component	22.91
	TOTAL	217.32 Lakhs

Package 12

C. (PHYSICAL AND FINANCIAL PROGRAM)

Sl. No.	Description	I Year		II Year		Total	
		Quantity	Amount in Lakhs	Quantity	Amount in Lakhs	Quantity	Amount in Lakhs
I. Tank Component							
1	TANK BUND IMPROVEMENTS	6318	49.22	9476	73.84	15794 Rm	123.06
2	SLUICE RECONSTRUCTION	6	29.63	9	44.44	15 nos	74.07
3	WEIR REPAIRS	3	6.75	5	10.12	8 nos	16.87
4	ANAICUTS	0	0.00	0	0.00	0 nos	0.00
5	SUPPLY CHANNEL IMPROVEMENTS	8600	7.89	12900	11.83	21500 Rm	19.72
	PROVISION FOR FLOW MEASURING DEVICES	5	0.86	7	1.30	12 nos	2.16
	SubTotal		94.35		141.53		235.88
II. Non Tank Component							
	SubTotal						Nil
	Environment cell						
	Ground water						
	Total		94.35		141.53		235.88

1)	Tank Component	235.88
2)	Non Tank Component	Nil
	TOTAL	<u>235.88</u> Lakhs

**GUR SUB BASIN
PACKAGE 1
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(24 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1152 m ³ / Day
For 1 month (20 Working days)	20 x 1152 m ³	23040 m ³ / month
Total quantity of earth work	282800 m ³	
Working period for earth work	13 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 6 nos
2. Tippers / Lorries - 24 nos
3. Power roller - 6 nos
4. Vibrated compactor - 6 nos
5. Water lorries - 6 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete		3679 m ³	

Mixer machine required **2 Nos** for 10 days / month -- 9 months

Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement		1271 mt	
Lorry required for conveyence		1271/10	127 Lorries
Total quantity of sand		2546 m ³	
Lorry required for conveyence		2546/11.32	225 Lorries
Total quantity of metal		4591 m ³	
Lorry required for conveyence		4591 /16.80	273 Lorries
Total quantity of stone		2356 m ³	
Lorry required for conveyence		2356 /16.80	140 Lorries

Tipper / Lorries for conveyance of materials

5 Nos for 20 days for 8 months

**ONGUR SUB BASIN
PACKAGE 2
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(24 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1152 m ³ / Day
For 1 month (20 Working days)	20 x 1152 m ³	23040 m ³ / month
Total quantity of earth work	298300 m ³	
Working period for earth work	13 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 6 nos
2. Tippers / Lorries - 24 nos
3. Power roller - 6 nos
4. Vibrated compactor - 6 nos
5. Water lorries - 6 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete		3679 m ³	

Mixer machine required **2 Nos** for 10 days / month -- 9 months

Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement		967 mt	
Lorry required for conveyence		967/10	97 Lorries
Total quantity of sand		1842 m ³	
Lorry required for conveyence		1842/11.32	162 Lorries
Total quantity of metal		3358 m ³	
Lorry required for conveyence		3358 /16.80	200 Lorries
Total quantity of stone		2112 m ³	
Lorry required for conveyence		2112 /16.80	126 Lorries

Tipper / Lorries for conveyance of materials

5 Nos for 20 days for 6 months

**ONGUR SUB BASIN
PACKAGE 3
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(24 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1152 m ³ /Day
For 1 month (20 Working days)	20 x 1152 m ³	23040 m ³ / month
Total quantity of earth work	290180 m ³	
Working period for earth work	13 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 6 nos
2. Tippers / Lorries - 24 nos
3. Power roller - 6 nos
4. Vibrated compactor - 6 nos
5. Water lorries - 6 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete		3679 m ³	

Mixer machine required **2 Nos** for 10 days / month -- 9 months

Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement		1031 mt	
Lorry required for conveyence		1031/10	103 Lorries
Total quantity of sand		2115 m ³	
Lorry required for conveyence		2115/11.32	187 Lorries
Total quantity of metal		3805 m ³	
Lorry required for conveyence		3805 /16.80	226 Lorries
Total quantity of stone		2253 m ³	
Lorry required for conveyence		2253 /16.80	134 Lorries

Tipper / Lorries for conveyance of materials

5 Nos for 20 days for 7 months

**ONGUR SUB BASIN
PACKAGE 4
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(24 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1152 m ³ /Day
For 1 month (20 Working days)	20 x 1152 m ³	23040 m ³ / month
Total quantity of earth work	252680 m ³	
Working period for earth work	11 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 6 nos
2. Tippers / Lorries - 24 nos
3. Power roller - 6 nos
4. Vibrated compactor - 6 nos
5. Water lorries - 6 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete		3679 m ³	

Mixer machine required **2 Nos** for 10 days / month -- 9 months

Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement		1003 mt	
Lorry required for conveyence		1003/10	100 Lorries
Total quantity of sand		2049 m ³	
Lorry required for conveyence		2049/11.32	181 Lorries
Total quantity of metal		3717 m ³	
Lorry required for conveyence		3717 /16.80	221 Lorries
Total quantity of stone		2187 m ³	
Lorry required for conveyence		2187 /16.80	130 Lorries

Tipper / Lorries for conveyance of materials

5 Nos for 20 days for 7 months

**ONGUR SUB BASIN
PACKAGE 6
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(24 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1152 m ³ /Day
For 1 month (20 Working days)	20 x 1152 m ³	23040 m ³ / month
Total quantity of earth work	290540 m ³	
Working period for earth work	13 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 6 nos
2. Tippers / Lorries - 24 nos
3. Power roller - 6 nos
4. Vibrated compactor - 6 nos
5. Water lorries - 6 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete		3679 m ³	

Mixer machine required **2 Nos** for 10 days / month -- 9 months

Material conveyance		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement		654 mt	
Lorry required for conveyance		654/10	65 Lorries
Total quantity of sand		1334 m ³	
Lorry required for conveyance		1334/11.32	118 Lorries
Total quantity of metal		2364 m ³	
Lorry required for conveyance		2364 /16.80	141 Lorries
Total quantity of stone		2090 m ³	
Lorry required for conveyance		2090 /16.80	124 Lorries

Tipper / Lorries for conveyance of materials

5 Nos for 20 days for 5 months

**ONGUR SUB BASIN
PACKAGE 7
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(24 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1152 m ³ /Day
For 1 month (20 Working days)	20 x 1152 m ³	23040 m ³ / month
Total quantity of earth work	265600 m ³	
Working period for earth work	12 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 6 nos
2. Tippers / Lorries - 24 nos
3. Power roller - 6 nos
4. Vibrated compactor - 6 nos
5. Water lorries - 6 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete		3679 m ³	
Mixer machine required		2 Nos for 10 days / month -- 9 months	

Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement		803 mt	
Lorry required for conveyence		803/10	80 Lorries
Total quantity of sand		1622 m ³	
Lorry required for conveyence		1622/11.32	143 Lorries
Total quantity of metal		2814 m ³	
Lorry required for conveyence		2814 /16.80	168 Lorries
Total quantity of stone		2260 m ³	
Lorry required for conveyence		2260 /16.80	135 Lorries

Tipper / Lorries for conveyance of materials

5 Nos for 20 days for 6 months

**ONGUR SUB BASIN
PACKAGE 8
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(28 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1344 m ³ /Day
For 1 month (20 Working days)	20 x 1344 m ³	26880 m ³ / month
Total quantity of earth work	305000 m ³	
Working period for earth work	12 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 7 nos
2. Tippers / Lorries - 28 nos
3. Power roller - 7 nos
4. Vibrated compactor - 7 nos
5. Water lorries - 7 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete	3679 m ³		

Mixer machine required **2 Nos** for 10 days / month -- 9 months

Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement	1157 mt		
Lorry required for conveyence	1157/10		116 Lorries
Total quantity of sand	2474 m ³		
Lorry required for conveyence	2474/11.32		219 Lorries
Total quantity of metal	4135 m ³		
Lorry required for conveyence	4135 /16.80		246Lorries
Total quantity of stone	2788 m ³		
Lorry required for conveyence	2788 /16.80		166 Lorries

**Tipper / Lorries for conveyance of
materials**

5 Nos for 20 days for 8 months

**ONGUR SUB BASIN
PACKAGE 9
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(24 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1152 m ³ /Day
For 1 month (20 Working days)	20 x 1152 m ³	23040 m ³ / month
Total quantity of earth work	243600 m ³	
Working period for earth work	11 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 6 nos
2. Tippers / Lorries - 24 nos
3. Power roller - 6 nos
4. Vibrated compactor - 6 nos
5. Water lorries - 6 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete	3679 m ³		

Mixer machine required **2 Nos** for 10 days / month -- 9 months

Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement	1160 mt		
Lorry required for conveyence	1160/10		116 Lorries
Total quantity of sand	2480 m ³		
Lorry required for conveyence	2480/11.32		219 Lorries
Total quantity of metal	4490 m ³		
Lorry required for conveyence	4490 /16.80		267 Lorries
Total quantity of stone	2318 m ³		
Lorry required for conveyence	2318 /16.80		138 Lorries

**Tipper / Lorries for conveyance of
materials**

5 Nos for 20 days for 8 months

**ONGUR SUB BASIN
PACKAGE 10
Calculation of machineries Requirement**

Hydraulic excavator &

4 Tippers / Lorries	6 Hours / Day	
(32 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1536 m ³ /Day
For 1 month (20 Working days)	20 x 1536 m ³	30720 m ³ / month
Total quantity of earth work	358360 m ³	
Working period for earth work	12 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 8 nos
2. Tippers / Lorries - 32 nos
3. Power roller - 8 nos
4. Vibrated compactor - 8 nos
5. Water lorries - 8 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete		3679 m ³	
Mixer machine required		2 Nos for 10 days / month -- 9 months	
Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement		967 mt	
Lorry required for conveyence		967/10	97 Lorries
Total quantity of sand		1991 m ³	
Lorry required for conveyence		1991/11.32	176 Lorries
Total quantity of metal		3550 m ³	
Lorry required for conveyence		3550 /16.80	211 Lorries
Total quantity of stone		2266 m ³	
Lorry required for conveyence		2266 /16.80	135 Lorries
Tipper / Lorries for conveyence of materials		5 Nos for 20 days for 7 months	

**ONGUR SUB BASIN
PACKAGE 11
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(24 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1152m ³ /Day
For 1 month (20 Working days)	20 x 1152 m ³	23040 m ³ / month
Total quantity of earth work	197000 m ³	
Working period for earth work	9 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 6 nos
2. Tippers / Lorries -24 nos
3. Power roller - 6 nos
4. Vibrated compactor - 6 nos
5. Water lorries - 6 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete		3679 m ³	

Mixer machine required **2 Nos** for 10 days / month -- 9 months

Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement		1025 mt	
Lorry required for conveyence		1025/10	103 Lorries
Total quantity of sand		2113 m ³	
Lorry required for conveyence		2113/11.32	187 Lorries
Total quantity of metal		3781 m ³	
Lorry required for conveyence		3781 /16.80	225 Lorries
Total quantity of stone		2283 m ³	
Lorry required for conveyence		2283 /16.80	136 Lorries

Tipper / Lorries for conveyance of materials

5 Nos for 20 days for 7 months

**ONGUR SUB BASIN
PACKAGE 12
Calculation of machineries Requirement**

**Hydraulic excavator &
4 Tippers / Lorries**

	6 Hours / Day	
(24 No x 2 loads/ hour x 6 Hr x 4 m ³ / trip)		1152 m ³ /Day
For 1 month (20 Working days)	20 x 1152 m ³	23040 m ³ / month
Total quantity of earth work	303528 m ³	
Working period for earth work	13 months + 4 Months rainy season	

Machineries required for earth work :

1. Hydraulic excavator - 6 nos
2. Tippers / Lorries - 24 nos
3. Power roller - 6 nos
4. Vibrated compactor - 6 nos
5. Water lorries - 6 nos

Mixer machine	2 m ³ / hour	For 6 hours / day	12 m ³ / day
Total quantity of concrete		3679 m ³	

Mixer machine required **2 Nos** for 10 days / month -- 9 months

Material conveyence		Tippers / Lorries	
Cement	10 mt / Trip	1 trip / day	10 mt / day
Sand	5.66 m ³ / Trip	2 trips / day	11.32m ³ /day
Metal / stone	5.60 m ³ / Trip	3 trips / day	16.80 m ³ /day
Total quantity of cement		856 mt	
Lorry required for conveyence		856/10	86 Lorries
Total quantity of sand		1786 m ³	
Lorry required for conveyence		1786/11.32	158 Lorries
Total quantity of metal		3166 m ³	
Lorry required for conveyence		3166 /16.80	188 Lorries
Total quantity of stone		2231 m ³	
Lorry required for conveyence		2231 /16.80	133 Lorries

Tipper / Lorries for conveyance of materials

5 Nos for 20 days for 6 months

**ONGUR SUB BASIN - PACAKAGE NO. 1
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
01/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	6	6	6	789	6	2	6	1728.88	2546.23	8.80	4590.90	2356.00	7820.00	

**ONGUR SUB BASIN - PACAKAGE NO. 2
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
02/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	5	5	5	606	5	2	5	1307.62	1841.60	5.20	2336.00	2112.00	6588.00	

**ONGUR SUB BASIN - PACAKAGE NO. 3
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
03/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	6	6	6	674	6	2	6	1404.04	2114.75	7.50	2422.00	2253.00	7794.00	

**ONGUR SUB BASIN - PACAKAGE NO. 4
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
04/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	6	6	6	656	6	2	6	1342.78	2003.78	6.80	2324.00	2187.00	6068.00	

**ONGUR SUB BASIN - PACAKAGE NO. 5
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
05/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	7	7	7	599	7	2	7	1196.61	1807.52	5.50	1982.00	2213.00	8465.00	

**ONGUR SUB BASIN - PACAKAGE NO. 6
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
06/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	6	6	6	472	6	2	6	884.76	1333.86	4.30	1500.00	2090.00	6868.00	

**ONGUR SUB BASIN - PACAKAGE NO. 7
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
07/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	6	6	6	550	6	2	6	1086.27	1621.51	7.20	1924.00	2260.00	9234.00	

**ONGUR SUB BASIN - PACAKAGE NO. 8
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
08/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	7	7	7	775	7	2	7	1558.66	2473.65	12.30	2582.00	2788.00	13549.00	

**ONGUR SUB BASIN - PACAKAGE NO. 9
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
09/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	6	6	6	764	6	2	6	1611.12	2480.36	7.80	3035.00	2318.00	8639.00	

**ONGUR SUB BASIN - PACAKAGE NO. 10
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
10/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	8	8	8	651	8	2	8	1310.07	1990.96	6.80	2184.00	2266.00	13086.00	

**ONGUR SUB BASIN - PACAKAGE NO. 11
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
11/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	6	6	6	675	6	2	6	1393.75	2112.58	7.00	2376.00	2283.00	8763.00	

**ONGUR SUB BASIN - PACAKAGE NO. 12
REQUIREMENT OF EQUIPMENTS AND MATERIALS**

PACKAGE NUMBER	EQUIPMENTS REQUIRED IN NUMBERS							MATERIAL REQUIRED						
	HYDRAULIC EXCAVATOR	POWER ROLLER	VIBRATED COMPACTOR	TIPPER / LORRY	WATER LORRY	CONCRETE MIXER MACHINE	CONCRETE VIBRATOR	CEMENT IN M.T.	SAND IN m ³	STEEL IN M.T.	METAL 20MM IN m ³	R.R. IN m ³	GRAVEL IN m ³	FUEL
12/IAMWARM/WRO/ONG/WORKS/III(2009 - 10)	6	6	6	589	6	2	6	1162.13	1786.21	6.00	1949.00	2231.00	9190.00	

ONGUR SUB BASIN - PACKAGE NO. 1
Construction Methodology

Sl. No.	Description of Item	Rainy season								Working Months										Total
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	Earth work excavation																			
1	Channel	15000	25000	15000	-	-	25000	30000	34200	-	-	-	-	-	-	-	-	-	-	144200M ³
2	Bund	5000	10000	5000	-	-	10000	10000	15000	20000	20000	20000	23600	-	-	-	-	-	-	138600M ³
3	Foundation	350	450	130	-	-	150	200	250	-	-	-	-	-	-	-	-	-	-	1530M ³
	Concrete																			
4	M 10 grade	78	150	100	-	-	72	150	150	300	300	396	-	-	-	-	-	-	-	1696M ³
5	M 15 grade	50	100	100	-	-	100	200	200	300	300	300	202	-	-	-	-	-	-	1852M ³
6	M 20 grade	-	100	100	-	-	100	150	150	150	150	150	250	253	-	-	-	-	-	1553M ³
7	Random Rubble Masonry	-	50	50	-	-	-	75	75	75	75	75	75	77	-	-	-	-	-	627M ³
8	Gravel backing	-	-	-	-	-	-	100	100	144	150	150	150	150	-	-	-	-	-	944M ³
9	Rough stone	-	-	-	-	-	-	150	150	150	150	150	150	300	300	166	-	-	-	1666M ³
10	Plastering	-	-	-	-	-	-	75	75	100	100	100	100	71	-	-	-	-	-	621M ²
11	Pointing	-	-	-	-	-	-	150	150	260	200	200	200	400	400	400	300	-	-	2660M ²
12	Gravel spreading	-	-	-	-	-	-	1000	1000	1200	1200	1397	-	-	-	-	-	-	-	5797M ³

ONGUR SUB BASIN - PACKAGE NO. 2

Construction Methodology

Sl. No.	Description of Item			Rainy season						Working Months										Total
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	Earth work excavation																			
1	Channel	15000	20000	15000	-	-	15000	23000	25000	25000	25000	-	-	-	-	-	-	-	-	163000M ³
2	Bund	5000	15000	10000	-	-	4000	10000	10000	20000	20000	20000	21300	-	-	-	-	-	-	135300M ³
3	Foundation	150	250	200	-	-	150	150	90	-	-	-	-	-	-	-	-	-	-	1000M ³
	Concrete																			
4	M 10 grade	75	75	55	-	-	75	100	100	200	200	255	-	-	-	-	-	-	-	1135M ³
5	M 15 grade	50	100	75	-	-	52	75	85	200	150	150	155	-	-	-	-	-	-	1092M ³
6	M 20 grade	-	100	150	-	-	150	102	100	200	200	100	202	200	-	-	-	-	-	1504M ³
7	Random Rubble Masonry	-	40	50	-	-	-	35	37	50	50	50	43	50	-	-	-	-	-	405M ³
8	Gravel backing	-	-	-	-	-	-	75	75	75	100	75	100	106	-	-	-	-	-	606M ³
9	Rough stone	-	-	-	-	-	-	100	150	100	150	100	150	100	100	165	-	-	-	1115M ³
10	Plastering	-	-	-	-	-	-	75	75	75	50	50	40	59	-	-	-	-	-	424M ²
11	Pointing	-	-	-	-	-	-	150	150	186	150	200	200	100	200	200	200	-	-	1736M ²
12	Gravel spreading	-	-	-	-	-	-	1000	1000	1000	1000	1073	-	-	-	-	-	-	-	5073M ³

ONGUR SUB BASIN - PACKAGE NO. 3

Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18
	Earth work excavation																			
1	Channel	20000	25000	15000	-	-	30000	35000	34480	-	-	-	-	-	-	-	-	-	-	159480M ³
2	Bund	5000	10000	5000	-	-	10000	15000	7280	25000	15000	20000	18420	-	-	-	-	-	-	130700M ³
3	Foundation	200	300	130	-	-	150	250	270	-	-	-	-	-	-	-	-	-	-	1300M ³
	Concrete																			
4	M 10 grade	75	150	100	-	-	75	150	69	300	300	329	-	-	-	-	-	-	-	1548M ³
5	M 15 grade	100	100	75	-	-	100	100	148	300	200	200	235	-	-	-	-	-	-	1558M ³
6	M 20 grade	-	100	75	-	-	75	100	100	150	150	100	130	153	-	-	-	-	-	1133M ³
7	Random Rubble Masonry	-	50	50	-	-	-	75	38	50	75	75	50	71	-	-	-	-	-	534M ³
8	Gravel backing	-	-	-	-	-	-	100	75	150	100	150	150	115	-	-	-	-	-	840M ³
9	Rough stone	-	-	-	-	-	-	150	150	150	150	150	150	200	200	130	-	-	-	1430M ³
10	Plastering	-	-	-	-	-	-	75	75	50	50	75	50	45	-	-	-	-	-	420M ²
11	Pointing	-	-	-	-	-	-	150	150	200	200	200	200	150	150	200	222	-	-	1822M ²
12	Gravel spreading	-	-	-	-	-	-	1000	1200	1200	1200	1279	-	-	-	-	-	-	-	5879M ³

ONGUR SUB BASIN - PACKAGE NO. 4

Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18
	Earth work excavation																			
1	Channel	10000	15000	10000	-	-	15000	25000	25000	25000	29680	-	-	-	-	-	-	-	-	154680M ³
2	Bund	5000	10000	5000	-	-	5000	10000	15000	20000	20000	20000	17000	-	-	-	-	-	-	127000M ³
3	Foundation	150	200	150	-	-	150	350	350	50	-	-	-	-	-	-	-	-	-	1400M ³
	Concrete																			
4	M 10 grade	75	150	80	-	-	75	130	70	300	260	308	-	-	-	-	-	-	-	1448M ³
5	M 15 grade	75	100	75	-	-	80	100	150	220	200	200	235	-	-	-	-	-	-	1435M ³
6	M 20 grade	-	100	75	-	-	75	100	110	130	130	130	147	150	-	-	-	-	-	1147M ³
7	Random Rubble Masonry	-	40	50	-	-	-	60	38	50	50	65	50	71	-	-	-	-	-	474M ³
8	Gravel backing	-	-	-	-	-	-	75	100	100	100	130	125	115	-	-	-	-	-	745M ³
9	Rough stone	-	-	-	-	-	-	100	128	150	150	150	150	200	200	130	-	-	-	1358M ³
10	Plastering	-	-	-	-	-	-	75	75	75	75	75	50	60	-	-	-	-	-	485M ²
11	Pointing	-	-	-	-	-	-	150	200	200	200	200	200	250	228	200	222	-	-	2050M ²
12	Gravel spreading	-	-	-	-	-	-	800	1000	900	800	986	-	-	-	-	-	-	-	4486M ³

ONGUR SUB BASIN - PACKAGE NO. 5

Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total		
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18	
	Earth work excavation																				
1	Channel	15000	25000	20000	-	-	24600	35000	35000	-	-	-	-	-	-	-	-	-	-	-	154600M ³
2	Bund	5000	10000	5000	-	-	10000	15000	12600	25000	20000	20000	21400	-	-	-	-	-	-	-	144000M ³
3	Foundation	150	300	150	-	-	150	200	250	-	-	-	-	-	-	-	-	-	-	-	1200M ³
	Concrete																				
4	M 10 grade	75	100	80	-	-	75	150	70	250	250	325	-	-	-	-	-	-	-	-	1375M ³
5	M 15 grade	50	100	50	-	-	60	100	100	150	150	150	239	-	-	-	-	-	-	-	1149M ³
6	M 20 grade	-	75	75	-	-	75	100	100	100	100	100	150	178	-	-	-	-	-	-	1053M ³
7	Random Rubble Masonry	-	50	50	-	-	-	50	50	50	50	50	50	97	-	-	-	-	-	-	497M ³
8	Gravel backing	-	-	-	-	-	-	100	75	100	100	150	150	140	-	-	-	-	-	-	815M ³
9	Rough stone	-	-	-	-	-	-	150	150	150	150	150	150	200	200	157	-	-	-	-	1457M ³
10	Plastering	-	-	-	-	-	-	75	75	50	50	80	69	60	-	-	-	-	-	-	459M ²
11	Pointing	-	-	-	-	-	-	150	200	200	200	200	220	220	220	220	258	-	-	-	2088M ²
12	Gravel spreading	-	-	-	-	-	-	1200	1300	1300	1200	1482	-	-	-	-	-	-	-	-	6482M ³

ONGUR SUB BASIN - PACKAGE NO. 6

Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18
	Earth work excavation																			
1	Channel	20000	25000	20000	-	-	20000	35000	33240	-	-	-	-	-	-	-	-	-	-	153240M ³
2	Bund	5000	10000	5000	-	-	10000	15000	9900	25000	20000	20000	17400	-	-	-	-	-	-	137300M ³
3	Foundation	150	200	100	-	-	100	200	150	-	-	-	-	-	-	-	-	-	-	900M ³
	Concrete																			
4	M 10 grade	75	100	50	-	-	50	50	55	200	200	180	-	-	-	-	-	-	-	960M ³
5	M 15 grade	50	75	50	-	-	50	50	85	150	150	150	100	-	-	-	-	-	-	910M ³
6	M 20 grade	-	50	50	-	-	50	75	75	100	75	75	100	107	-	-	-	-	-	757M ³
7	Random Rubble Masonry	-	25	25	-	-	-	50	50	50	50	50	50	35	-	-	-	-	-	385M ³
8	Gravel backing	-	-	-	-	-	-	75	75	75	100	100	100	112	-	-	-	-	-	637M ³
9	Rough stone	-	-	-	-	-	-	100	100	100	100	150	150	100	100	195	-	-	-	1095M ³
10	Plastering	-	-	-	-	-	-	25	50	50	50	50	48	39	-	-	-	-	-	312M ²
11	Pointing	-	-	-	-	-	-	150	150	150	150	150	150	150	150	200	150	-	-	1550M ²
12	Gravel spreading	-	-	-	-	-	-	1000	1000	1000	1000	1284	-	-	-	-	-	-	-	5284M ³

ONGUR SUB BASIN - PACKAGE NO. 7

Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18
	Earth work excavation																			
1	Channel	10000	15000	5000	-	-	10000	15000	20600	-	-	-	-	-	-	-	-	-	-	75600M ³
2	Bund	10000	15000	10000	-	-	10000	15000	16000	25000	30000	30000	29000	-	-	-	-	-	-	190000M ³
3	Foundation	150	200	100	-	-	150	200	200	-	-	-	-	-	-	-	-	-	-	1000M ³
	Concrete																			
4	M 10 grade	75	75	50	-	-	50	100	50	200	200	189	-	-	-	-	-	-	-	989M ³
5	M 15 grade	75	100	75	-	-	75	75	80	200	200	200	120	-	-	-	-	-	-	1200M ³
6	M 20 grade	-	75	50	-	-	75	75	100	100	100	100	100	163	-	-	-	-	-	938M ³
7	Random Rubble Masonry	-	50	50	-	-	-	75	38	50	75	75	50	77	-	-	-	-	-	540M ³
8	Gravel backing	-	-	-	-	-	-	100	75	150	100	150	150	105	-	-	-	-	-	830M ³
9	Rough stone	-	-	-	-	-	-	150	150	150	150	150	150	200	200	100	-	-	-	1400M ³
10	Plastering	-	-	-	-	-	-	75	75	50	75	75	75	65	-	-	-	-	-	490M ²
11	Pointing	-	-	-	-	-	-	200	200	200	200	200	250	200	250	250	270	-	-	2220M ²
12	Gravel spreading	-	-	-	-	-	-	1500	1500	1500	1500	1130	-	-	-	-	-	-	-	7130M ³

ONGUR SUB BASIN - PACKAGE NO. 8

Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18
	Earth work excavation																			
1	Channel	15000	20000	10000	-	-	15000	25000	28000	-	-	-	-	-	-	-	-	-	-	113000M ³
2	Bund	10000	15000	5000	-	-	10000	15000	15000	25000	25000	25000	30000	-	-	-	-	-	-	175000M ³
3	Foundation	350	450	100	-	-	150	300	250	-	-	-	-	-	-	-	-	-	-	1600M ³
	Concrete																			
4	M 10 grade	75	150	100	-	-	75	150	140	350	350	336	-	-	-	-	-	-	-	1726M ³
5	M 15 grade	100	150	75	-	-	100	150	175	300	300	300	232	-	-	-	-	-	-	1882M ³
6	M 20 grade	-	50	50	-	-	50	100	140	100	100	100	150	147	-	-	-	-	-	987M ³
7	Random Rubble Masonry	-	150	100	-	-	-	50	100	150	150	150	100	70	-	-	-	-	-	1020M ³
8	Gravel backing	-	-	-	-	-	-	200	200	250	250	200	250	220	-	-	-	-	-	1570M ³
9	Rough stone	-	-	-	-	-	-	250	250	300	350	250	300	300	300	270	-	-	-	2570M ³
10	Plastering	-	-	-	-	-	-	150	150	100	150	150	150	110	-	-	-	-	-	960M ²
11	Pointing	-	-	-	-	-	-	420	380	450	420	400	450	420	400	400	480	-	-	4220M ²
12	Gravel spreading	-	-	-	-	-	-	2000	1800	1800	2500	2010	-	-	-	-	-	-	-	10110M ³

ONGUR SUB BASIN - PACKAGE NO. 9

Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18
	Earth work excavation																			
1	Channel	10000	15300	10000	-	-	10000	25000	28300	-	-	-	-	-	-	-	-	-	-	98600M ³
2	Bund	5000	15000	5000	-	-	5000	15000	13000	20000	20000	20000	27000	-	-	-	-	-	-	145000M ³
3	Foundation	200	350	100	-	-	150	300	350	-	-	-	-	-	-	-	-	-	-	1450M ³
	Concrete																			
4	M 10 grade	75	150	100	-	-	75	150	100	300	300	367	-	-	-	-	-	-	-	1617M ³
5	M 15 grade	100	200	100	-	-	100	250	290	450	400	350	366	-	-	-	-	-	-	2606M ³
6	M 20 grade	-	50	50	-	-	50	75	75	100	100	100	100	66	-	-	-	-	-	766M ³
7	Random Rubble Masonry	-	75	50	-	-	-	50	65	75	100	75	50	53	-	-	-	-	-	593M ³
8	Gravel backing	-	-	-	-	-	-	100	150	150	125	100	170	126	-	-	-	-	-	921M ³
9	Rough stone	-	-	-	-	-	-	150	150	200	150	150	150	150	200	288	-	-	-	1588M ³
10	Plastering	-	-	-	-	-	-	75	75	100	75	75	75	55	-	-	-	-	-	530M ²
11	Pointing	-	-	-	-	-	-	200	250	200	300	200	200	200	300	300	298	-	-	2448M ²
12	Gravel spreading	-	-	-	-	-	-	1500	1200	1300	1500	1026	-	-	-	-	-	-	-	6526M ³

ONGUR SUB BASIN - PACKAGE NO. 10

Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total		
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18	
	Earth work excavation																				
1	Channel	10000	20000	10000	-	-	15000	22000	27480	-	-	-	-	-	-	-	-	-	-	-	104480M ³
2	Bund	15000	20000	10000	-	-	10000	25000	21500	25000	25000	35000	30000	37380	-	-	-	-	-	-	253880M ³
3	Foundation	250	300	100	-	-	150	350	350	-	-	-	-	-	-	-	-	-	-	-	1500M ³
	Concrete																				
4	M 10 grade	75	150	100	-	-	75	150	70	300	300	298	-	-	-	-	-	-	-	-	1518M ³
5	M 15 grade	75	100	75	-	-	75	125	75	200	200	200	220	-	-	-	-	-	-	-	1345M ³
6	M 20 grade	-	100	50	-	-	50	100	140	150	150	100	100	142	-	-	-	-	-	-	1082M ³
7	Random Rubble Masonry	-	50	50	-	-	-	50	75	75	75	50	50	70	-	-	-	-	-	-	545M ³
8	Gravel backing	-	-	-	-	-	-	100	100	100	100	150	150	181	-	-	-	-	-	-	881M ³
9	Rough stone	-	-	-	-	-	-	150	150	200	150	150	150	200	200	167	-	-	-	-	1517M ³
10	Plastering	-	-	-	-	-	-	75	75	75	75	50	50	70	-	-	-	-	-	-	470M ²
11	Pointing	-	-	-	-	-	-	150	200	250	200	250	200	300	250	250	180	-	-	-	2230M ²
12	Gravel spreading	-	-	-	-	-	-	2000	2100	1800	2500	2000	-	-	-	-	-	-	-	-	10400M ³

ONGUR SUB BASIN - PACKAGE NO. 11


Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total		
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18	
	Earth work excavation																				
1	Channel	10000	15000	5000	-	-	10000	20000	19000	-	-	-	-	-	-	-	-	-	-	-	79000M ³
2	Bund	5000	10000	5000	-	-	5000	15000	7500	15000	20000	20000	15500	-	-	-	-	-	-	-	118000M ³
3	Foundation	100	250	100	-	-	100	250	300	-	-	-	-	-	-	-	-	-	-	-	1100M ³
	Concrete																				
4	M 10 grade	75	100	100	-	-	75	150	130	300	300	331	-	-	-	-	-	-	-	-	1561M ³
5	M 15 grade	75	100	75	-	-	75	150	135	200	250	250	220	-	-	-	-	-	-	-	1530M ³
6	M 20 grade	-	75	75	-	-	50	100	140	150	150	100	150	120	-	-	-	-	-	-	1110M ³
7	Random Rubble Masonry	-	75	50	-	-	-	50	50	75	50	75	75	61	-	-	-	-	-	-	561M ³
8	Gravel backing	-	-	-	-	-	-	100	75	100	150	150	125	184	-	-	-	-	-	-	884M ³
9	Rough stone	-	-	-	-	-	-	150	200	125	200	150	125	200	150	212	-	-	-	-	1512M ³
10	Plastering	-	-	-	-	-	-	75	75	75	50	75	75	65	-	-	-	-	-	-	490M ²
11	Pointing	-	-	-	-	-	-	150	250	200	250	250	350	200	250	200	190	-	-	-	2290M ²
12	Gravel spreading	-	-	-	-	-	-	1200	1500	1200	1500	1270	-	-	-	-	-	-	-	-	6670M ³

ONGUR SUB BASIN - PACKAGE NO. 12

Construction Methodology

Sl. No.	Description of Item			Rainy season			Working Months												Total	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18
	Earth work excavation																			
1	Channel	15000	20000	10000	-	-	15000	25000	29000	-	-	-	-	-	-	-	-	-	-	114000M ³
2	Bund	10000	15000	5000	-	-	10000	20000	15800	30000	25000	30000	28728	-	-	-	-	-	-	189528M ³
3	Foundation	200	250	100	-	-	150	350	480	-	-	-	-	-	-	-	-	-	-	1530M ³
	Concrete																			
4	M 10 grade	75	100	75	-	-	75	125	100	250	250	302	-	-	-	-	-	-	-	1352M ³
5	M 15 grade	75	100	75	-	-	75	100	85	200	150	200	235	-	-	-	-	-	-	1295M ³
6	M 20 grade	-	50	50	-	-	50	75	120	100	100	100	150	75	-	-	-	-	-	870M ³
7	Random Rubble Masonry	-	75	50	-	-	-	50	35	75	50	75	65	39	-	-	-	-	-	514M ³
8	Gravel backing	-	-	-	-	-	-	100	125	100	100	100	150	137	-	-	-	-	-	812M ³
9	Rough stone	-	-	-	-	-	-	100	150	150	200	150	200	150	150	150	-	-	-	1400M ³
10	Plastering	-	-	-	-	-	-	75	50	50	50	75	75	75	-	-	-	-	-	450M ²
11	Pointing	-	-	-	-	-	-	150	200	250	200	250	200	250	250	150	200	-	-	2100M ²
12	Gravel spreading	-	-	-	-	-	-	1000	1500	1200	1500	1910	-	-	-	-	-	-	-	7110M ³



1.7 ENVIRONMENTAL CELL

Report to accompany the estimate for the work of Environmental Component in Detailed Project Report for Ongur Sub Basin of Varahanadhi River Basin” under TN – IAMWARM PROJECT

Estimate Amount: Rs 16.50 Lakhs

Under TNWRCP, with World Bank assistance, special emphasis was given for the first time to assess the Environmental Status and degradation caused for all River basins in Tamil Nadu. Soil Assessment study has been conducted by **Environment Protection Training and Research Institute (EPTRI), Hyderabad**. This institute has identified the Environmental issues, mitigatory measures and given their recommendations on the following issues.

- i) Environmental Issues :
 - Soil Erosion, Sand Mining
 - Water Pollution due to Industries
 - Encroachment of river and tank beds
 - Poor solid waste management
- ii) Social Issues:
 - Dry Land Agriculture
 - Reduction in Livestock
 - Women empowerment-SHG's
 - No storing facilities.
 - Health problems due to industrial water pollution
- iii) Mitigatory Measures:
 - Non-judicial and excessive sand mining have to be controlled and regulated.
 - Livestock services delivery and management
 - Common storage facilities may be established
- iv) Agency:
 - The above measures can be improved by the combined working of Environmental Cell wing and Animal Husbandry Department.

The Environmental Cell of WRO assessed the Environmental impact on the quality of Surface and Ground water and Soil by collecting water & soil samples and testing them, preparation of Micro level Environmental Status Reports for all the River basins with the World Bank assistance for these works up to March 2004.

Also few Awareness programs & workshops were conducted to create Awareness on the Environmental issues & remedies among the public, farmers, Govt. officials and NGOs. Seminars were conducted to find out new techniques and methods developed recently to solve the Environmental problems.

Now under IAMWARM Project, focus is at each Sub Basin level to identify and prioritize the requirements for improvements to storage structures, rehabilitation, new schemes for water harvest, and diversification of crops. Any new schemes or rehabilitation of existing one, consideration of the Environmental issues pertaining to that area and remedial action to overcome the problems is must. Accordingly, Environmental issues prevailing in the Ongur Sub basin is taken up under IAMWARM Project.

DESCRIPTION OF THE MAIN VARAHANADHI RIVER

The Varahanadhi basin is one of the 17 Major rivers and is located in the Villupuram, Thiruvannamalai, and Cuddalore district of Tamil Nadu and Pondicherry Union territory. The total area of the basin is 4498.50 Sq.K.m. The Varahanadhi basin is surrounded by Bay of Bengal in the east, Palar basin in the north and Pennaiyar basin in the South and West. The total length of Vrananadhi River is about 78.50 Km. The basin is situated between North Latitude 11° 50'00 " and 12 °28'00" and East Longitude 79° 08'00" to 80° 10'00".

The three individual rivers such as Varahanadhi, Ongur and Nallavur had separate catchment areas and flow separately and confluences separately ie the Varahanadhi river confluence with Bay of Bengal, the Ongur river flows into Edayantittu Kaluveli and the Nallavur River joins the kaluveli swamp. For Water resources Assessment, water balance and water planning are done by integrating all the three rivers under Varahanadhi river basin.

This basin has been divided into three sub basins namely as follows

1. Varahanadhi
2. Ongur and
3. Nallavur

DESCRIPTION OF ONGUR SUB BASIN:

The Ongur sub basin is located in Villupuram, Thiruvannamalai, and Kancheepuram districts of Tamil Nadu. The total area of the sub basin is 624sq.km. The Ongur sub basin is surrounded by Bay of Bengal in the east, Palar basin in the north, Nallavur sub basin in the south and Varahanathi sub basin in the west. There are 8 blocks in this sub basin out of which 4 blocks are covered in full and the remaining blocks are partly covered.

Ongur river originates in Tindivanam taluk of Villupuram district. In the initial reach it has two arms. The right arm originates from the surplus course of Vairapuram tank, which is fed by number of upper tanks and empties into Saram Eri (tank). In addition to that, the drainage course to Saram Eri is also receiving water from number of tanks on either side. The surplus course of Saram Eri called Saram river or Saram Odai flows towards the northeastern direction.

Similarly the left arm called Nariyar Odai or Murungai Odai originates from surplus course of Olakkur Melpadi Eri which is fed by surplus water of number of tanks. It joins the Saram Odai about 3 Kms. west of Ongur village. From this point the river is called **Ongur River**.

After this, a local stream Nedungal Ar joins Ongur River on its left side. Nedungal stream originates from the surplus course of Kalathur and Kilathivakkam tank which receives surplus water from a number of tanks in Maduranthagam Taluk of Kancheepuram District. It joins Ongur river near Veliyambakkam village of Maduranthagam Taluk. The total length of this stream is about 6 kms. Then the river flows towards the southeast until it falls into the Yedayantittu Kaluveli tank and the surplus water joins the Bay of Bengal. The length of Ongur river from its origin till its confluence with the Sea is about 43 km.

The Ongur sub basin consists of 172 nos of non system tanks and 7 anicuts and the total command area of this sub basin is 14262.75 Ha. The Ongur sub basin is located between the latitude $12^{\circ} 10' 00''$ N and $12^{\circ} 30' 00''$ N and the longitude $79^{\circ} 30' 00''$ E and $80^{\circ} 05' 00''$ E. The command area of this sub basin comes under the

Tindivanam Taluk in Villupuram District, Vandavasi Taluk in Thiruvannamalai District, Madurantakam and Cheyyur Taluks in Kancheepuram District.

Ayacut Details

Villupuram District :

Tindivanam Taluk : 3775.88 Ha

Thiruvannamalai District :

Vandavasi Taluk : 1427.77 Ha

Kancheepuram District :

Madurantakam Taluk : 3742.27

Cheyyur Taluk : 5316.83

Total : 14262.75 Ha

SOIL EROSION

Soil erosion causes depletion of fertility through removal of valuable surface soil and lead to reduction in the effective arable soil depth and hence it is one of limiting factors for crop production.

SAND MINING

One of the major problem in river basin related to Sand Mining as it poses major threat to River Bed. Sand quarrying for construction and other purposes is growing at an alarming rate which causes failure of Anicuts and Diversion structures, stagnation of water in the deep mined river bed causing consequent health hazards.

This needs to be prevented by all means. Sand mining has now come under the control of WRD. Sand is being collected only at the approved site and the Regular Water Resources Division is closely monitoring and regulating the sand mining.

AQUATIC WEEDS

It is observed that the Aquatic weeds growth Ipomoea locally known as Kadal Palai and prosopis Juliflora are found to be in almost 80% of the tanks. The plant growth varies from 40% to 80% in various tanks. In general weeds growth restricts the water storage and loss in capacity of the tanks.

INDUTRIAL POLLUTION

The effluent from industries located in this sub basin are let into ditches and water drains which ultimately reach the River or supply channels of tanks or lands. Special attention is needed for treating the effluent to avoid water pollution in the sub basin.

SOLID WASTE DISPOSAL:

The problem of Garbage collection and its disposal has assumed importance, in the context of rapid growth of population, urbanization, industrial growth and development. There is no organized scientific method of disposal in all the Municipalities and Panchayats in this sub basin.

SEWAGE DISPOSAL LET INTO WATER BODIES:

In almost all the village no safe disposal of sewage or proper treatment method is adopted. This affect the near by water source directly or affecting the ground water potential indirectly.

So, creating awareness among the Presidents of the local bodies is essential and to motivate them to adapt Solid waste management and Sewage management, wherever required. Workshop including field visits, exclusively for them is to be conducted under the IAMWARM project.

ACTIVITIES PROPOSED:

River Basin Monitoring:-

To monitor the quality of water and soil and create database regarding the environmental status for the sub basin, the following activities are proposed at the sub basin level.

Collection and testing of water and soil samples:

Water samples will be collected and tested in the sub basin at identified sampling points regularly. Continuance of collection and testing of water samples is essential, as good and long range data will enable to understand the problems more precisely.

Hence, now it is proposed to collect and test water samples for a period of **Three years** to assess the environmental impact on the quality of surface water of

this sub basin more accurately. Water samples at the following location (vide statement enclosed) will be collected once in 3 months.

In addition to the above identified locations, water samples will also be collected from tanks to estimate the level of pollution in selected locations, where untreated sewage is directly let into tanks and Channels. These samples will be tested, to assess the impact on the quality of surface and ground water.

Soil samples are to be collected from selected locations to assess the impact on the quality of soil due to various Environmental problems like use of chemical fertilizer and using the polluted water. From these locations numbers of samples at regular interval have to be collected and tested to determine precisely the impact on the degradation of the quality of the soil. Therefore testing soil samples are essential. Under this item following provisions have been made.

- 1 Testing charges for the water & soil samples.
- 2 Provision of Labour charges, purchase of materials, conveyance, driver salary and computer operator.

Transfer of technical know-how for solid waste management system including source segregation, recycle of dry waste and linkage with user agencies.

Now a new scheme for solid waste management plan is under implementation in all municipalities and Panchayats. Under this scheme, collection tank for disposal and non-disposable garbage have been constructed in most of the local bodies. But recycling the waste and converting the solid waste into manure and production of energy from them are yet to be come up.

Hence demonstration and action programs are planned with user agencies and necessary field visits are programmed to transfer of technical know how for solid waste management system.

Awareness Programs

Awareness Programs are necessary to create awareness among the public about environmental aspects and the action to be taken by them to remove or reduce the impacts due to the environmental problems.

Hence, to create and motivate the people, Awareness programmes are to be conducted in the villages where sewage is directly let into water bodies. It is also

proposed to conduct awareness meetings in School/ Institutions during the project period of three years covering the following subjects in addition to placing Stickers, tin sheets and Pamphlets containing messages about Environmental Awareness.

- Sanitation. Solid waste treatment.
- Sewage treatment and converting the same into Gas.
- Natural farming.
- Conversion of aquatic weeds into manure etc.

Mode of Execution:

All the works proposed are to be carried out by outsourcing through an Educational Institution.

Total Cost.

The total Proposal cost works out to **Rs.16.50 Lakhs (Rupees Sixteen Lakhs and Fifty thousand Only).**

(ENVIRONMENTAL COMPONENT)

Name of River Basin	Varahanadhi River Basin			
Name of Sub Basin	Ongur Sub Basin			
Number of WUA				
Name of Division	1. Lowe Palar Basin Division, Kancheepuram			
	2 . Middle Pennaiyar diision Tiruannamalai			
	3 . Lower Pennaiyar Basin diision Villuppuram			
Name of Sub-Division	1. Kiliyar Basin Sub Division , Maduranthagam			
District	1 .Villupuram	2 . Tiruannamalai	3 . Kancheepuram	
Taluk	1) Tindivanam	1 . Vandavasi	1. Maduranthagam 2 . Cheyyur	
Block	1.Olakkur	1 . Vandavasi	1 . Acharappakkam	
	2.Marakkkanam	2 . Thellar	2 . Chithamur	
			3 . Lathur	
Name of Tanks/Anaicuts Severly affected by weeds	List enclosed			
Domestic Sewage (Name of River/ Tank with specific location polluted by Domestic sewage)	Domestic Sewage is directly let in to tanks			
Municipal Solid Waste (Name of River/ Tank with specific location where Municipal solid waste is dumped)	Solid waste generated is dumped in the open area			
Water Quality Status:				
i) Ground Water	Moderate to good.			
ii)Surface Water	Water can be utilized for irrugation purpose,however it need treatment before using drinking purpose.			

ENVIRONMENTAL ACTIVITIES IN ONGUR SUB BASIN OF
VARAHANADHI RIVER BASIN UNDER IAMWARM PROJECT

DETAILED ESTIMATE

SI No	Description of work	No	Measurement			Contents	
			L	B	D		
I. Environmental Social Monitoring of river basin including peroidal water and soil quality testing and documentation. (By fixing nodel agency or any educational institution)							
1	Collection and testing of water samples and Soil samples						
a)	Water samples collected from river & tanks for a period of Three years					24 Nos	
b)	Soil samples collected from irrigation fields for a period of Three years					9 Nos	
c)	Hiring jeep driver on service contract basis for the department vehicle	1 No	3 x 2= 3 months			6 months	
d)	Collection and conveyance charges including all purchases like cans, chemicals, Documentation of test results including labour charges.	LS				LS	
II Environmental Social knowledge base analysis and development (By fixing nodel agency or any educational institution)							
	Preparation of Impact Assessment report with expert analysis for 3 yrs @ every 6 months and documentation for						
a)	Impacts due to project investment.	LS				LS	
b)	Other impacts observed in the river basin.	LS				LS	

III.	Transfer of technical know how for solid waste management system including source segregation, recycle of dry waste and linkage with user agencies. (By fixing nodel agency or any educational institution)		
a)	Motivating the local bodies for Soild waste management project and Sewage treatment plants to prevent pollution of water sources and using for irrigation by transferring technical know how through demonstration Documentary film and Technical visit	LS	LS
b)	Formation of Herbal Garden	2 Nos	2 Nos
c)	Promoting Entrepreneurship Policy for Eradication for weeds by setting up Bio gas Plant / Vermi compost By WUA through Awareness creation, Demonstration and consultative meeting and pilot study.	LS	LS
IV.	Conducting Environmental and social Awareness meeting, programme, demonstration and Exhibitions on various environmental and social related issues including capacity building.(By fixing nodel agency or any educational institution)		
a)	Engaging Computer Operator grade-II for the preparation of reports,Documents etc..	1 X 4	4 Months
b)	Printing Stickers, Pamphlets, Tin sheets, Providing Banners for Propagating Environmental Awareness among public	LS	LS
c)	Conducting Awareness Programs for Public	1X3	3 Nos
d)	Conducting meetings in school/Institutions	1 x 2	2 Nos
e)	Environmental Fair / Exihibition, benchmarking, recognition of good Eco friendly practices and Green Awards	LS	LS

f)	Preparing and publishing Environmental Atlas for the Sub Basin for the use of Line departments / Institutions for better Management of Sub basin	LS				LS
g)	Exposure to field visit and Eco-friendly practices and environmental monitoring.					
h)	Environmental related books / journal, publishing annual reports for the sub basin maps for all size	LS				LS
i)	Documentation of the entire activities, Videofilms, hire purchase of LCD, Preparation of sub-basin maps of all size & Upgradation of computer and accessories.	LS				LS
V	Unforeseen items	LS				LS

**Name of Work : ENVIRONMENTAL ACTIVITIES IN ONGUR SUB BASIN OF
VARAHANADHI RIVER BASIN UNDER IAMWARM PROJECT**

ABSTRACT ESTIMATE

SI.No.	Qty	Description of Work	Rate	Per	Amount (Rs)	
I	Environmental Social Monitoring of river basin including peroidal water and soil quality testing and documentation.(By fixing nodal agency or any educational institution)					
a)	24	Nos	Testing charges for Water samples.	6441	Each	154584
b)	9	Nos	Testing charges for Soil samples from polluted site.	10964	Each	98676
C)	6	Months	Hiring Jeep driver on service contract basis for the Dept Vehicle @ Rs 151.80/day	151.80	/day	23681
d)	LS		Collection and conveyance charges including all purchases like cans, bottles,chemicals,Documentation of test results including labour charges.	LS		5000
II	Environmental social knowledge base analysis and development					
			Preparation of Impact Assessment report with expert analysis for 3 yrs @ every 6 months and documentation for			
a)	LS		Impacts due to project investment.	LS		300000
b)	LS		Other impacts observed in the river basin.	LS		75000
III	Transfer of technical know how for soild waste management system including source segregation, recycle of dry waste and linkage with user agencies					
a)	LS		Motivation the local bodies for Solid waste management project and Sewage treatment plants to prevent pollution of water sources and using for irrigation by transferring technical know how through demonstration, Documentary film and Technical visit	LS		75000
b)	2 Nos		Formation of Herbal Garden	30000	No	60000

C)	LS	Promoting Entrepreneurship Policy for Eradication for weeds by setting up Bio gas Plant / Vermi compost By WUA through Awareness creation, Demonstration and consultative meeting and pilot study.	LS		75000
IV	Conducting Environmental and social Awareness meeting, programme, demonstration and Exhibitions on various environmental and social related issues including capacity building				
a)	4 Months	Engaging Computer Operator grade-II for the preparation of reports, Documents etc..	204	/day	21216
b)	LS	Printing stickers Pamplates, sheets, Providing Banners for propagating Environmental Awareness among Public.	LS		30000
c)	3	Nos	Conducting Awareness Programs for Public	100000	1 No 300000
d)	2	Nos	Conducting Meetings in School / Institution	20000	1 No 40000
e)	LS	Environmental fair / exhibition, benchmarking, recognition of good eco friendly practices, green awards	LS		50000
f)	LS	Preparing and publishing Environmental Atlas for the Sub Basin for the use of Line departments / institutions for better Management of Sub basin	LS		150000
g)	LS	Exposure to field visit and Eco-friendly practices and environmental monitoring.	LS		100000
h)	LS	Environmental related books / journal, publishing Annual report for the Sub Basin Maps of All Size.	LS		30000
i)	LS	Documentation of the entire activities, Videofilms, hire purchase of LCD, Preparation of sub-basin maps of all size & Upgradation of computer and accessories.	LS		50000
V.	LS	Unforeseen items	LS		11843
			Total		1650000

(Rupees sixteen Lakhs and fifty thousand only)

ANNEXURE

BASE LINE ENVIRONMENTAL AND SOCIAL PARAMETERS INFORMATION

1. Demography
2. Location
3. Hydrology
4. Hydrogeology
5. Geology
6. Ground water potential
7. Stage of ground water exploitation
8. Surface water potential
9. Surface water quality
10. Ground water quality
11. Climate and Rainfall
12. Industries
13. Fertilizer and Pesticides
14. Sewage and Solid waste
15. Forest coverage
16. Agriculture
17. Marketing facilities
18. Water weeds
19. Sedimentation
20. Sand mining
21. Sea water intrusion / Erosion
22. Encroachments
23. Fisheries
24. Seismic zones
25. Live stock
26. Seasonal migration
27. Estuary and creek
28. Diseases.

Environmental Activities in Ongur Sub-Basin of Varahanadhi River Basin under **IAMWARM PROJECT**


Working Sheet

Water Samples

1	Testing Charges rate as per ground water division (Dept) (Partly)	650.00	/Sample
2	Testing Charges rate as per SGS Laboratory (private) (Total Coliform, Faecal Coliform, Pesticides Residual) (Partly)	5250.00	/Sample
3	Service Charges @ 10.30 %	540.75	
	TOTAL	6440.75	(or)
		6441	

Soil Samples

1	Testing Charges rate as per SM & R Division (Dept) (Partly)	6000	/Sample
2	Testing Charges rate as per SGS Laboratory (private) (Pesticides Residual) (Partly)	4500	/Sample
	Service Charges @ 10.3 %	463.50	
	TOTAL	10963.5	(or)
		10964	



1.8 GROUND WATER

PUBLIC WORKS DEPARTMENT

From

Er. S. Nantahkumar, B.E.,
Executive Engineer, WRO., PWD.,
Ground Water Division,
Tharamani, Chennai-113.

To

The Executive Engineer,
Lower Palar Basin Division,
Kancheepuram.

Lr.No: JDO-IAMWARM /09-dated:22.04.09


Sir,

Sub: PWD – IAMWARM Project – First District Level Co-ordination
Committee Meeting for the effective preparation of Ongur Sub
Basin improvement plan (3rd Phase) – Reg.


Ref: EE. Lower Palar Basin Division, Kancheepuram,
Lr.No. JDO-IAMWARM /2008 dated: 11.03.09.

With reference to above letter cited, I have to state that, Ground Water Component
for Lower Palar Ongur Sub Basin may please be taken as NIL.

Executive Engineer, PWD., WRO.,
Ground Water Division,
Tharamani, Chennai-113.




DESING AND DRAWING




TYPICAL SKETCH

RAISING & STRENGTHENING OF TANK BUND



TYPICAL SKETCH




RECONSTRUCTION OF SLUICES

- NOTES**
- (i) The Base MUST be made smooth & hard, duly compacted with compactors/pneumatic tampers.
 - (ii) Earth fill compaction adjoining the Barrel and Benches should be compacted by mechanical/pneumatic tampers to ensure effective compaction.
 - (iii) Earth obtained from "benching" be reused (after removal of clods (bigger than 7.5 cm), vegetation etc) in earth fill layers.

TYPICAL SKETCH

Rehabilitation of Anicut through SKIN WALL Concrete



SALIENT FEATURES

- Joints on U/S surface to be taken to 25mm depth & Surface Toughened by Chipping.
- Drill holes of 50mm to be filled with 1:2 mortar and 16 mm Anchor Bars to be pushed in. The roughened surface to be kept wet for 72 hours and cement slurry (1:2.5) of 0.70 water-cement ratio be applied over the surface prior to placement of skin concrete.
- Concrete of M20 Grade is to be used with 20 mm maximum aggregate size.
- Curing is to be done for 21 days.
- Thickness of skin concrete: 15cm at top & 20 cm at bottom for Anicuts of height upto ± 1.50 m and 20 cm at top & 30 cm at bottom for Anicuts of height more than ± 1.50 m.